

**GOVERNMENT OF INDIA  
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA  
UNSTARRED QUESTION NO. 3065  
ANSWERED ON 04<sup>TH</sup> AUGUST 2022**

**NH PROJECTS IN RAJASTHAN**

**+3065. SHRIMATI JASKAUR MEENA:**

**Will the Minister of ROAD TRANSPORT AND HIGHWAYS**

सड़क परिवहन और राजमार्ग मंत्री

**be pleased to state:**

- (a) whether the Government has inaugurated and laid the foundation stone for some National Highway projects in Rajasthan and if so, the details thereof;**
- (b) whether the Government has sanctioned any funds for these projects;**
- (c) if so, the details thereof along with the targets set for the purpose;**
- (d) whether the Government has also announced new bypasses and Road Over Bridges (ROBs) on Highways in the State and if so, the details thereof; and**
- (e) the details of the funds sanctioned for the purpose?**

**ANSWER**

**THE MINISTER OF ROAD TRANSPORT & HIGHWAYS**

**(SHRI NITIN JAIRAM GADKARI)**

**(a) (b) & (c) Yes Sir. The details of National Highways projects including sanctioned funds is at Annexure I.**

**(d) & (e) Yes Sir. The details of Bypasses and ROBs on National Highways including sanctioned funds is at Annexure II.**

**ANNEXURE-I**

**ANNEXURE REFERRED TO IN REPLY TO PART (a) to (c) OF LOK SABHA UNSTARRED QUESTION NO. 3065 FOR ANSWER ON 04.08.2022 ASKED BY SHRIMATI JASKAUR MEENA REGARDING “NH PROJECTS IN RAJASTHAN”.**

<b>DETAILS OF INAUGURATION &amp; FOUNDATION STONE LAYING ON NATIONAL HIGHWAY PROJECTS IN RAJASTHAN</b>						
<b>S. No.</b>	<b>Name of Project</b>	<b>Length (in km)</b>	<b>Sanction Cost (Rs in Cr.)</b>	<b>Date of inauguration/ foundation stone laying</b>	<b>Physical progress</b>	<b>Target date of completion</b>
<b>Inauguration</b>						
1	<b>Kota-Darah of NH-12 from 256/550 to 289/550.</b>	34.33	621.43	24.12.2020	Completed	Completed
2	<b>Balotra-Sanderao NH-325 (Package-I) from km 16/200 to km 58/00.</b>	31.25	131.28			
3	<b>Balotra-Sanderao NH-325 (Package-II) from 58/0 to 91/600</b>	24.71	179.32			
4	<b>Balotra-Sanderao NH-325 (Package-III) from 118/900 to 156/955</b>	34.425	163.54			
5	<b>Rajgarh-Haryana border NH-709 Extn.</b>	54.68	163.95			
6	<b>Wajwana – Banswara )from km 251+120 to 275+000 section of NH-927A.</b>	22	96.9			
7	<b>Nagaur Bypass from existing km 166/260 to km 180/500 of NH-65.</b>	19.225	155.76			
8	<b>Dausa – Lalsot – Kothun Section of NH-148 &amp;NH-23</b>	83.453	881			
9	<b>Construction of Balance Work of Six Laning of Jaipur Ring</b>	46.400	1216.67			

	<b>Road (Southern Corridor) (Km. 0+300 to Km. 46+700) from Agra Road to Ajmer Road of NH-148C.</b>					
<b>10</b>	<b>Munabao-Sundra-Myajlar-Tanot section of NH-70</b>	<b>273.867</b>	<b>1684</b>			
<b>11</b>	<b>Galaria-Baori-Kalan-Serwa-Sata Gandav section of NH- 925 &amp; NH-925A</b>	<b>196.97</b>	<b>1134</b>			
<b>12</b>	<b>Widening and strengthening of Sanchore- Nenava section from km 0.00 to km 11.800 of NH 168A.</b>	<b>11.80</b>	<b>90.25</b>	<b>27.06.2022</b>		
<b>Foundation Stone laying</b>						
<b>13</b>	<b>Up-gradation to 2LPS of Nagaur-Bikaner Section by executing balance work from km 177.00 to km 267.325 on NH-89 (New NH-62) on EPC mode.</b>	<b>74.9</b>	<b>370.36</b>		<b>Completed</b>	<b>Completed</b>
<b>14</b>	<b>Up-gradation to 2LPS of Ajmer-Nagaur Section by executing balance work from Km. 0.000 to Km. 148.25 on NH-89 (New NH-58) on EPC.</b>	<b>148.25</b>	<b>255.23</b>	<b>24.12.2020</b>	<b>55%</b>	<b>March 23</b>
<b>15</b>	<b>Rehabilitation and up gradation to 2L+PS of Beawar-Asind Section (km 30.00 to Km 74.00) of NH 158 (GNHCP) with the loan assistance of world Bank on EPC mode.</b>	<b>44</b>	<b>216.72</b>		<b>43%</b>	<b>March 23</b>
<b>16</b>	<b>Rehabilitation and up gradation to 2L+PS of Asind -Mandal Section (km 74.00 to</b>	<b>42.75</b>	<b>196.23</b>		<b>52%</b>	<b>March 23</b>

	<b>Km 116.750 of NH 158 (GNHCP) with the loan assistance of world Bank on EPC mode.</b>					
<b>17</b>	<b>Up-gradation to 4 lane with paved shoulder from existing km 58/245 (Beawar) to existing km 108/600 (Bhim) of NH-58 (Beawar-Gomti section on EPC mode in the state of Rajasthan (Pkg-I.)</b>	<b>50.3</b>	<b>379.23</b>		<b>24%</b>	<b>Oct-2023</b>
<b>18</b>	<b>Up-gradation to 4 lane with paved shoulder from Existing Km 108.600 (Bhim) to 144.00 (Baghana) &amp; Km 158.419 (Mada ki Bassi) to Km. 173.300 (Gomti) (Total length 50.281 Km.) of NH-58 (Beawar-Gomti section) on EPC mode in the State of Rajasthan (Pkg-II).</b>	<b>50.3</b>	<b>339.65</b>		<b>35%</b>	<b>Oct-2023</b>
<b>19</b>	<b>Construction of balance works as Part 2 (two number of interchanges) (Cloverleaf) of Jaipur Ring Road ( NH-148C) from Tonk road (NH-52) to Ajmer road section (NH-48).</b>	<b>6.719</b>	<b>155.73</b>		<b>4.87%</b>	<b>Oct 2022</b>
<b>20</b>	<b>Additional Structures on Gurgaon-Kotputli-Jaipur section of NH-8.</b>	<b>15 nos. structures (Flyovers, VUP)</b>	<b>364.00</b>	<b>09.03.2022</b>	<b>LOA not yet issued.</b>	
<b>21</b>	<b>Construction of 4 lane Flyover at Indira Circle in Suratgarh town at Km 171.100 on Bikaner –</b>	<b>1.07</b>	<b>26.61</b>	<b>27.06.2022</b>	<b>0%</b>	<b>Dec-2023</b>

	<b>Suratgarh section of NH -62.</b>				
<b>22</b>	<b>Strengthening for Suratgarh-Sriganganagar Section of NH- 62 from km 173.00 to 250.900.</b>	<b>77.90</b>	<b>56.20</b>	<b>0%</b>	<b>Oct-2023</b>
<b>23</b>	<b>Construction of 4 lane ROB at Km 102/00 of NH- 325 (at LC no. C-48) at Jalore.</b>	<b>1.06</b>	<b>92.40</b>	<b>2%</b>	<b>Oct-2023</b>
<b>24</b>	<b>06 nos. of Flyovers on Jaipur-Kishangarh section of NH-8</b>	<b>06 nos. flyovers</b>	<b>140.236</b>	<b>Appointed date not yet declared</b>	
<b>25</b>	<b>Six flyovers and two VUPs on Six Lane Jaipur-Kishangarh-Ajmer-Beawar section of NH-48, NH-448 and NH-58 (Old NH-8) in the states of Rajasthan on EPC Mode</b>	<b>06 nos. flyovers and 02 nos. VUPs</b>	<b>247.64</b>	<b>Appointed date not yet declared</b>	
<b>26</b>	<b>Pindwara-Udaipur section NH-76</b>	<b>2</b>	<b>33</b>	<b>Bidding stage</b>	
<b>27</b>	<b>Up-gradation to 2 lane with paved shoulder of Sriganganagar-Raisinghnagar section NH-911</b>	<b>102</b>	<b>670</b>	<b>1%</b>	<b>June, 2024</b>
<b>28</b>	<b>Gandhav-Sanchore-Gujrat Border NH-68</b>	<b>38</b>	<b>32</b>	<b>0%</b>	<b>Jan -2023</b>
	<b>Total</b>		<b>10,093 crores</b>		

**ANNEXURE-II**

**ANNEXURE REFERRED TO IN REPLY TO PART (d) to (e) OF LOK SABHA UNSTARRED QUESTION NO. 3065 FOR ANSWER ON 04.08.2022 ASKED BY SHRIMATI JASKAUR MEENA REGARDING “NH PROJECTS IN RAJASTHAN”.**

<b>STANDALONE NEW BYPASSES AND ROAD OVER BRIDGES (ROBS) ON NATIONAL HIGHWAYS IN THE STATE OF RAJASTHAN</b>					
<b>S. No.</b>	<b>Name of Project</b>	<b>Length (in km)</b>	<b>Sanction Cost (Rs in Cr.)</b>	<b>Physical progress</b>	<b>Target date of completion</b>
<b>1</b>	<b>Construction of 2-lane ROB and its approaches in lieu of existing Level Crossing no. C-64 at km 172.990 on Jodhpur Ajmer road NH-65 in District Nagaur in the State of Rajasthan.</b>	<b>ROB</b>	<b>29.23</b>	<b>84%</b>	<b>Dec 2022</b>
<b>2</b>	<b>Construction of proposed 4-lane ROB and it approaches in lieu of existing Level crossing no. 43 at km 13 of NH-162A in Fatehnagar.</b>	<b>ROB</b>	<b>31.90</b>	<b>97%</b>	<b>Dec-2022</b>
<b>3</b>	<b>Construction of proposed 2-lane ROB and it approaches in lieu of existing Level crossing no. C-293 &amp; A -292 at km. 233/038 &amp; 233/435 (railway ch. 738/8-9 &amp; 738/4-5) on NH-112 in the state of Rajasthan.</b>	<b>ROB</b>	<b>96.61</b>	<b>93%</b>	<b>March 23</b>
<b>4</b>	<b>Construction of 4 lane ROB at Km 30/00 on NH- 162-E (Pali-Nadol section) crossing the Falna- Marwar Railway section at LC no. C-67 near Somesar in Pali on EPC Basis in the State of Rajasthan.</b>	<b>ROB</b>	<b>71.53</b>	<b>59%</b>	<b>Mar-2023</b>
<b>5</b>	<b>Construction of Proposed 4 lne ROB and its approaches in lieu of existing level crossing no. 328A at km. 0.500 to NH-25E in distt. Barmer of state of Rajasthan</b>	<b>ROB</b>	<b>55.28</b>	<b>10%</b>	<b>Oct-2023</b>
<b>6</b>	<b>Construction of 4 lne ROB at Km 102/00 on NH- 325 at LC no. C-48 at Jalore in state of Rajasthan.</b>	<b>ROB</b>	<b>92.4</b>	<b>2%</b>	<b>Oct-2023</b>
<b>7</b>	<b>Construction of Balance work of proposed 2 Lane ROB and its approaches in lieu of existing Level Crossing No. A-142 at km. 1.0 on NH-</b>	<b>ROB</b>	<b>36.03</b>	<b>0%</b>	<b>Mar-2024</b>

	709 Extn. Near Sadalpur railway station in District Churu in the State of Rajasthan.				
8	Construction and widening of ROB at km 76 of old NH-116 (new NH-552E) in Swaimadhampur city	ROB	43.03	0%	June-2024
9	4-Laning of Dangiyawas (km 96.595 of NH-112) to Jajiwali (km 283.500 of NH-65 Nagaur Road) Section- Package-I (Jodhpur Ring Road)	74.619	1308.73	32.25%	March-2024
10	Four laning of Karwar (km 281+980 on NH62 Nagaur Road) to Dangiyawas Section Package-II (design length 30.093 km) of Jodhpur Ring Road in the State of Rajasthan on EPC Mode under NHDP Phase-VII	30.093	724.75	Appointed Date not yet declared.	
11	Construction of Balance Work of Six Laning of Jaipur Ring Road (Southern Corridor) (Km. 0+300 to Km. 46+700) from Agra Road to Ajmer Road of NH-148C.	46.400	1216.67	Completed	Completed
12	Nagaur Bypass from existing km 166/260 to km 180/500 of NH-65.	19.225	155.76	Completed	Completed
13	Construction of 4 Lane PS Rohat Bypass from Starting from Design Chainage Km 0.00 to Km 4.913.	4.913	89.19	68%	Dec-2022
14	Construction of two lane with paved shoulder of Kawai Bypass of New NH-752 (old NH-90) from Km 41+560 to Km 50+650 (Design Ch-0+000 to 8+700) in Jhalawar in the State of Rajasthan.	8.7	78.95	5%	June-2023
15	Construction of two lane with paved shoulder configuration of (i) Chippa barod bypass of New NH-752 (old NH-90) from Km. 55+430 to km 64+530 (Design Ch-0+000 to 8+300) & (ii) improvement from Km 72+080 to km 72+680 & Km 78+750 to km 79+300 on NH-90 (length 900m) (Total length =9.2 km) on EPC mode.	9.2	73	16%	June-2023
16	Construction of 2 lane with paved shoulder Aklera Bypass from Km. 90+840 on New NH-752 (old NH-90) to km 387+400 on New NH-52 (old NH-12), (Design Ch-0+000 to 5+000), (Total length 5.000 km) on EPC Mode.	5.00	50.7	0%	June-2023

17	Construction of 2 lane with paved shoulder for the work of "Development of remaining sections of NH-325 (Balotra to sanderao via Jalore) to 2 lane with paved shoulder configuration by Construction of Bypasses for town portions:(1) Asotra- Brahmdham bypass (2)Siwana Bypass (3) Mokalsar Bypass (4) Major realignment at Kathadi (5) Major realignment at Bishangarh (6) Jalore Bypass (7) Ahore Town portion (8) Dujana Bypass in the state of Rajasthan" on EPC Mode	41.455	411.4	2%	May-2024
18	4 lane divided carriageway from km 0.000 (Km. 144.200 of NH-15 (New NH-68) to km 21.042 (Km 160.700 of NH-15 (New NH-68)) Barmer bypass of NH-15 (New NH-68) on EPC rnode in the State of Rajasthan.	21.042	451.66	0%	Oct-2024
19	Construction of Pratapgarh City Bypass 2 Lane with paved shoulder configuration from existing km 74.00 to km 81.600 (Design Chainage Km 0+00 to km 11+165) on NH-113 on EPC Mode in the State of Rajasthan.	11.165	98.89	0%	Mar-2024
20	Construction of Two-Lane with Paved Shoulder for Rajgarh Bypass from Design Chainage Km 0.000 to Km 5.400 & Pilani Bypass from Design Chainage Km 35.840 to Km 43.120 on NH-709 Extn .	12.68	107.63	0%	June-2024
21	Upgradation to Two lane with Paved Shoulder from existing chainage km 207.700 (Design Ch. 208+550) to km 216.440 (Design Ch. 216+890) [Sagwara Bypass] & from existing km 227.470 (Design Ch. 227+900) to Km 244.060 (Design Ch. 235+00) [Garhi-Partapur Bypass] section of NH-927A in the State of Rajasthan on EPC Mode.	15.44	187.65	0%	June-2024
22	Construction of Two lane with Paved Shoulder for Fatehpur Bypass (Design Km 0.000 to Km 7.400) , Mandawa Bypass (Design Km 20.925 to Km 27.300) & Jhunjhunu Bypass (Design	26.84	186.29	0%	June-2024



	<b>Km 41.625 to Km 54.689) of NH-11 on EPC Mode in the state of Rajasthan.</b>				
<b>23</b>	<b>Construction of 2 lane with paved shoulder Northern Bypass Phase-II of Kota city from Design chainage Km.0/0 (Km. 178+300 of SH-33) to Km 12/915 (Km. 236+800 of NH-52) on EPC Mode in the state of Rajasthan.</b>	<b>12.915</b>	<b>317.74</b>	<b>0%</b>	<b>June-2024</b>
	<b>Total</b>		<b>5915 crores</b>		

\*\*\*\*\*