

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 2964
ANSWERED ON 8TH AUGUST, 2024**

GREENFIELD CORRIDOR PROJECTS

2964. SHRI SUDHEER GUPTA:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the details and current status of Greenfield Corridor projects in the country launched by the Government in 2022;**
- (b) the time by which the said projects are likely to be completed;**
- (c) the quantum of funds sanctioned, disbursed and utilised so far on the construction of the said projects and the total funds likely to be spent till completion;**
- (d) the details of challenges being faced by the Government in construction of these projects;**
- (e) whether the Union Government has held any deliberation with the State Governments in this regard; and**
- (f) if so, the details thereof and the reaction of the State Governments thereto?**

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

- (a) to (c) The details are Annexed.**

(d) to (f) Development of National Highways is a continuous process and several challenges are faced in project implementation. Government has taken various initiatives for expediting project on National highway in the country, like streamlining and expediting of land acquisition, Revamping Parivesh Portal for forest and environment clearances, online approval of GAD of ROB/RUB from Railways, review meetings at various levels with all stake holders including State Governments. There are, at times, delays in completion of some NH projects due to delay in preconstruction activities, contractors financial problems, force measure events etc.

ANNEXURE

ANNEXURE REFERRED TO IN REPLY TO PART (a) TO (c) OF LOK SABHA UNSTARRED QUESTION NO. 2964 TO BE ANSWERED ON 08TH AUGUST, 2024 ASKED BY SHRI SUDHEER GUPTA REGARDING GREENFIELD CORRIDOR PROJECTS.

Details of under implementation Greenfield Corridor Projects						
Sr. No.	Corridor	Total Length (in Km)	Completed Length (in Km) till 30th June'24	Total Capital Cost (Rs Cr)	Total Expenditure till 30th June '24 (Rs. Cr.)	Revised Scheduled Date of Completion
1	Delhi - Mumbai EXP	1,386	1,070	103,636	56,990	FY 2025-26
	1.1 Delhi - Mumbai EXP (D - V Section)	845	804	42,490	36,675	
	1.2 Delhi - Mumbai EXP (V - M Section)	450	214	53,283	16,239	
	1.3 Delhi - Faridabad - Sohna	91	52	7,862	4,076	
2	Ahmedabad - Dholera EXP	109	71	4,372	3,920	FY 2024-25
3	Bengaluru - Chennai EXP	262	179	17,356	6,728	FY 2024-25
4	Delhi - Amritsar - Katra EXP	669	273	38,905	19,309	FY 2024-25
5	Kanpur - Lucknow EXP	63	23	4,219	892	FY 2024-25
6	Ambala - Kotputli	313	313	11,375	11,670	Completed
7	Amritsar - Bhatinda - Jamnagar	917	765	23,203	17,753	FY 2025-26
8	Raipur - Vishakhapatnam	465	304	17,273	5,863	FY 2025-26
9	Hyderabad Vishakhapatnam	222	153	6,104	2,969	FY 2024-25
10	UER II	75	68	7,234	5,871	FY 2024-25
11	Chittor Thatchur	116	54	4,966	1,442	FY 2025-26
12	Bangalore Ring Road	280	101	11,367	3,227	Partially completed

13	Delhi - Saharanpur - Dehradun	239	145	13,101	9,849	FY 2024-25
14	Durg Raipur Arang	92	-	3,454	909	FY 2025-26
15	Surat - Nashik - Ahmednagar - Solapur	730	120	24,812	2,134	Partially under implementation, Partial length yet to be awarded
16	Solapur - Kurnool - Chennai	329	125	11,237	3,095	FY 2025-26
17	Indore - Hyderabad	525	420	14,007	8,399	FY 2024-25
18	Kota Indore (Garoth to Ujjain)	135	108	2,695	1,127	FY 2024-25
19	Bengaluru - Kadappa - Vijayawada EXP	342	-	14,195	607	FY 2026-27
20	Varanasi - Ranchi - Kolkata	612	-	23,200	896	FY 2026-27
21	Nagpur - Vijayawada	401	95	12,745	2,413	FY 2025-26
