

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
STARRED QUESTION NO. 42
ANSWERED ON 28TH NOV, 2024**

National Highways in Tamil Nadu

***42. Shri Mani A:**

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the status of National Highway projects currently under execution in Tamil Nadu, along with the expected timelines for their completion;**
- (b) the total budget allocated for National Highway projects in Tamil Nadu and the amount spent so far during the current fiscal year;**
- (c) the manner in which the ongoing National Highway projects in Tamil Nadu would contribute to regional development, improve connectivity and support local economies; and**
- (d) whether there are any details available regarding the proposed new projects for the development of road transport infrastructure in Tamil Nadu and if so, the details thereof?**

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) to (d) A statement is laid on the Table of the House.

STATEMENT REFERRED TO IN REPLY TO PARTS (a) TO (d) OF LOK SABHA STARRED QUESTION NO. 42 ANSWERED ON 28TH NOVEMBER, 2024 ASKED BY SHRI MANI A. REGARDING 'NATIONAL HIGHWAYS IN TAMIL NADU':

(a) Details regarding status of National Highway projects currently under execution in Tamil Nadu, along with the expected timelines for their completion is enclosed at Annexure A.

(b) The total allocated budget for National Highways projects in Tamil Nadu during the current fiscal year is Rs. 15,442 crores and the amount spent so far is Rs. 4,826.94 crores.

(c) All projects taken up on the National Highways contribute to the overall development of National/ State economy as well as local economy by improving the connectivity to district headquarters, major cities, tourist centres, pilgrim centres, marketing centres, industrial hubs, agricultural areas. The scope and objectives of these projects also include the development of High-Speed Corridors across four key pillars of efficient and equitable logistics, sustainable transport, safer movement and increased passenger convenience by providing high speed connectivity for goods and passenger movement between key economic centres/transport nodes across all regions in the country.

(d) Development of National Highways is a continuous process. Works are sanctioned based on the necessity of work, inter-se priority of works, availability of funds etc. Details regarding the proposed new projects for the development of road transport infrastructure in Tamil Nadu is enclosed at Annexure B.

ANNEXURE A

**ANNEXURE REFERRED TO IN REPLY TO PART (a) OF LOK SABHA
STARRED QUESTION No. 42 FOR ANSWER ON 28.11.2024 ASKED
BY Shri Mani A. REGARDING NATIONAL HIGHWAYS IN TAMIL NADU**

Sl No.	Name of Work	Sanction Date	Length(in km)	Sanction Cost(Rs. in crores)	Appointed Date	Physical progress	Scheduled Completion Date	Revised Completion Date
1	Reconstruction of existing ROB at Km 113/4 and Construction of grade separator at km 113/800 of NH-4 (Chennai – Chittoor- Bangalore road)	05-02-20		34.16	03-08-2020	98%	19-01-23	31-12-24
2	Construction of grade separator at km 218/6 of NH 67 (New No – 81). (Nagappatinam – Guddalore – Mysore Road)	24-02-20	0.58	30.52	28-12-2020	0%,Matter is in Arbitration		
3	Widening to Two Lane with Paved shoulders from Km 414/4-428/0 and Strengthening from Km 422/0 – 425/0 of NH 67	16-03-20	13.60	36.48	05-10-2020	The physical progress for work is 83% and the existing contract is proposed for Termination		
4	Construction of grade separator at km 51/2 of NH532 (Cuddalore – Vriddhachalam – Salem road town)	03-06-20	0.93	37.34	05-02-2021	100%	Completed	
5	Construction of ROB at km 22/2 of NH 49 Extn (New NH No 85) (Madurai – Cochin road) & Railway chainage in km 19/2-3 in lieu of LC-17 between Vadapalanji & Usilampatti Railway stations under Sethubharatham project	15-09-20	0.01	59.38	22-02-2021	81%	22-02-23	31-03-25
6	Construction of ROB and their Approaches at Km 81/800 (Near Kannamangalam) in Lieu of Existing LC No.10 9A/3T at Railway Km 130/23-25 of NH-234 (Mangalore – Villupuram Road) tretches Land Acquisition	12-01-21	1.10	98.55	03-03-2023	30%	03-03-25	26-02-26
7	Construction of ROB at Km 93/4 of NH 49 Extn. (Madurai – Cochin road) in lieu of LC 85 and Railway Km 89/7-8 in between Theni and Bodi Railway Stations.Under SethuBharatham pr	07-12-20	0.85	45.18	29-10-2021	25%	29-10-23	29-06-25

	Project							
8	Construction of ROB at Km 75/8 of NH 49 Extn. (Madurai – Cochin road) in lieu of LC 68 and Railway Km 72/6-7 in between Aundipatti and Theni Railway Stations Under SethuBharatham Project	22-01-21	1.26	92.02	29-10-2021	45%	29-10-23	29-09-25
9	Construction of ROB and their approaches at Km 103/4 near Ettivadi in Lieu of existing level crossing No. 86 of NH-234 (Mangalore –Villupuram road) including Land Acquisition	09-02-21	1.01	64.18	23-09-2024	5%	12-09-26	12-09-26
10	Permanent rectification for the Black Spot ID:TN-(02)-680 (Alpet Junction) at Km 59/200-59/600 & 60/100-60/800 and Black Spot ID:TN-(02)-457 (Manjakuppam Clock Tower Junction) at Km 60/800-60/900 by providing widening the existing two lane with paved shoulders to four lane with Center median and Storm water drain including CD works of NH 45A (New No: NH 32) (Villupuram-Pondicherry-Nagapattinam Road)	16-12-21	1.20	8.56	29-07-2022	100%	Completed	
11	Construction of 4 lane with paved shoulders Thiruvayaru Bypass in between existing Km.55/926 to 62/680 in NH 226Extn. (New NH 136)	10-02-22	6.75	191.33	12-10-2022	94%	11-10-24	31-03-25
12	Construction of Vehicular Under Pass @ Km 6/6 (Ammakulam Cross Road) Ariyalur Bye pass in NH 226 Extn., (New No.136)	01-02-22	0.87	29.89	15-12-2022	85%	06-06-24	30-11-24
13	Reconstruction of Minor Bridges at Km 158/280,186/560 & 212/840 and Widening of Minor Bridges at Km 170/325,Km 184/760 & Km 218/010 of Kollam Thirumangalam Road NH 208 (New NH 744)	16-03-22	0.01	13.33	14-12-2022	90%	13-06-24	30-11-24
14	Constructions of additional 2 lane High level bridge across the river kamandala at Km 92/8 of NH-234 (New NH-38) (Mangalore – Villupuram Road) on Engineering Procurement and construction EPC basis contract in the state of Tamilnadu. (Kamandala River)	29-03-22	0.08	8.25	01-02-2023	100%	Completed	
15	Construction of LVUP at Km 109/10 of NH-4 (New NH-40) (Chennai-Chittoor Bangalore road)	10-03-22	0.50	13.51	16-02-2023	33%	15-08-24	31.03.2025
16	Construction of Bypass to Gudiyatham Town in km 23/100 – 29/250 including	27-01-22	7.30	243.96	19-05-2023	75%	18-11-24	28-02-25

	ding LA & Shifting of NH-234 (Mangalore –Villupuram Road) (NEW NH-75)							
17	Widening from Two lane with paved shoulder to four lane with paved shoulder and Strengthening in Km 0/8 – 17/6, 18/0 – 25/0, 25/500 – 27/900, 29/6 – 34/0 & Km 39/0-50/570 and strengthening in km 17/6-18/0,25/0-25/5,27/9-29/6, and widening from Four lane to four lane with paved shoulder and strengthening in km 34/0-39/0 including centre median in selected stretches, Construction of Storm water drain including Widening and Reconstruction of CD works and Additional Bridge at Km 39/8 of NH 532	16-03-22	42.69	294.70	22.01.2024	45%	14-07-25	14-07-25
18	Construction of bypass to Bagalur to town branching from km 3/0 (Kothapalli) and joining at Km 9/350 (Jee Mangalam) including LA & shifting of NH 207 (New NH 648)	15-03-22	4.58	90.00	04-01-2024	31%	03-07-25	03-07-25
19	Construction of Fly Over including Junction Improvements at Km 348/6 – 349/8 of NH 67 (Km 15/6 – 16/8 of New NH 181) (Nagapattinam – Gudalur – Mysore Road) at Saibaba Colony Junction in Coimbatore City	28-03-22	1.14	71.05	19.08.2024	4%	19-08-26	19-08-26
20	Construction of Bypass to Madurai – Achambathu – Viratipathu in Km 6/850 – 10/382 of NH 49 Extn. (New NH 85) including LA & Shifting of Utilities	16-03-22	3.53	260.07	02-09-2024	5%	23-08-26	23-08-26
21	Widening to 4 lane in Km.40/510 to 41/450 and Strengthening from km 15/600 to 19/800, Km.36/000 to 54/500, Km.55/375 to 57/400, Km.58/600 to 59/600, Km.60/200 to 61/900, Km.62/600 to 64/000, Km.74/000 to 75/126, Km.76/373 to 76/450 & Km.77/600 to 90/275 including Geometrical Improvement at Km.37/400 & Km.46/800, Construction of retaining wall & breast wall, construction of storm water drain, reconstruction & widening of culverts and Foot over bridge at Km.78/900 of NH 85 (Old NH-49 Extn.)	07-10-22	42.70	94.69	20-02-2023	100%	Completed	
22	Four laning of Ottanchatram to Palani section from Km 30/700 to Km 55/000 of NH 209 (New NH-83) including footpath for pedestrian and way side	03-10-22	17.170	172.15	18-05-2023	89%	08-11-24	31-01-25

	amenities except from Km 37/870 to 38/130, Km 39/2 to Km 41/0, from Km 43/4 to Km 44/100, From Km 47/4 to Km 51/0 and from Km 52/2 to 52/965							
23	Improvement from Km 94/0-96/0, 96/2-96/8, 97/6-101/0, 102/0-103/0, 138/0-139/3, 142/0-151/4 including Protective works and CD works of Thirumangalam – Kollam road NH 744 (Old No 208)	02-11-23	17.70	35.61	10-05-2023	100%	Completed	
24	Construction of ROB and their Approaches at Km 99/4 (LC Gate No.503/Spl – A -3/E) of NH208 Kollam- Thirumangalam Road	23-03-23	1.23	53.02	15-09-2023	75%	14-09-24	30-03-25
25	Widening from Two Lane with Paved Shoulder to Four lane Paved shoulder and improvements at Km 26/5 – 34/2, 35/6 – 40/2, 42/2 – 53/2, 55/8 – 56/2, 58/7 – 61/2, 76/6 – 81/2 and widening from Two Lane with Paved Shoulder to Four lane from Km 40/2-42/2, Km 53/2-55/8, Km 61/2-66/7, Km 67/2-72/4 and improvements from km 34/2 – 35/6 including CD works of NH 81 (Coimbatore – Chidambaram)(Old NH-67) (Nagapattinam-Trichy-Coimbatore-Gudalur	03-03-23	47.60	274.84	07-11-2023	72%	06-11-25	06-11-25
26	Construction of Additional two lane bridge at Km 249/6 of NH 948 (Bangalore – Coimbatore Road)	13-02-23	0.10	9.27	31-01-2024	81%	01-08-25	01-08-25
27	Permanent Improvement of Black Spot (TN-(02)-635) at New Cinema junction @ Km 62/4-63/0 by Providing additional high level bridge @ Km62/6-62/880 including widening of existing road with Centre median, Storm Water drain, CD works and Junction improvements of NH 45A (New NH 32) (Villupuram – Pondy – Nagapattinam Road)	24-03-23	0.6	31.45	24-01-2024	15%	13-01-26	13-01-26
28	Strengthening of two lane with paved shoulder from Km 17/8 – 18/2, construction of two lane with paved shoulder from Km 18/2 to Km 20/0 and construction of four lane with paved shoulder from Km 20/0 to Km 35/6 of Salem- Thirupathur – Vaniyambadi road (NH-179A) on EPC mode under Annual Plan 2022-23 in the state of Tamil Nadu	20-03-23	18.02	169.68	01-02-2024	43%	01-08-25	01-08-25

29	Widening from two lane paved shoulder to four lane with paved shoulder Km 81/300-86/500,88/700-90/500, Km 90/900-96/300 and 97/700-110/700 of NH-81 (Old NH-67 Km 251/000-245/800,243/600-242/800,242/400-236/000 and 234/4-221/600 and strengthening from Km 81/300-85/600 ,86/700-96/3 of NH-81 (old NH-67 251/0-236/0) including widening of pipe, slab culvert, Minor bridge , reconstruction of box culvert Kerb type Median, Retaining and well protective works and junction Improvements of NH-81.	06-02-23	26.13	137.25	07.03.2024	22%	29-08-25	29-08-25
30	Strengthening in Km 0/0 – 1/500 & at Km 30/830 -32/230 of NH 383 Extn (Kottampatti – Thiruppathur Road)	16-02-23	2.90	11.69	30-01-2024	100%	Completed	
31	Improvements to existing Paver block carriageway at Km 429/2 – 430/8 & Km 433/2 (Selected Stretches) and Providing safety measures at vulnerable location of Km 397/2, 397/4, 398/4, 398/6, 399/4, 399/6, 399/10, 400/2, 400/4 & 400/10 including of CD works and Protective works and Improvements to Charring Cross Junction at Km 430/8 – 431/4 of NH 67 (New NH 181)	16-02-23	3.45	42.21	09.02.2024	48%	08-02-25	08-02-25
32	Construction of additional 2 lane Bow–String ROB adjacent to the existing 2 lane Bow–String ROB at Km 56/2 of NH-234 (new NH-75) (Mangalore – Villupuram Road)	28-03-23	0.5	33.52	09-09-2024	0%	24-09-26	24-09-26
33	Strengthening from Km 110/2 to km 142/0 of NH-38 (Km 170/4 – 202/6 of NH 234) (length 31.8 Km) (Mangalore-Villupuram Road) on EPC mode in Tamil Nadu.	20-05-24	31.80	42.52	01-07-2024	0%	14-02-25	14-02-25
34	Strengthening the selected stretches from Km 58/700 to Km 68/900 of NH-381A (Vellakoil-Sangagiri Road) on EPC mode in Tamil Nadu.	20-05-24	9.60	19.01	-	0%	Recently awarded	
35	Strengthening selected stretches from km ½ to km 23/6 (9.50 km) of NH-81 and strengthening selected stretches from km 6/0 to km 23/0 (1.8Km) of NH-181 including junctions improvement at km 6/0 to km 6/4 of NH-181 on EPC in Tamil Nadu	04-06-24	11.30	47.57	-	0%	Recently awarded	
36	New Double Tier 4-lane Elevated Cor	06.03.20	4.9	1388.	23.11.	2.9%	20.05.	20.05.

	ridor from Chennai Port to Maduravoyal (Package-1)	23		6	2023		2026	2026
37	New Double Tier 4-lane Elevated Corridor from Chennai Port to Maduravoyal (Package-2)	06.03.2023	5.1	1617.0	23.11.2023	1.1%	20.05.2026	20.05.2026
38	New Double Tier 4-lane Elevated Corridor from Chennai Port to Maduravoyal (Package-3)	06.03.2023	4.5	1299.4	23.11.2023	1.6%	20.05.2026	20.05.2026
39	New Double Tier 4-lane Elevated Corridor from Chennai Port to Maduravoyal (Package-4)	06.03.2023	6.4	1205.4	23.11.2023	0.5%	20.05.2026	20.05.2026
40	Balance works of four Lane from km 43+950 (Thiruvallur Bypass) to km 61+470 (Veppampattu Bypass) passing through Thannerkulam, Thozur and Sevapet Bypass (17.520 Kms) of Tirupati-Tiruttani-Chennai Section of NH 205	20.01.2022	17.5	468.0	21.09.2022	60.4%	20.09.2024	30.06.2025
41	Completion of Balance works pending in bit and pieces (incomplete stretch at 7 locations) and listed balance works from km. 274.800 to 338.030 in AP portion and other listed balance works from km. 0.000 to km. 43.950 in TN portion of 4/2 laning of Tirupathi – Tiruttani – Chennai section of NH-205	05.09.2022	7.4	166.5	03.07.2023	70.2%	04.01.2025	28.02.2025
42	4- laning of Mamallapuram – Mugaiyur section of NH-332A	05.02.2019	31.0	1360.5	12.05.2022	38.5%	10.05.2024	31.08.2025
43	4- laning of Mugaiyur - Marakkanam section of NH-332A	05.02.2019	31.0	1116.1	07.12.2023	25.8%	05.12.2025	05.12.2025
44	Strengthening and Widening the existing 2 lane carriageway to 2 lane with paved shoulders from Km 0+000 to Km 85+000 of NH-544H (NH(O) Project (Thoppur – Mettur – Bhavani – Erode section)	01.07.2022	85.0	242.4	Package I = 04.08.2022 Package II = 25.07.2022, Package III = 04.08.2022 Package IV = 08.08.2022	95.0%	Package I = 03.08.2023, Package II = 24.07.2023,(Package III = 03.08.2023, Package IV = 07.08.2023	Package I = 31.12.2024 Package II = 24.07.2023,(Package III = 31.12.2024 Package IV = 31.12.2024

								24
45	6-laning of Maduravoyal to Sriperumbudur section of NH-4	01.07.2022	23.2	463.1	14.02.2022	98.5%	13.02.2023	30.12.2024
46	6- laning of Sriperumbudur to Karaipettai Section of NH-48	30.05.2018	34.0	1314.8	24.05.2019	57.3%	22.05.2021	31.03.2026
47	6-laning of Karaipettai – Walajahpet section of NH-4	30.05.2018	36.1	766.5	11.02.2019	82.9%	09.02.2021	31.03.2025
48	Bangalore Chennai Expressway Phase-III – Package I (Gudipala to Walajahpet)	14.10.2020	24.0	1341.5	30.05.2022	72.4%	28.05.2024	31.03.2025
49	Bangalore Chennai Expressway Phase-III – Package II (Walajahpet to Arakkonam)	29.12.2020	24.5	1051.4	16.07.2022	86.7%	14.07.2024	31.03.2025
50	Bangalore Chennai Expressway Phase-III – Package III (Arakkonam to Kancheepuram)	23.10.2020	25.5	1458.5	08.08.2022	52.4%	29.07.2024	31.03.2025
51	Bangalore Chennai Expressway Phase-III – Package IV (Kancheepuram to Sriperumbudur) section of NE-7	08.02.2021	31.7	3516.8	11.07.2022	65.8%	09.07.2024	31.07.2025
52	Construction of Trumpet Interchange connecting Bangalore-Chennai Expressway (Km 261+705 to Km 262+800) with Maduravoyal to Walajahpet section of NH-48 near Sriperumbudur Toll Plaza	22.03.2023	1.1	157.6	26.02.2024	15.2%	23.08.2025	23.08.2025
53	4- laning of Neraluru – Thorapalli Agraharam section of NH-844 (P-1)	18.07.2023	23.4	1757.3	26.10.2022	55.7%	24.10.2024	31.05.2025
54	4- laning of Thorapalli Agraharam – Jittandahalli section of NH-844 (P-2)	03.07.2022	36.8	1243.6	07.12.2021	75.0%	06.12.2023	31.03.2025
55	4-laning of Puducherry – Poondiyanuppam section of NH-45A	01.03.2018	38.0	1588.4	15.11.2021	96.3%	14.11.2023	30.11.2024
56	4- laning of Sattanathapuram to Nagapattinam Section of NH-45A (New NH-32)	01.03.2018	55.8	2899.8	05.10.2020	52.6%	04.10.2022	31.10.2025
57	4-laning of STRR Bengaluru, NH 948 A Balagondapalli (Tamil Nadu) to Karnataka/Tamil Nadu border from Km 144.170 to Km 179.936 (35.766 km) in the state of Tamil Nadu	07.03.2022	35.8	1260.7	18.05.2023	44.3%	16.05.2025	16.05.2025
58	4-laning of Kamalapuram – Oddanchatram section of NH-83	24.01.2019	36.5	1051.7	21.01.2021	77.4%	20.01.2023	31.03.2025
59	4-laning of Madathukulam – Pollachi section of NH-83	24.01.2019	50.1	1471.7	04.12.2020	87.0%	03.12.2022	31.01.2025
60	4-laning of Vadipatti – Thamarapatti section of NH-744A	28.03.2018	30.0	854.9	16.03.2020	67.2%	15.03.2022	31.03.2025
61	4-laning of Melur – Karaikudi section NH-36, 338 and 383	04.06.2018	45.9	1103.9	16.03.2020	70.7%	15.03.2022	31.03.2025
62	4-laning of Thirumangalam – Vadugala	04.03.2020	36.0	1077.	23.02.	69.0%	21.02.	31.03.

	patti section of NH-744	22		0	2023		2025	2025
63	4-laning of Vadugapatti to Therkuven ganallur section of NH-744	21.02.20 22	35.6	1317. 1	12.04. 2023	82.0%	11.04. 2025	11.10. 2025
64	4-laning of left-over works including Additional Structures in Kerala/ Tamil Nadu Border – Kanyakumari section of NH-47	06.03.20 23	23.1	1564. 2	03.08. 2023	25.0%	02.08. 2025	02.02. 2026
65	4-laning of Sethiyathope – Cholapura m section of NH-36	23.03.20 17	50.5	2356. 2	16.08. 2018	92.2%	14.08. 2020	28.02. 2025
66	6-laning of Port Road section of NH- 138	07.12.20 22	5.2	180.3	05.07. 2023	70.0%	04.07. 2024	02.01. 2025
	Total		1197.8	41206 .88				

ANNEXURE B**ANNEXURE REFERRED TO IN REPLY TO PART (d) OF LOK SABHA
STARRED QUESTION No. 42 FOR ANSWER ON 28.11.2024 ASKED
BY Shri Mani A. REGARDING NATIONAL HIGHWAYS IN TAMIL NADU**

Sl No.	Name of project	Length(in km)	Cost (Rs. in crores)
	NHAI		
1	Four laning of Marakkanam to Koonimedu section of NH-332A (Km 62.000 to Km 77.200)	15.2	601.7
2	Four laning of Koonimedu to Azhiyur section of NH-332A (Km 77.200 to Km 108.047)	30.8	1362.0
3	Six laning of TN/AP Border - Ranipet section of NH-40	28.1	1499.8
4	Balance work of Four laning in Vikravandi – Sethiyathope section of NH-36 (Old NH-45C)	66.0	912.5
5	Four laning of Rajapalayam to Shenkottai section of NH-744 (Package-1 & 2)	68.3	4087.0
6	Four laning of Ariyanendhal – Perungulam section of NH-87 (Old NH-49) from 80/360 to 127+025	46.7	2219.8
7	Tiruvarur Bypass on NH – 83 on Nagapattinam – Thanjavur Section	14.2	470.0
	PWD		
8	Widening from 2 Lane to 4 Lane with paved shoulders and Improvements from Km 303/8 - 307/8 of NH 948 (Coimbatore - Sathyamangalam Road) including CD works & Drain	4	50
9	Widening from 2 Lane with paved shoulders to 4 Lane with paved shoulders and improvements in km 268/4 - 273/8 and construction of Drain in Km 270/0 - 273/8 of NH 948 including CD works and Protective works (Puliampatti Town Stretch) (Coimbatore - Sathyamangalam Road)	5	65
10	Widening to Two lane with paved shoulder and in Km 15/600 - 40/900 (except Km 28/2 - 28/6) and Improvements in Km 17/300 - 21/300, Km 22/200 - 26/0, Km 26/600 - 28/0, Km 28/600 - 30/8, Km 31/700 - 33/100, Km 33/200 - 35/200, Km 36/200 - 38/800, Km 40/0 - 40/100 of NH 381 A (Vellakoil - Sankagiri Road)	25	65
11	Widening to Two Lane with paved shoulders in Km 139/0 - 154/875 and Improvements from Km 139/0 -141/0 & Km 143/0 - 154/875 of NH 181 including CD works and Protective works	16	70
12	Widening to Two Lane with paved shoulders and Improvements from Km 58/3 - 71/700, Km 95/0 - 95/2 & 96/2 - 101/4 and improvements to the existing 4L stretch in Km 95/2 - 96/2 of NH 181 including CD	20	142

	works, Protective works, Construction of breast wall, cut parapets, surface drain & catch pits and providing road furniture (Coimbatore - Ooty - Gundalpet Road)		
13	Construction of Elevated Highway at Elephant Corridor from Km 56/000- 58/400 of NH-181 including LA (Coimbatore - Ooty - Gundalpet Road)	2	510
14	Construction of LUS at Km 264/4 of NH 85 (Madurai - Cochin road) & Railway chainage in km 19/2-3 in lieu of LC-17 between Vadapalanji & Usilampatti Railway Stations (Madurai - Cochin Road)	-	2
15	Construction of High Level Bridge in lieu of existing narrow Minor Bridge across Koovalinga river at Km 190/8 of NH 85 (Madurai - Cochin Road)	-	8
16	Reconstruction of High level bridge at Km 99/2 of NH 136 across Kallar River (Thanjavur - Permabalur -Attur Road)	-	7
17	Repair and Rehabilitation of Bridge at Mukkani Village for Settlement of Pier at Km 21/2 of NH 32 (Thoothukudi - Tiruchendur - Kanyakumari Road)	-	5
18	Construction of Breastwall, Gabion wall, Geo Mat Covering the Earthslip portions including Grass Seedling & Construction of culvert at Km 66/4 - 155/8 (Selected Stretches) of NH 181 (Coimbatore - Ooty - Gundalpet Road)	-	20
19	Providing Junction improvement at Km 16/8 - 17/560 of NH 181 including reconstruction of Distressed Bridge at Km 17/120 (Sanganoor Pallam) of NH 181 (Coimbatore - Ooty- Gundalpet Road)	-	20
20	Widening of Service Road in Mettupalayam side approach of Periyanaickenpalayam flyover from 31/600 - 32/0 of NH 181 including Land acquisition (Coimbatore - Ooty - Gundalpet Road)	0	20
21	Geometric Improvements of existing curves located from Km 15/6 - 16/2 of NH 179A (Salem - Tirupathur - Vaniyambadi Road)	1	10
22	Improvements to eliminate the Black spot at Ganapathy Moor Market Junction (TN-02-623) at Km 313/4 - 316/8 of NH 948	3	22
23	Construction of Protective works and Reconstruction of Damaged culverts including Road furniture in Km 167/600 - Km 187/600 of NH 85 (Madurai - Cochin Road)	-	25
24	Providing Road furniture for identified Hotspots in NH 383 (Dindigul - Natham - Kottampatti Road)	-	1
25	Providing Road furniture for identified Hotspots in NH 948 (Coimbatore - Sathyamangalam Road)	-	1

26	Providing Road furniture for identified Hotspots in NH 181 (Coimbatore - Ooty - Gundalpet Road)	-	3
27	Providing Road furniture for identified Hotspots in NH 381 (Avinashi - Tiruppur - Avinashipalayam Road)	-	3
28	Providing Road furniture for identified Hotspots in NH 179A (Salem - Tirupathur - Vaniyambadi Road)	-	1
29	Improvements to Uppilipalayam Flyover in NH 948 (Coimbatore - Sathyamangalam Road)	-	1
30	DPR for Widening to 4 Lane from Km 0/0 - 10/320 & 78/2 - 133/2 of NH 136 (Thanjavur - Permablur - Attur Road)	65	3
31	DPR for Widening to 4 Lane from Km 0/0 - 20/0 of NH 179A (Salem - Thirupathur -Vaniyambadi Road)	20	1
32	DPR for Construction of ROB at Km 0/2 of NH 179A in lieu of LC.No. 169 (Ayothiyapattinam) at Railway Km 182/2 - 3 in between Minnampalli and Salem town railway stations (Stand alone Project) (Salem -Thirupathur - Vaniyambadi Road)	-	1
33	DPR for Construction of ROB at Km 133/2 of NH 136 in lieu of LC.No. 131 (Attur) at Railway Km 139/100-200 in between Chinnasalem and Attur railway stations (Stand alone Project) (Thanjavur - Permablur - Attur Road)	-	1
34	DFR for connecting Greenfield alignment of NH 85 ends near Kerala/Tamil Nadu Border directly to NH 183 via Sakkulathumettu (Madurai - Cochin Road)	8	1
35	Detailed Project Report for the work of Construction of Grade Separator @ Km 209/4 (at Nehru Statue) of NH 85 (Madurai - Cochin Road)	-	0
36	DPR for Construction of ROB at Km 0/6 of NH 136 in lieu of L.C.No. 300A (Tittai) between Title and Thanjavur junction (Stand alone Project) (Thanjavur - Permablur -Attur Road)	-	1
	Total	439.2	12209.8
