

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 4022
ANSWERED ON 19TH DECEMBER, 2024**

NATIONAL HIGHWAYS IN BIHAR

4022. SHRI TARIQ ANWAR :

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the list of National Highways (NHs) in Bihar that have been proposed/under construction/completed over the last ten years including their current status and the funds spent on each of them;**
- (b) the bottlenecks in the proposed or ongoing National Highway projects in Bihar specifically Katihar;**
- (c) the number of new toll plazas that have been proposed for National Highways in Bihar specifically Katihar;**
- (d) the toll hike during last ten years on National Highways in Bihar; and**
- (e) the number of toll tenders that have been extended beyond their original period, each tollwise?**

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) Development and maintenance of National Highways (NHs) is a continuous process. The list of NH projects in Bihar approved for implementation are at Annexure-I. The list of ongoing NH projects in Bihar are at Annexure-II. The list of NH projects in Bihar completed during last ten years is at Annexure-III.

(b) The bottlenecks in the ongoing and approved for implementation of NH projects in Bihar including Katihar are mainly due to delay in land acquisition, forest clearance, utility shifting, etc.

(c) 21 new toll plazas have been proposed in the State of Bihar. There is no new toll plaza proposed in Katihar district.

(d) User fee rates on NHs throughout the country including Bihar are revised annually in accordance with NH Fee Rules 2008.

(e) The details of toll plaza-wise number of toll tenders which have been extended beyond their original period are at Annexure-IV.

ANNEXURE-I REFERRED TO IN REPLY TO PART (a) OF LOK SABHA UNSTARRED QUESTION NO. 4022 TO BE ANSWERED ON 19.12.2024, ASKED BY SHRI TARIQ ANWAR REGARDING NATIONAL HIGHWAYS IN BIHAR**List of NH projects in Bihar approved for implementation**

Sl. No	Name of Project	NH No.	Length (km)
1	Construction of 4 lane with paved shoulder of Darbhanga (Dilli More) - Banwari Patti from km 0.00 to km 14.95 (Package-1) including Pre-construction activities from km 0.00 to km 53.133 of NH-105(New NH-527B)	527B	14.95
2	Four lane with Paved shoulder configuration from Existing Km 0+000 to Km 39+500 (design km (0+500) to Km 40+342, Design length km) of NH – 227A (near Mehrauna Ghat (UP – Bihar Border) to Siwan on Hybrid Annuity Model (HAM) basis	227A	40.842
3	Construction of Four-Lane of Chausa-Buxar Bypass from Km 45.000 to Km 65.915 (Package – 2)	319A	20.915
4	Construction to two-laning with paved shoulder of Daudnagar Bypass, Nasriganj Bypass and Dawath Bypass of NH-120	120	5.535
5	Construction of 6 no of Mangobandhar Kendua, Tolesono, Jhajha,Narganjo & Bhairgunj Bypasses including Pre-Construction activities from km 72.000 to 134.000 of NH - 333A	333A	41.271
6	Construction of Four lane with paved shoulder of Bhagalpur– Kharhara village (Dhaka more) from Km-0+000 to KM 36+600 of NH 133E	133 E	36.6
7	Construction for 2 Lane ROB over L.C. No 2 between Muktapur & Kishanpur Station on Samastipur - Darbhanga Road (NH-322) in Samastipur District	322	1.64
8	Construction of 3 no. of Bypasses at Sheikhpura, Jamui & Khaira including Pre-Construction activities from km 0 to km 72.00 of NH-333A	333A	13.472
9	Construction of additional 3-Lane Bridge over River Ganga for connection between Buxar and Bharauli on NH-922	922	3.30

10	4 lanning of Manikpur to Sahebganj section	139W	44.65
11	6L Patna – Purnia Expressway	--	270

ANNEXURE-II REFERRED TO IN REPLY TO PART (a) OF LOK SABHA UNSTARRED QUESTION NO. 4022 TO BE ANSWERED ON 19.12.2024, ASKED BY SHRI TARIQ ANWAR REGARDING NATIONAL HIGHWAYS IN BIHAR

List of ongoing NH projects in Bihar

Sl. No	Name of Project	Length (km)	Appointed Date	Physical progress %	Schedule/Revised Date of Completion
1	Construction of 2-lane combined ROB in km 1.10 & km 1.11 of NH-101.	1.5	28.08.2019	95.3%	31.12.2024
2	Construction of 2-lane ROB of km 94 of NH-28B	1.744	09.03.2022	33.01%	30.06.2025
3	Construction of 2-lane ROB of km 91 of NH-28B	1.258	08.04.2022	87%	16.04.2025
4	Construction of ROB in km 49 of NH 131A at Gaushala	1.21	05.02.2021	69.25%	31.03.2025
5	Construction of ROB in km 194 (LC no. 53B/T-2) of NH 327E	1.58	16.05.2020	60.45%	31.03.2025
6	Construction of ROB in km 24 (LC no. 77A) of NH 327A	1.05	16.05.2020	98.3%	31.12.2024
7	Construction of 2 lane ROB and its approaches in km 158 on NH-104 at Jainagar Bypass in the state of Bihar on EPC mode	ROB	09.11.2022	51.00%	25.06.2025
8	Construction of 4 lane ROB and its approaches at the level of crossing (L C No. 29-B) of Km 29 (Ekangansarai) at NH-110(New NH-33) & Railway Km 32.63 of Fatwa (FUT) - Islampur (IPR) section in the state of Bihar on EPC mode.	3.66	20.07.2024	2.50%	19.07.2026
9	Construction of a new 4 lane Major Bridge across River Kosi at Phulaut including Rehabilitation and upgradation of existing Birpur-Bihpur Section of NH-106 from km 106 to 136 to 2- Lane Paved shoulder on EPC mode	28.918	07.06.2021	59.70%	15.05.2026
10	Construction of a new 4 lane (Parallel to existing MG Setu) with its	14.5	25.03.2021	48.21%	28.02.2026

	approaches from km 0.00 to km 14.500 across river Ganga on NH-19 at Patna on EPC basis.				
11	Construction of New 4-Lane Bridge (Parallel to existing Vikramashila Setu) from km 8+920 to Km 13+375 (including approach road 35m Naugachhia side & 53 m Bhagalpur side) across River Ganga on newly declared NH-131B at Bhagalpur in the State of Bihar	4.5	9.05.2023	22.3%	08.05.2027
12	Construction of New high level RCC bridge at existing location of old Bridge cross Chir River in km 199 on NH-333A & its approaches having an aggregate length of 700 (350 m on both side) in District Banka in the state of Bihar on EPC mode	Bridge	15.11.2022	99.99%	31.12.2024
13	Construction of 6-Lane Elevated / Extra Dose Cable Bridge on River Ganga parallel to & Western side of Digha-Sonepur Rail cum-Road Bridge of NH 139W in the State of Bihar.	6.895	02.05.2024	0	02.11.2027
14	Widening & strengthening work from Km 26.3 to 26.75 and km 30.45 to 30.65, km 32.45 and km 32.66, 33.910 to km 34.200 & km 34.200 to km 34.4 of NH- 104 on item rate in state (New NH 331) in the state of Bihar for the year 2021-22	1.33	30.06.2022	90.0%	31.01.2025
15	Strengthening work in km 68 to 89 of NH110 under EPC Mode in the State of Bihar.	20.65	16.03.2021	98.0%	31.12.2024
16	Improvement of 2 lane with paved shoulder of stretch from Bikramganj Dawath Melayabagh Nawanagr - Dumrow of NH-120 (Km-201.665 to Km 240.200) excluding Dawath bypass under EPC mode in the state of Bihar	36.965	05.09.2023	60.00%	30.06.2025
17	Rehabilitation & widening work for 2' Lane with Paved Shouldering of Existing National Highway 80 Alignment from Km.'132.895 to Km '190.150 Bhagalpur- Kahalgaon - Mirzachowki section	57.255	04.11.2022	40.0%	30.06.2025
18	Rehabilitation & Widening work for 2-lane/2-Lane with Paved Shoulder of Existing NH-80 from km 70.15 to	50.875	01.02.2023	64.84%	31.03.2025

	Km 121.025 of Munger-Suttanganj - Bhagatpur- Mirzachowki section on EPC Mode in the State of Bihar.				
19	Improvement to two lane with paved shoulder from Ramnagar to Roseda from (km 3.500 to 43.000) of NH 527 E on EPC mode in State of Bihar.	39.5	12.10.2024	0	11.04.2026
20	Balance work for improvement to 2 lane with paved shoulders configuration in realignment from Km 52.320 to Km 52.940 (length-0.620 Km) of NH-81, Protection works in HL Bridges at Km 33 & Km 36, Protection work for the approach of Mahananda River bridge and reconstruction of culvert in 30th km of NH-81 on EPC mode	0.62	16.11.2022	70.33%	31.03.2025
21	Improvement to two lane with paved shoulders of BH/WB Border-Amdabad-Manihari section from design Km 0+000 to Km23+945 of NH-131 A on EPC mode	23.945	27.09.2024	0.00%	26.03.2026
22	Improvement to two lane with paved shoulders of NH 122B from km 29.730 to km 72.348 under EPC mode including Pre construction activity of NH 122B from km 0 to 72.348.	42.618	8.05.2023	73.26%	31.03.2025
23	Improvement to two lane with paved shoulders of NH-319A from km 0 to km 45 in state of Bihar under EPC mode	45	20.06.2023	60.00%	31.03.2025
24	Widening to 2/4-lane with paved shoulders of left out portion of NH 30 from existing CH.125.285 to CH 115.485 (Kayamnagar to Zero Mile) in the state of Bihar for the year 2021-22	8.6	21.04.2023	62.0%	31.03.2025
25	Construction of Bhabhua Bypass from Ch. 10+800 to Ch. 19+860 and Chand Bypass from Ch. 38+060 to Ch. 40+460 and widening of existing road to 2 - lane with Paved shoulder from Ch. 40+460 to Ch. 46+860 of NH-219	8.6	09.03.2024	0	08.09.2025
26	Construction of proposed 4_Lane Revelgunj bypass NH-19 in the State of Bihar on EPC mode.	7.155	10.07.2023	35.0%	09.07.2025

27	Improvement to two lane with paved shoulder of Saraigarh (on NH – 327A) – Lalganj-Ganpatganj upto NH – 106 (New NH 131) from km 0.000 to km 10.672 of NH 327AD	10.672	15.09.2023	14.00%	15.03.2025
28	Widening from 2-lane to 4- lane of km 92.935(starting point of old NH 82) to 99.685 km (End Point of Gaya Bypass of NH- 33) of NH – 120.	6.75	22.08.2024	0	21.02.2026
29	Geometric improvement of NH- 327E at Bhargama and Sukela More including provision of Raniganj Bypass in the state of Bihar.	5.529	12.06.2024	3%	12.12.2025
30	Construction to 2 lanes with Paved Shoulder of Jandaha Bypass of NH 103(NH-322) in CH 0.000 (existing Km 35 of NH-103) in the state of Bihar.	4.8	15.01.2024	2.6%	15.07.2025
31	Improvement to two lane with paved shoulder of Sarwan – Chakai upto NH-333 from km 0.00 to Km 15.972 of NH 333C	15.972	01.11.2024	20%	30.04.2026
32	Widening & Strengthening to 2-lane with paved shoulder of NH-81 from Km 30.250 to Km 55.400	25.15	30.09.2024	8.5%	29.09.2025
33	Improvement to Two lane with paved shoulder from Junction of NH-22 near Hajipur to Junction of NH-122 at Bachhwara via Mahnar and Mohiuddin Nagar from km 0.00 to 29+730 of NH 122B	29.73	30.08.2024	3%	28.02.2026
34	Rehabilitation and Upgrading to 2 lanes/2-lane with paved shoulders configuration and strengthening of Birpur – Bihpur Section (from km 0.0 to Km 106) of NH – 106 i under phase –I of National Highways Interconnectivity Improvement Projects (NHIP)	106	03.10.2016	90.10%	31.03.2025
35	Four Laning of Gaya Hisua-Rajgir-Nalanda-Biharsharif Section Km 0.00 to 92.935 on NH-82 in state of Bihar	92.935	07.11.2016	96.45%	31.03.2025
36	Construction of two lane with paved shoulders standard- 4 no. of Bypasses at Katoria, Lakhpura, Banka & Panjwara including Pre-Construction activities from Km 134.000 to Km 190.233 of NH-333A	14.359	09.12.2024	0.00%	08.12.2026

37	4L Greenfield Alignment of Amas to Shivrampur from 0.000 Km. to 55.002 Km. of NH 119 D (Pkg-I)	55.00	31.03.2023	10.88	29.03.2025
38	6L of Aurangabad to Bihar-Jharkhand border (Chordaha) section from km. 209.827 to Km. 249.525 of NH-19 (PKG-02)	39.70	05.04.2022	63.92	31.03.2025
39	4L Elevated Section and at-grade improvements at Begusarai town (Simaria - Khagaria section) from Km. 221.047 to Km. 225.302 of NH-31	4.26	27.06.2022	63.17	31.03.2025
40	Aunta - Simaria including Ganga Bridge	8.15	30.08.2018	88.77	31.03.2025
41	Maheshkunt-Saharsa-Purnea (Pkg I) km 0.00 to km. 90.00 of NH-107	90.00	20.12-2019	76	31.03.2025
42	Widening with additional 3L abetting Chhapra Bypass Section of NH-19 from Km. 143.200 to Km. 159.255 (Pkg-1)	16.05	30.08.2024	4.42	29.08.2026
43	6L Bridge and its approaches across River Ganga as Part of Patna Ring Road (NH-131G) starting from Km 8.480 near Sherpur to Km 23.000 near Dighwara	14.52	05.09.2023	1.25	05.09.2027
44	Chhapra - Hajipur from km. 143.200 to km. 209.200	66.74	27.01.2011	86.7	30.04.2025
45	Construction of Major Bridge over Bagmati and Lakhandei River along with Approaches from Design km.16.500 to km.21.500	5.00	30.10.2024	0	31.03.2027
46	4L of Greenfield Alignment from Km. 47.000 to Km. 89.210 of Balbhadarpur to Bela Nawda Section of NH-119D	42.21	11.03.2024	6.6	10.03.2026
47	4L Elevated Highway and at grade improvements at Gopalganj Town from Km. 384.000 to Km. 386.750 on NH-27	2.75	04.03.2022	92.18	31.03.2025
48	2L PS of Majhauri to Charout section from km. 0.00 to km. 63.655	63.66	05.11.2019	96.05	31.03.2025
49	Permanent rectification of 8 Nos. of blackspots on NH-27 & 1 No of at - grade junction removal near Satanpur junction	10.259	19.11.2024	0.00	18.11.2026

50	4L Greenfield starting from NH-30 near Saristabad (Patna) to Nathupur (Project end point of Patna-Gaya-Dobhi Section of NH-83)	3.91	27.02.2024	10.2	07.09.2025
51	4L Greenfield Alignment of Shivrampur to Ramnagar from Km. 55.002 to Km. 109.300 of NH 119 D (Pkg-II)	54.32	04.07.2023	10.3	03.07.2025
52	4L of Balance works of Patna - Gaya -Dobhi (Pkg-II) from km. 39.00 to km. 83.00 of Old NH-83	44.00	09.11.2020	98.5	31.12.2024
53	4L of Balance works of Patna - Gaya -Dobhi (Pkg-III) from km. 83.00 to km. 127.217 of Old NH-83	44.22	24.11.2020	98.4	31.12.2024
54	4L of Balance works of Patna - Gaya -Dobhi (Pkg-I) from km. 0.00 to km. 39.00 of Old NH-83	39.00	14.12.2020	99.9	31.12.2024
55	4L of Siwan- Masrakh section of Ram Janki Marg from Km 230.385 to Km 281.391 of NH-227A	50.12	20.11.2024	0	20.11.2026
56	Construction of 2 flyovers of 4- lanes at Chhatauni Chowk and Awadesh Chowk on NH-28A, Re-construction of 3 no. of gantry girder gates with the statue of Mahatma Gandhi on NH-28 and NH-28A & Construction of Service Road and Drain near Piprakothei on NH27	3.34	11.07.2024	0	11-01-2026
57	Rehabilitation and Upgradation of Chroma - Bairgania Section of National Highway No 227F to 2 lane with paved shoulders from Design Ch.0.000 to Ch. 34.566	34.57	01.02.2024	43.5	31.01.2026
58	Permanent rectification of 3 nos. of black spots in U.P border - Dewapur - Kotwa section & Permanent rectification of 5 nos. of black spots in Kotwa - Mehsi - Muzaffarpur Section of NH - 27	13.60	12.12.2023	0	11.12.2025
59	Balance work - WB-10 (Gandak Bridge) Km 402.00 to Km 440.00 (Devanpur - Kotwa)	2.75	30.07.2022	62.48	31.03.2025
60	4L of Munger – Mirzachauki section from Munger to Kharia village junction from Km 69+520 to Km 95+580 (Pkg-1)	26.06	31.03.2022	35.02	30.06.2025
61	4L of Munger – Mirzachauki section	29.42	12.03.2022	64.23	25.03.2025

	from Km 95+580 to Km 125+000 (Pkg-2)				
62	4L of Munger – Mirzachauki section from start of existing Bhagalpur bypass to Rasulpur from Km 125+000 to Km 157+350 (Pkg-3)	32.35	06.04.2022	45.05	30.09.2025
63	4L of Munger – Mirzachauki section from Km 157+350 to Km 193+931 (Pkg-4)	36.58	17.08.2022	60.89	31.03.2025
64	Strengthening under one time improvement of 4L of Bakarpur Hat (NH19 Bypass) –Manikpur section of NH-139W	38.81	08.10.2024	0	05.04.2027
65	4L Elevated Corridor from Danapur to Bihta	25.08	11.03.2024	13.64	08.09.2026
66	4L Greenfield Alignment from Kalyanapur to Tal Dashraha of NH-119D (Pkg-III)	47.00	16.02.2023	13.85	31.12.2025
67	Bakhtiyarpur-Rajauli Pkg-III from km. 101.630 to km.152.520	50.89	31.12.2021	98.23	15.02.2025
68	Bakhtiyarpur (Km 153.300) to Mokama (Km 197.900)	44.60	14.06.2017	96	31.03.2025
69	Maheshkunt -Saharsa-Purnea Pkg II	87.96	13.12.2018	76.88	31.03.2025
70	Ara - Mohania (Pkg-II)	60.80	16.01.2021	98.45	31.03.2025
71	Six Laning of Varanasi to Aurangabad from km. 786.00 to km. 978.40 of Old NH-2	192.40	12.09.2011	86.14	31.03.2025
72	Umagaon-Saharsa (Package-V) Bakaur-Parsarma-Bangaon-Bariyahi & Spur to Mahishi	39.18	15.12.2023	46.89	14.12.2025
73	Umagaon-Saharsa (Package-IV) Koshi Bridge & approach Road - (Bheja-Bakaur)	13.30	12.02.2020	68.2	30.06.2025

ANNEXURE-III REFERRED TO IN REPLY TO PART (a) OF LOK SABHA UNSTARRED QUESTION NO. 4022 TO BE ANSWERED ON 19.12.2024, ASKED BY SHRI TARIQ ANWAR REGARDING NATIONAL HIGHWAYS IN BIHAR

List of NH projects in Bihar completed during last ten years

Sl. No.	Name of Project	Length (in km)	Expenditure (Rs. in crore)	Date of Completion
1	Widening & Strengthening of existing single lane to double lane carriageway in Km 68.10 to Km 86.25 of NH-110	18	58.71	28.04.2017
2	Strengthening & widening to 2 lane with paved shoulder from Km 39 to Km 56 of NH-327E	17	44.13	23.03.2017
3	Strengthening & widening to 2 lane with paved shoulder from Km 98 to Km 112 of NH-327E.	14	63.83	25.03.2017
4	Strengthening & widening to 2 lane with paved shoulder from Km 68 to km 75 NH-327E	7	33.42	15.03.2017
5	Strengthening & widening to 2 lane with paved shoulder from Km 154 to Km 166 of NH-327E	12	57.0	05.04.2017
6	Widening and strengthening of existing road into 2 lane from km 14.50 to km 30 of NH-101 (Job No-101-BR-2012-839)	15.5	30.06	31.03.2018
7	Widening to 2-lane and improvement from km 0.00 to km 14.60 of Malaypur-Barhat-Lalmatia-Khadigram Road (MDR) in under LWE	14.6	20.87	25.03.2014
8	Widening and strengthening of existing road into 2 lane with paved shoulder in km 0.00 (Dobhi) to 11.400 (Gosaidih) of NH-99	11.4	40.28	31.05.2018
9	Widening & Strengthening of existing single lane to double lane Carriage way from km. 0.00 to km 28 of NH-105 under Special Project Scheme	28	86.53	30.05.2018
10	Balance work Construction of 5 x 24.00 High Level R.C.C. Bridge across Noon River in replacement of old narrow and damaged screw pile bridge in Km 45th of NH 103 (Hajipur - Musarigharari Section) for the year 2006 - 07	MJB	18.68	30.06.2018
11	Strengthening & Widening work of existing 2-lane to two lane with paved	4.5	4.5	30.06.2018

	shoulder including service road & divided carriageway in Araria from km 93.612 to 98.00 of NH-327E.			
12	Widening and strengthening existing single/ intermediate lane to 2-lane from km. 30.25 to km 55.40 of NH 81 under special project for 2011-12.	25	139.61	30.06.2018
13	Upgradation of existing carriageway to 2 lanes/2 lane with paved shoulders configuration of Anishabad-Aurangabad-Hariharganj Section (km 0.0 – km 154.625) of NH-98 -Lot-II	89	365.58	25.09.2018
14	Strengthening & Widening of existing carriageway to 2 lane with paved shoulders from Km 40 to km 64 of NH-28B	24	93.84	30.06.2018
15	Widening & Strengthening of existing single lane to double lane Carriage way from km. 28 to 53.76 of NH-105 under Special Project Scheme	25.76	164.48	15.10.2018
16	Construction of Bhagalpur bypass from Km 124/175 to 140/200 of NH-80 under EPC mode	16.7	301.91	11.06.2019
17	Strengthening & Widening of existing carriageway to two lane with paved shoulder from km 0 to 39 of NH 327E	39	108.06	25.03.2019
18	Upgradation to 2 lanes/2 lane with paved shoulders of Anishabad-Aurangabad-Hariharganj Section (km 0.0 – km 154.625) of NH-98 - Lot-I	62	355.36	24.10.2019
19	Strengthening & Widening to 2 lane with paved shoulder from km 0.00 to 40.00 on EPC mode on NH 2C	40	231.3	28.12.2019
20	Strengthening & Widening of existing carriageway to two lane with paved shoulder from km 56 to km 68 of NH 327E	12	40.71	31.05.2019
21	Strengthening & Widening of existing carriageway to two lane with paved shoulder from km 75 to 93.612 of NH 327E	18.612	72.62	05.12.2019
22	Improvement of stretch & junction at km 0.00 to 1.40 of NH-80 for the year 2016-17 under job no. NH-080-BR-2016-17-RSCE-032.	1.4	18.5	29.12.2018
23	Widening & strengthening to 2-lane with paved shoulder from km 62 to 75 of NH-333	13	68.5	20.06.2019

24	Widening & strengthening to 2 lane with paved shoulder & Geometric Improvements in Bettiah -Kushinagar section from km 25 to 40 of NH-28B	15	76.3	20.02.2019
25	Balance work of widening to 2-lane and Improvement of Biharsharif (Telhara) - Jehanabad- Arwal (Kendui) Km 36.00 to 68.10 of NH-110	32.1	82.97	31.07.2019
26	Strengthening from 136 to 166 including replacement of 1 Minor Bridge in km 143 of NH-80	31	37.85	31.03.2021
27	Strengthening and widening to 2 lane with paved shoulder from km 112.00 to 136.440 (Gitawas-Raniganj JVC Canal) of NH-327E	24.385	100.44	07.01.2021
28	Strengthening work from km 0.00 to km 36.50 (Mehrauna UP Border to Siwan) of NH-227A on EPC	36.5	37.25	30.01.2021
29	HL RCC Minor Bridge (2x21m) in km 24 of NH-333 job no.	Bridge	4.43	27.06.2020
30	Construction of High level New RCC Bridge (5x11eff) in replacement of existing old narrow and damaged bridge no. 135/1 in km 135 of NH-327E	Bridge	5.95	15.07.2020
31	Strengthening and Raising of NH-19 (Chapra-Manjhi section) from km 129 to 135 & from km 139 to 143.	9.218	14.67	26.10.2020
32	Strengthening & Widening work of existing 2-lane to two lane with paved shoulder from 0.00 to 25.010 of NH-327A	25.01	76.74	31.05.2020
33	Strengthening & Widening work of existing 2-lane to two lane with paved shoulder and geometric improvement from km 64.00 to 97.00 of NH-28B	29.6	243.1	24.06.2021
34	Strengthening work in Km 53.00 to 89.00 of NH-33(old NH-110) on EPC mode	35.609	28.85	03.05.2021
35	Widening & Strengthening of existing Single lane to Double lane carriageway in Km 0 to 40 of NH-104 in Bihar under EPC mode	40	186.84	29.02.2020
36	Strengthening from 194.01 to 227.11 of NH-327E	33.1	34.69	24.06.2020
37	Balance work of widening & strengthening from km 167 to km 180 of NH- 80 for the year 2016-17	13	21.37	31.05.2018
38	Widening to 2 lane with paved shoulder	19.04	90.32	02.11.2021

	in km 0.00 to 19.04 of NH-81 on EPC Mode			
39	Construction of 4-lane ROB of km 119 of NH-30 (L.C No 48-A/3T)	1.56	96.49	25.05.2021
40	Rehabilitation and upgrading to 2 lanes/ 2 lane with paved shoulders configuration of Fathua-Harnaut-Barh section (km 0.00 to km 69.00) of NH-30A in Bihar - One time Improvement of left out portion of Harnaut Bypass of NH-30A	3.12	2.1	27.09.2021
41	Strengthening work in Km 35.00 to 64(P) of NH-333A on EPC mode	29.25	24.4	16.06.2021
42	Strengthening work of NH 227A (Part) from Chakia (NH-28) to Lalachhapra chowk via Kesariya from km 118.040 to km 142.756 on EPC mode.	24.716	27.24	14.12.2021
43	Strengthening work in Km 35.00 to 64(P) of NH-333A on EPC mode	29.25	24.4	16.06.2021
44	Strengthening including improvement of geometrics work from km 104.20 to km 110 of NH-28B (New NH-727) on EPC mode	5.8	16.6	31.03.2021
45	Construction of 4-lane ROB (L.C No SK/257C) of km 11 of NH-327E	ROB	79.7	31.07.2022
46	Strengthening from km 38.85 to 97.05 of NH-227A	56.75	64.97	21.03.2022
47	One time improvement of left out portion of ROB at km 12 of NH-103 and km 132 & 135 of NH-19 on item rate mode	4.95	3.95	27.09.2021
48	Widening and strengthening of existing road into 2 lane with paved shoulder from Pokhrauni Chowk to Junction with NH-57 near Jhanjharpur (km 0.00 o 28.00) of NH-527A in the State of Bihar	26.3	98.84	30.09.2022
49	Strengthening and widening to 2 lane with paved shoulder from km 103.865 to 142.050 (Gaya-Goh) of NH-120	37.885	126.28	31.03.2022
50	Strengthening work in Km 38.84 to 59.00 Of NH-333 on EPC mode.	20.16	21.59	30.06.2021
51	Strengthening work in km 123.00 to 142.00 of NH-333A on EPC Mode	19	15.81	30.06.2021
52	Strengthening work in Km 75.25 to 91.00 of NH-333 on EPC Mode	15.75	21.9	31.03.2021
53	Strengthening of Road from km 91.00 to 115.00 of NH-333 on EPC mode	24	26.7	15.05.2021

54	Widening and strengthening from km 115.00 (Tola Kurwa) to 141.050 (Bishunpur) of NH-333	26.5	95.77	15.02.2022
55	Construction of RCC Minor bridge in km 02, km 14, km 40 and km 43 of NH-333	bridge	23.5	30.09.2022
56	Strengthening work from Km 0.00 (Paswan chowk) to 58.450 (Mushrigharari) of NH-103 on EPC Mode	55.5	64.3	30.04.2022
57	Reconstruction of damaged Bridge over river Tungi Bridge on NH-82 (H.L. RCC Bridge Km 38)	Bridge	19.3	19.08.2021
58	Strengthening including improvement of geometrics work from km 97 to km 104.20 of NH-28B (New NH-727 on EPC mode)	7.2	8.52	16.10.2020
59	Construction of 2-lane combined ROB in lieu of level crossing No-KK-12 of km 48 (Pranpur) of NH-81	1.48	48.5	21.09.2022
60	Construction of Major bridge over Bhangia River at km 86.936 of NH-327E & its approaches on EPC mode	0.34	14.01	30.01.2023
61	Widening to 2 lane with paved shoulder and strengthening from km 19.860 to 38.060 of NH-219 on EPC Mode	18.2	99.41	07.05.2022
62	Strengthening from Ch. 16.000 to 19.860 and Ch 38.060 to Ch 40.000 of NH-219 on EPC mode in the State of Bihar	5.8	19.6	01.08.2022
63	Strengthening work in Km 0.00 to 34.00 of NH-333A on EPC Mode.	34	27.58	30.11.2022
64	Rehabilitation of 4-lane 5.575 km long, 4-lane MG Setu over Ganga River on NH-19 from km 212.72 to km 218.95 by dismantling the damaged pre stressed cantilever arms Superstructure and subsequent redecking by steel truss in Patna on EPC mode	5.575	1856.98	31.07.2022
65	Engineering, Procurement, and Construction of Rehabilitation and Upgrading to 2- lanes/2 - lane with Paved Shoulders Configuration and Strengthening of Fatuah-Harnaut-Barh Section (km 0 to km 69.6) of NH-30A in the State of Bihar under Phase-I of National Highways Inter-connectivity Improvement Projects (NHIIP)	71.8	812.6	31.05.2022
66	Widening & Strengthening to 2 lane with paved shoulder from Km 30.00 to 45.00 of NH-101 in the State of Bihar item rate	15	63.86	15.04.2022

67	Construction of 2-lane ROB in lieu of level crossing No-KK-4A of km 31 (Mania)of NH-81	ROB	47.95	20.01.2023
68	Widening & Strengthening from km 100.40 to km 107.80 (from Lakhanpur More to Faijullahpur) of NH-227A under EPC mode in the state of Bihar	7.4	22.69	30.05.2022
69	Strengthening & widening to 2 lane with paved shoulder from Km 0.00 to 14.50 of NH-101 for the year 2017-18 in the State of Bihar on item rate	13	53.09	15.12.2021
70	Construction of 03 Nos. New High Level RCC Minor Bridges (2*21.60m) in Km 62 (Chainage-61+247), (2*18.60m) in Km 62 (Chainage-61+650) & (2*18.60m) in Km 64 in Replacement of existing old Narrow and damaged Bridge of NH-110 on EPC mode in the State of Bihar	Bridge	15.42	31.03.2023
71	Strengthening & Widening from km 0.00 to 10.80 of NH-21	67.13	50.67	30.06.2022
72	Widening and strengthening from km 179.00 to 198.93 of NH-333A	52.4	40.28	31.03.2021
73	Construction of New High Level RCC major Bridge (13X31m)in place of old submersible damaged bridge in Km178 on NH-333A across River Chanan in the state of Bihar on EPC mode	0.503	42.94	24.11.2023
74	Construction of 2-lane ROB of km 46 (LC No KT2-2/B)of NH-131A (Katihar)	1.051	43.11	01.06.2023
75	Widening to 2 lane with paved shoulder and strengthening from km 45.00 to 65.00 (design length- 18.990) of NH-101 on EPC Mode	20	84.70	30.06.2022
76	Remaining work for Strengthening & Widening work of existing road into 2 lane with paved shoulder from Pokhrauni Chowk to Junction with NH 57 near Jhanjharpur (km 0.00 to 28.00) of NH - 527A in the State of Bihar.	0.57	25.1	31.12.2022
77	Strengthening and widening to 2 lane with paved shoulder from km 142.05 to 167 (Goh- Daudnagar) of NH-120	25.415	89.41	12.12.2022
78	Construction of road side covered drain in km 213 (P) to 215 (P) in Bihra Bazar of NH-327E on EPC Mode	0	4.24	17.09.2022
79	One time improvement of left out portion of NH-80 from km 119+885 (Dogachhi) to km 132+895 (Zero mile Bhagalpur) on EPC mode in the State of Bihar	13.01	12.03	06.10.2023

80	Widening to Two Lane with Paved shoulders including strengthening of existing pavement from km 0.00 to km 24.800 of NH-28B (New NH 727) on EPC mode in the state of Bihar	24.8	74.83	22.09.2023
81	Widening to two lane with paved shoulders including strengthening of existing pavement from km 14.5 to km 30.00 of NH 101 (New NH 331) on EPC mode in the state of Bihar	15.5	61.78	07.10.2023
82	Construction of 2-lane ROB of km 100 of NH-327E	1.8	62.26	31.12.2023
83	Construction of 4-lane ROB of km 12 of NH-103	2.11	123.23	31.03.2024
84	Construction of High level New RCC Bridge at km 81.00 of NH-327E on EPC Mode	0.48	10.93	31.05.2024
85	Construction of 2-lane ROB of km 132 of NH-19	2	77.38	26.08.2019
86	Balance work of construction of 3x 18m (eff. Span) High level RCC Bridge across river Mani in Km 94 of NH-80 in the state of Bihar	0.41	7.73	05.03.2022
87	Construction of additional two lane with paved shoulder of NH-98 (New NH 139) from existing Ch 7.000 to Ch 17.840(Design Ch 0.000 to 10.840) [AllMS (Bhusaula Golambar) to Naubatpur (Patna Ring Road) section] on EPC mode	10.84	56.8	31.05.2024
88	Strengthening and widening to 2 lane with paved shoulder from km 181.465 to 201.665 of NH-120 Nasriganj - Vikramganj	20.2	74.90	31.03.2024
89	Construction of High Level R.C.C Major Bridge at Km. 38 (Bandhuganj) on N.H.-110 in the State of Bihar	Bridge	18.41	31.08.2024
90	Construction of 2-lane ROB of km 135 of NH-19 (L.C No 62-A/3-E)	ROB	50.0	15.09.2024
91	Simaria (Km. 206.050) to Khagaria (Km. 266.282)	60.23	567	30.03.2023
92	Construction of approaches to Rail cum Road bridge across river Ganga near Munger ghat	14.52	293.16	30.09.2022
93	Bhojpur Buxar section of NH-84 from km.27.37 to km. 75.00	47.9	681.67	16.05.2023
94	Bakhtiyarpur-Rajauli Pkg-II from km.	47.23	1065	27.04.2023

	54.405 to km.101.630			
95	Construction of 2nd flyover (LCW) in Kishanganj town starting from Km.472.300 to Km. 475.480 of NH-31	3.18	129.2	18.08.2023
96	Four lanning of Forbesganj to Jogbani section from Km. 0.000 to Km.9.258 (ICP jogbani) of NH-57A	9.26	247.36	31.07.2023
97	4L of Narenpur - Purnea Section of NH-131A	49	1905	29.03.2024
98	4L of Galgalia - Bahadurganj section from Km 0.000 to Km 49.000 (Package-I) of NH327E	49	1051	06.04.2024
99	4 – lanning of Bahadurganj – Araria (Pkg-II)	45	1081.7	10.08.2024
100	2L with PS Piprakothe-Motihari-Raxaul NH-28A EPC	68.60	445.22	30.01.2024
101	4L Ara-Pararia section of NH - 319	54.53	700	31.01.2023
102	Kanhauli – Ramnagar of Patna Ring Road-pkg-I	39.16	797	31.05.2023
103	2l with paved shoulder of Chhapra-Gopalganj section of NH-85 from Km.0.000 to Km.93.500	94.258	644.27	09.07.2022
104	2L with PS Biharsharif – Barbigaha – Mokama NH-82 (EPC)	54.76	297.27	28.02.2021
105	2LPS Chhapra - Rewaghat - Muzaffarpur section of NH - 722	73.07	427.06	17.01.2021
106	Forbesganj-Simrahi CII-BR-3 (Km. 230.00 - Km. 190.00)	34.87	357	30.06.2016
107	2L with PS Mokama – Munger NH-80 on BOT (Annuity)	60.48	351.5	13.10.2018
108	2L with PS Khagaria – Purnea NH-31 on BOT (Annuity)	140	664	30.04.2018

ANNEXURE-IV REFERRED TO IN REPLY TO PART (e) OF LOK SABHA UNSTARRED QUESTION NO. 4022 TO BE ANSWERED ON 19.12.2024 ASKED BY SHRI TARIQ ANWAR REGARDING NATIONAL HIGHWAYS IN BIHAR

Details of toll plaza-wise number of toll tenders which have been extended beyond their original period

Name of Toll Plaza	No of Extension of Original Contract Period during previous one year (excluding contractual extension) w.e.f Jan 2023
Babhaniyawan	1st time for 44 days (Original Contract Period 21.07.2023 to 21.10.2023) (Extended upto 05.12.2023) 2nd time for 80 days (Original Contract Period 23.01.2024 to 24.04.2024) (Extended upto 14.07.2024)
Kharik	1st Time for 14 days 2nd Time for 23 days
Maranga	1 time for 33 days
Kulhariya	1 time for 13 days
Saidpur	1 time for 09 days
Karigawan	1st time from May/2023 to 13-04-24 and 2nd tme 14-04-24 to till now (Toll started in May/2023)
Runni	1 Time - for overstay period from 24.09.2024 (08:00:00) till 05.10.2024 (07:59:59).
Maithi	1st Time - for EOT approved period in case of FMC due to Covid & Demonitization from 19.07.2024 (00:00:00 Hrs.) till 13.10.2024 (21:24:00 Hrs.).
Raje	
Asanpur	
Hariabara	
Saukala	M/s Eagle Infra India Ltd. [Original Contract period from 21.03.2022 (08:00 Hrs) to 21.03.2024 (08:00 Hrs)]. Extended for one month from 21.03.2024 (08:00 Hrs.) to 20.04.2024 (08:00 Hrs.)
Phulwaria	one time for 30 days (Original contract period 26.08.2024 to 26.11.2024)
Bishunpurwa	one time for 15 days (Original contract period 11.07.2023 to 11.07.2024)
Bishunpurwa	one time for 90 days (Original contract period 11.04.2022 to 11.04.2023)
Thawe	one time for 3 days (Original contract period 19.06.2023 to 19.06.2024)
Sonho	one time for 71 days (Original contract period 30.07.2023 to 30.07.2024)
Chainwa	one time for 119 days (Original contract period 05.04.2022 to 05.04.2023)
Pokhraiira	one time for 120 days (Original contract period 22.07.2023 to 22.07.2024)
Balgudar	two times, (original contract period from 06.06.2022 to 10.06.2023, extended upto 24.10.2023) & (Original contract period from 16.04.2024 to 15.07.2024, extended up-to 15.10.2024)
Bhagalpur	one time for 4 days, (Original contract period from 27.08.2022 to 27.08.2023, extended up-to 01.09.2023)
