

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT & HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 2388
ANSWERED ON 13TH MARCH, 2025**

**CONSTRUCTION OF COASTAL HIGHWAY IN ANDHRA PRADESH
2388. SHRI Y S AVINASH REDDY:**

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the present status of construction of coastal highway in Andhra Pradesh;**
- (b) the quantum of funds allocated and released so far to the Coastal Highway Projects in Andhra Pradesh;**
- (c) the time by which these projects are expected to get completed;**
- (d) whether any projects have been delayed and if so, the reasons for delay therein; and**
- (e) the details of cost escalation in such projects due to delay?**

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) to (d) There is no National Highway designated as Coastal Highway in the State of Andhra Pradesh. National Highway (NH)-216 passes through the coastal districts in the state of Andhra Pradesh. The project-wise details of status of development of NH-216, sanctioned cost, expenditure incurred, status of completion and reasons for delay in ongoing projects etc. in the State of Andhra Pradesh are annexed.

(e) Where delay is not attributable to the Contractor's performance, price escalation as per a standard formula is paid as per contract conditions, which may or may not result in additional cost, depending upon final value of price escalation determined on actual completion of project. If delay is attributable to the Contractor, damages are imposed and there is no additional cost due to delay.

ANNEXURE**ANNEXURE REFERRED TO IN REPLY TO PARTS (a) TO (d) OF LOK SABHA UNSTARRED QUESTION NO. 2388 FOR ANSWER ON 13.03.2025 ASKED BY SHRI Y S AVINASH REDDY REGARDING CONSTRUCTION OF COASTAL HIGHWAY IN ANDHRA PRADESH****Status of development of NH-216 in the State of Andhra Pradesh**

Sr No.	Name of the Project	Length (in Km)	Sanctioned Cost (in Rs. Cr.)	Expenditure (in Rs. Cr.)	Scheduled/Revised / Actual date of completion	Present Physical Progress	Reasons for Delay, if delayed
1	Kathipudi - start of kakinada bypas section from KM 0+000to KM 26+150 of NH-214 (New NH-216) (Kakinada Bypass) to two lane with paved shoulder	27.50	480.21	390.57	28.03.2019	Completed	-
2	Rehabilitation and up-gradation of Timmapuram – Gurajanapalli	19.23	432.91	387.59	31.07.2025	90%	Delay in approval of designs and drawings

	section from KM 26+150 to Km 41+161 of NH-214 (New NH-216) (Kakinada Bypass) to two lane with paved shoulder						of ROB. Change in design of RE wall due to deep ground improve ment. Outbreak of COVID- 19
3	Rehabilitation and Up gradation of Gurajanapalli Village – Polekuru Village Section from Km 41/161 to Km 59/800 (Design Ch. 45+000 to 63+540) and Komagiri – Pasarlapudi Section Km70/400 to Km105/170 (Design Ch. 74+165 to Ch. 106+000) of NH-214 (New NH-216) to Two Lane with Paved	50.38	355.69	322.26	27.04. 2023	Completed	-

	Shoulder						
4	Rehabilitation and Up gradation of Polekuru to Komaragiri section from Km.59/800 to Km.70/400 (Design Chainage from Km.63/540 to Km.74+165) of NH-216 (Old NH-214) to two lane with paved shoulders	10.63	86.27	74.68	18.12. 2021	Completed	-
5	Rehabilitation and Up-gradation of Pasarlapudi to Dhindi section from Km 105/170 to Km 126/510 of NH- 214 (New NH-216) to two lane with paved shoulder	20.82	335.67	258.26	31.05. 2025	90%	Delay in handing over of Land. Delay due to ban on mining of sand by Govt. of Andhra Pradesh. Outbreak of COVID-

							19
6	Rehabilitation and Up-gradation of Dindi - Digamarru Section from km 126/510 to km 135/740 of NH-214(NH216) & Digamarru-Losari section from km 0/000 to km 34/230 of NH 214A(NH216) to two lane with paved shoulders	42.12	415.22	364.86	07.09.2023	Completed	-
7	Rehabilitation and up-gradation of Losari to Machavaram section from Km 34.230 to Km 84.550 of NH-214A (New NH-216) to two lane with paved shoulder	49.40	459.37	427.14	27.12.2022	Completed	-

8	Rehabilitation and up-gradation of Machilipatnam to Avanigadda section from Km 82+300 to Km 116+700 (Existing from Km 84/550 to 124/200) of NH-214 A (New NH-216) to two lane with paved shoulder	34.76	433.88	408.95	28.07.2023	Completed	-
9	Rehabilitation and up-gradation of Repalle to Eeppurpalem section from Km 122/725 to Km 184/855 (Existing from Km 129/927 to Km 195/000) of NH-214A (New NH-216) to two lane with paved shoulder	62.13	785.65	733.71	30.09.2024	Completed	-

10	Rehabilitation and up-gradation of Km.195.000 to km 254.000 (Eepurpalem-Ongole sec) of NH-214 A (New NH-216) to two lane with paved shoulder	57.87	574.19	520.49	19.08.2019	Completed	-
-----------	---	--------------	---------------	---------------	-------------------	------------------	----------
