

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 2481
ANSWERED ON 13TH MARCH, 2025**

NH PROJECTS IN RAJASTHAN

†2481. SMT. SANJNA JATAV:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the status of ongoing National Highways (NHs) Projects in Rajasthan along with the scheduled time limit of completion of these projects;**
- (b) the total budget allocated for the NH projects in Rajasthan and the amount spent so far during the current financial year;**
- (c) the manner in which the ongoing NHs projects are likely to improve regional connectivity and local economy in Rajasthan; and**
- (d) whether the data regarding new projects proposed for the development of road transport infrastructure in Rajasthan is available and if so, the details thereof?**

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

- (a) Project wise status of ongoing National Highways (NHs) Projects in Rajasthan along with target date of completion is annexed.**
- (b) The total budget allocated for the Financial Year (FY) 2024-25 for NH projects in Rajasthan is Rs.5922.39 Crore and total expenditure is Rs.5121.19 Crore till February 2025.**

(c) and (d) The Government in Ministry of Road Transport & Highways is responsible for development and maintenance of NHs infrastructure in the country including in Rajasthan State. Development and maintenance of NHs is a continuous process. Works on NHs are taken up depending upon inter-se priority, traffic density and in synergy with PM Gati Shakti framework to keep the NHs in traffic worthy conditions. These projects are inter-alia envisaged to improve regional connectivity including connectivity of NHs within State of Rajasthan, overall socio-economic development etc.

Details of NH length awarded and constructed during last three FYs are as below:

Year	Awarded (in km)	Constructed (in km)
2021-22	516	722
2022-23	1034	715
2023-24	531	868

The target and achievement for award and construction of NHs for the current FY are as below:

Current FY 2024-25	Target (in km)*	Achievement (in km)**
Awarded	481	98
Constructed	549	723

***upto 31.03.2025**

****upto 31.01.2025**

ANNEXURE

ANNEXURE REFERRED TO IN REPLY TO PART (a) OF LOK SABHA UNSTARRED QUESTION NO. 2481 FOR ANSWER ON 13.03.2025 ASKED BY SMT. SANJNA JATAV REGARDING NH PROJECTS IN RAJASTHAN.

Project-wise status of ongoing works on NHs in the State of Rajasthan

Sl. No.	Name of project	Length (km)	TPC	Appointed Date	Target Date of Completion	Project Physical Progress (%)
			(Rs in Cr.)			
1	Construction of 4-lane Green Field Expressway Spur from Delhi-Vadodara Greenfield expressway near Bandikui to Jaipur in Bharatmala Pariyojana Phase-I in the state of Rajasthan on HAM	66.619	1636.15	11.11.2022	30.04.25	91.22%
2	Delhi-Vadodara 8-lane G.F. carriageway [End of Interchange on NH-166 near village Mui to Hardeoganj village near Indergarh (Ch 292.95 to Ch. 319.40) under BM (Pkg-10)]	26.45	1272.97	22.05.2021	30.06.25	85.02%
3	Delhi-Vadodara 8-lane carriageway[from Junction with NH-12 to Start of Bridge near Manoharpura] (Ch5 419.00 to 427.30) under Bharatmala (Pkg-15)	8.30	1788.69	05.07.2021	31.12.25	73.93%
4	Deogarh (near Dhandhiya)-Raj./Guj. Border from km km 125 to 150 (AJ/DRGB-Package-6)	25.00	846.59	12.08.2021	31.03.25	98.00%
5	Deogarh (near Dhandhiya)-Raj./Guj. Border from km km 150 to 180 (AJ/DRGB-Package-7)	30.00	662.08	16.07.2021	31.03.25	96.50%
6	Jodhpur Ring Road Package-II (4-laning of Karwar, Km. 281.980 of NH-62 Nagaur road) to Dangiawas (EPC)	30.093	736.75	29.08.2022	31.03.25	93.25%
7	Construction/upgradation of 2LPS of Srianganagar - Raisinghnagar section of 911 (Design Ch. -0.50 to 101) under NH(O) in the state of Rajasthan (Pkg-I) on HAM	102.076	672.35	10.06.2022	31.03.25	99.50%
8	Tanot-Ramgarh-Bhadasar-Jaisalmer (NH-68) & Bhadasar(Mokal)- Sarkaritala upto Pakistan Border (NH-968) (Pkg. BM/5) (EPC)	191.50	830.37	23.04.2019	31.03.25	97.32%

9	Construction of Elevated Structure at Raniwara Circle Sanchore town of Gandhav-Sanchore section of NH-68 under NH(O) on EPC	6.203	186.495	12.07.2024	11.07.2026	18.26%
10	Capacity augmentation to 4-Laning of Rajasthan Border (Km 0 to 154.141) of NH-52 & NH-58 in Rajasthan	154.141	941.30	06.02.2022	31.03.25	98.65%
11	Construction of two lane with paved shoulder configuration of (i) Chippa barod bypass of New NH-752 (old NH-90) from Km. 55+430 to km 64+530 (Design Ch-0+000 to 8+300) & (ii) improvement from Km 72+080 to km 72+680 & Km 78+750 to km 79+300 on NH-90 (length 900m) (Total length =9.2 km) on EPC mode.	9.2	73	14-Nov-19	30-Jun-25	39.40
12	Construction of 2 lane with paved shoulder Aklera Bypass from Km. 90+840 on New NH-752 (old NH-90) to km 387+400 on New NH-52 (old NH-12), (Design Ch-0+000 to 5+000), (Total length 5.000 km) on EPC Mode.	5	50.70	10-Feb-21	25-Jun-25	40.46
13	Up-gradation to 4 lane with paved shoulder from existing km 58/245 to existing km 108/600 of NH-58 Beawar-Gomti section on EPC mode in the state of Rajasthan (Package-I).	50.355	379.23	14-Oct-21	31-Dec-25	96
14	Construction of Proposed 4 lane ROB and its approaches in lieu of existing level crossing no. 328A at km. 0.500 to NH-25E in distt. Barmer of state of Rajasthan	0	55.28	18-Oct-21	29-Mar-25	88
15	Construction of 4 lane ROB at Km 102/00 on NH- 325 at LC no. C-48 at Jalore in state of Rajasthan.	1.1	92.4	18-Oct-21	29-Mar-25	97
16	Widening/ Strengthening/ Up-gradation to two lane with paved shoulder from existing chainage km 216.440 to 227.470, 243.630 to 251.120 & Strengthening From km 214.600 to 216.440, 227.470 to 243.630 (Sagwara, Gadi, Partapur, Nayagaon- Wajwana) section of NH-927A in the State of Rajasthan on EPC mode -(Package V).	36.52	95.39	01-Nov-21	31-Mar-25	95.34

17	Construction of 2 lane with paved shoulder for the work of "Development of remaining sections of NH-325 (Balotra to sanderao via Jalore) to 2 lane with paved shoulder configuration by Construction of Bypasses for town portions:(1) Asotra- Brahmdham bypass (2) Siwana Bypass (3) Mokalsar Bypass (4) Major realignment at Kathadi (5) Major realignment at Bishangarh (6) Jalore Bypass (7) Dujana Bypass in the state of Rajasthan" on EPC Mode	41.455	411.4	12-May-22	30-Jun-25	60
18	Construction of Balance work of proposed 2 Lane ROB and its approaches in lieu of existing Level Crossing No. A-142 at km. 1.0 on NH-709 Extn. Near Sadalpur railway station in District Churu in the State of Rajasthan.	0.7	36.03	02-Aug-22	30-Apr-25	85
19	Widening of Pachpadra-Bagundi Section to 4 Lane from Km 73/60 to 95/70 of NH-25 on EPC mode in the state of Rajasthan.	22.1	194.88	12-Dec-22	31-Mar-25	75.46
20	4 lane divided carriageway from km 0.000 (Km. 144.200 of NH-15 (New NH-68) to km 21.042 (Km 160.700 of NH-15 (New NH-68)) Barmer bypass of NH-15 (New NH-68) on EPC mode in the State of Rajasthan.	21.042	451.66	16-Aug-22	01-Apr-25	97
21	Upgradation to Two Lane Paved Shoulder in km 33/0 to 126/520 of NH-23 (Old NH-11B) Kothun-Lalsot-Karoli-Dholpur road in the state of Rajasthan under EPC mode (Length-93.52 Km).	93.52	150.11	02-Sep-22	31-Mar-25	75
22	Construction of Pratapgarh City Bypass 2 Lane with paved shoulder configuration from existing km 74.00 to km 81.600 (Design Chainage Km 0+00 to km 11+165) on NH-113 on EPC Mode in the State of Rajasthan.	11.165	98.9	12-Apr-23	30-Sep-25	59.7
23	Construction & Widening of ROB Existing (Railway Portion & approach) at Km 76 of old NH-116 (New NH-552Ext.) in Swaimadhopur City in the State of Rajasthan on EPC Mode	0	43.03	18-Nov-22	12-Jul-25	51

24	Construction of Two lane with Paved Shoulder for Fatehpur Bypass (Design Km 0.000 to Km 7.400) , Mandawa Bypass (Design Km 20.925 to Km 27.300) & Jhunjhunu Bypass (Design Km 41.625 to Km 54.689) of NH-11 on EPC Mode in the state of Rajasthan.	26.84	186.29	14-Feb-23	11-Jun-25	78
25	Construction of Two-Lane with Paved Shoulder for Rajgarh Bypass from Design Chainage Km 0.000 to Km 5.400 & Pilani Bypass from Design Chainage Km 35.840 to Km 43.120 on NH-709 Extn on EPC Mode in the state of Rajasthan.	12.68	107.63	28-Nov-22	31-Mar-25	98
26	Upgradation of two lane paved shoulder from Shahpura existing km. 0.00 (Design Ch. 0+00) to Thanagazi existing Km.37+352 (Design Ch. 36+810) of NH-248A on EPC mode in the State of Rajasthan.	36.81	174.34	01-Feb-23	30-Jun-25	80
27	Balance work of Rehabilitation and upgrading to 2L+PS having length of 1.340 Km Pratapgarh-Padi section (from km 152/80 to 153/100, 156/650 to 157/180, 172/340 to 172/850 of NH-113 in the state of Rajasthan.	1.34	6.6637	14-Nov-22	31-Mar-25	93.8
28	Up-gradation to 2 lane with Paved shoulder from Charbhuja at Design km 0.00 (existing km 150.00) to Neechli Oden (Nathdwara) at Design ch. Km 88.800 (existing km 55.950) of NH-162E on EPC mode.	88.8	838.43	27-Sep-23	26-Sep-25	72
29	Upgradation to Two lane with Paved Shoulder from existing chainage km 207.700 (Design Ch. 208+550) to km 216.440 (Design Ch. 216+890) [Sagwara Bypass] & from existing km 227.470 (Design Ch. 227+900) to Km 244.060 (Design Ch. 235+00) [Garhi-Partapur Bypass] section of NH-927A in the State of Rajasthan on EPC Mode.	15.44	187.65	21-Aug-23	30-May-25	75.45
30	Construction of 2 lane with paved shoulder Northern Bypass Phase-II of Kota city from Design chainage Km.0/0 (Km. 178+300 of SH-33) to Km 12/915 (Km. 236+800 of NH-52) on EPC Mode in the state of Rajasthan .	12.915	317.74	15-Nov-23	14-Apr-25	11

31	Widening to four lane with paved shoulders from km 166.00 to km 172.200 on old NH-89 at Nagaur City in the State of Rajasthan on EPC mode.	6.2	18.2	22-Feb-23	30-Jun-25	75
32	Upgradation & Rehabilitation to Two lane with Paved Shoulder of Ghagariya-Munabao section from Km 69.910 to Km 126.355 of NH-25 Ext (design length 56.445 Km) in the State of Rajasthan on EPC Mode.	56.45	235.15	2-Aug-23	1-Aug-25	94.00
33	Rehabilitation of NH-311 from Km 0 to 7.4 & from Km 18.00 to 36.600 in the State of Rajasthan on EPC mode.	25.00	29.77	8-Jul-24	31-Mar-25	60.00
34	Construction of RE wall in the approaches of LUVPs from km 171+706 to km 172+097 of NH-62 on EPC mode under Annual Plan 2023-24 in Suratgarh town in the State of Rajasthan	0.39	9.06	19-Sep-24	18-Jun-25	0
35	Construction of VUP near Marwar Industrial Cluster on NH-62 Jodhpur-Pali Section from km. 340.0 to 341.550 in the State of Rajasthan on EPC mode.	0.99	43.19	21-Sep-24	20-Mar-26	0
36	Construction of VUP on NH-62 At Km 5+00 (End of Rohat Bypass) on Jodhpur Pali Section In the State of Rajasthan	0.90	39.03	21-Sep-24	20-Mar-26	0
37	Up-gradation to 2 lane with paved shoulder from Neechli Oden (Nathdwara) at Design Km 88.800 (existing km 55.95) to Bhatewar at Design Km 142.028 (existing km 0.00) of NH-162E in the State of Rajasthan on EPC mode.	53.23	606.61	4-Oct-24	3-Oct-26	6.50
38	Upgradation to two lane with paved shoulder of Hanumangarh to Kenchiyan from km 0.00 (existing chainage km 23.200) to km 49.605 (existing chainage km 74.645) of NH-54 in the State of Rajasthan on EPC mode	49.61	334.64	4-Oct-24	3-Oct-26	20.00
39	Upgradation to 2-Lane with Paved Shoulder from Design Km 36+300 to Design Chainage 47+918 and from Design Ch 69+900 to Design Ch 83+940 of NH-248A (Natni Ka Bara) in the State of Rajasthan on EPC Mode.	25.65	154.89	29-Nov-24	29-May-26	0

40	Construction of 4-Lane bypass to Ras Town on NH-158 in the State of Rajasthan on EPC mode.	4.525	78.06	3-Mar-25	3-Sep-26	0
41	Construction of 2-Lane with Paved Shoulder configuration of bypass to Mandal Town (District- Bhilwara) with connecting NH-158 (Ch. 109.90 to Ch. 114.279) to NH-48 in the state of Rajasthan (Mandal bypass).	4.379	64.44	3-Mar-25	3-Sep-26	0
