

GOVERNMENT OF INDIA  
MINISTRY OF DEVELOPMENT OF NORTH EASTERN REGION

**LOK SABHA**  
**UNSTARRED QUESTION NO. 1653**

TO BE ANSWERED ON  
*Wednesday, December 9, 2015 / Agrahayana 18, 1937 (Saka)*

**QUESTION**  
**Projects for Bodoland Territorial Council**

1653. SHRI NABA KUMAR SARANIA:

Will the Minister of DEVELOPMENT OF NORTH EASTERN REGION be pleased to state:

- (a) the details of projects approved by Central Government for the people of Bodoland Territorial Council (BTC) during the last three years and the current year; and
- (b) the total fund approved for said purpose and the projects that are undertaken and completed as of now?

**ANSWER**

The Minister of State (Independent Charge) of the Ministry of  
Development of North Eastern Region  
[Dr. Jitendra Singh]

(a) to (b) Details of projects approved/sanctioned by the Ministry of Development of North Eastern Region under the Non-Lapsable Central Pool of Resources (NLCPR) scheme and North Eastern Council during the last three years and the current year are given in Annexure I (a) and (b) and Annexure II respectively. The projects are at various stages of completion.

\*\*\*\*\*

Annexure referred to in reply to parts (a) to (b) of Lok Sabha Unstarred Question No. 1653 for answer on 09/12/2015.

List of projects sanctioned under NLCPR scheme during the last three years and current year in BTC areas of Assam

(Rs. in lakh)				
S. No.	NLCPR Project	Approved cost	Funds released	Status (Ongoing/completed)
<b>2012-13</b>				
1	Khowra flow Irrigation Scheme	355.33	254.95	Ongoing
2	Rajendrapur Flow Irrigation Scheme	2146.95	1545.20	Ongoing
3	Conversion of washed out STP Bridge No. 2/1 over river Hell into RCC Bridge on Shialmari Moinaguri Road in Kokrajhar District	1967.53	1416.62	Ongoing
4	Construction of Road from Gopalpur (Kekerikuchi) to Niz-Kaurbaha(13.50kmlength) including construction of RCC Br.No5/1(15.00m) under PWD,Musalpur(R&B)Division.	1170.83	842.98	Ongoing
<b>2013-14</b>				
5	College of Nursing at Kokrajhar	1427.21	517.79	Ongoing
6	Construction of Road from Paoriputa to Natun Panbari with black topping and construction of RCC Bridge over river Pasnai in Udalguri Rural Road Division (Length - 2.30 Km) in Assam	767.94	276.45	Ongoing
7	Improvement of road from Budura to Parbhuchuba Dimakuchi PWD Road at Batabari via Khasiachuba, Barangabari	1109	798.47	Ongoing
8	Improvement of Banglagarh Jaberikuchi Road including cross drainage works in Darrang District	2046.55	1473.51	Ongoing
9	Const of RCC Br. No.9/8 over Laska on Dauluguri Dotma road	175.03	62.90	Ongoing
10	Conversion of SPT Bridge No. 10/1, 12/3, 14/2 and 16/1 into RCC Bridge on metd. Kokrajhar Bahalpur road	698.94	251.35	Ongoing
11	Improvement of Road from Khairabari to Jamuguri in Udalguri	1329.18	478.30	Ongoing
12	Improvement of Road from Barama-Dhamdhama-Tamulpur under Non Lapsable Central pool of Resources.	846.55	304.76	Ongoing
<b>2014-15</b>				
13	Construction of Road from Borobazar to Gumergaon via Chawdhuripara in Chirang District	1668.39	600.62	Ongoing
14	Improvement of Kharupetia Udalguri Road from Ch.0.00km to 15.00km (EW GSB BM & SDBC Pavement length15.00km carriage way width5.50m) including RCC drains in the Bazar Portion under Darrang District.	2712.87	976.63	Ongoing
15	Construction of road from Bijni Subhaijhar road at village Nayapara No.2 to Kathalguri via Sanyasiguri including construction of RCC bridge No.1/2 over river Chara in Chirang district.	395.84	142.3	Ongoing
Total		18818.14	9942.83	

(a) List of projects sanctioned under BTC Package during the last three years and current year in BTC areas of Assam (as on 04/12/2015).

(Rs. in lakh)				
S. No.	Projects sanctioned under BTC packages	Approved cost	Funds released	Status (Ongoing/completed)
<b>2012-13</b>				
1	Setting up of IT Park at Kokrajhar	2594.21	1297.10	Ongoing
2	Construction of Borobazar Ulubari Road via Bagargaon including RCC Bridge & Cross drainage in Chirang District	1869.00	1828.55	Ongoing
3	Improvement of Rowta Station Feeder Road in Udalguri District	152.70	61.07	Ongoing
<b>2014-15</b>				
4	Construction of road from Ambagaon to Kundarbil in Udalguri District	1275.00	637.50	Ongoing
5	Construction of road from Kumarikata to Nayabasti (Kumarikata Jalah Road) in Baksa District	1279.00	639.50	Ongoing
6	Establishment of Sports Complex at Salbari	500.00	250.00	Ongoing
Total		7669.91	4713.72	

Annexure referred to in reply to parts (a) to (b) of Lok Sabha Unstarred Question No. 1653 for answer on 09/12/2015.

Details of projects approved by North Eastern Council for BTC during the last 3 years and current year

(Rs. in lakh)				
Sl. No.	Name of the Project	Approved cost	Funds released	Status (Ongoing/ Completed)
<b>2012-13</b>				
1	Integrated Piggery Development Project, Setting up of slaughtering firm Dhaligaon BTC area	79.44	71.49	Completed
2	Cultivation of Pineapple based mixed Horticulture gardening at the village Athiabari, Assam	210.37	70.00	Ongoing
3	Pilot project for development of Horticulture and Floriculture in BTC area, Assam	362.87	120.00	Ongoing
4	Construction of Fish Farm at Bherbari, Part-I, Assam.	449.85	130.00	Ongoing
5	Bhawanipur NH-31 to Manas National Park via Saudarvitha Ananda Bazar Road	5838.00	3000.00	Ongoing
<b>2013-14</b>				
6	Development of the Socio-Economic status of Rural Tribal Women at Sidli Development Block of Kajal Gaon sub Division, Chirang District, Assam	466.76	100.00	Ongoing
7	Construction of Market shed at Salbari Bazar at Mushalpur, Assam	187.55	50.64	Ongoing
<b>2014-15</b>				
8	Anti-erosion measures at different reaches on both bank of River Pomra	227.94	82.06	Ongoing