

**GOVERNMENT OF INDIA
MINISTRY OF RAILWAYS**

**LOK SABHA
UNSTARRED QUESTION NO.99
TO BE ANSWERED ON 24.02.2016**

NADIKUNDI-SRIKALAHASTI RAIL PROJECT

99. SHRI M. RAJA MOHAN REDDY:

Will the Minister of RAILWAYS be pleased to state:

(a) the details of rail projects including Nadikundi-Srikalahasti sanctioned or under consideration received from the Andhra Pradesh State Government as on date; especially projects concerning the residue State of Andhra Pradesh; and

(b) the present status of each project?

ANSWER

MINISTER OF STATE IN THE MINISTRY OF RAILWAYS

(SHRI MANOJ SINHA)

(a) & (b): A Statement is laid on Table of the House.

STATEMENT REFERENCE TO IN REPLY TO PARTS (a) & (b) OF UNSTARRED QUESTION NO.99 M. RAJA MOHAN REDDY TO BE ANSWERED IN LOK SABHA ON 24.02.2016 REGARDING NADIKUDI-SRIKALAHASTI RAIL PROJECT.

(a)& (b): Requests from State Governments for rail projects, both formal as well as informal, are received by Railways at various levels i.e. Railway Board, zonal railways and Divisional Head quarters etc. As receipt of such proposals is a continuous process, centralized compendium is not maintained. Present status of ongoing Railway Projects falling fully/partly in the state of Andhra Pradesh are as under:

S.No	Name of the project	Length (in Km.)	Cost (in Rs. Cr.)	Present Status.
	New Line			
1.	Nadikude-Srikalahasti	309	2302	Part Detailed Estimate from New Piduguralla to Rompicherla (30 km) sanctioned. Land acquisition proposals for entire project length i.e 309 Km submitted to State government. Tenders for first 30 km (New Piduguralla to Rompicherla) for earthwork and minor bridges awarded in anticipation of early handing over of land by State Govt..
2.	Macherla-Nalgonda	92	815	Land acquisition process is held up for want of finalization of alignment by State Govt.
3.	Kakinada-Pithapuram	22	276	Project included in 1999-2000 Budget subject to approval.
4.	Kotipelli-Narsapur	57	1498	Detailed estimate has been sanctioned. Land acquisition taken up.
5.	Obulavaripalle-Krishnapatnam(S PV)	113	930	Venkatachalam-Krishnapatnam (20 km) section has been commissioned and earthwork, work on minor & major bridges and tunnel in balance taken up.
6.	Jaggayapel-Mallachenuvu-Janpahad	43	450	Work on Jaggayapet- Mathampalli (33 km) completed and commissioned for goods traffic.

				Further work on Mathampalli-Janpahad section taken up.
7.	Tindivanam-Nagari	179	1080	Work on Arcot-Wolojeh Rd-Ranipet (20 km) section completed & work on major portion of remaining stretch is help up due to delay in land acquisition by State Government.
8.	Rayadurg-Tumkur	213	2000	Rayadurga-Vedavathy Bridge-Kalyadurga(39 km) has been completed. Earthwork & bridge work in the balance section have been taken up.
9.	Cuddapah-Bangalore(Bangar apet)	255	2061	Kadapa-Pendlimari(21.3 km) has been completed and engine rolling done. Work on Pendlimari – Rayachoti-Vayalpadu(100.5 km) and Pendlimari – Madaghatta (21.8 km) has been taken up.
10.	Attipattu-Puttur	88	528	Final Location Survey (FLS) has been completed and land acquisition taken up.
11.	Nandyal-Yerraguntla	126	843	Yerraguntla-Nossam (47.2 km) section has been commissioned. Work on Nossam-Banganapalli-Maddurn (60.8 km) completed and engine rolling down. Work on balance portion taken up.
12.	Gudur-Durgarajapatnam	42	500	Final Location Survey(FLS) approval of Alignment plan and Detailed Estimates taken up .
13.	Bhadrachalam-Kovvur	151	1050	Final Location Survey(FLS) has been completed and finalization of alignment taken up.
14.	Cumbam-Proddutur	142	1500	These projects were included in Budget 2013-14 subject to requisite approval, however, they could not be taken forward as the NITI Aayog did not support them on the ground of huge throw forward of ongoing projects.
15.	Kondapalli-Kothagodum	125	1400	
16.	Chikballapur-Putteparthy-Sri Saiya Sai Nigam	103	691	
17.	Srinivasapuram-Madanapalli.	75	296	
	Doubling			
1.	Vijaywada-Gudivada-Bhimavaram-Narasapur-Gudivada-	221	1503	Project taken up by Rail Vikas Nigam Limited. Final Location Survey (FLS) has been completed. Land acquisition, Earthwork & Bridgework taken up.

	Machlipatnam & Nidadavolu DL with			
2.	Guntur-Tenali Doubling with electrification	24	166	
3.	Kazipet-Vijawada 3rd line with electrification.	220	2200	Final Location Survey (FLS) has been completed. Land acquisition, Earthwork & Bridgework between Kondapalli & Vijaywada taken up.
4.	3RD line bet. Duvvada-Vijaywada	335	3350	Projects were included in Budget 2015-16 subject to requisite approvals.
5.	Doubling bet Gooty-Dharmavarm	180	1500	Project sanction assigned to RITES for execution.
6.	Doubling bet Kalluru-Guntakal	41	410	Projects were included in Budget 2015-16 subject to requisite approvals.
7.	Byepass at Ranigunta. Dharmavaram Wadi.	21	300	
8.	Bypass at Vijayawada. Kazipet.	15	200	
9.	Byepass at Khurda Rd.Viizianagram.	14	100	
10.	Vijaywada-Gudur 3rd .	293	2423	
11.	Doubling of Yelahanka-Penukonda.	121	958.37	Detailed Estimate sanctioned. earthwork, bridge works taken up.
12.	Vizianagram-Sambalpur 3rd line.	255	2550	Projects were included in Budget 2015-16 subject to requisite approvals.
13.	3rd line in balance section bet Bhadrak-Vijayanagaram	525	5250	
14.	Doubling bet Kottavalasa-Jagdapur	296	3000	Detailed Estimate sanctioned. Tenders for earthwork and bridges awarded.
