

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
STARRED QUESTION NO. 272
ANSWERED ON 6TH AUGUST, 2026**

CONSTRUCTION OF NATIONAL HIGHWAYS IN RAJASTHAN

***272. SMT. MANJU SHARMA:**

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

(a) the total number of National Highways in Rajasthan along with their present status of operationality;

(b) whether the Government has given in-principle approval for the construction of five new National Highways in Rajasthan during the last five years and if so, the details thereof;

(c) the details of the number of highways proposed along with their length;

(d) the progress made in this regard and the time by which the said works are likely to be commenced; and

(e) the details of the estimated expenditure likely to be incurred on the said projects and the time by which these are likely to be completed?

ANSWER

**THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS
(SHRI NITIN JAIRAM GADKARI)**

(a) to (e) A Statement is laid on the Table of the House.

STATEMENT REFERRED TO IN REPLY TO PARA (a) to (e) OF LOK SABHA STARRED QUESTION NO. 272 ANSWERED ON 06TH AUGUST, 2026 ASKED BY SMT. MANJU SHARMA REGARDING “CONSTRUCTION OF NATIONAL HIGHWAYS IN RAJASTHAN.

(a) 68 National Highways having a length of about 10886 km passes through the State of Rajasthan. The lane configuration is as below:

Lane Configuration	Total (in km)
8 Lane	374
6 Lane	1549
4 Lane	2652
2 Lane / 2 Lane with Paved shoulder	6036
< 2 Lane	275
	10886

(b) to (e) No State Highway has been given in-principle approval for upgradation as National Highway in the last five years. The details of works sanctioned during last 5 years since 2021-22 are annexed.

ANNEXURE REFERRED TO IN REPLY TO PARA (b) to (e) OF LOK SABHA STARRED QUESTION NO. 272 ANSWERED ON 06TH AUGUST, 2026 ASKED BY SMT. MANJU SHARMA REGARDING “CONSTRUCTION OF NATIONAL HIGHWAYS IN RAJASTHAN.

Details of work sanctioned during last 5 years since 2021-22.

Sr. No.	NH No.	Name of the project	Length (km)	Sanctioned Cost (in Rs. Cr.)	Expenditure (in Rs. Cr.)	Physical Progress	Likely Completion Date	Status
1.	911	Construction/ upgradation of 2LPS of Srianganagar - Raisinghnagar section of 911 (Design Ch. - 0.500 to 101.00) (length 102.076 Km.) under NH(O) (Pkg-I) on HAM	102.076	672.35	555.63	100%	Completed	Completed and under Operation & Maintenance (O&M)
2.	NE-4C	Construction of 4-lane Green Field Expressway Spur from Delhi-Vadodara Greenfield expressway near Bandikui to Jaipur in Bharatmala Pariyojana Phase-I on HAM	66.916	2170.39	1283.58	100%	Completed	Completed and under O&M
3.	125A	4-Lanning of Karwar (Km 281.980 of NH	30.093	736.75	463.96	100%	Completed	Work completed. Completion

		62 Nagaur road) to Dangiyavas (Package-II) (design length 30.093 km) of Jodhpur Ring Road on EPC						Certificate (CC) to be issued
4.	48	Construction of Additional Structure work on Six-lane Gurgaon-Kotputli-Jaipur section of NH-48	7.478	325.12	141.33	89.50%	30.11.2026	Work in progress. Likely to be completed by 30.11.2026
5.	68	Construction of Elevated Structure at Raniwara Circle Sanchore town of Gandhav-Sanchore section of NH-68 under NH(O) on EPC	6.203	353.30	190.04	89.37%	22.11.2026	Work in progress. Likely to be completed by 22.11.2026
6.	NH-70 & 11	Mayjilar-Jaisalmer with Jaisalmer Bypass Link Road section of NH-11 (Km 0 to 98.350) Part of BM-7 & Sundra-Myajilar-Ambsingh ki Dhani Road part of Munabao-Tanot project	134.865	1237.71	70.00	21.22%	18.12.2027	Work in progress

		NH-70						
7.	YTD	Construction of Four Lane Elevated Road in Jodhpur city portion from Mahamandir (Ch. 0+000) to Akhaliya Chouraha (Ch. 7+633) on HAM under NH(O)	7.633	1243.19	0	0%	-	Agreement signed on 25.02.2026 Appointed date yet to be issued
8.	48	Upgradation of 6-lane Jaipur Kishangarh section of NH-48 from Km. 274+100 to 363+885 involving construction of Flyovers and service Road on EPC	89.785	738.67	0	0%	-	Agreement signed on 13.05.2026 Appointed date yet to be issued
9.	48	Construction of Elevated Corridor at Kherwara Town on Udaipur Ratanpur Shamlaji Section of NH-48 in Udaipur Distt on EPC	3.24	363.89	0	0%	08.01.2029	Work in progress
10.	719 D	Development of a 6-lane access-controlled Greenfield	88.400 Km (26.65 Km in Rajasth	4612.65	0	0%	-	Agreement signed on 30.04.2025 Appointed date yet to

		Highway from Design Km 0+00 near Village Deori (Agra District, Uttar Pradesh) to Design Km 88+400 near Village Susera (Gwalior District, Madhya Pradesh), traversing the States of Uttar Pradesh, Rajasthan and Madhya Pradesh (Under RO-Bhopal)	an)					be issued
11.	148B	Construction of Six lane access-controlled Highway from Km. 0+00 to KM. 40+080 (Paniyala to Mator Section) of Paniyala-Alwar-Baradameo ICR in the state of Rajasthan under Bharatmala Pariyojana on EPC Mode	40.08	769.96	327.68	42.75%	15.09.2026	Work in progress

		(Package-I) (Under RO- Delhi with PIU-Sohna)						
12.	148B	Construction of Six lane access-controlled Highway from Km. 40+080 to KM. 86+513 (Mator to Baradameo Section) of Paniyala-Alwar-Baradameo ICR in the state of Rajasthan under Bharatmala Pariyojana on EPC Mode (Package-II) (Under RO-Delhi with PIU-Sohna)	46.433	1034.43	328.21	37.27%	17.11.2026	Work in progress
1 3	75 2	Strenghtening / Reconstructio n from km 0 /0 to 1/200, 1/800 to 42/400, 43/900 to 44/100, 47/400 to 59/100, 64/450 to 72/080, 72/680 to 78/750, 79/050 to 88/330 of NH-752 in the state of	76.68	84.39	77.79	100%	31-Mar-24	Complete d & under O&M

		Rajasthan on EPC mode.						
14	709E	Construction of Balance work of proposed 2 Lane ROB and its approaches in lieu of existing Level Crossing No. A-142 at km. 1.0 on NH-709 Extn. Near Sadalpur railway station in District Churu in the State of Rajasthan.	0.70	36.03	28.88	100%	30-Nov-25	Completed & under O&M
15	62	Strengthening for Suratgarh-Sriganganagar section of NH No. 62 (Old NH No. 15) from Km. 173/000 to 250/900 in the state of Rajasthan on EPC mode.	77.90	56.20	56.13	100%	15-Oct-25	Completed & under O&M
16	113	Construction of Pratapgarh City Bypass two lane with paved shoulder configuration from existing km 74.00 to km 81.600 (Design	11.165	98.90	85.31	100%	15-Feb-26	Completed & under O&M

		Chainage Km 0+00 to km 11+165) on NH18-113 on EPC Mode in the State of Rajasthan.						
17	68	Construction of 4 lane divided carriageway from km 0.000 (Km. 144.200 of NH-15 (New NH-68)) to km 21.042 (Km. 160.700 of NH-15 (New NH-68)) Barmer Bypass of NH-15 (New NH-68) on EPC mode on in the State of Rajasthan.	21.042	451.66	380.47	100%	07-Jun-25	Completed & under O&M
18	709E	Construction of Two Lane with Paved Shoulder for Rajgarh Bypass from Design Chainage Km 0.000 to Km 5.400 & Pilani Bypass from Design Chainage Km 35.840 to Km 43.120 on NH-709 Extn on EPC Mode in the State of	12.68	107.63	86.07	100%	25-Aug-24	Completed & under O&M

		Rajasthan.						
19	162E	Up-gradation to 2 lane with Paved shoulder from Charbhuj at Design km 0.00 (existing km 150.00) to Neechli Oden (Nathdwara) at Design ch. Km 88.800 (existing km 55.950) of NH-162E on EPC mode.	88.80	838.43	651.09	100%	11-Apr-25	Completed & under O&M
20	23	Upgradation to Two Lane Paved Shoulder in km 33/0 to 126/520 of NH-23 (Old NH-11B) Kothun-Lalsot-Karoli-Dholpur road in the state of Rajasthan under EPC mode (Length-93.52 Km).	93.52	150.11	111.65	100%	31-Jan-26	Completed & under O&M
21	248A	Construction of two lane paved shoulder from Shahpura existing km. 0.00 (Design Ch. 0+00) to Thanagazi existing Km.37+352	36.810	174.34	139.11	100%	21-Jul-25	Completed & under O&M

		(Design Ch. 36+810) of NH-248A on EPC mode in the State of Rajasthan.						
22	25E	Upgradation & Rehabilitation to Two Lane with Paved Shoulder of Barmer-Gagariya section from Km 0.972 to Km 69.910 of NH-25 Ext. (Design Length 68.938 Km) in the State of Rajasthan on EPC Mode.	68.938	304.87	213.91	100%	19-Feb-24	Completed & under O&M
23	927A	Upgradation to Two lane with Paved Shoulder from existing chainage km 207.700 (Design Ch. 208+550) to km 216.440 (Design Ch. 216+890) [Sagwara Bypass] & from existing km 227.470 (Design Ch. 227+900) to Km 244.060 (Design Ch.	15.440	187.65	144.47	100%	19-Jun-25	Completed & under O&M

		235+00) [Garhi- Partapur Bypass] section of NH- 927A in the State of Rajasthan on EPC Mode.						
2 4	11	Construction of Two lane with Paved Shoulder for Fatehpur Bypass (Design Km 0.000 to Km 7.400) , Mandawa Bypass (Design Km 20.925 to Km 27.300) & Jhunjhunu Bypass (Design Km 41.625 to Km 54.689) of NH- 11 on EPC Mode in the State of Rajasthan .	26.84 0	186.29	166.61	100%	30-Sep-25	Complete d & under O&M
2 5	25 Ext	Upgradation & Rehabilitation to Two lane with Paved Shoulder of Ghagariya- Munabao section from Km 69.910 to Km 126.355 of NH-25 Ext	56.45	235.15	171.67	100%	19-Feb-25	Complete d & under O&M

		(design length 56.445 Km) in the State of Rajasthan on EPC Mode.						
26	752	Widening and reconstruction of stretches in Kawai, Chipabarod & Aklera Towns (OTI) on NH 752.	4.725	16.04	9.98	100%	10-Jul-26	Completed & under O&M
27	25	Widening of Pachpadra-Bagundi section to 4-Lane from km 73.600 to km 95.700 of NH-25 on EPC mode in the state of Rajasthan.	22.100	194.88	165.17	100%	31-July-26	Completed & under O&M
28	325	Construction of 2 lane with paved shoulder for the work of "Development of remaining sections of NH-325 (Balotra to sanderao via Jalore) to 2 lane with paved shoulder configuration by Construction of Byasses for town	41.455	411.40	296.18	92%	31-Oct - 26	ongoing

		portions:(1) Asotra- Brahmdham bypass 2)Siwana Bypass (3) Mokalsar Bypass (4) Major realignment at Kathadi (5) Major realignment at Bishangarh (6) Jalore Bypass (7) Ahore Town portion (8) Dujana Bypass in the state of Rajasthan" on EPC Mode						
29	54	Upgradation to two lane with Paved Shoulder of Hanumangarh to Kenchiyan from km 0/00 (existing chainage km 23.200) to km 49.605 (existing chainage 74.645) of NH- 54 on EPC Mode in the State of Rajasthan (Length 49.605)	49.70 0	321.16	185.26	70%	03-Oct-26	ongoing
3	52	Construction	12.91	317.74	154.86	50%	30-Nov-26	ongoing

0		of 2 lane with paved shoulder Northern Bypass Phase-II of Kota city from Design chainage Km.0/0 (Km. 178+300 of SH-33) to Km 12/915 (Km. 236+800 of NH-52) on EPC Mode in the State of Rajasthan .	5						
3 1	16 2E	Up-gradation to 2 lane with paved shoulder from Neechli Oden (Nathdwara) at Design Km 88.800 (existing km 55.95) to Bhatewar at Design Km 142.028 (existing km 0.00) of NH-162E in the State of Rajasthan on EPC mode.	53.23	606.61	238.33	64%	03-Oct-26	ongoing	
3 2	24 8A	Upgradation to 2-Lane with Paved Shoulder from Design Km 36+300 to Design	25.66	154.89	22.24	23%	31-Dec-26	ongoing	

		Chainage 47+918 and from Design Ch 69+900 to Design Ch 83+940 of NH-248A (Natni Ka Bara) in the State of Rajasthan on EPC Mode.						
33	448	Upgradation four-lane carriageway from km. 3/100 to 7/050 on NH-448 (Ajmer-Nasirabad section) in the State of Rajasthan on EPC Mode-Reg.	3.95	82.72	7.53	4%	24-Mar-27	ongoing
34	158	Construction of 2-Lane with Paved Shoulder configuration of bypass to Mandal Town (District-Bhilwara) with connecting NH-158 (Ch. 109.90 to Ch. 114.279) to NH-48 in the state of Rajasthan (Mandal bypass).	4.379	64.44	9.91	4%	31-Mar-27	ongoing

35	158	Construction of 4-Lane bypass to Ras Town on NH-158 in the State of Rajasthan on EPC mode.	4.525	78.06	17.05	35%	31-Mar-27	ongoing
36	58	Construction of grade separated structure VUP on Ajmer Nagaur section of NH-89 (New NH-58) at km 3/630 (kayad), km 6/020 (sikar Junction) and at km 18/500 (Dev Nagar) in the state of Rajasthan on EPC mode. (3 VUP)	7.825	102.59	1.42	18%	31-Mar-27	ongoing
37	62	Construction of 4-lane major bridge on Ghaghar river including approaches at km. 176/090 of Suratgarh - Sri Ganganagar section of NH-62 in the state of Rajasthan on EPC Mode	0.5	17.54	3.9	35%	31-Mar-27	ongoing
38	58	Construction of flyover/VUP on Ajmer	2	83.28	13.81	30%	03-Dec-26	ongoing

		Nagaur Section of NH-89 (New NH-58) (i) Tehla at km 38/240 (ii) Construction of Flyover/VUP at Kuchera Bypass at km 116/450 and Development of Junction on NH-89 from 0/00 to 148/250 in the state of Rajasthan. (2 VUP)						
39	158	Balance works of "Rehabilitation and Upgradation to 4-Lane configuration of Ras-Beawar Section (Km 00.000 to km 30.050) of NH-158 in the State of Rajasthan under Green National Highway Corridor Project (GNHCP).	30.05	278.1	98.66	53%	27-Dec-26	ongoing
40	162E	Construction of Balance work of ROB	0	54.47	27.99	69%	23-Oct-26	Ongoing

		(Bow String type) in railway portion at km 30.00 on NH-162E (Pali-Nadol Section) [Crossing the Falna- Marwar Railway Section at LC No. C-67 near Sornesar.]						
4 1	75 2	Balance work of Construction of two lane with paved shoulder configuration of kawai bypass of NH-752 from km 41/560 to 50/650 (Design Ch 0/000 to 8/700) on EPC mode in the State of Rajasthan.	8.7	75.46	12.43	27%	10-Jan-27	Ongoing
4 2	55 2E	Widening of existing 2L+PS road to 4 Lane with paved shoulder from Km 69/750 to Km 75/750 (Kustla – Sawai madhopur section) of	6.45	111.03	24.4	7%	23-May-27	Ongoing

		NH-552 Extn. on EPC mode.						
43	113	Ghatol bypass on NH-113	7.7	170.49	34.27	17%	24-Sep-27	Ongoing
44	62	Construction of VUP at start point and Balance work of Rohat Bypass	4.6	50.23	4.8	15%	10-Mar-27	Ongoing
45	927A	Widening/ Strengthening/ reconstruction/ overlay work on Wajwana-Banswara Section at design ch. 242/00 to 264/370 (on selected stretches) on NH-927A in the State of Rajasthan.	20.3	29.59	7.12	36%	19-Feb-27	Ongoing
46	23	Strengthening from Km 39/00 to km 41/00 (Lalsot Town Portion), km 66/200 to km 66/840, km 87/340 to km 88/300 (ROB Approaches) and joint filling of CC reaches of 2.6 km of Lalsot-Karauli section of NH-23 in the	6.2	6.27	0	1%	05-Jan-27	Ongoing

		State of Rajasthan under Annual Plan 2025-26						
47	23	Bypass of Gangapur city bypass on NH-23	19.159	452.36	6.99	0	NA	Awarded not appointed
48	23	Bypass of Karauli section on NH-23	14.331	511.01	0.25	0	NA	Awarded not appointed
49	62	Construction of Nagaur bypass (Balance length) from existing km161+00 (Amarpura on NH-58) to km 173+100 (Gogelao on NH-62) and widening to Four lane with paved shoulders from Nagaur to Netra (from design km 180+150 to design chairragc km 269+314) in the State of Rajasthan on HAM Mode.	104.497	1393.34	0	0	NA	LOA yet to be issued
50	458	Widening to two lane with paved shoulder of Raipur-Jassakhera	29.77	716.74	10.22	0	NA	LOA yet to be issued

		section from km 0.00 to 29.770 of NH-458 in the State of Rajasthan.						
51	62	Balance work of widening to four lane with paved shoulder from km 166.00 to 172.200 on old NH-89 (left out one time improvement) at Nagaur city in the State of Rajasthan.	6.2	29.77	0	0	NA	LOA yet to be issued
52	62	4L Suratgarh-Sriganganagar Section	75.5	1022.57	0.17	0	NA	Under Bidding
53	11	4L of Jhunjhunu-Chirawa section of NH-11	77	2202.67	0	0	NA	Under Bidding
54	921	4L+PS Rajgarh-Mahua-Mandawar of NH-921	51.096	862.22	0.15	0	NA	Under Bidding
55	311	Singhana-Khetri- Nagar-Jasrapur-Nagli- Saledi Singh-Bhatiwar-Chhawsari-Titanwar of NH-311	24.68	260.87	0	0	NA	Under Bidding
56	248A	Construction of ROB at Km 112 on	1.7	101.55	0.09	0	NA	Under Bidding

		Shahpura Ramgarh road of NH-248A (LC no.- 95)						
5 7	70 9E	Upgradation to Four-Lane of Left-Out Stretches of NH-709 from km 0/700to Km 3/650 (Rajgarh- Pilani Section up to Haryana Border) in the Stateof Rajasthan on EPC Mode.	2.95	18.06	0	0	NA	Under Bidding
5 8	58 E	Landslide affected length on Kundal-Jhadol section (KM 12.800 to KM 14.220) on NH-58E	1.42	72.55	0	0	NA	Under Bidding
5 9	62	4 Lane Nagaur- Bikaner section NH-62	108.2 5	1359.3 3	0	0	NA	Under Bidding
6 0	52	Mukundra Bypass NH-52	10.09 2	550.84	0	0	NA	Bids yet to be invited
