

**GOVERNMENT OF INDIA  
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA  
UNSTARRED QUESTION NO. 1883  
ANSWERED ON 30<sup>th</sup> JULY, 2026**

**NATIONAL HIGHWAY PROJECTS IN KARNATAKA**

**1883. SHRI E TUKARAM:**

**Will the Minister of ROAD TRANSPORT AND HIGHWAYS**

सड़क परिवहन और राजमार्ग मंत्री

**be pleased to state:**

- (a) the total number of National Highway projects sanctioned in Karnataka from 2014 till date along with their total sanctioned length (in kms);**
- (b) the total length (in kms) of National Highways completed and opened to traffic in Karnataka during the said period and the total length still under construction or yet to be completed;**
- (c) the reasons for the delay in completion of the pending National Highway projects in Karnataka; and**
- (d) the timeline including expected date for completion of the remaining National Highway projects in Karnataka, project-wise?**

**ANSWER**

**THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS  
(SHRI NITIN JAIRAM GADKARI)**

- (a) Since 2014, a total of 372 National Highway projects having an aggregate length of 6077 km have been sanctioned in the State of Karnataka.**
- (b) A total length of 4405 km have been completed and opened to traffic during the said period. The length of 2194 km is at various stages of implementation including construction & bidding.**
- (c) The progress of National Highway projects depends upon timely availability of encumbrance-free land, statutory and forest/environment clearances, utility shifting, law and order issues, contractual matters, availability of construction materials, weather conditions and other unforeseen site-specific factors. Delays, wherever encountered, are attributable to one or more of these factors. The Government and implementing agencies continuously monitor the progress of projects and take appropriate measures for**

**expeditious execution by taking up the matter with State Government of Karnataka.**

**(d) The project-wise status and expected date of completion of the ongoing National Highway projects in Karnataka are at Annexure.**

**ANNEXURE REFERRED TO IN REPLY TO PART (d) OF LOK SABHA UNSTARRED QUESTION NO. 1883 ANSWERED ON 30<sup>TH</sup> JULY, 2026 ASKED BY SHRI E TUKARAM REGARDING NATIONAL HIGHWAY PROJECTS IN KARNATAKA**

| <b>Sl. No.</b> | <b>Name of Project</b>                                                                                                                     | <b>NH No.</b> | <b>Length (km)</b> | <b>Present Status</b>     | <b>Scheduled completion date/<br/>Revised Scheduled completion date</b> |
|----------------|--------------------------------------------------------------------------------------------------------------------------------------------|---------------|--------------------|---------------------------|-------------------------------------------------------------------------|
| <b>1</b>       | <b>Widening to 2L+PS from Km 67 to Km 115 on Kadur-Hosadurga section NH 173</b>                                                            | <b>173</b>    | <b>48.00</b>       | <b>Under Construction</b> | <b>30-04-2027</b>                                                       |
| <b>2</b>       | <b>Widening to Four Lane from Km 0+000 to Km 2+480 on NH-169 (Old NH-13 from km 530+700 to 533.180 ) of Shimoga - Mangalore Section</b>    | <b>169</b>    | <b>2.50</b>        | <b>Under Construction</b> | <b>30-09-2026</b>                                                       |
| <b>3</b>       | <b>Construction of Yadgiri Bypass from Km. 70.900 to Km. 79.650 (Design chainages) of NH-150</b>                                           | <b>150</b>    | <b>8.80</b>        | <b>Under Construction</b> | <b>11-05-2027</b>                                                       |
| <b>4</b>       | <b>Construction of Srinivasapura Bypass from existing Km 453.890 Design Ch. 0+000 to existing Km 461.450 Design Ch 10+080 on NH-69</b>     | <b>69</b>     | <b>10.08</b>       | <b>Under Construction</b> | <b>11-01-2027</b>                                                       |
| <b>5</b>       | <b>Widening to 2L+PS from Km 71.00 to 104.00 (Existing chainages) (Sarjapur to Pattadakallu) on Bhanapur to Gaddanakeri section NH-367</b> | <b>367</b>    | <b>26.00</b>       | <b>Under Construction</b> | <b>31-12-2026</b>                                                       |
| <b>6</b>       | <b>Widening to 2 Lane Paved Shoulders from</b>                                                                                             | <b>150A</b>   | <b>13.00</b>       | <b>Under Construction</b> | <b>31-10-2026</b>                                                       |

|           |                                                                                                                                                                                                                                |             |              |                               |                   |
|-----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|--------------|-------------------------------|-------------------|
|           | <b>Km 184.70 to Km 198.92<br/>(Venkateshwara Camp to<br/>Dadesugur Camp<br/>Section) on NH-150A</b>                                                                                                                            |             |              |                               |                   |
| <b>7</b>  | <b>Construction of 2 Lane<br/>with paved shoulder from<br/>km 55.6 to km 90.7<br/>(existing chainages) of<br/>NH-766C (complete<br/>Realignment of 13.76 km)<br/>with 2 major Bridges<br/>across Sharavathi<br/>Backwaters</b> | <b>766C</b> | <b>13.00</b> | <b>Under<br/>Construction</b> | <b>21-12-2027</b> |
| <b>8</b>  | <b>Construction of<br/>Chintamani Bypass from<br/>Design Ch.0+000<br/>(Existing Ch.428+880) to<br/>Design Ch.15+400<br/>(Existing Ch.444+010) on<br/>NH-69</b>                                                                 | <b>69</b>   | <b>15.40</b> | <b>Under<br/>Construction</b> | <b>18-07-2027</b> |
| <b>9</b>  | <b>Widening to Two Lane<br/>with Paved Shoulders<br/>From Km 235.000 To<br/>254.800 of Sindigeri-<br/>Bellary Section on NH-<br/>150A</b>                                                                                      | <b>150A</b> | <b>19.80</b> | <b>Under<br/>Construction</b> | <b>14-09-2026</b> |
| <b>10</b> | <b>Widening to 4L+PS of NH-<br/>548B from Km 80.000<br/>(Near Murgundi) to Km<br/>140.200 (Near Chikkodi)<br/>excluding length from<br/>Km 118.450 to Km<br/>128.450</b>                                                       | <b>548B</b> | <b>50.20</b> | <b>Under<br/>Construction</b> | <b>23-04-2028</b> |
| <b>11</b> | <b>Construction of Bypass<br/>at Kuknoor, Yelburga,<br/>Gajendragada of<br/>Bhanapur Gaddanakeri<br/>section of NH-367</b>                                                                                                     | <b>367</b>  | <b>17.30</b> | <b>Under<br/>Construction</b> | <b>25-06-2027</b> |
| <b>12</b> | <b>Widening to Two Lane<br/>with Paved Shoulders<br/>from KB Cross to<br/>Chunchanahalli ie.,<br/>Design Ch. 485+240<br/>Km Existing Km</b>                                                                                    | <b>150A</b> | <b>42.26</b> | <b>Under<br/>Construction</b> | <b>13-01-2027</b> |

|           |                                                                                                                                                                                    |             |               |                           |                   |
|-----------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|---------------|---------------------------|-------------------|
|           | <b>494.000 to Design Ch. 523+393 Km Existing km 533.152 &amp; From Design Ch. 530+393 Existing Km 540.175 to Design Ch. 534+476 Existing Km 544.200 at Nelligere of NH-150A</b>    |             |               |                           |                   |
| <b>13</b> | <b>Widening to 2L+PS from Km 0.000 to 37.850 (Except Ex. Km 24.45 to 27.20) of NH-766C Byndoor-Ranebennur Section</b>                                                              | <b>766C</b> | <b>35.10</b>  | <b>Under Construction</b> | <b>06-08-2027</b> |
| <b>14</b> | <b>Widening to 2 Lane with Paved Shoulders from design Km 103.200 (Existing Km 103.200) to design Km 116.700 (Existing Km 118.470) on AP/KNT Border to Sira Section of NH-544E</b> | <b>544E</b> | <b>13.53</b>  | <b>Under Construction</b> | <b>31-08-2026</b> |
| <b>15</b> | <b>Widening to two lane with paved shoulders from Km 0.00 to 102.310 (Design Chainage) of NH-548B (Murrum-Maharashtra Border)</b>                                                  | <b>548B</b> | <b>102.31</b> | <b>Under Construction</b> | <b>15-01-2027</b> |
| <b>16</b> | <b>Widening of existing road to 2 lane with paved Shoulders from Km 115.00 to Km 123.80 of NH-169 on Shivamogga - Mangalore Section</b>                                            | <b>169</b>  | <b>8.80</b>   | <b>Under Construction</b> | <b>30-11-2026</b> |
| <b>17</b> | <b>Realignment of road from Km 35.935 to 39.255 (Chowdapur village) Km 58.220 to Km 62.290 (Afzalpur town) and Km 70.125 to Km 72.920 (Ballurgi village) of NH-150E</b>            | <b>150E</b> | <b>7.73</b>   | <b>Under Construction</b> | <b>31-12-2026</b> |
| <b>18</b> | <b>One time improvements</b>                                                                                                                                                       | <b>69</b>   | <b>6.55</b>   | <b>Under</b>              | <b>31-08-2026</b> |

|           |                                                                                                                                                                                        |             |              |                           |                   |
|-----------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|--------------|---------------------------|-------------------|
|           | <b>of Gauribidanur town bypassed stretch of NH-69</b>                                                                                                                                  |             |              | <b>Construction</b>       |                   |
| <b>19</b> | <b>Construction of Bypass to Naragund Town NH-52 (Old NH-218) (existing CH from Km.133.040 to 140.843) Design CH. 0.0 to 7.30 Bijapur-Hubli Section</b>                                | <b>52</b>   | <b>7.30</b>  | <b>Under Construction</b> | <b>31-12-2026</b> |
| <b>20</b> | <b>Construction of Shikaripura bypass from existing Km. 146.150 to existing Km. 154.0 (design chainage from Km. 0.00 to Km. 6.576) of NH-766C</b>                                      | <b>766C</b> | <b>6.58</b>  | <b>Under Construction</b> | <b>30-12-2026</b> |
| <b>21</b> | <b>Widening to two lane with paved Shoulders from Km 40.00 to Km 75.00 Existing chainages of Mangalore - Tumkur section of NH-73</b>                                                   | <b>73</b>   | <b>33.10</b> | <b>Under Construction</b> | <b>31-12-2026</b> |
| <b>22</b> | <b>Widening to 4 lane from Km 51.60 to 76.20 (Hebri to Parkala) and from Km 85.20 to 88.90 (Karavali junction to Malpe) of Thirthahalli-Udupi-Malpe Section of NH-169A</b>             | <b>169A</b> | <b>28.30</b> | <b>Under Construction</b> | <b>30-11-2026</b> |
| <b>23</b> | <b>Widening to existing 2 lane with paved Shoulder to 4 Lane with paved shoulder from design Km 153.00 to 168.27 (Mala Gate to Karkala) of NH - 169 on Shimoga - Mangalore section</b> | <b>169</b>  | <b>15.27</b> | <b>Under Construction</b> | <b>30-11-2026</b> |
| <b>24</b> | <b>Widening Two lane with Paved shoulder from Km 494.450 to Km 505.500 of NH-234 (Mulbagal to AP Border)</b>                                                                           | <b>234</b>  | <b>11.09</b> | <b>Under Construction</b> | <b>31-08-2026</b> |

|    |                                                                                                                                                                                                                                                    |             |               |                           |                   |
|----|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|---------------|---------------------------|-------------------|
| 25 | <b>Widening to existing 2 lane with paved Shoulder from Km 15.980 (Megaravalli) to Km 30.750 (Agumbe) of NH-169A on Thirthahalli - Malpe section</b>                                                                                               | <b>169A</b> | <b>14.77</b>  | <b>Under Construction</b> | <b>30-12-2026</b> |
| 26 | <b>Widening to 2-Lane with Paved Shoulders from Km 116.800 to 149.070(Design Changes) on Hosadurga - Holalkere Section of NH-173</b>                                                                                                               | <b>173</b>  | <b>31.72</b>  | <b>Under Construction</b> | <b>31-07-2026</b> |
| 27 | <b>Widening to intermediate/two lane to 2 lane with paved shoulder from Existing chanages Km 112.750 to 142.00 (Liingasur to Mudabal cross) &amp; from Km. 147.070 to Km. 149.070 (Maski city limit) of Jewargi Chamrajnagar setion of NH-150A</b> | <b>150A</b> | <b>30.94</b>  | <b>Under Construction</b> | <b>31-08-2026</b> |
| 28 | <b>Widening to 4 lane from Km. 133.00 to 158.04 (design Chainage Km. 130.88 to 155.145) (Shirur Cross to Gaddankeri) of NH-367</b>                                                                                                                 | <b>367</b>  | <b>24.27</b>  | <b>Under Construction</b> | <b>31-03-2027</b> |
| 29 | <b>Construction of 6 lane with service road RUB at Km. 5.46, Km. 7.06, Km 7.86 and Km. 28.585 of NH- 275K (Mysore Ring Road)</b>                                                                                                                   | <b>275K</b> | <b>1.10</b>   | <b>Under Construction</b> | <b>15-09-2026</b> |
| 30 | <b>Balance work of Construction of Two/Four lane with paved shoulder from Km 422.000 to 523.600 ( Chitradurga to Shivamogga ) of NH-13</b>                                                                                                         | <b>13</b>   | <b>101.60</b> | <b>Under Construction</b> | <b>30-08-2026</b> |
| 31 | <b>Widening to Four Lane Divided Carriageway</b>                                                                                                                                                                                                   | <b>69</b>   | <b>8.40</b>   | <b>Under Construction</b> | <b>30-12-2026</b> |

|           |                                                                                                                                                                                                                                      |                     |              |                           |                   |
|-----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|--------------|---------------------------|-------------------|
|           | <b>from Km 278.00 to Km 286.40 in Sagar Town limits on Tumkur-Honnavaara Section of NH-206 (new NH-69)</b>                                                                                                                           |                     |              |                           |                   |
| <b>32</b> | <b>Widining from Existing intermidiate lane to Four lane in Sringeri Town limits from ch 110.00 to ch 115.00 (old ch 640.00 to 645.00) of NH-169 (old NH-13) of shimoga-Mangalore section</b>                                        | <b>169</b>          | <b>5.00</b>  | <b>Under Construction</b> | <b>31-07-2026</b> |
| <b>33</b> | <b>Widening of Major Bridge at Ch 171.601 (Existing chainage 172.310) on NH-150A (Jewaragi - Chamarajnagar Section)</b>                                                                                                              | <b>150A</b>         | <b>0.50</b>  | <b>Under Construction</b> | <b>31-07-2026</b> |
| <b>34</b> | <b>Widening to 2 lane with paved shoulders from design Km. 199.200 to design Km. 214.880 of (Ibrampura to Tekkalkote) of NH-150A Jewargi-Chamrajnagar section</b>                                                                    | <b>150A</b>         | <b>15.68</b> | <b>Under Construction</b> | <b>30-04-2027</b> |
| <b>35</b> | <b>Construction of Elevated corridor from Km. 135.650 to 136.300 on 63, from Km. 249 to Km. 250.050 on old NH-4 and from Km. 192.910 to Km. 193.350 on NH-218 from decongestion of traffic in Ranichennamma circle in Hubli city</b> | <b>63 &amp; 218</b> | <b>3.60</b>  | <b>Under Construction</b> | <b>30-11-2026</b> |
| <b>36</b> | <b>Construction of Major Bridge at Km.180.865 across river Krishna on NH 167 Hagari Jadcherla section</b>                                                                                                                            | <b>167</b>          | <b>2.12</b>  | <b>Under Construction</b> | <b>30-04-2027</b> |
| <b>37</b> | <b>Construction of 4 lane ROB and its approaches in lieu of existing level</b>                                                                                                                                                       | <b>218</b>          | <b>1.51</b>  | <b>Under Construction</b> | <b>31-08-2026</b> |

|           |                                                                                                                                                                                                                    |             |              |                           |                   |
|-----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|--------------|---------------------------|-------------------|
|           | <b>crossing 75 at Km.15 on NH 218</b>                                                                                                                                                                              |             |              |                           |                   |
| <b>38</b> | <b>Construction of 4 lane ROB and its approaches in lieu of existing 56T-C-2 at Km. 0.517 on NH-367 (Bhanapura and Koppal satations)</b>                                                                           | <b>367</b>  | <b>0.01</b>  | <b>Under Construction</b> | <b>31-12-2026</b> |
| <b>39</b> | <b>Widening of existing 2 lane to 4 lane with paved shoulder from Designed km 25.15 to km 56.70 (Except Km 52.70 to 53.50) of NH-169 ( Nellisara Camp to Thirthahalli ) of NH-169 on Shimoga-Mangalore section</b> | <b>169</b>  | <b>30.75</b> | <b>Under Construction</b> | <b>24-02-2028</b> |
| <b>40</b> | <b>Construction of 2-Lane ROB in lieu of LC -110E at existing Km 340+640 (Sudha Cross in Ballari City Limits) on Old NH-63 (New NH-67) on Hosapete to Ballari Section</b>                                          | <b>67</b>   | <b>1.50</b>  | <b>Under Construction</b> | <b>31-03-2027</b> |
| <b>41</b> | <b>Widening to two lane with paved shoulder of NH-73(New) spur road Ujire - Dharmasthala - Periyashanthi</b>                                                                                                       | <b>73</b>   | <b>28.49</b> | <b>Under Construction</b> | <b>04-11-2027</b> |
| <b>42</b> | <b>Improvement to Black Spot at Devalapura Cross ring road (KA-(05)-19) on NH-275K Mysuru Ring Road section</b>                                                                                                    | <b>275K</b> | <b>0.01</b>  | <b>Under Construction</b> | <b>17-01-2027</b> |
| <b>43</b> | <b>Construction of 4 lane ROB at Km 40.134 on NH-150 including balance approach work from Km 39.560 to Km 40.065 and from Km 40.203 to 40.612 of NH-150 of Kalaburagi district</b>                                 | <b>150</b>  | <b>2.00</b>  | <b>Under Construction</b> | <b>23-09-2027</b> |

|    |                                                                                                                                                                                                                               |      |       |                           |                   |
|----|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|-------|---------------------------|-------------------|
| 44 | <b>Improvement to 2lane with Paved Shoulder from Km 597.560 (Pandavapura Town Limit) to 606.670 (Kiranguru) on NH-150A (Jewargi-Chamarajnagar Section)</b>                                                                    | 150A | 11.38 | <b>Under Construction</b> | <b>31-08-2026</b> |
| 45 | <b>Construction of 4 lane ROB in lieu of LC No. 47 at Km 49/600-700 (NH Design Ch: 673+000) between Nanjangud Town (NTW) and Chamarajanagar (CMNR) Stations near Pandya Hundi on Mysore-Chamarajanagar Section of NH-150A</b> | 150A | 1.73  | <b>Under Construction</b> | <b>13-08-2027</b> |
| 46 | <b>Providing One Time Improvement from Km. 0.000 to Km. 1.527 of old NH 373 and Km. 91.468 to Km. 92.080 of NH 373 in Holenarasipura Town Limit</b>                                                                           | 373  | 2.13  | <b>Under Construction</b> | <b>31-08-2026</b> |
| 47 | <b>Reconstruction of 7 Minor Bridges on NH-150A from Km 142.00 to 171.00 on EPC Mode in the state of Karnataka on EPC Mode under NH(O) Annual Plan 2023-24 (NH-150A-KNT-2023-24-998)</b>                                      | 150A | 2.91  | <b>Under Construction</b> | <b>31-08-2026</b> |
| 48 | <b>Remedial Measures and Improvement of Blackspot ID KA 03 110 at Mayagondanahalli Village of chainage Km 166 175 NH 73 old NH 234 Mangalore Tumkur section</b>                                                               | 73   | 0.50  | <b>Under Construction</b> | <b>31-07-2026</b> |
| 49 | <b>Reconstruction of 4 lane major bridge at Km</b>                                                                                                                                                                            | 275  | 5.10  | <b>Under Construction</b> | <b>19-01-2027</b> |

|           |                                                                                                                                                                                                                                                         |             |              |                           |                   |
|-----------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|--------------|---------------------------|-------------------|
|           | <b>173.600 across Lakshmanathirtha River along with approaches from Km 171.300 to 176.400 in the Hunsur town limits on NH-275 (Bantwal-Mysore Section)</b>                                                                                              |             |              |                           |                   |
| <b>50</b> | <b>Widening to Two Lane with Paved Shoulders from Km 0.00 (Design Chainage 0.00) to Km 23.338 (Design Chainage 23+310) of NH-166E (MH/KNT Border-Kanamadi- Bijjargi-Tikota section)</b>                                                                 | <b>166E</b> | <b>23.31</b> | <b>Under Construction</b> | <b>31-03-2027</b> |
| <b>51</b> | <b>Re construction of Existing Major Bridge at near Maniknagar at Km 99.225 on NH-50 Bidar Humnabad Section</b>                                                                                                                                         | <b>50</b>   | <b>0.01</b>  | <b>Under Construction</b> | <b>27-11-2027</b> |
| <b>52</b> | <b>Widening to 4L+PS of NH-548B from Km 118.450 (Near Shirguppi) to Km 128.450 (Near Ankali)</b>                                                                                                                                                        | <b>548B</b> | <b>10.00</b> | <b>Under Construction</b> | <b>29.05.2029</b> |
| <b>53</b> | <b>Construction of Retaining wall from Km 78.000 to 125.000 (Selected Reaches) of NH - 275 (Bantwal-Bangalore section) selected reaches</b>                                                                                                             | <b>275</b>  | <b>1.91</b>  | <b>Under Construction</b> | <b>17-02-2027</b> |
| <b>54</b> | <b>Strengthening of the road stretch from Km 132.324 to Km 213.00 (excluding km 137.200 to 144.400, KM 163.800 to 165.200, KM 168.115 to 168.390, KM 171.300 to 176.400 &amp; Km 181.120 to 182.220) (Kushalnagar- Hinkal-Mysore Section) of NH-275</b> | <b>275</b>  | <b>65.60</b> | <b>Under Construction</b> | <b>26-10-2026</b> |
| <b>55</b> | <b>6-laning of Davangere -</b>                                                                                                                                                                                                                          | <b>48</b>   | <b>78.92</b> | <b>Partially</b>          | <b>30-09-2026</b> |

|           |                                                                                                         |             |               |                            |                   |
|-----------|---------------------------------------------------------------------------------------------------------|-------------|---------------|----------------------------|-------------------|
|           | <b>Haveri section of NH-48</b>                                                                          |             |               | <b>Completed</b>           |                   |
| <b>56</b> | <b>4 lane of Tumkur - Shimoga section of NH-69 (Old NH-206) (Package - I)</b>                           | <b>206</b>  | <b>52.89</b>  | <b>Partially Completed</b> | <b>31-08-2026</b> |
| <b>57</b> | <b>4 lane of Tumkur - Shimoga section of NH-69 (Old NH-206) Package - II)</b>                           | <b>206</b>  | <b>56.71</b>  | <b>Partially Completed</b> | <b>31-12-2026</b> |
| <b>58</b> | <b>4-laning of Belgaum-Khanapur Section of NH 748.</b>                                                  | <b>748</b>  | <b>30</b>     | <b>Partially Completed</b> | <b>31-03-2027</b> |
| <b>59</b> | <b>Belkere - Sirsi - Kumta of NH766E</b>                                                                | <b>766E</b> | <b>58.92</b>  | <b>Under construction</b>  | <b>31-08-2026</b> |
| <b>60</b> | <b>4 laning of Tumkur - Shivmoga section of NH-206 (Pkg-IV)</b>                                         | <b>206</b>  | <b>56.34</b>  | <b>Under construction</b>  | <b>31-03-2027</b> |
| <b>61</b> | <b>Four laning of Banavara to Bettadahalli Section of NH-69 (Old NH-206) Package III)</b>               | <b>206</b>  | <b>48.52</b>  | <b>Partially Completed</b> | <b>31-12-2026</b> |
| <b>62</b> | <b>Widening to 4 lane of Channarayapatna &amp; Hassan bypass with other project facilities of NH-75</b> | <b>75</b>   | <b>39.01</b>  | <b>Under construction</b>  | <b>31-10-2026</b> |
| <b>63</b> | <b>Construction of 6 lane new bridge across Phalguni river near Kulur on NH-66</b>                      | <b>66</b>   | <b>0.774</b>  | <b>Under construction</b>  | <b>28-06-2027</b> |
| <b>64</b> | <b>4L of Addahole (Near Gundya) to Bantwal Cross section (Pkg-02) of NH-75 (Old NH-48)</b>              | <b>75</b>   | <b>48.485</b> | <b>Under construction</b>  | <b>30-04-2027</b> |
| <b>65</b> | <b>4L of Sannur to Bikarnakatte section of NH-169 Karkala - Mangalore (Package-III)</b>                 | <b>169</b>  | <b>45</b>     | <b>Under construction</b>  | <b>30-04-2027</b> |
| <b>66</b> | <b>Haveri – Yakumbi – Sirsi Road 766E</b>                                                               | <b>766E</b> | <b>74.98</b>  | <b>Under construction</b>  | <b>31-01-2028</b> |
| <b>67</b> | <b>6 laning of Nelamangala - Tumkur of NH-48</b>                                                        | <b>48</b>   | <b>44.73</b>  | <b>Under construction</b>  | <b>31-03-2027</b> |
| <b>68</b> | <b>6-laning from</b>                                                                                    | <b>48</b>   | <b>37.83</b>  | <b>Under</b>               | <b>31-05-2027</b> |

|           |                                                                                                                                                       |             |              |                            |                   |
|-----------|-------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|--------------|----------------------------|-------------------|
|           | <b>Sankeshwar Bypass - MH/KNT Border of NH-48</b>                                                                                                     |             |              | <b>construction</b>        |                   |
| <b>69</b> | <b>Road connectivity to Honnavar Port from Kasarkod on NH-66</b>                                                                                      | <b>66</b>   | <b>4.58</b>  | <b>Under construction</b>  | <b>31-05-2028</b> |
| <b>70</b> | <b>Development of 6-lane Access Controlled Greenfiled highway from Baswantpur to Singnodi section of NH-150C (Pkg IV)</b>                             | <b>150C</b> | <b>40.6</b>  | <b>Partially Completed</b> | <b>31-08-2026</b> |
| <b>71</b> | <b>Development of 6-lane Access Controlled Greenfiled hihgway from MH/KNT Border (Badadal) to Maradgi S Ankola section of NH-150C (Pkg II)</b>        | <b>150C</b> | <b>71</b>    | <b>Under construction</b>  | <b>31-11-2026</b> |
| <b>72</b> | <b>Construction of 4-lane greenf field highway from TN/KA Border of NH-648</b>                                                                        | <b>648</b>  | <b>20.9</b>  | <b>Under construction</b>  | <b>30-11-2026</b> |
| <b>73</b> | <b>Construction of balance work of 2 laning with PS from Khanapur to Karnataka / Goa Border section of NH-748 (Old NH-4A)</b>                         | <b>748</b>  | <b>53.32</b> | <b>Under construction</b>  | <b>31-03-2027</b> |
| <b>74</b> | <b>6 laning of Hubli-Dharwad bypass of NH-48</b>                                                                                                      | <b>48</b>   | <b>30.35</b> | <b>Under construction</b>  | <b>31-05-2027</b> |
| <b>75</b> | <b>Development of 6-lane Access Controlled Highway from Maradgi S Andola to Baswantpur section of NH-150C (Pkg III) of Akkalkot - KNT /TS Border)</b> | <b>150C</b> | <b>65.5</b>  | <b>Under construction</b>  | <b>31-11-2026</b> |
| <b>76</b> | <b>Mysore - madikere Package-2 of NH-275</b>                                                                                                          | <b>275</b>  | <b>22.7</b>  | <b>Under construction</b>  | <b>08-04-2028</b> |
| <b>77</b> | <b>Mysore - madikere Package-3 of NH-275</b>                                                                                                          | <b>275</b>  | <b>24.1</b>  | <b>Under construction</b>  | <b>19-01-2028</b> |
| <b>78</b> | <b>Mysore - madikere Package-4 of NH-275</b>                                                                                                          | <b>275</b>  | <b>26.55</b> | <b>Under construction</b>  | <b>06-03-2028</b> |
| <b>79</b> | <b>Mysore - madikere</b>                                                                                                                              | <b>275</b>  | <b>18.98</b> | <b>Under</b>               | <b>18-03-2028</b> |

|           |                                                                                                          |             |               |                               |                   |
|-----------|----------------------------------------------------------------------------------------------------------|-------------|---------------|-------------------------------|-------------------|
|           | <b>Package-5 of NH-275</b>                                                                               |             |               | <b>construction</b>           |                   |
| <b>80</b> | <b>Belgaum Hungund<br/>Raichur<br/>Section (Package 6) of<br/>NH-748A</b>                                | <b>748A</b> | <b>44.9</b>   | <b>Under<br/>construction</b> | <b>30-06-2027</b> |
| <b>81</b> | <b>Belgaum Hungund<br/>Raichur<br/>Section (Package 5) of<br/>NH-748A</b>                                | <b>748A</b> | <b>46.2</b>   | <b>Under<br/>construction</b> | <b>31-08-2027</b> |
| <b>82</b> | <b>4L of Left-Over Works of<br/>Hospet-Bellary -<br/>Karnataka/AP border of<br/>NH-67</b>                | <b>67</b>   | <b>95.37</b>  | <b>Under<br/>construction</b> | <b>10-04-2028</b> |
| <b>83</b> | <b>Belgaum Hungund<br/>Raichur<br/>Section (Package 1) of<br/>NH-748A</b>                                | <b>748A</b> | <b>43.8</b>   | <b>Under<br/>construction</b> | <b>08-10-2027</b> |
| <b>84</b> | <b>Belgaum Hungund<br/>Raichur<br/>Section (Package 2) of<br/>NH-748A</b>                                | <b>748A</b> | <b>46.1</b>   | <b>Under<br/>construction</b> | <b>02-07-2027</b> |
| <b>85</b> | <b>Belgaum Hungund<br/>Raichur<br/>Section (Package 3) of<br/>NH-748A</b>                                | <b>748A</b> | <b>46.2</b>   | <b>Under<br/>construction</b> | <b>08-02-2028</b> |
| <b>86</b> | <b>Belgaum Hungund<br/>Raichur Section<br/>(Package 4) of NH-748A</b>                                    | <b>748A</b> | <b>46.2</b>   | <b>Under<br/>construction</b> | <b>18-04-2028</b> |
| <b>87</b> | <b>Access Controlled<br/>Highway of 4 lane with<br/>paved shoulder of Bellary<br/>Bypass of NH 150A</b>  | <b>150A</b> | <b>13.087</b> | <b>Under<br/>construction</b> | <b>14-10-2027</b> |
| <b>88</b> | <b>Additional works in 6L of<br/>Bengaluru – Mysuru<br/>Access control with<br/>close toll of NH-275</b> | <b>275</b>  | <b>2</b>      | <b>Under<br/>construction</b> | <b>19-01-2028</b> |

\*\*\*\*\*