

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 1938
ANSWERED ON 30TH JULY, 2026**

NATIONAL HIGHWAY PROJECTS IN MURSHIDABAD

1938. MR PATHAN YUSUF:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) whether the Government has conducted any assessment regarding the impact of the delayed completion of National Highway projects in Murshidabad district on traffic congestion, trade, tourism and connectivity in the region, if so, the details thereof;**
- (b) whether the Government proposes to sanction any additional funds or revise the completion schedule of the ongoing projects in the district and if so, the details thereof;**
- (c) the details of funds allocated, released and utilised for these projects during the last three years; and**
- (d) the time by which the Government expects all ongoing National Highway projects in Murshidabad district to be completed and opened for public use?**

ANSWER

**THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS
(SHRI NITIN JAIRAM GADKARI)**

- (a) The progress of all ongoing projects is closely and periodically reviewed at multi level i.e. at site, regional and central level including Ministry. Proactive steps are taken to resolve bottlenecks such as land acquisition, utility shifting, and statutory clearances in coordination with the State Government of West Bengal to ensure the earliest possible completion of the delayed projects.**
- (b) to (d) The details are annexed.**

ANNEXURE REFERRED TO IN REPLY TO PART (b) TO (d) OF LOKSABHA UNSTARRED QUESTION ANSWERED NO. 1938 ON 30TH JULY, 2026 ASKED BY MR PATHAN YUSUF REGARDING “NATIONAL HIGHWAY PROJECTS IN MURSHIDABAD ”

Details of ongoing NHAI projects in Murshidabad District

SI No	Project	NH	Length (in Km)	Project Cost (in Cr)	Appointed Date	Scheduled completion date	Scheduled Review Date	Present status	Expenditure in last three years and current year
1	Construction of new 4-lane bridge over river Ganga at downstream of Farakka Barrage including approaches connecting Farakka – Raiganj section of NH-12 on EPC Mode	12	5.468	622.04	20.12.2018	18.12.2021	Sept 2026	Physical progress – 96.71%	313.29 Cr.
2	Construction of 2 nos of Flyover on Omarpur Junction and on Dhulian Junction of NH 12 (old NH 34) in the State of West Bengal under NHDP Phase III on EPC Mode	12	4.2	191.94	07.11.2025	06.05.2028	06.05.2028	Physical progress – 4.03%	2.4 Cr.
3	4-laning of the de-scoped stretches from Km. 115.342 to Km. 191.700 of NH-34 in Nadia district (3.962 Km) & Murshidabad district (5.538 Km)	12	10.554	201.11	16.07.2024	11.01.2026	June 2027	Physical progress – 54.02%	56.98 Cr.
