

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 3202
ANSWERED ON 6TH AUGUST, 2026**

ROAD PROJECTS IN BIHAR

3202. SMT. KRISHNA DEVI SHIVSHANKAR PATEL:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS
सड़क परिवहन और राजमार्ग मंत्री
be pleased to state:

(a) the number and the details of projects sanctioned in Bihar under Green Field project, Expressway project and National Highways project and their present status, project-wise; and

(b) the reason for delay in starting works on Patna-Purnea NH via Bidupur-Dalsingsarai-Simari Bakhtiyarpur-Udakishanganj despite the fact that DPR is ready and tender works have been completed?

ANSWER

**THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS
(SHRI NITIN JAIRAM GADKARI)**

(a) The details are at Annexure.

(b) Government keeps on receiving/ undertaking/ preparing Detailed Project Report (DPR)/proposals for widening/development of National Highways (NHs) in the country. As far as Project of Patna-Purnia Expressway is concerned, the work of DPR has been awarded and the alignment of Patna- Purnea Expressway (NE-09) has been approved by Alignment Approval Committee (AAC). Decision for project implementation and investment is taken based on the outcome of DPR, requirement of connectivity, traffic density, synergy with PM Gati Shakti National Master Plan etc.

ANNEXURE REFERRED TO IN REPLY TO PART (a) OF LOK SABHA UNSTARRED QUESTION NO. 3202 ANSWERED ON 6TH AUGUST, 2026 ASKED BY SMT. KRISHNA DEVI SHIVSHANKAR PATEL REGARDING “ROAD PROJECTS IN BIHAR”

Status of Projects Sanctioned in last 3 years and Current FY in the State of Bihar

Ongoing Projects						
S. No.	Mode	Name of Project	Length (in Km)	Awarded cost/ Total Project Cost (Rs. in Cr.)	Schedule / Revised date of completion	Physical Progress (%)
1	EPC	6L Bridge and its approaches across River Ganga as Part of Patna Ring Road (NH-131G) starting from Km 8.480 near Sherpur to Km 23.000 near Dighwara	14.52	3012.27	05.09.2027/ 31.03.2029	20.60
2	EPC	Widening with additional 3L abetting Chhapra Bypass Section of NH-19 from Km. 143.200 to Km. 159.255 (Pkg-1)	16.05	303	30.08.2026/ 28.10.2026	73.26
3	HAM	4 lanning of Manikpur to Sahebganj section	44.65	984.2	31.12.2027	26.60
4	EPC	4L Greenfield starting from NH-30 near Saristabad (Patna) to Nathupur (Project end point of Patna-Gaya-Dobhi Section of NH-83)	3.914	96.78	27.08.2025/ 30.10.2026	87.03
5	EPC	Construction of Major Bridge over Baghmati and Lakhandei River along with Approaches from Design km.16.500 to km.21.500	5	268	30.04.2027/ 16.03.2028	25.03
6	HAM	Construction of additional 3-Lane Bridge over River Ganga for connection between Buxar and Bharauli on NH-922	3.3	368	19.02.2028	20.16
7	EPC	4L Elevated Corridor of Danapur – Bihta Section and Upgradation of existing Two lane carriageway to Four Lane carriageway of Bihta - Koilwar section	25.081	1969	08.09.2026/ 31.08.2027	61.12
8	EPC	6-lane Greenfield corridor from Ramnagar to Kacchi Dargah NH-119D	14.5	433.31	23.04.2028	0.50

9	HAM	4 lanning of Kishanganj to Bahadurganj section	23.64	658	19.12.2027	12.42
10	EPC	4L Ara Bypass from Asni to Baonpali section of NH - 319	4.5	67	05.04.2027	24.84
11	EPC	Construction of 6-Lane Elevated / Extra Dose Cable Bridge on River Ganga parallel to & Western side of Digha-Sonepur Rail cum-Road Bridge in the State of Bihar	6.925	3064.45	02.11.2027 / 31.12.2028	18.33
12	EPC	Construction of 2 lane ROB at Muktapur of NH 322	1.64	99.23	10.05.2028	0.00
13	EPC	Construction of two lane with paved shoulder Km 0 to 29.73 of NH -122B	29.73	226.15	28.02.2026 / 28.02.2027	53.00
14	EPC	Rehabilitation of two/four lane ROB at km 67 of Musarigharari Darbhanga section of NH-322 in the state of Bihar.	0.55	5.01	05.10.2026	41.00
15	EPC	Construction of new 4-lane HL RCC Major Bridge at existing location of old Bridge across Sukhaniya river in km 52th on NH - 133E its approaches having an aggregate length of 370m (147m Bhagalpur side and 223mBhaljor side) in district Banka in the state of Bihar on EPC mode.	0.53	55.37	29.01.2028	7.00
16	Item Rate	Construction of new HP Culvert in places of damages culvert at Ch. 43.01, Ch. 44.264, Ch. 47.240 and Ch. 53.710 of NH-110 (New NH-33) in the State of Bihar.	2	0.6102	11.07.2025 / 30.08.2026	86.55
17	Item Rate	Construction and widening of existing Narrow Culvert on irrigation canal at Km. 115.035 of NH-327E in the State of Bihar. (Job No.NH-327E/BR/2024-25/117)	Culvert	0.99	26.04.2026 / 31.08.2026	98.00
18	Item Rate	Construction of culvert at Km 97.82 of NH -327E under NH Division Purnea in the State of Bihar for the year 2024-25	0.01	0.97	26.04.2026 / 31.08.2026	36.50
19	EPC	Widening to two lane with paved shoulder work from km 0.00 {Hajma Chowk) to km 4.00 (Ramnagar) of NH-527E, under NH Division, Samastipur for the year 2024-25.	3.75	24.99	15.01.2027 / 30.04.2027	5.00

20	EPC	Improvement & Upgradation of NH 727A From Km 88+670 (Rampur Bujurg) UP Border to Km 92+992 (Mairwa) Siwan For the Year of 2024-2025 on EPC Mode.	4.32	44.74	11.12.2026 / 31.03.2027	8.22
21	EPC	Construction of H.L.RCC Bridge (8*24.00m) Over River Budhi Gandak in place of Old Damaged Screw Pile Bridge at Near Magardahi Ghat at Ch- 67.200 Km (NH-322) and Widening and Strengthening of 2-lane to Four Lane with paved shoulder with divided carriageway from Ch. 67.471 to Ch. 69.256 of NH-322. Job No. NH322(Old SH-50)/BHR/2025-26-131	2.056	58.6	07.05.2028	1.00
		Total	206.67	11740.67		

Appointed Date to be Declared								
S. No	PIU/Division	Mode	Name of Project	Length (in Km)	Award ed cost (Rs. in Cr.)	TPC (Rs. in Cr)	Concessionaire/ Contractor	LOA Date
1	Sasaram	HAM	4L Patna - Ara - Sasaram section of NH - 119A (Pkg - I)	74.4	900.85	1715.94	M/s NKC Projects Private Limited	21.05.2025
2	Patna	HAM	4L Patna - Ara - Sasaram section of NH - 119A (Pkg - II)	46.4	993	1996.46	M/s Galfar	02.03.2026
3	Motihari	HAM	4L Sahebganj – Areraj – Bettiah section of NH139W	78.94	2160	3822.31	M/s Ceigall	11.02.2026
4	Munger	HAM	4L Mokama - Munger green field section of NH - 33	82.4	2440.87	4447.38	M/s GR Infra	23.03.2026
5	Patna	EPC	6L Kanhauli - Sherpur section of NH - 131G	9.98	250	778	M/s Jayshree International	27.03.2026
6	Madhubani	HAM	2LPS Parsarma to Araria Section of NH-327E	102.193	814.5	1547.55	M/s Dinesh chandra R. Agrawal Infracon Pvt. Ltd.	30.03.2026

7	Gaya	EPC	Construction of HL RCC Bridge (5*26.50 M) in Km 19(Kinjer) of NH-33 (Old NH-110, Km 71) in the district of Arwal in the State of Bihar in the year 2024-25 under NH Division Gaya on EPC mode.	0.43	13.41	28.807	M/s Girirajji Buildtech Private Limited	06.04.2026
8	Gaya	EPC	Construction to two laning with paved shoulder of Daudnagar Bypass, Nasriganj Bypass and Dawath Bypass of NH – 120 in the state of Bihar on EPC mode(job No. NH – 120/BR/2022-23/69)	2.215	20.84	106.93	M/s Shanti Construction	15.06.2026
9	Lakhisarai	EPC	Construction of Diversion/Causeway for damaged Bridge at km 72 (Nariyana) and km 80 (Mangobandar) of NH-333A for the year 2025-26. Job No. NH-333A/BHR/2025-26/140	1.08	12.58	18.26	Balkrishna Bhalotia Construction Private Limited	07.07.2026
			Total	398.04	7606.05	14461.64		

Projects Sanctioned and are in bidding stage				
Sr. No.	Name of Project	Length (km)	Tentative Cost (in Cr.)	Approval status
1	4L Khagaria – Purnia section of NH – 31	143.5	3936	CCEA approved on 03.06.2026
2	Pre-Construction activities from km 0 to km 72.00 of NH-333A and Construction of 3 no. of Bypasses at Sheikhpura, Jamui & Khairra alongwith 1 no of realignment at Sikandra (total length -13.472) to two lane with paved shoulders standard in state of Bihar.	13.472	329.17	Yet to be invited
3	Construction of Four lane with paved shoulder of Bhagalpur–Kharhara village (Dhaka more) from Km-0+000 to KM 36+600 (Total Length 36.600 km) of NH 133E on EPC mode in the State of Bihar. (Job No. - NH-133E/BR/2022-23/73)	32.6	857.72	Yet to be invited
4	Widening and strengthening to 2-Lane with Paved Shoulder of NH-322 Musrigharari to Darbhanga (Km 72.05 to Km 96.00) in the state of Bihar on EPC	23.95	225.66	Tender Invited Bid due date: 20.08.2026

	Mode for the year 2025-26.			
5	Construction of Four-Lane Arwal Bypass from km 54+200 To km66+500 (Design ch. 67+680) of existing NH-139 on Naubatpur- Hariharganj Road in the State of Bihar under EPC mode	13.48	665.5	Tender Invited Bid due date: 15.09.2026
6	Construction of 4-Lane with Paved Shoulder Daudnagar Bypass from km 93+915 To km 102+290 of NH-139 on Naubatpur- Hariharganj Road in the state of Bihar for the year 2025-26 on EPC Mode.	8.375	288.28	Yet to be invited
7	Upgradation of existing two lane highway to Four lane with paved shoulder in Km 36+600 to Km 63+630 (Kharhara Village to Bhaljor (to) Bihar/Jharkhand Border excluding Ch 51+800 – 52+320) of Bhagalpur- Dhaka More- Bhaljor (Hansdiha Road) section of NH 133E in the State of Bihar (Package-2)under EPC mode.	26.51	863.15	Yet to be invited
8	Construction of Bridges over Kataiya Hydel tail race & canal from Ch. 1.9 to Ch. 2.96 of NH-131(106) in the State of Bihar for the year 2025-26	1.06	63.21	Technical Evaluation Ongoing
9	Repair work of old Major Bridge near Kinjer Bazar on Punpun River in Km 19th of NH-33 (Old NH-110) for the year 2026-27.	0	0.99	Technical/Financial Evaluation Ongoing
10	Strengthening work from Ch. 240+200 to Ch. 245+400 of NH-120 Dumraon Bazar for the F.Y. 2026-27 in the State of Bihar	5	18.89	Technical Evaluation Ongoing
	Total	267.947	7248.57	
