

GOVERNMENT OF INDIA
MINISTRY OF HOUSING & URBAN POVERTY ALLEVIATION

RAJYA SABHA
STARRED QUESTION NO. 161*

TO BE ANSWERED ON MARCH 12, 2015

LOCATIONS OF HOUSING AND CIVIC FACILITIES IN MAHARASHTRA

No. 161* SHRIMATI RAJANI PATIL:

Will the Minister of HOUSING AND URBAN POVERTY ALLEVIATION be pleased to state:

- (a) the details of provisions made for providing various types of basic civic facilities under various schemes of Government;
- (b) the details of locations detected/ identified in the various cities of the country particularly in Maharashtra for construction of houses under these schemes; and
- (c) the progress of work in various cities of the country as on date in this regard?

ANSWER
THE MINISTER OF HOUSING & URBAN POVERTY ALLEVIATION
(SHRI M. VENKAIAH NAIDU)

(a) to (c): A statement is laid on the Table of the Sabha.

STATEMENT REFERRED TO THE RAJYA SABHA STARRED QUESTION NO. 161* DUE FOR 12.03.2015 REGARDING LOCATIONS OF HOUSING AND CIVIC FACILITIES IN MAHARASHTRA

(a) to (c): It is the responsibility of States and Cities to provide basic civic facilities to all citizens as 'Land' and 'Colonization' are State subjects. However, under following schemes the Ministry has assisted States and UTs including Maharashtra in providing housing and basic civic facilities to the urban poor including slum dwellers:

(i) Jawaharlal Nehru National Urban Renewal Mission (JNNURM) for providing housing and basic services to urban poor including slum dwellers in 65 select cities under the Sub Mission Basic Services to the Urban Poor (BSUP) and under the Integrated Housing and Slum Development Programme (IHSDP) in other cities and towns.

(ii) Rajiv Awas Yojana (RAY) for providing housing and basic civic & social infrastructure to urban slum dwellers.

iii) Affordable Housing in Partnership (AHP) scheme for increasing affordable housing stock.

The details of locations in various cities of Maharashtra for construction of houses under these schemes are at Annexure-I and the all India progress is at Annexure-II.

IHSDP : State wise Report for latest Progress at Project & Town Level

[as on 2nd March 2015]

State City/ Town Approved Date	Project Title	No of Project (s)	Financial Progress (Rs in Crores)				Physical Progress			
			Project Cost Approved	Central Share Committed	Central Share Released	Central Share Adjusted	Dwelling Units Approved	No of DUs In- Progress	No of DUs Completed	No of DUs Occupied
Maharashtra Achalpur 10-Dec-2008	Implementation of IHSDP at Achalpur, Dist. Amravati, Maharashtra	1	20.81	13.46	15.74	-	825	114	711	326
Maharashtra Achalpur 28-Mar-2012	1165 Dus Detailed Project Report of "Implementation of IHSDP at Achalpur, Ph-II, Distt Amravati".	1	17.41	9.93	18.96	-	610	116	494	494
Sub-total :-	Achalpur	2	38.22	23.38	34.70	-	1,435	230	1,205	820
Maharashtra Ahmadpur 06-Mar-2012	Implementation of IHSDP at Ahmadpur, Dist. Ahmadpur, Maharashtra	1	3.38	2.04	2.04	-	81	17	64	-
Maharashtra Ahmednagar 13-Mar-2012	372 Dus Implementation of IHSDP at Ahmednagar, Phase-II, Maharashtra	1	12.36	6.93	6.93	3.47	372	312	60	-
Maharashtra Ahmednagar 29-Dec-2011	Revised IHSDP Scheme of Ahmednagar (Phase-I) Municipal Council at Ahmednagar, Maharashtra	1	7.40	4.26	8.12	-	252	204	48	-
Sub-total :-	Ahmednagar	2	19.76	11.20	15.06	3.47	624	516	108	-
Maharashtra Akola 14-Dec-2006	Implementation of IHSDP project for Akola City, Maharashtra	1	0.60	0.48	2.79	-	69	-	69	69
Maharashtra Akola 03-Feb-2009	1118 Dus IHSDP Project for Akola City Phase-2, Maharashtra	1	4.14	2.81	10.05	-	156	-	156	117
Maharashtra Akola 28-Feb-2009	1413 Dus Implementation of IHSDP at Akola city Phase-3, maharashtra	1	2.46	1.64	11.12	-	104	-	104	104
Sub-total :-	Akola	3	7.20	4.92	23.97	-	329	-	329	290
Maharashtra Ambad 30-Jul-2008	325 DU's Implementation of IHSDP at Ambad, Distt. Jalna, Maharashtra	-	Project Cancelled	NA	-	-	NA	NA	NA	NA
Maharashtra Amravati 22-Oct-2008	1200 DU's IHSDP Scheme for the town of Amravati, Dist. Amravati, Maharashtra	-	Project Cancelled	NA	-	-	NA	NA	NA	NA
Maharashtra Amravati 28-Jan-2009	1923 DU's Implementation of IHSDP at Amravati phase-II, Dist. Amravati, Maharashtra	-	Project Cancelled	NA	-	-	NA	NA	NA	NA
Maharashtra Amravati 28-Jan-2009	1128 DU's Implementation of IHSDP at Amravati, Phase-III, Dist. Amravati, Maharashtra	-	Project Cancelled	NA	-	-	NA	NA	NA	NA
Sub-total :-	Amravati	-	-	-	-	-	-	-	-	-
Maharashtra Alandi 21-Mar-2007	Implementation of IHSDP Scheme at Alandi, Tal. Khed, Dist. Pune, Maharashtra	-	Project Cancelled	NA	-	-	NA	NA	NA	NA
Maharashtra Amalner 28-Feb-2009	462 Dus IHSDP Scheme in Amalner, maharashtra	1	12.05	7.72	7.72	-	462	-	462	-
Maharashtra Anjangaon 10-Dec-2008	Implementation of IHSDP at Anjangaon Surji, Distt. Amravati, Maharashtra	1	3.33	2.17	7.14	-	124	89	35	-
Maharashtra Arvi 10-Dec-2008	Revised in Implementation of IHSDP at Arvi, Dist. Wardha, (329 DU's to 233 DU's), Maharashtra	1	5.94	3.85	3.85	0.99	233	87	146	83
Maharashtra Asha 27-Feb-2007	1256 DU's Implementation of IHSDP at Asha City, Dist. Sangli, Maharashtra.	1	15.99	12.73	12.73	-	1,256	52	1,204	1,175
Maharashtra Ashta 30-May-2011	Implementation of IHSDP at Ashta, Phase-II, Dist. Sangli, Maharashtra.	1	17.23	11.64	11.64	-	950	800	150	142
Sub-total :-	Ashta	2	33.22	24.37	24.37	-	2,206	852	1,354	1,317
Maharashtra Aurangabad 27-Feb-2007	617 DU's Implementation of IHSDP Scheme for the town of Aurangabad, Maharashtra	1	5.87	4.40	4.44	-	306	3	303	299
Maharashtra Balapur 30-May-2011	Implementation of IHSDP at Balapur, Dist. Akola, Maharashtra	1	40.38	24.12	12.06	-	1,652	1,430	222	-
Maharashtra Baramati 21-Mar-2007	IHSDP Scheme for the town of Baramati, Maharashtra	1	3.41	2.31	2.31	-	259	-	259	197
Maharashtra Bhandara 30-Sep-2008	Revised in IHSDP project Bhandara City, Distt-Bhandara, Maharashtra	1	19.28	14.30	14.30	-	980	222	758	692
Maharashtra Bhandara 30-May-2011	Detailed Project Report of "Implementation of IHSDP at Bhandara City, Phase-II, Dist. Bhandara"	1	38.75	26.44	26.44	13.22	1,544	982	562	344
Sub-total :-	Bhandara	2	58.03	40.73	40.73	13.22	2,524	1,204	1,320	1,036
Maharashtra Bhiwandi 30-Sep-2008	616 DU's Implementantion of IHSDP at Bhiwandi Dist. Thane, Maharashtra	-	Project Cancelled	NA	-	-	NA	NA	NA	NA
Maharashtra Bhiwandi 28-Feb-2009	464 Dus Implementation of IHSDP at Bhiwandi, Dist:- Thane, Maharashtra	-	Project Cancelled	NA	-	-	NA	NA	NA	NA
Sub-total :-	Bhiwandi	-	-	-	-	-	-	-	-	-
Maharashtra Bhokardan 28-Jan-2009	526 DU's Implementation of IHSDP at Bhokardhan Dist. Jalna, Maharashtra	-	Project Cancelled	NA	-	-	NA	NA	NA	NA

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

[as on 2nd March 2015]

State City/ Town Approved Date	Project Title	No of Project (s)	Financial Progress (Rs in Crores)				Physical Progress			
			Project Cost Approved	Central Share Committed	Central Share Released	Central Share Adjusted	Dwelling Units Approved	No of DUs In- Progress	No of DUs Completed	No of DUs Occupied
Maharashtra Buldana 19-Oct-2007	Implementation of IHSDP at Bhandara City, , Dist. Bhandara, Maharashtra	1	12.52	10.02	10.02	-	892	130	762	679
Maharashtra Buldana 30-May-2011	Implementation of IHSDP At Buldana, Dist. Buldana, Phase - II, Maharashtra	1	34.56	18.53	9.95	-	1,299	1,299	-	-
Sub-total :-	Buldana	2	47.08	28.55	19.97	-	2,191	1,429	762	679
Maharashtra Chalisgaon 10-Jun-2011	Implementation of IHSDP at Chalisgaon, Dist: Jalgaon, Maharashtra	1	14.81	8.75	11.80	-	516	516	-	-
Maharashtra Chandrapur 03-Feb-2009	IHSDP Scheme for 1179 Dus At Chandrapur	1	8.80	6.00	10.11	-	350	129	221	218
Maharashtra Chandur 16-Dec-2008	347 Dus Implementation Of IHSDP at Chandur Railway, Dist. Amravati, Maharashtra	1	6.67	4.40	4.50	-	339	25	314	314
Maharashtra Chandur 16-Dec-2008	Implementation Of IHSDP At Chandur Bazar, Dist. Amravati, Maharashtra	1	17.24	11.17	11.17	-	985	290	695	695
Sub-total :-	Chandur	2	23.90	15.57	15.67	-	1,324	315	1,009	1,009
Maharashtra Chikhali 13-Mar-2012	1924 Dus Implementation of IHSDP at Chikhali, Maharashtra	1	45.94	22.64	22.64	11.32	1,924	1,897	27	27
Maharashtra Chopda 28-Feb-2009	504 Dus Implementation of IHSDP at Chopda Dist. Jalgaon, Maharashtra	1	13.22	8.61	8.61	-	504	180	324	324
Maharashtra Chopda 17-Jun-2011	Detailed Project Report of "Implementation of IHSDP at Chopda, Phase-II, District Jalgaon, Maharashtra"	1	5.02	2.91	6.11	-	150	150	-	-
Sub-total :-	Chopda	2	18.24	11.52	14.72	-	654	330	324	324
Maharashtra Darwha 10-Dec-2008	Revised in IHSDP project at Darwha City, Dist. Yavatmal, Maharashtra	1	2.37	1.53	3.31	-	92	48	44	44
Maharashtra Deolali Pravara 20-Dec-2007	Revised in sanctioned DPR- 333 Dus Implementation of IHSDP at Deolali Pravara, Distt. Ahmednagar	1	3.81	3.05	3.68	-	276	10	266	256
Maharashtra Deoli 27-Feb-2008	IHSDP Scheme for the town of Deoli, Maharashtra	1	2.23	1.66	2.51	-	122	10	112	74
Maharashtra Desaiganj 03-Feb-2009	504 Dus Implementation of IHSDP at Desaiganj, Dist. Gadchiroli, Maharashtra	1	9.76	6.26	7.73	-	408	2	406	406
Maharashtra Deulgaon Raja 10-Dec-2008	Implementation of IHSDP at Deulgaon Raja City, Dist. Buldhana, Maharashtra	1	5.36	3.48	6.44	-	202	117	85	-
Maharashtra Dhule 28-Feb-2009	966 Dus Implementation of IHSDP at Dhule, Maharashtra	1	23.57	14.76	14.76	-	966	-	966	276
Maharashtra Dhule 23-Mar-2012	1200 Dus Implementation of IHSDP at Dhule, Phase-II, Maharashtra	1	34.96	20.61	20.61	10.30	1,200	1,200	-	-
Sub-total :-	Dhule	2	58.53	35.36	35.36	10.30	2,166	1,200	966	276
Maharashtra Digras 30-May-2011	Revised Implementation of IHSDP at Digras Dist. Yeotmal, Maharashtra	1	15.12	9.44	6.94	-	648	648	-	-
Maharashtra Dondaicha Varwade 13-Feb-2008	Implementation of IHSDP at DondaichaWarwade, District Dhule, Maharashtra	1	16.77	11.43	11.43	-	1,050	-	1,050	1,014
Maharashtra Dondaicha Varwade 10-Dec-2008	Implementation of IHSDP at Dondaicha - Varwade Ph-II, Dist. Dhule, Maharashtra	1	23.97	15.30	15.30	-	1,050	-	1,050	998
Maharashtra Dondaicha Varwade 10-Jun-2011	Implementation of IHSDP at DondaichaWarwade, Phase-III, District Dhule, Maharashtra	1	23.27	14.54	16.88	-	948	132	816	664
Maharashtra Dondaicha Varwade 13-Mar-2012	Detailed Project Report of "Implementation of IHSDP for construction 596 Dus at Dondaicha -varwade Ph-IV, Distt. Dhule"	1	17.47	10.53	10.53	-	596	-	596	500
Sub-total :-	Dondaicha Varwade	4	81.48	51.80	54.14	-	3,644	132	3,512	3,176
Maharashtra Ernadol 06-Mar-2012	Implementation of IHSDP at Erandol City, Dist jalgaon, Maharashtra	1	9.65	5.69	5.69	2.85	288	240	48	-
Maharashtra Georai 30-Jul-2008	107 DU's Implementation of IHSDP at Georai, Distt. Beed, Maharashtra	-	Project Cancelled	NA	-	-	NA	NA	NA	NA
Maharashtra Gangapur 30-Jul-2008	253 DU's Implementation of IHSDP at Gangapur, Distt. Aurangabad, Maharashtra	-	Project Cancelled	NA	-	-	NA	NA	NA	NA
Maharashtra Hinganghat 21-Mar-2007	Revised in Sanctioned IHSDP Scheme for construction of 369 Dus in 2 slum areas of Hinganghat Dist. Wardha.	1	2.57	2.06	5.59	-	198	8	190	190

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

[as on 2nd March 2015]

State City/ Town Approved Date	Project Title	No of Project (s)	Financial Progress (Rs in Crores)				Physical Progress			
			Project Cost Approved	Central Share Committed	Central Share Released	Central Share Adjusted	Dwelling Units Approved	No of DUs In- Progress	No of DUs Completed	No of DUs Occupied
Maharashtra Hingoli 30-Sep-2008	Revised in Implementantion of IHSDP at Hingoli Phase-I , Distt-Hingoli, Maharashtra	1	14.78	9.66	12.72	-	800	442	358	-
Maharashtra Hingoli 10-Dec-2008	Revised in Implementantion of IHSDP at Hingoli Phase-II , Distt-Hingoli, Maharashtra	1	16.39	10.89	8.24	-	800	621	179	-
Sub-total :-	Hingoli	2	31.17	20.54	20.96	-	1,600	1,063	537	-
Maharashtra Ichalkaranji 19-Nov-2009	1488 Dus IHSDP Scheme for the town of Ichalkaranji, Distt-Kolhapur, Maharashtra	1	27.79	18.40	20.19	-	1,356	864	492	-
Maharashtra Islampur 14-Dec-2006	Implementation of IHSDP Scheme for the town of Islampur, Maharashtra	1	6.42	5.06	5.06	-	503	108	395	108
Maharashtra Jalna 27-Apr-2007	686 DU's IHSDP Programme for Jalna town, Maharashtra	-	Project Cancelled	NA	-	-	NA	NA	NA	NA
Maharashtra Jalgaon 30-May-2011	Implementation of IHSDP at Jalgaon City, Dist. Jalgaon, Maharashtra	1	6.59	4.01	7.27	-	260	148	112	-
Maharashtra Jamner 29-Oct-2007	Implementation of IHSDP Scheme (1238 DUs) at Jamner, Maharashtra.	1	13.91	10.79	12.10	-	1,104	-	1,104	-
Maharashtra Jaysingpur 26-Sep-2007	Implementation of IHSDP Scheme (1098 Dus) at Jaysinghpur City, Distt Kohlapur, Maharashtra	-	Project Cancelled	NA	-	-	NA	NA	NA	NA
Maharashtra Kagal 30-May-2011	Implementation of IHSDP at Kagal, Dist. Kolhapur, Maharashtra	1	22.85	15.77	16.64	-	950	610	340	216
Maharashtra Kalmeshwar 28-Jan-2009	Implementation of IHSDP at Kalmeshwar, Dist. Nagpur, Maharashtra	1	3.78	2.28	1.43	-	160	81	79	57
Maharashtra Kannad 15-Jan-2009	168 DU's Implementation of IHSDP at Kannad City, Dist. Aurangabad, Maharashtra	-	Project Cancelled	NA	-	-	NA	NA	NA	NA
Maharashtra Karad 02-Feb-2007	152 DU's Implementation of IHSDP at Karad City, Dist. Satara, Maharashtra	1	1.68	1.33	1.33	-	152	78	74	-
Maharashtra Karanja 22-Oct-2008	IHSDP SCHEME for THE TOWN OF KARANJA	1	5.69	3.64	6.54	-	214	214	-	-
Maharashtra Katol 27-Feb-2007	Revised/Curtailment of Project cost in already sanctioned IHSDP scheme of Katol, Dist Nagpur, Maharashtra	1	9.75	7.55	8.16	-	680	32	648	559
Maharashtra Khamgaon 27-Feb-2008	IHSDP Scheme for the town of Khamgaon, Maharashtra	1	27.38	18.05	18.05	-	1,430	-	1,430	162
Maharashtra Khamgaon 20-Mar-2012	Detailed Project Report of "Implementation of IHSDP at Khamgaon, Ph-II, Distt. Buldhana".	1	3.10	1.81	6.50	-	99	21	78	78
Sub-total :-	Khamgaon	2	30.48	19.87	24.55	-	1,529	21	1,508	240
Maharashtra Khapa 21-Mar-2007	Implementation of IHSDP at Khapa, Maharashtra	1	2.21	1.76	1.76	-	176	-	176	-
Maharashtra Kolhapur 08-Dec-2006	Revised in Sanctioned DPR - IHSDP Scheme for Kolhapur, Phase-I, Maharashtra	1	8.61	6.79	9.85	-	761	-	761	761
Maharashtra Kolhapur 29-Oct-2007	Revised in Sanctioned DPR- Implementation of IHSDP at Kolhapur, Phase-II, Maharashtra	1	6.07	4.86	15.45	-	Infra	NA	NA	NA
Sub-total :-	Kolhapur	2	14.68	11.65	25.29	-	761	-	761	761
Maharashtra Kopargaon 28-Feb-2009	1080 Dus Implementation of IHSDP at Kopargaon, Maharashtra	-	Project Cancelled	NA	-	-	NA	NA	NA	NA
Maharashtra Latur 28-Jan-2009	Providing Infrastructure for the Areas where Housing is done under VAMBAY Schemes, Latur, Maharashtra	1	57.26	43.62	43.62	-	Infra	NA	NA	NA
Maharashtra Lonar 22-Oct-2008	700 DU's Revised in IHSDP Scheme for the town of Lonar, Distt Buldhana, Maharashtra	1	22.80	11.58	11.58	-	700	574	126	-
Maharashtra Lonar 13-Mar-2012	606 Dus Implementation of IHSDP at Lonar, Phase-II, Distt Buldhana under Green Building Projects	1	16.89	9.46	6.59	-	435	435	-	-
Sub-total :-	Lonar	2	39.69	21.03	18.16	-	1,135	1,009	126	-
Maharashtra Lonavala 02-Feb-2007	151 DU's Implementation of IHSDP at Lonavala City, Maharashtra.	-	Project Cancelled	NA	-	-	NA	NA	NA	NA
Maharashtra Malegaon 15-Jan-2009	Detail project Report for - Implementation of IHSDP at Mahlde Phase-I, Distt Malegagaon	1	28.92	19.80	19.80	-	1,440	480	960	-
Maharashtra Malegaon 15-Jan-2009	Detail Project Report for - Implementation of IHSDP at Mahlde Phase-II, dist. Malegaon.	1	28.69	19.62	19.62	-	1,440	192	1,248	-
Maharashtra Malegaon 15-Jan-2009	Detail Project Report for - Implementation of IHSDP at Mahlde Pase-III, Dist. Malegaon.	1	28.24	19.26	19.26	-	1,440	96	1,344	-
Maharashtra Malegaon 15-Jan-2009	Detail Project Report for - Implementation of IHSDP at Mahlde Phase-IV, Dist. Malegaon	1	28.44	19.42	19.42	-	1,440	576	864	-

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

[as on 2nd March 2015]

State City/ Town Approved Date	Project Title	No of Project (s)	Financial Progress (Rs in Crores)				Physical Progress			
			Project Cost Approved	Central Share Committed	Central Share Released	Central Share Adjusted	Dwelling Units Approved	No of DUs In- Progress	No of DUs Completed	No of DUs Occupied
Maharashtra Malegaon 15-Jan-2009	Detail Project Report for -Implementation of IHSDP at Mahlde Phase-V.	1	29.31	20.11	20.11	-	1,440	528	912	-
Maharashtra Malegaon 15-Jan-2009	Detail Project Report for - Implementation of IHSDP at Mahlde Phase-VI.	1	28.76	19.67	19.67	9.84	1,440	816	624	-
Maharashtra Malegaon 15-Jan-2009	Detail Project Report for - Implementation of IHSDP at Mahlde Phase-VII	1	28.92	19.80	19.80	-	1,440	384	1,056	-
Maharashtra Malegaon 15-Jan-2009	1440 DU's Implementation of IHSDP at Mahlde Malegaon Phase-VIII, Maharashtra	-	Project Cancelled	NA	-	-	NA	NA	NA	NA
Maharashtra Malegaon 28-Mar-2012	1440 DU's "Implementation of IHSDP at Malegaon City (Ph-16), Dist Nasik	1	55.60	24.21	24.21	12.11	1,440	1,200	240	-
Maharashtra Malegaon 23-Mar-2012	1440 Dus Detailed project report of "Implementation of IHSDP at Malegaon City (Ph-17) Dist Nashik.	1	53.44	23.23	23.23	11.61	1,440	1,440	-	-
Maharashtra Malegaon 23-Mar-2012	1440 Dus Detailed project report of "Implementation of IHSDP at Malegaon City (Ph-18) Dist Nashik.	1	51.96	22.15	22.15	11.07	1,440	1,440	-	-
Maharashtra Malegaon 23-Mar-2012	1440 Dus Detailed project report of "Implementation of IHSDP at Malegaon City (Ph-19) Dist Nashik.	1	53.05	22.94	22.94	11.47	1,440	1,440	-	-
Sub-total :-	Malegaon	11	415.34	230.21	230.21	56.10	15,840	8,592	7,248	-
Maharashtra Malkapur 10-Dec-2008	Implementation of IHSDP at Malkapur City Dist. Buldhana, Maharashtra	1	3.06	2.08	3.47	-	124	26	98	98
Maharashtra Mehkar 28-Mar-2012	Revised 1584 DU's Detailed Project Report of "Implementation of IHSDP at Mehkar City, Dist Buldana".	1	56.74	28.57	28.57	14.29	1,584	1,584	-	-
Maharashtra Mohpa 03-Jun-2008	Revised/Curtailment of Project cost in already sanctioned IHSDP scheme of Mohpa, Dist Nagpur, Maharashtra	1	3.75	2.43	3.24	-	150	14	136	49
Maharashtra Mowad 30-May-2011	Implementation of IHSDP at Mowad, Tah. Narkhed, Dist. Nagpur, Maharashtra	1	5.33	3.31	5.02	-	249	32	217	-
Maharashtra Mudkhed 03-Feb-2009	Implementation of IHSDP at Mudkhed (810 DU's), Distt. Nanded, Maharashtra	1	14.84	8.96	5.96	-	609	459	150	-
Maharashtra Murtizapur 10-Dec-2008	Revised in IHSDP project of 1003 DUs at Murtizapur, Dist. Akola, Maharashtra.	1	13.27	8.55	15.83	-	542	260	282	80
Maharashtra Murtizapur 20-Mar-2012	Detailed Project Report of "Implementation of IHSDP Ph-II (620 Dus) at Murtizapur, Distt. Akola".	1	21.34	12.53	12.53	6.27	620	554	66	66
Sub-total :-	Murtizapur	2	34.61	21.08	28.36	6.27	1,162	814	348	146
Maharashtra Naldurg 09-Jan-2008	IHSDP Scheme for the town of Naldurg, Maharashtra	1	6.49	4.32	6.89	-	378	76	302	-
Maharashtra Nandurbar 10-Jun-2011	Implementation of IHSDP at Nandurbar, Distt Nandurbar, Maharashtra	1	20.95	11.80	15.22	-	912	912	-	-
Maharashtra Narkhed 18-May-2007	Revised in Sanctioned DPR-Implementation of IHSDP scheme at Narkhed, Maharashtra	1	5.10	4.08	3.05	-	448	4	444	432
Maharashtra Narkhed 30-May-2011	Detailed Project Report of "Implementation of IHSDP at Narkhed City Phase-II, Dist. Nagpur"	1	12.01	7.98	12.84	-	498	133	365	-
Maharashtra Narkhed 30-May-2011	Detailed Project Report of "Implementation of IHSDP at Narkhed City Ph-III, Dist. Nagpur"	1	5.96	3.92	8.75	-	266	71	195	-
Sub-total :-	Narkhed	3	23.07	15.97	24.63	-	1,212	208	1,004	432
Maharashtra Osmanabad 27-Feb-2007	2399 DU's Implementation of IHSDP Scheme for Osmanabad, Maharashtra	-	Project Cancelled	NA	8.67	-	NA	NA	NA	NA
Maharashtra Panchgani 20-Mar-2012	76 Dus Implementation of IHSDP at Panchgani Dist Satara, Maharashtra	-	Project Cancelled	NA	1.04	-	NA	NA	NA	NA
Maharashtra Pandharkaoda 10-Dec-2008	Implementation of IHSDP at Pandharkawada City, Dist. Yavatmal, Maharashtra	1	1.59	1.02	4.68	-	68	-	68	-
Maharashtra Pathri 28-Jan-2009	757 DU's Implementation of IHSDP at Pathri Dist. Parbhani, Maharashtra	-	Project Cancelled	NA	-	-	NA	NA	NA	NA
Maharashtra Partur 15-Jan-2009	Revised in IHSDP project at Partur, Dist. Jalna, Maharashtra	1	11.86	7.36	12.78	-	461	70	391	278
Maharashtra Patur 30-May-2011	Implementation of IHSDP at Patur, Dist. Akola, Maharashtra	1	4.65	2.80	4.40	-	182	37	145	-
Maharashtra Parbhani 28-Jan-2009	2798 DU's IHSDP Scheme at Parbhani, Dist. Parbhani, Maharashtra	-	Project Cancelled	NA	-	-	NA	NA	NA	NA
Maharashtra Pauni 22-Oct-2008	Implementation of IHSDP Phase- I at Pauni, Distt. Bhandara, Maharashtra	1	1.01	0.77	1.17	-	50	6	44	25

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

[as on 2nd March 2015]

State City/ Town Approved Date	Project Title	No of Project (s)	Financial Progress (Rs in Crores)				Physical Progress			
			Project Cost Approved	Central Share Committed	Central Share Released	Central Share Adjusted	Dwelling Units Approved	No of DUs In- Progress	No of DUs Completed	No of DUs Occupied
Maharashtra Pauni 15-Jan-2009	Implementation of IHSDP Phase- II at Paunni, Distt. Bhandara, Maharashtra	1	17.69	11.37	16.70	-	666	-	666	642
Sub-total :-	Pauni	2	18.70	12.14	17.87	-	716	6	710	667
Maharashtra Phaltan 13-Jun-2007	Implementation of IHSDP at Phaltan (895 DU's), Maharashtra	1	0.67	0.53	3.62	-	66	66	-	-
Maharashtra Pulgaon 26-Nov-2008	Revised in IHSDP project at Pulgaon , Distt Wardha, Maharashtra	1	2.96	1.91	2.65	-	120	18	102	27
Maharashtra Rahata 10-Jun-2011	Implementation of IHSDP at Rahata, Dist: Ahmednagar, Maharashtra	1	10.84	6.18	4.55	-	456	308	148	-
Maharashtra Rajura 03-Feb-2009	Revision/ Curtailment of Project cost in already sanctioned IHSDP scheme of Rajura, Distt Chandarpur, Maharashtra	1	12.24	7.60	10.87	-	543	144	399	399
Maharashtra Ramtek 03-Jun-2008	IHSDP Project at Ramtek (265 DU's), District Nagpur, Maharashtra	1	1.39	1.06	1.94	-	72	-	72	-
Maharashtra Risod 30-Sep-2008	Revised in IHSDP Scheme for construction of 458 Dus in two slum areas of Risod, Dist. Washim.	1	3.13	2.48	8.12	-	159	81	78	66
Maharashtra Sangli 26-Sep-2007	Implementation of IHSDP Scheme 175 Dus at Bal Hanuman Colony-I & II, Sangli City, Distt Sangli, Maharashtra	1	2.25	1.75	1.75	-	175	95	80	-
Maharashtra Sangli 26-Feb-2009	3798 Dus Implementation of IHSDP at Sangli, Distt Sangli, Maharashtra	1	34.48	18.30	31.18	-	1,395	1,147	248	-
Sub-total :-	Sangli	2	36.73	20.06	32.93	-	1,570	1,242	328	-
Maharashtra Saoner 27-Feb-2007	Revised in IHSDP Scheme for construction of 222 Dus in 4 slum areas of Saoner Dist. Nagpur	1	1.18	0.95	2.94	-	92	20	72	-
Maharashtra Satara 30-May-2011	Implementation of IHSDP at Satara, Dist. Satara, Maharashtra	1	30.77	18.56	22.19	-	1,232	856	376	-
Maharashtra Sawantwadi 27-Feb-2008	IHSDP Scheme for Sawantwadi (62 DU's), Maharashtra	1	1.34	0.81	0.81	-	62	-	62	62
Maharashtra Shahada 30-May-2011	1020 DU's Implementation of IHSDP at Shahada, Dist. Nandurbar, Maharashtra	-	Project Cancelled	NA	9.29	-	NA	NA	NA	NA
Maharashtra Shendurjana Ghat 10-Dec-2008	Implementation of IHSDP at Shendurjana Ghat City Dist. Amravati, Maharashtra	1	2.64	1.70	3.56	-	110	69	41	41
Maharashtra Shirdi 30-May-2011	376 DU's Implementation of IHSDP at Shirdi, Dist. Ahmednagar, Maharashtra	-	Project Cancelled	NA	2.42	-	NA	NA	NA	NA
Maharashtra Shirpur-Varwade 22-Oct-2008	Revised in IHSDP Scheme for construction of 210 Dus in 2 slum areas of Shirpur Varwade Dist. Dhule.	1	3.33	2.13	3.30	-	144	8	136	136
Maharashtra Shrirampur 27-Apr-2007	Implementation of IHSDP at Shriampur (1798 DU's), Maharashtra	1	12.83	8.40	7.16	-	1,054	898	156	-
Maharashtra Sindkhed Raja 10-Dec-2008	Implementation of IHSDP at sindkhed Raja City, Distt. Buldhana , Maharashtra	1	0.54	0.35	3.81	-	20	20	-	-
Maharashtra Solapur 14-Dec-2006	Implementation of IHSDP Scheme for the town of Solapur (1289 DU's), Maharashtra	1	4.44	3.32	4.65	-	460	372	88	88
Maharashtra Talhora 20-Mar-2012	945 Dus Implementation of IHSDP at Talhora Dist. Akola, Maharashtra	1	18.65	9.88	14.59	-	640	215	425	425
Maharashtra Tasgaon 19-Oct-2007	Implementation of IHSDP at Tasgaon Dist. Sangh, Maharashtra.	1	4.42	3.52	3.52	-	393	243	150	-
Maharashtra Tirora 05-Feb-2008	Revised in Sanctioned DPR - IHSDP at Tirora Ph-I, District Gondia, Maharashtra.	1	7.64	5.02	5.03	0.40	453	10	443	443
Maharashtra Tirora 22-Oct-2008	Revised in Sanctioned DPR - IHSDP at Tirora Ph-II, District Gondia, Maharashtra.	1	7.98	6.05	8.12	-	456	63	393	393
Maharashtra Tirora 30-May-2011	Detailed Project Report of "Implementation of IHSDP at Tirora City Phase-III, Dist. Gondia"	1	10.99	7.27	8.91	-	551	280	271	271
Maharashtra Tirora 30-May-2011	Detailed Project Report of "Implementation of IHSDP at Tirora City Phase-IV, Dist. Gondia"	1	13.89	9.38	11.10	-	601	296	305	305
Sub-total :-	Tirora	4	40.51	27.72	33.16	0.40	2,061	649	1,412	1,412
Maharashtra Tuljapur 21-Oct-2011	920 Dus Implementation of IHSDP at Tuljapur, Dist Osmanabad, Maharashtra	1	2.72	1.44	6.60	-	100	100	-	-
Maharashtra Tumsar 26-Nov-2008	Revised in Sanctioned DPR - IHSDP Scheme of Tumsar, Dist. Bhandara, Maharashtra	1	4.49	2.50	3.51	-	167	7	160	152
Maharashtra Umred 10-Dec-2008	Revised in IHSDP project at Umred City , Dist. Nagpur , Maharashtra	1	2.33	1.37	2.48	-	92	-	92	92

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

IHSDP : State wise Report for latest Progress at Project & Town Level

[as on 2nd March 2015]

State City/ Town Approved Date	Project Title	No of Project (s)	Financial Progress (Rs in Crores)				Physical Progress			
			Project Cost Approved	Central Share Committed	Central Share Released	Central Share Adjusted	Dwelling Units Approved	No of DUs In- Progress	No of DUs Completed	No of DUs Occupied
Maharashtra Umri 21-Oct-2011	656 Dus Implementation of IHSDP at Umri, Dist Nanded, Maharashtra	1	12.16	7.06	9.34	-	496	464	32	-
Maharashtra Vaijapur 15-Jan-2009	Implementation of IHSDP Project at Vaijapur, Dist Aurangabad, Maharashtra	1	3.01	1.94	9.48	-	124	124	-	-
Maharashtra Vita 06-Mar-2012	Implementation of IHSDP at Vita, Dist. Sangli, Maharashtra	1	7.51	3.33	6.10	-	216	100	116	-
Maharashtra Wai 03-Feb-2009	342 DUs Implementation of IHSDP at Wai, Maharashtra	1	4.11	2.70	4.53	-	204	60	144	-
Maharashtra Wardha 30-Jul-2008	Revised in IHSDP project at Wardha, Distt. Wardha, Maharashtra	1	9.34	6.10	9.53	-	418	52	366	366
Maharashtra Warud 03-Feb-2009	Revised in IHSDP Scheme for construction of 253 Dus in 3 slum areas of Warud Dist. Amravati.	1	5.89	4.21	4.21	-	253	15	238	238
Maharashtra Washim 21-Feb-2009	Revised in IHSDP Scheme for the town of Washim, Phase-I, Maharashtra	1	24.00	14.78	14.78	3.76	883	481	402	96
Maharashtra Washim 13-Mar-2012	699 DU's Implementation of IHSDP at Washim, Phase-II, Maharashtra	-	Project Cancelled	NA	7.17	-	NA	NA	NA	NA
Sub-total :-	Washim	1	24.00	14.78	21.96	3.76	883	481	402	96
Maharashtra Yavatmal 10-Dec-2008	Revised in IHSDP Scheme for construction of 972 Dus in 4 slum areas of Yavatmal, Distt Amravati.	1	14.74	10.37	9.31	-	700	490	210	34
Maharashtra Yeola 20-Dec-2007	Revised in Sanctioned DPR-Implementation of IHSDP at Yeola, Maharashtra	1	1.37	1.09	4.13	-	132	12	120	-
Total :-	Maharashtra	122	1,755.66	1,078.03	1,286.10	122.96	72,504	35,631	36,873	17,966

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

[as on 2nd March 2015]

State City Approved Date	Project Name	No of Project(s)	Financial Progress (Rs in Crores)				Physical Progress			
			Project Cost Approved	Central Share Committed	Central Share Released	Central Share Adjusted	No of DU's Approved	No of DUs In- Progress	No of DUs Completed	No of DUs Occupied
Maharashtra Nagpur 10-Feb-2009	Revised in BSUP Scheme for construction of 219 Dus in Panch Zopda and Gopal Nagar Slums of In Nagpur Maharashtra	1	7.66	3.48	2.95	-	158	104	54	54
Maharashtra Nagpur 29-Dec-2008	BSUP Scheme For Construction Of 279 Dus In Jat Tarodi Slum In Nagpur. Maharashtra	1	12.42	5.67	4.54	-	279	164	115	45
Maharashtra Nagpur 28-Nov-2006	Revised in BSUP Scheme for construction of 456 Dus in 5 slums of North Nagpur in Nagpur Maharashtra.	1	6.02	2.05	5.81	-	180	8	172	59
Maharashtra Nagpur 23-Mar-2012	BSUP scheme for construction of 360 Dus in one slum namely New Pandhrahodi slum at Nagpur, Maharashtra	1	14.29	6.28	3.48	-	260	125	135	108
Maharashtra Nagpur 20-Feb-2009	Revised in BSUP Scheme for construction of 365 DU's in Gopal Nagar and Bh. Anand Kausalyayan Nagar slums in Nagpur Maharashtra	1	26.85	9.32	7.46	4.02	365	188	177	57
Maharashtra Nagpur 23-Mar-2012	BSUP scheme for construction of 376 Dus in 2 slum namely Bezonbagh II (Gautam Nagar) and Lumbini Nagar Slum at Nagpur, Maharashtra	1	16.79	7.38	4.93	-	225	70	155	115
Maharashtra Nagpur 21-Jan-2009	Revised in BSUP Scheme for construction of 630 Dus in Savitribai Phule Nagar slum in Nagpur. Maharashtra	1	7.43	2.38	5.97	-	125	-	125	25
Maharashtra Nagpur 23-Mar-2012	BSUP scheme for construction of 850 DU's in 3 slum namely Sravasthi Nagar, Sanjay Nagar and Sewadal Nagar at Nagpur, Maharashtra	1	33.16	14.56	8.92	-	555	170	385	350
Maharashtra Nagpur 15-Jan-2009	Revised in BSUP Scheme for construction of 1017 Dus in Indira Nagar, Indiramata Nagar, Wanjara and Bokar Nagar (4 Slums) slums in Nagpur Maharashtra	1	56.88	19.37	19.37	3.87	1,017	239	778	712
Maharashtra Nagpur 18-May-2007	Integrated Civic Infrastructure Development Project (ICIDP) Phase. I, Nagpur, Maharashtra	1	120.81	37.07	27.80	-	Infra	NA	NA	NA
Maharashtra Nagpur 21-Feb-2009	Revised DPR for "Construction of 1694 Houses at four locations of Nagpur City for Rehabilitation of Urban/Poor under JNNURM - BSUP- PPP scheme - Nagpur".	1	37.48	14.75	45.72	-	544	544	-	-
Maharashtra Nagpur 10-Feb-2009	858 DUs BSUP Project for Jai Bajrang Nagar. Kumbhar Toli 1 and 2 slums, Maharashtra	-	Project Cancelled	NA	5.15	-	NA	NA	NA	NA
Maharashtra Nagpur 28-Nov-2006	Integrated Rehabilitation Project for the urban poors staying in slums of (North) Nagpur. Maharashtra.	-	Project Cancelled	NA	-	-	NA	NA	NA	NA
Sub-total :-	Nagpur :-	11	339.81	122.30	142.09	7.90	3,708	1,612	2,096	1,525
Maharashtra Nanded-Waghala 28-Jan-2009	Implementation of Integrated housing Projects (788 Dus) under BSUP at Nanded City. Dist. Nanded. Maharashtra.	1	27.90	20.29	23.58	-	678	372	306	306
Maharashtra Nanded-Waghala 28-Jan-2009	Implementation of Integrated Housing Projects (1002 Dus) under BSUP at Nanded City. Distt. Nanded. Maharashtra	1	39.82	28.96	21.72	-	1,002	538	464	415
Maharashtra Nanded-Waghala 28-Jan-2009	Implementation of Integrated Housing projects (958 Dus) under BSUP at Nanded City. Distt. Nanded. Maharashtra	1	36.80	26.76	30.56	-	839	284	555	555
Maharashtra Nanded-Waghala 28-Jan-2009	Implementation of Integrated Housing Projects (1183 Dus) under BSUP at Nanded city. Dist. Nanded. Maharashtra	1	44.45	32.33	32.33	3.18	984	397	587	576
Maharashtra Nanded-Waghala 28-Jan-2009	Implementation of Integrated Housing projects (1567 Dus) under BSUP at Nanded City. Distt. Nanded. Maharashtra	1	60.85	44.26	44.26	5.33	1,336	374	962	861
Maharashtra Nanded-Waghala 28-Jan-2009	Implementation of Integrated Housing projects (1621 Dus) under BSUP at Nanded City. Distt. Nanded. Maharashtra	1	63.59	46.25	46.25	4.32	1,341	508	833	793
Maharashtra Nanded-Waghala 29-Dec-2006	4132 DU's Revised in DPR-I Development of Slums under BSUP at Nanded, Maharashtra	1	92.42	70.41	79.60	-	3,655	613	3,042	2,933
Maharashtra Nanded 20-Mar-2012	1678 Dus Implementation of Integrated Housing Projects under BSUP at Nanded City, Dist, Nanded, Maharashtra	1	94.33	71.87	37.73	-	1,678	1,168	510	510

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

[as on 2nd March 2015]

State City Approved Date	Project Name	No of Project(s)	Financial Progress (Rs in Crores)				Physical Progress			
			Project Cost Approved	Central Share Committed	Central Share Released	Central Share Adjusted	No of DU's Approved	No of DUs In- Progress	No of DUs Completed	No of DUs Occupied
Maharashtra Nanded-Waghala 25-Nov-2009	Construction Of 2100 Housing Units For Urban Poor At Nanded Taroda (KH&BK) New Area Of Nwcmc Nanded. Maharashtra	1	112.53	64.54	71.56	-	1,894	491	1,403	1,245
Maharashtra Nanded-Waghala 18-Dec-2009	Construction of 5136 housing Units for Urban Poor at Nanded Textile Mill slum area of Nanded. Nanded District. Maharashtra	-	Project Cancelled	NA	33.77	-	NA	NA	NA	NA
Maharashtra Nanded-Waghala 20-Dec-2007	Implementation of Integrated Housing Projects under BSUP at Nanded City, Dist. Nanded, Maharashtra	1	211.54	165.10	200.45	-	6,441	1,063	5,378	4,599
Sub-total :-	Nanded Waghala :-	10	784.23	570.77	621.81	12.82	19,848	5,808	14,040	12,793
Maharashtra Nashik (Bhagur) 20-Mar-2012	180 Dus Implementation of BSUP at Bhagur town, Nashik Region, Maharashtra	-	Project Cancelled	NA	1.07	-	NA	NA	NA	NA
Maharashtra Nashik 28-Nov-2006	400 DU's Revised DPR for Relocation of slum dwellers at Satpur Area, Nashik under BSUP, Maharashtra	1	9.77	3.56	3.92	-	400	80	320	160
Maharashtra Nashik 28-Nov-2006	Integrated Rehabilitation Project for the urban poor staying in slums on public purpose lands & eologically dangerous locations in Nashik (S.No. 814/815) under BSUP, Maharashtra	1	15.04	6.79	6.79	-	720	-	720	-
Maharashtra Nashik 28-Nov-2006	Revised DPR for construction of 1120 Dus at Panchavati area, Nashik under BSUP.	1	27.28	9.91	9.91	-	1,120	-	1,120	660
Maharashtra Nashik 28-Nov-2006	Integrated Rehabilitation Project for the Urban poor in Chunchale Package I (Nashik S.No.907)	1	20.06	9.05	13.01	-	960	240	720	-
Maharashtra Nashik 28-Nov-2006	1460 DU's Revised DPR for Relocation of slum dwellers under BSUP housing scheme at New Nashik, Nashik East-West Area, Nashik, Maharashtra	1	37.63	14.60	16.59	-	1,460	212	1,248	260
Maharashtra Nashik 28-Nov-2006	Integrated Rehabilitation Project for the Urban poor in Chunchale Package I .II .III (Nashik S.No.809)	1	58.49	26.39	29.41	-	2,800	1,792	1,008	-
Maharashtra Nashik 28-Nov-2006	Integrated Rehabilitation Project for the Urban poor Locations at Nashik West (Bhimwadi. Nashik).	-	Project Cancelled	NA	-	-	NA	NA	NA	NA
Maharashtra Nashik 28-Nov-2006	Integrated Rehabilitation Project for the Urban poor Locations at Nashik Road (Shivajiwadi. Nashik.)	-	Project Cancelled	NA	-	-	NA	NA	NA	NA
Sub-total :-	Nashik :-	6	168.28	70.30	80.70	-	7,460	2,324	5,136	1,080
Maharashtra Navi Mumbai 13-Feb-2008	Implementation of Basic Services for Urban Poor Scheme (BSUP) at Thane. Maharashtra	1	34.43	15.65	15.65	-	822	-	822	704
Maharashtra Navi Mumbai 03-Feb-2009	600 DUs BSUP project for Ulhasnagar. Mumbai (DPR-I), Maharashtra	-	Project Cancelled	NA	4.02	-	NA	NA	NA	NA
Maharashtra Mumbai MR 12-Jul-2011	BSUP Scheme for construction of 1280 DU's at Belivali, Kulgaoon Badlapur, Thane district, Maharashtra (MMR)	1	Dropped by CSMC	NA	-	-	NA	NA	NA	NA
Maharashtra Navi Mumbai 04-Dec-2009	Implementation of Integrated Housing Projects under BSUP at Kalyan Dombivli Municipal Corporation Area, District Thane, Maharashtra Phase-III	-	Project Cancelled	NA	7.89	-	NA	NA	NA	NA
Maharashtra Navi Mumbai 29-Dec-2008	Construction of 1634 DU's BSUP Scheme for Kulgaoon Badlapur, Distt. Thane, Maharashtra	1	48.27	21.94	35.15	-	1,020	340	680	-
Maharashtra Mumbai MR 12-Jul-2011	BSUP Scheme for construction of 1728 DU's at Kharval, Kulgaoon Badlapur, Thane district, Maharashtra (MMR)	1	Dropped by CSMC	NA	-	-	NA	NA	NA	NA
Maharashtra Navi Mumbai 04-Dec-2009	Implementation of Integrated Housing Projects Under BSUP at Kalyan Dombivli Municipal Corporation Area, District Thane. Maharashtra, Phase-IV	1	112.06	47.62	47.62	-	1,756	1,756	-	-
Maharashtra Navi Mumbai 30-Jan-2009	2376 New DUs BSUP Scheme at Kalyan Dombivli, Distt Thane, Maharashtra	1	104.25	47.39	30.58	-	1,841	1,841	-	-
Maharashtra Navi Mumbai 14-Dec-2006	4179 DU's Proposal for LIG Houses for EWS. LIG Housing Scheme, Mumbai, MHADA (Maharashtra)	1	163.15	71.23	71.23	-	4,179	-	4,179	3,245
Maharashtra Navi Mumbai 28-Nov-2006	Revised Integrated Rehabilitation Project for Urban Poor Staying in Slums on public purpose land ecologically dangerous location of nalla banks on 155.62 kms in Thane under BSUP.	1	182.08	91.04	96.96	-	4,339	1,738	2,601	1,332
Maharashtra Navi Mumbai 06-Jan-2010	Additional fund for the additional cost of construction due to change in BUA for the approved 9426 DU at Thane Municipal Corporation. Thane	-	Project Cancelled	NA	-	-	NA	NA	NA	NA
Maharashtra Navi Mumbai 14-Dec-2006	Construction 6832 Transit Shelters at Mumbai, Maharashtra	1	243.41	113.22	114.20	-	6,773	77	6,696	5,304

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

[as on 2nd March 2015]

State City Approved Date	Project Name	No of Project(s)	Financial Progress (Rs in Crores)				Physical Progress			
			Project Cost Approved	Central Share Committed	Central Share Released	Central Share Adjusted	No of DU's Approved	No of DUs In- Progress	No of DUs Completed	No of DUs Occupied
Maharashtra Navi Mumbai 11-Nov-2009	4136 DUs Insitu construction of BSUP Scheme in Jantanagar & Kashi Church slums in Mira Bhayandar. Greater Mumbai. Maharashtra	1	73.07	29.87	28.58	-	1,081	1,081	-	-
Maharashtra Navi Mumbai 06-Dec-2007	Implementation of Integrated Housing project under BSUP at Kalyan Dombivli Municipal Corp area, District Thane, Mumbai, Maharashtra	1	191.08	87.17	77.30	-	4,591	4,102	489	248
Maharashtra Navi Mumbai 14-Dec-2006	Proposal for LIG Houses for Textile Mill Workers and transit Shelter for tenants of old Dilapidated Building at Mumbai . MHADA (Maharashtra)	1	624.96	209.62	247.46	-	10,165	-	10,165	4,329
Maharashtra Navi Mumbai 28-Nov-2006	Integrated Rehabilitation Project for Urban Staying in Slum, Navi Mumbai, Maharashtra	-	Project Cancelled	NA	34.86	-	NA	NA	NA	NA
Maharashtra Thane (Ambarnath (Mumbai MR) 17-Jun-2011	Integrated Delivery of BSUP in Prakash Nagar and Swami Nagar, Ambarnath (Mumbai Metropolitan Region), Thane district, Maharashtra	-	Project Cancelled	NA	5.66	-	NA	NA	NA	NA
Maharashtra Thane 06-Mar-2012	1142 Dus BSUP DPR IV (Implementation of BSUP at Daighar and Kausa), Thane, Maharashtra	1	98.22	49.11	12.28	-	1,142	1,142	-	-
Maharashtra Thane 06-Mar-2012	1160 Dus BSUP DPR III (Redevelopment of slum at Naupada under BSUP), Thane, Maharashtra	1	52.50	26.25	12.34	-	617	617	-	-
Maharashtra Ulhasnagar 20-Mar-2012	792 Dus Integrated Delivery of Basic Services to the Urban Poor in Rajiv Gandhi & Balkrishna Nagar, Ulhasnagar, (DPR-II) Maharashtra	-	Project Cancelled	NA	-	-	NA	NA	NA	NA
Sub-total :-	Navi Mumbai :-	14	1,927.48	810.11	841.76	-	38,326	12,694	25,632	15,162
Maharashtra Pune 28-Nov-2006	Revised in Integrated Rehabilitation Project for the Urban Poor staying in slums on public purpose lands in Pimpri Chinchwad (Udhyognagar Slum) under BSUP.	-	Project Cancelled	NA	6.85	-	NA	NA	NA	NA
Maharashtra Pune 14-Dec-2006	Revised proposal of Night Shelter Dormitories project for the Urban in Pune under BSUP, Maharashtra	1	5.39	2.63	2.54	-	Infra	NA	NA	NA
Maharashtra Pune 28-Nov-2006	Revised in Street Vendors Rehabilitation Project for the Urban in Pune Under BSUP, Maharashtra	1	2.52	1.17	3.14	-	Infra	NA	NA	NA
Maharashtra Pune 21-Feb-2009	672 Dus BSUP project at Pimpri Chinchwad (Pune). Maharashtra	1	23.65	10.75	12.90	-	560	-	560	-
Maharashtra Pune 28-Nov-2006	Revised in Integrated Rehabilitation Project for Urban Poor staying in slums on public purpose lands in Pimpri Chinchwad (Milindnagar Slum) under BSUP.	1	13.75	6.23	14.37	-	560	112	448	336
Maharashtra Pune 28-Sep-2006	1840 DU's BSUP project at Pimpri Chindwad (Project- III), Pune, Maharashtra	1	13.79	6.57	16.78	-	720	-	720	560
Maharashtra Pune 28-Nov-2006	Revised in Integrated Rehabilitation Project for the Urban Poor staying in slums on public purpose lands in Pimpri Chinchwad (Ajantanagar Slum) under BSUP.	1	19.23	8.64	12.14	-	784	-	784	-
Maharashtra Pune 28-Nov-2006	Revised in Integrated Rehabilitation Project for the Urban Poor staying in slums on public purpose lands in Pimpri Chinchwad (Vetalnagar Slum) under BSUP.	1	25.11	11.36	16.38	-	1,008	112	896	448
Maharashtra Pune 28-Nov-2006	Revised in Integrated Rehabilitation Project for the Urban Poor staying in slums on public purpose lands in Pimpri Chinchwad (Vithalnagar Slum) under BSUP.	1	36.25	16.30	16.43	-	1,456	-	1,456	672
Maharashtra Pune 28-Nov-2006	Curtailed Integrated Rehabilitation Project for the Urban Poor staying in slums in ecologically dangerous locations in the Pune (Warje Slum) under BSUP.	1	32.92	15.31	15.31	-	1,344	-	1,344	224
Maharashtra Pune 28-Sep-2006	4960 DU's Integrated Rehabilitation Project for the urban poor living in dangerous locations in Pimpri chindwad (Project-I), Pune, Maharashtra	1	29.11	13.86	33.92	-	1,520	240	1,280	960
Maharashtra Pune 28-Sep-2006	4960 DU's Integrated Rehabilitation Project for the urban poor living in dangerous locations in Pimpri chindwad (Project -II), Pune, Maharashtra	1	42.89	20.43	45.23	-	2,240	700	1,540	1,280
Maharashtra Pune 28-Aug-2006	Curtailed Integrated Rehabilitation Project for the Urban Poor staying in slums in ecologically dangerous locations in the City of Pune, Hadapsar, Maharashtra	1	39.83	19.92	24.81	-	2,408	100	2,308	120

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

BSUP : State wise Report for latest Progress at Project & City Level

[as on 2nd March 2015]

State City Approved Date	Project Name	No of Project(s)	Financial Progress (Rs in Crores)				Physical Progress			
			Project Cost Approved	Central Share Committed	Central Share Released	Central Share Adjusted	No of DU's Approved	No of DUs In- Progress	No of DUs Completed	No of DUs Occupied
Maharashtra Pune 05-Feb-2009	Insitu Slum Rehabilitation in the City of Pune under BSUP at Yerwada, Parvati, Mundhwa, Ghorpadi. Kothrud Slum, Pune, Maharashtra	1	140.82	64.01	64.01	-	4,000	1,107	2,893	2,099
Maharashtra Pune 06-Oct-2007	Revised in Integrated Rehabilitation Project for Urban Poor Generation of Affordable Housing Stock for the urban Poor and EWS in Pimpri Chinchwad under BSUP.	1	203.84	101.92	112.43	-	6,006	426	5,580	2,268
Maharashtra Pune 24-Feb-2009	5040 Dus BSUP in Pimpri Chinchwad Sector-12 at Bhosari, Pune on the basis of PPP, Maharashtra	-	Project Cancelled	NA	-	-	NA	NA	NA	NA
Maharashtra Pune 28-Sep-2006	Integrated Rehabilitation Project at Lohagaon for the urban poor staying at slums falling under road widening, hill top/ slopes and canal sides in Pune Maharashtra	-	Project Cancelled	NA	4.10	-	NA	NA	NA	NA
Maharashtra Pune 28-Sep-2006	Integrated Rehabilitation Project at Hingne- Kothrud for the urban poor staying at slums falling under road widening, hill top/ slopes and canal sides in Pune Maharashtra	-	Project Cancelled	NA	10.91	-	NA	NA	NA	NA
Maharashtra Pune 28-Nov-2006	Integrated Rehabilitation Project for Urban Poor at Kondhwa Slum. Pune	-	Project Cancelled	NA	5.15	-	NA	NA	NA	NA
Sub-total :-	Pune :-	14	629.10	299.09	417.40	-	22,606	2,797	19,809	8,967
Total :-	Maharashtra	55	3,848.90	1,872.58	2,103.76	20.72	91,948	25,235	66,713	39,527

* Project Cost and ACA Committed are recalculated after deducting cost of DUs alongwith proportionate cost of infrastructure dropped by CSMC.

Annexure referred to RS -SQ - 161 due for answer on 12th March 2015

State/Union Territories wise Details of housing and infrastructural facilities under the basic services to urban poor being provided in the country through schemes JnNURM, RAY and AHP by the Ministry of Housing Urban Poverty Alleviation MoHUPA

[as on 2nd March 2015]

Sl. No.	State/UT	No. of Cities	No. of Projets	Central Share Sanctioned	Central Share Released	Dwelling Units Sanctioned	Dwelling Units Under-Progress	Dwelling Units Completed	Dwelling Units Occupied
1	A&N Island	1	1	8.90	5.53	-	-	-	-
2	Andhra Pradesh	38	72	1,126.93	1,118.66	77,599	15,501	60,965	33,780
3	Arunachal Pradesh	5	8	140.81	91.19	2,708	896	276	100
4	Assam	17	19	145.87	110.74	6,547	3,429	3,094	2,974
5	Bihar	31	42	683.58	426.20	40,379	19,070	10,033	480
6	Chandigarh	1	4	300.94	379.03	17,696	4,960	12,736	10,799
7	Chhattisgarh	19	35	499.43	411.86	36,297	14,658	17,422	7,956
8	D&N Haveli	1	2	2.38	1.67	96	96	-	-
9	Daman & Diu	1	1	0.51	0.29	14	-	14	14
10	Delhi	1	16	1,155.44	1,118.17	55,124	32,200	22,924	585
11	Goa	0	-	-	1.85	-	-	-	-
12	Gujarat	46	97	1,790.54	1,354.61	1,69,153	36,119	1,13,455	78,782
13	Haryana	19	32	568.83	329.07	21,065	2,119	12,270	9,605
14	Himachal Pradesh	9	10	81.55	54.52	2,430	1,360	770	210
15	Jammu & Kashmir	38	55	263.17	168.14	14,577	7,890	6,318	6,110
16	Jharkhand	14	22	246.48	210.35	14,422	6,356	4,851	4,309
17	Karnataka	42	97	1,684.99	1,013.77	83,212	5,679	42,150	34,642
18	Kerala	48	65	419.79	404.46	44,270	9,241	33,452	32,836
19	Lakshdweep	0	-	-	-	-	-	-	-
20	Madhya Pradesh	54	89	855.59	638.61	54,123	13,422	27,744	5,588
21	Maharashtra	92	177	2,950.61	3,246.18	1,64,452	60,866	1,03,586	57,493
22	Manipur	7	7	76.26	76.26	4,079	303	3,776	3,776
23	Meghalaya	3	5	42.92	51.91	1,288	1,064	224	144
24	Mizoram	7	12	119.00	112.68	3,188	255	2,791	1,935
25	Nagaland	6	6	188.58	163.13	7,319	1,677	4,635	2,497
26	Orissa	37	62	565.70	346.27	26,551	6,858	9,653	9,414
27	Puducherry	2	4	37.15	40.75	1,542	800	742	177
28	Punjab	6	10	83.75	140.98	7,789	3,208	3,901	915
29	Rajasthan	65	98	1,090.25	865.13	67,245	28,812	27,793	22,683
30	Sikkim	2	4	46.98	46.98	293	38	255	149
31	TamilNadu	97	166	1,592.01	1,456.93	1,33,607	33,520	96,241	92,481
32	Telangana	25	52	1,074.93	1,016.92	89,960	12,674	71,660	49,208
33	Tripura	10	10	129.93	81.98	6,376	100	3,271	3,211
34	Uttar Pradesh	147	246	1,702.24	1,711.18	91,556	26,002	57,019	43,109
35	Uttrakhand	31	41	254.42	166.60	8,047	1,963	2,095	1,375
36	West Bengal	86	210	2,227.70	2,294.30	1,68,908	19,971	1,47,645	1,46,993
Grand Total :-		1008	1777	22,158.15	19,656.90	1421912	3,71,107	9,03,761	6,64,330

Annexure referred to RS -SQ - 161 due for answer on 12th March 2015

State/Union Territories wise Details of housing and infrastructural facilities under the basic services to urban poor being provided in the country through schemes JnNURM, RAY and AHP by the Ministry of Housing Urban Poverty Alleviation MoHUPA

[as on 2nd March 2015]

Sl. No.	State/UT	No. of Cities	No. of Projets	Central Share Sanctioned	Central Share Released	Dwelling Units Sanctioned	Dwelling Units Under-Progress	Dwelling Units Completed	Dwelling Units Occupied
----------------	-----------------	----------------------	-----------------------	---------------------------------	-------------------------------	----------------------------------	--------------------------------------	---------------------------------	--------------------------------