

**GOVERNMENT OF INDIA
MINISTRY OF HEALTH AND FAMILY WELFARE
DEPARTMENT OF HEALTH AND FAMILY WELFARE**

**RAJYA SABHA
STARRED QUESTION NO.340
TO BE ANSWERED ON THE 27TH MARCH, 2018
ONGOING INFRASTRUCTURAL PROJECTS AT AIIMS, NEW DELHI**

***340. SHRI VEER SINGH:**

Will the Minister of **HEALTH AND FAMILY WELFARE** be pleased to state:

(a) the details of the ongoing projects of creations of additional infrastructure of All India Institute of Medical Sciences (AIIMS), New Delhi;

(b) the details of allocation made and utilised for the ongoing projects at AIIMS during the last three years and the current financial year, project-wise;

(c) whether Government has made any assessment of time and cost overruns of the ongoing projects in AIIMS;

(d) if so, the details thereof and if not, the reasons therefor; and

(e) the action taken by Government to ensure that progress of ongoing projects are fast-tracked and operationalised in a time-bound manner?

**ANSWER
THE MINISTER OF HEALTH AND FAMILY WELFARE
(SHRI JAGAT PRAKASH NADDA)**

(a) to (e): A statement is laid on the Table of the House

**STATEMENT REFERRED TO IN REPLY TO RAJYA SABHA
STARRED QUESTION NO. 340* FOR 27TH MARCH, 2018**

(a) to (d) The details of ongoing projects for creation of additional infrastructure of AIIMS, New Delhi, alongwith estimated cost, payment made during the last three years and the current financial year and cost and time overrun, if any, is given in Annexure.

(e) The Project Monitoring committee has been constituted under the Chairmanship of Director, AIIMS, which meets fortnightly at AIIMS to review the progress of projects. The progress of projects is also reviewed at Ministry level. Updates of projects are also taken to Standing Finance Committee and Governing Body of AIIMS, as an Agenda item to apprise the committee about the status of projects from time to time.

Annexure

S. No.	Name of the Project (Estimated Cost)	Funds released during the last 3 and current years		Cost overrun, if any	Time overrun, if any
		Year	Released (Rs. in crore)		
1.	Hostel Block Masjid Moth (Rs. 106.12 cr.)	2014-15	21.00	No cost overrun has occurred.	Site constraints, hindrances and additional work as per site requirements expected to delay the project by approximately twenty three months.
		2015-16	--		
		2016-17	15.00		
		2017-18	9.09		
2.	Surgical Block (Rs. 100.29 cr.)	2014-15	--	No cost overrun has occurred.	Due to Statutory requirements as per Delhi Fire Services and to cover the extended basement, the project is expected to be delayed by approximately three years eight months.
		2015-16	36.11		
		2016-17	17.00		
		2017-18	1.69		
3.	Mother & Child Block (Rs. 290.70 cr.)	2014-15	--	No cost overrun has occurred.	Due to Statutory requirements as per Delhi Fire Services and to cover the extended basement, the project is expected to be delayed by approximately one year seven months.
		2015-16	20.00		
		2016-17	53.00		
		2017-18	76.41		
4.	OPD at Masjid Moth (Rs.583.00 cr.)	2014-15	--	No cost overrun has occurred.	Site constraints, hindrances and additional work as per site requirements are expected to delay the project by approximately one year seven months
		2015-16	41.20		
		2016-17	150.00		
		2017-18	50.00		

5.	National Cancer Institute at Jhajjar Haryana (Rs.2035.00 cr)	2014-15	10.00	No cost overrun has occurred.	Delay in grant of statutory approvals cost the project is to be delayed by approximately six months in Hospital package
		2015-16	50.00		
		2016-17	155.49		
		2017-18	424.70		
6.	Burns & Plastic Surgery (Rs. 247.85 cr.)	2014-15	--	No cost overrun has occurred.	No time overrun is anticipated in the said project
		2015-16	--		
		2016-17	25.00		
		2017-18	25.00		
7.	Hostel Block –IV (Rs.32.00 cr.)	2014-15	--	No cost overrun has occurred.	Site constraints, hindrances and additional work as per site requirements are expected to delay the project by approximately seven months
		2015-16	--		
		2016-17	7.00		
		2017-18	22.87		
8.	New Paid Ward (Rs.112.00 cr.)	2014-15	9.20	No cost overrun has occurred.	Site constraints, hindrances and additional work as per site requirements are expected to delay the project by approximately six months.
		2015-16	1.50		
		2016-17	2.00		
		2017-18	13.00		
9.	Centre for Geriatrics (Rs.250.00 cr.)	2014-15	--	Not applicable.	Not applicable.
		2015-16	--		
		2016-17	--		
		2017-18	21.00	Awarded in January 2018	
10.	Redevelopment of different campuses of AIIMS (Rs.4441.00 cr.)	2014-15	The project is to be implemented on self-financing basis by sale of commercial space on free hold basis.	--	Not applicable.
		2015-16			
		2016-17			
		2017-18			

11.	Construction of BSL 3 & 4 (Rs.8.03 cr.)	2014-15	--	Not applicable. Awarded in January 2018	Not applicable.
		2015-16	--		
		2016-17	--		
		2017-18	Awarded in January 2018		
12.	Construction of STP (Rs.9.70 cr.)	2014-15	--	Not applicable. Awarded in January 2018	Not applicable.
		2015-16	--		
		2016-17	--		
		2017-18	5.00		

