

MINISTRY OF ROAD TRANSPORT AND HIGHWAYS
RAJYA SABHA
UNSTARRED QUESTION NO- 2375
ANSWERED ON – 09/08/2021

NHS IN UTTAR PRADESH

2375 SHRI NEERAJ SHEKHAR:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) the details of new National Highways (NHs) announced/undertaken in Uttar Pradesh during last three years along with the work undertaken/ completed, NH-wise and year-wise;
- (b) the details of new NHs announced for four laning during 2019, 2020 and 2021 till date, along with the present status thereof, year-wise, State-wise and NH-wise; and
- (c) the details of fund allocated, released and utilized for laying of new NHs and four laning of NHs during 2020-21 and 2021-22, till date, NH-wise?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) to (c) The details of new National Highways (NHs) announced in Uttar Pradesh during last three years is at Annexure A. The details of National Highways under taken/completed including for four laning during 2018-19, 2019-20, 2020-21, & 2021-22 till date along with the details of fund allocated, released and utilized is at Annexure B and Annexure C.

ANNEXURE A

ANNEXURE REFERRED IN REPLY TO PART (a) to (c) OF RAJYA SABHA UNSTARRED QUESTION NO. 2375 FOR 09.08.2021 ASKED BY SHRI NEERAJ SHEKHAR “NHs in Uttar Pradesh”

Length in km									
Sr. No.	Name of State	NH length addition in 2018-19		NH length addition in 2019-20		NH length addition in 2020-21		NH length addition in 2021-22 (as on 31.07.2021)	
		NH No.	Length	NH No.	Length	NH No.	Length	NH No.	Length
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
1	Uttar Pradesh	124D, 321G, 727B, 731K, 334DD, 727AA, 731B	360	-	-	9, NE3, NE6	94	227B, 344G, 344BG	414

ANNEXURE B

ANNEXURE REFERRED IN REPLY TO PART (a) to (c) OF RAJYA SABHA UNSTARRED QUESTION NO. 2375 FOR 09.08.2021 ASKED BY SHRI NEERAJ SHEKHAR “NHs in Uttar Pradesh”

Details of completed NH Works

Sr. No.	Year	NH No.	Name of Work	Length (Kms)	TPC (Rs Cr.)
1	2021-22	91	Aligarh-Kanpur [Bhadwas to Kalyanpur], (Pkg II)	45.164	2047.92
2	2021-22	39	Jhansi-Khajuraho Pkg-II	0.700 in Uttar Pradesh out of 85.400	1310.00
3	2021-22	73 & 72A	4-Laning of Roorkee-Chutmalpur-Gagalheri, NH-73 & Chutmalpur-Ganeshpur, NH-72 A (PKG-I)	28.235 in Uttarakhand 25.065 in Uttar Pradesh	942.00
4	2021-22	73	4-Laning of Gagalheri-Saharanpur-Yamunanagar (UP/Haryana border) section of NH-73 . (PKG-II)	51.030 in Uttar Pradesh 0.425 in Haryana	1184.00
5	2021-22	87	4-Laning of Rampur-Rudrapur section of NH-87 (Pkg-I)	43.450	738.00
6	2021-22	58	Pkg I- From Km. 130.360 to Km 167.200 (Muzaffarnagar to start of Roorkee bypass).	22.750 in Uttar Pradesh 16.090 in Uttarakhand	95.60
7	2021-22	730	R/U of Tulsipur- Barhani Section (Km 351+000 to Km 385+000) of NH-730 2L with PS.	33.480	249.50

Sr. No.	Year	NH No.	Name of Work	Length (Kms)	TPC (Rs Cr.)
8	2020-21	29(E)	Construction of 4-laning Gorakhpur Bypass from Existing km. 79+670 of NH-29E to Existing km. 251+700 of NH-28 total length 17.660 Km under NHDP Phase –IV on EPC mode in State of Uttar Pradesh.	17.660	866.00
9	2020-21	19	6-laning of Handia to Rajatalab Section from Km 712.900 to Km 785.544 of NH-2 (New NH-19) on Hybrid Annuity Mode in the State of Uttar Pradesh (Length-72.644 Km).	72.644	2787.54
10	2020-21	2	Agra - Etawah Bypass	124.480	3500.00
11	2020-21	235	Meerut-Bulandshahr	61.190	2179.56
12	2020-21	709B	EPE Crossing to start of Shamli Bypass, Pkg-1	61.410	726.33
13	2020-21	44	Gwalior-Jhansi section	11.000 in Uttar Pradesh out of 82.500	1054.00
14	2020-21	76E	R/U of Allahabad-Mirzapur section from km. 450.000 to 486.770 to 2L with PS. (excluding 1 Major Bridge at km. 472.135)	36.780	218.90
15	2020-21	135C	Widening & Strengthening from km.58.600 to km.77.000 of NH-135C in the state of Uttar Pradesh on EPC mode	18.400	39.36
16	2020-21	730A	Widening of existing single lane carriageway to 2L carriageway with PS and strengthening from Km.0.00 to 50.675 of NH-730A	50.670	164.54
17	2020-21	76	R/U of Harpalpur - Sugira section (Km.89.600 to 133.520) of NH-76 (New NH No.339) to 2L with PS.	41.470	208.50
18	2020-21	730	R/U of existing pavement to 2L with PS from Ch 484.000 to km 505.120 (Ramnagar to Siswa Babu section) of NH-730 (including provision of service road	21.120	185.18
19	2020-21	730	R/U of Balrampur to Tulsipur Section of NH-730 from km. 323.745 to 351.00 (including Balrampur Bypass) to 2L with PS	27.260	212.99
20	2020-21	24A	Construction of four lane flyover including RE wall, service lane, at grade road and improvememnt of junctions at km. 2.50 of NH-24A in the state of Uttar Pradesh on EPC Mode	1 Job	95.42

Sr. No.	Year	NH No.	Name of Work	Length (Kms)	TPC (Rs Cr.)
21	2020-21	730	R/U of NH-730 from km. 385.00 to 420.00 to 2L with PS (excluding One ROB & its approaches at km. 404.950 & Major Bridge at km. 387.36 & at km 409.610)	35.000	209.10
22	2020-21	727G	widening & strengthening from Km 0.00 to km 17.300, Km 46.900 to 48.600 and Km 49.900 to 68.00 of NH-727G	37.100	73.51
23	2020-21	727H	Work of Widening and strengthening from km. 29.990 to km 46.220 and from km 99.275 to km. 110.750 of NH-727H on EPC Mode	27.710	63.99
24	2020-21	9	DME (Pkg.-II, Pkg.-III & Pkg.-IV)	73.400	6130.00
25	2019-20	731	4-Laning of Lucknow-Sultanpur section of NH-56 (from km.11.500 to km 138.925)	127.325	2016.00
26	2019-20	Luck now Outer Ring road	Lucknow outer ring road pkg-3B	14.707	388.31
27	2019-20	232 (New NH-128)	2L with PS of Tanda-Raebareli section (Km 0.000 to Km 155.900) of NH-232 in the State of UP on EPC Mode.	155.900	850.00
28	2019-20	93	Aligarh - Moradabad	146.370	717.29
29	2019-20	96	R/U of Pratapgarh to Allahabad Bypass Road & Junction section of NH-96 (New NH No.330) from existing km 100+800 to km 135+230 [Design Ch.100.800 to Ch. 135.500] to 4L with PS.	34.700	599.34
30	2019-20	76E	R/U of Allahabad-Mirzapur section from km. 400.878 to 450.00 to 2L with PS of NH-76E	49.270	239.63
31	2019-20	730	R/ U of 2L with PS of Pilibhit-Puranpur section Km.0.000 to 38.00 (excluding tiger reserve area from km 20.200 to km 23.400) of NH-730	33.210	176.94
32	2019-20	119	Improvement of Meerapur Tiraha in Km.57 and 60 of NH-119 (New NH-34)	1 Job	2.74
33	2019-20	76	Re-construction of box cell Culvert No.259/2, 260/1, 263/2 & 270/2 & HP culverts No.193/1, 259/1, 261/2, 261/3, 264/1, 264/2, 265/1, 266/1, 266/2, 267/2, 268/2, 269/1, 270/1, 272/1, 273/1, 273/3 & 275/1 on NH-76 (35)	1 Job	7.48

Sr. No.	Year	NH No.	Name of Work	Length (Kms)	TPC (Rs Cr.)
34	2019-20	76	R/ U of Kabrai-Banda (178.00 to 215.00) of NH-76 to 2L with PS.	37.000	215.16
35	2019-20	76	R/U from km.326.000 to km. 379.555 (Mau-Jasra) of NH-76 to 2L with PS.	53.550	218.94
36	2019-20	91	Construction of Road over bridge (ROB) in km 428 of NH-91 at Railway crossing no 79D in Kanpur.	1 Job	55.48
37	2019-20	730	R/U of Bahraich-Shrawasti section (Km.248.40 to 310.00) of NH-730 to 2L with PS.	61.900	388.83
38	2019-20	24A	Strengthening from km. 0.00 to 10.200 of NH-24A (Lucknow Bypass)	10.200	34.00
39	2018-19	19	Operation and Maintenance of Allahabad to UP/MP Border section of NH-27 (New NH-30) from Km 4.285 to Km 46.004 to four-lanes with paved shoulders, in the State of Uttar Pradesh on EPC mode under NHDP-IV)	41.719	401.19
40	2018-19	232 (New NH-31/33 5)	2L with PS of Raebareli-Banda section (Km 152.533 to Km 285.818) of NH-232 in the State of UP on EPC Mode.	133.285	558.00
41	2018-19	233	4-laning of Ghaghra Bridge to Varanasi section of NH-233 from Km. 121+800 to Km. 180+420 (Package-1) from Ghaghra Bridge Abutment on Basti side to Budhanpur Urban section in the State of Uttar Pradesh under NHDP Phase-IV on EPC mode.	58.620	1902.76
42	2018-19	31	Varanasi Ring Road Phase-I	16.550	759.36
43	2018-19	27	Rehabilitation of Ganga Bridge and up- gradation 4- lane divided carriageway	5.460	263.71
44	2018-19	730A	Widening of existing single lane carriageway to 2L carriageway with PS and strengthening from Km.51.000 (50.675) to 105.000 of NH-730A	54.430	298.33
45	2018-19	730	R/ U of Puranpur - Khutar section (Km38.000 to 82.000) of NH-730 to 2L with PS.	44.130	225.96
46	2018-19	72A	Construction of high level bridge over sonali river at km. 9/1 on NH-72A (307) Chhutmalpur-Dehradun Road.	1 Job	16.25
47	2018-19	11	Widening of two lane with paved shoulder with strengthening from km. 0.165 to 17.756 of NH-11	17.600	43.37

Sr. No.	Year	NH No.	Name of Work	Length (Kms)	TPC (Rs Cr.)
48	2018-19	730	Widening & Strengthening from km 505.00 to 538.00 of NH-730	33.000	207.88
49	2018-19	96	Strengthening with provision of Paved Shoulder in km 0.00 to 46.470 of NH-96(330) (EPC MODE)	46.470	227.74
50	2018-19	931A	Strengthening from km. 30.500 to 40.500 of NH-931A	10.000	11.60
51	2018-19	730	R/Uof Sisiya-Nanpara section (Km.188.8 to 226.100) of NH-730 to 2L with PS.	37.460	213.52
52	2018-19	28C	Rehabilitation and upgradation of NH-28C from km. 0.00 to 43.00 (Barabanki to Jarwal road Junction Section)in the State of Uttar Pradesh to two lane with paved shoulder under NHDP IV on EPC Basis	42.450	379.17
53	2018-19	29E	Rehabilitation and upgradation of NH-29E from km. 0.00 to 80.00 (Sonauli to Gorakhpur section) in the State of Uttar Pradesh to two-lanes with paved shoulders under NHDP-IV on EPC Basis	81.410	569.34
54	2018-19	NE-II	EPE (Pkg.-II, Pkg.-III & Pkg.-IV)	72.000	6849.00

ANNEXURE C

ANNEXURE REFERRED IN REPLY TO PART (a) to (c) OF RAJYA SABHA UNSTARRED QUESTION NO. 2375 FOR 09.08.2021 ASKED BY SHRI NEERAJ SHEKHAR “NHs in Uttar Pradesh”

Details of work sanctioned/ awarded

Sr. No.	Year	NH No.	Name of Work	Job No. & Date of sanction	Length (Kms)	TPC (Rs Cr.)	Physical Progress %	Financial Progress (Rs. Cr.)
1	2021-22		Construction of Bypass for providing inter connectivity among National Highways (NHs) around the Pratapgarh city (Pratapgarh Bypass) on EPC mode in the State of Uttar Pradesh	Pratapgarh Bypass-UP-2021-22-593 & 13.04.2021	14.220	309.48	0	0.00
2	2021-22	330	Construction of Cement concrete pavements from Km.224.830 to 229.630 of NH-330 in the state of Uttar Pradesh	NH(O)330-UP-2021-22-595 & 03.08.2021	4.800	25.53	0	0.00
3	2020-21	76	Construction of ROB at Km.168.231 on NH-76 in the state of Uttar Pradesh on EPC mode	NH-76-UP-2020-21-585 & 19.01.2021	1 Job	63.75	0	0.00
4	2020-21	727 B	Strengthening of NH-727B from Sikandarpur to Ballia (km.102.000 to km.136.900) in the State of Uttar Pradesh under EPC mode	NH-727B-UP-2020-21-587 & 29.01.2021	34.900	43.75	0	0.00
5	2020-21	75E	Construction of ROB and its approaches in replacement of existing level crossings at LC no.50/B/E at km.298.000 on NH-	NH-75E-UP-2020-21-588 & 29.01.2021	1 Job	28.69	0	0.00

Sr. No.	Year	NH No.	Name of Work	Job No. & Date of sanction	Length (Kms)	TPC (Rs Cr.)	Physical Progress %	Financial Progress (Rs. Cr.)
			75E in the State of Uttar Pradesh on EPC mode					
6	2020-21	330 D	Strengthening of existing road from km.109.300 to km.131.625 of NH-330D in the state of Uttar Pradesh under EPC mode	NH-330D-UP-2020-21-589 & 22.02.2021	22.325	17.35	0	0.00
7	2020-21	731 A	Rehabilitation & Upgradation of NH-731A from Km.0.00 to Km.35.00 to 2-lane with paved shoulder under EPC mode in the State of Uttar Pradesh	NH-731A-UP-2020-21-590 & 31.03.2021	35.000	264.86	0	0.00
8	2020-21	135 A	Widening & Upgradation to four lane configuration from Km.34.900 (Bhadohi) to km.73.134 (Jaunpur) of NH-135A in the state of Uttar Pradesh on EPC mode	NH-135A-UP-2020-21-591 & 31.03.2021	37.534	395.62	0	0.00
9	2020-21	24A	Construction of four-lane elevated viaduct from km.4+634 to km.6+345 on NH-24A including Retaining wall, service lane, at grade road and improvement of junctions, in the state of Uttar Pradesh on EPC mode	NH-24A-UP-2020-21-592 & 31.03.2021	1.711	185.09	0	0.00
10	2020-21	72A	Construction of minor bridge (3-Cell RCC Box Structure) over	NH-72A(307)-UP-2020-21-	1 Job	4.81	0	0.00

Sr. No.	Year	NH No.	Name of Work	Job No. & Date of sanction	Length (Kms)	TPC (Rs Cr.)	Physical Progress %	Financial Progress (Rs. Cr.)
			Mohand River on NH-72A (New NH-307) in Km. 26 (No. 26/6) in the state of Uttar Pradesh	582 & 28.08.2020				
11	2020-21	330 A	Two/Four laning of Raebareli –Jagdishpur Section of NH-330A from km. 0.000 to km. 47.800 (Design Length – 46.020 km.) including Jagdishpur Bypass and Excluding 4.100 km. overlapping Length of Jagdishpur Bypass with NH-731 (Old NH-56) in the state of UP on EPC mode	15.02.2021	46.020	720.81	0	0.00
12	2020-21	709AD	(Bijnor - Kotawali), Pkg IV	25.02.2021	21.620	300.58	0	0.00
13	2020-21	731 K	Strengthening of existing road from Km.79.350 to Km. 107.000 (excluding Km. 99.00 to Km.104.00) of NH-731K in the State of Uttar Pradesh under EPC mode	NH-731K-UP-2020-21-583 & 25.09.2020	22.650	15.32	0	0.00
14	2019-20	709 A	Meerut-Garmukteshwar	27.12.2019	50.300	2068.99	0	0.00
15	2020-21	328 A	Widening & Strengthening of existing carriageway to two lane configuration in the stretch from Km.0.000 to Km.13.000	NH-328A-UP-2020-21-586 & 29.01.2021	11.000	52.84	0	0.00

Sr. No.	Year	NH No.	Name of Work	Job No. & Date of sanction	Length (Kms)	TPC (Rs Cr.)	Physical Progress %	Financial Progress (Rs. Cr.)
			(excluding rigid pavement portion from Km.3.100 to 5.100) & Construction of Major Bridge at river Aami on NH-328A in the state of Uttar Pradesh on EPC mode					
16	2020-21	330 A	4L Jagdishpur-Ayodhya Section from km. 47+930 (Design Chainage 47.800) to km 107+680 (Design Chainage 108.020) of NH-330A in the state of UP on Hybrid Annuity mode under NH(O)	13.01.2021	60.020	1964.94	4	0.00
17	2020-21	709 B	UP Border to EPE Crossing (Pkg.-II)	-	16.450	2002.79	0	0.00
18	2020-21	731 K	Construction of minor bridge over Kaimua nala in Km.24 on NH-731K on Shahjahanpur - Bisalpur road in the state of Uttar Pradesh under EPC mode	NH-731K-UP-2020-21-584 & 30.09.2020	1 Job	6.67		
19	2019-20	74	Balance work of Bareilly -Sitarganj	16.03.2020	74.460	145.50	3	0.00
20	2018-19	96	Construction of 6-lane Bridge on Ganga on NH-96 and its approaches in Phaphamau, Allahabad in Uttar Pradesh on EPC Mode	NH-96-UP-2018-19-563 & 11.07.2018	9.900	1948.25	2	168.53
21	2020-21	227 A	Widening & Strengthening (by raising) from Km.94.000 to 95.000, Km.99.000 to 101.000, Km.102.000	NH-227A-UP-2020-21-580 & 19.08.2020	9.000	37.51	62	14.03

Sr. No.	Year	NH No.	Name of Work	Job No. & Date of sanction	Length (Kms)	TPC (Rs Cr.)	Physical Progress %	Financial Progress (Rs. Cr.)
			to 103.000, Km.107.000 to 108.00 & Km.111.000 to 115.000 of NH-227A (Ram Janaki Marg) in the state of Uttar Pradesh on EPC mode					
22	2020-21	730	Widening & Strengthening from Km.579.500 to 598.500 of NH-730 in the state of Uttar Pradesh on EPC mode	NH-730-UP-2020-21-581 & 19.08.2020	19.000	69.67	76	33.32
23	2020-21	91	THDCIL Bypass for Re-routing of Ghazaibad - Aligarh (NH-91) from Dushehra Village Arnia Khurd (Deposit work)	Deposit Work	9.290	470.26	0	0.00
24	2020-21	75E	Strengthening from Km.211.200 to 220.00, 221.00 to 222.00, 224.00 to 225.00, 247.00 to 249.00, 254.00 to 263.535 and 298.00 to 302.478 of NH-75E (New NH-39) in the state of Uttar Pradesh on EPC mode	NH-75E(39)-UP-2020-21-578 & 16.07.2020	26.813	29.62	89	15.85
25	2020-21	731 A	Strengthening from km.0.140 to km.2.000, km.4.000 to km.6.000, km.9.000 to km.10.000, km.11.000 to km.12.000, km.13.000 to km.16.000, km.67.300 to km.73.200, km.75.200 to km.79.200, km.83.200	NH-731A-UP-2020-21-579 & 17.07.2020	28.960	41.01	90	10.42

Sr. No.	Year	NH No.	Name of Work	Job No. & Date of sanction	Length (Kms)	TPC (Rs Cr.)	Physical Progress %	Financial Progress (Rs. Cr.)
			to km.87.200 and km.89.800 to km.96.000 of NH-731A in the State of Uttar Pradesh under EPC mode					
26	2019-20	730	Construction of two lane ROBs with approaches at km.103.907 & km.120.985 of NH-730 lying in the section from Km.0.00 to 229.00 from Pilibhit to Nanpara section of NH-730 in the state of Uttar Pradesh on EPC mode	NH-730-UP-2019-20-575 & 02.03.2020	1 Job	99.64	22	15.93
27	2019-20	91A	Widening & Strengthening of section from Bharthana chowk to Kodarkoot (km. 0.00 to Km. 40.00) of NH-91A on EPC mode	NH-91A-UP-2019-20-577 & 30.03.2020	40.000	262.37	0	0.00
28	2018-19	709 A	Bidoli (HR/UP Border) - Shamli - Meerut	13.02.2019	83.780	816.55	15	166.34
29	2019-20	135 C	Widening & Strengthening from Km.0.000 to Km.15.000 of NH-135C in the state of Uttar Pradesh on EPC Mode.	NH-135C-UP-2019-20-576 & 12.03.2020	15.000	76.22	60	33.12
30	2019-20	119	Meerut - Najibabad section	28.10.2019	54.000	2302.15	5	146.06
31	2019-20	24	Balance work of ROB at Ch 290+445 at Bareilly Sitapur	11.10.2019	1.240	41.38	55	35.28

Sr. No.	Year	NH No.	Name of Work	Job No. & Date of sanction	Length (Kms)	TPC (Rs Cr.)	Physical Progress %	Financial Progress (Rs. Cr.)
32	2019-20	135 C	Widening & Strengthening from km.58.600 to km.77.000 of NH-135C in the state of Uttar Pradesh on EPC mode	NH-135C-UP-2019-20-573 & 31.01.2020	18.400	39.36	100	23.22
33	2019-20	75E	Strengthening from Km.220.00 to 221.00, Km.222.00 to 224.00, Km.225.00 to 247.00, Km.249.00 to 254.00 & Km.263.535 to 298.000 of NH-75E (New NH-39) approx. length 64.465 km in the state of Uttar Pradesh on EPC mode.	NH-75E-UP-2019-20-572 & 19.02.2020	65.215	57.50	90	37.33
34	2020-21	91	Aligarh-Kanpur, Pkg IV(Naviganj to Mitrasenpur)	08.02.2021	70.970	3573	4.1	282.7
35	2020-21	91	Aligarh-Kanpur, Pkg V (Mitrasenpur to Kanpur)	04.03.2021	60.640	3460	5.4	223.53
36	2019-20	232 A	Unnao - Lalganj section	27.02.2020	70.000	1963.31	2.00	14.98
37	2019-20	731 A	Strengthening from km.0.000 to km.43.750 (Mohanganj to Lalgopalganj section) & from km.52.200 to km.96.600 (Muratganj to Mahewaghat) of NH-731A in the state of Uttar Pradesh on EPC mode.	NH-731A-UP-2019-20-569 & 19.12.2019	59.190	60.96	90	39.02
38	2019-20	727 G	Widening & Strengthening from km 0.000 to km 17.300, km 46.900 to	NH-727G-UP-2019-20-570 & 19.12.2019	37.100	73.50	100	52.01

Sr. No.	Year	NH No.	Name of Work	Job No. & Date of sanction	Length (Kms)	TPC (Rs Cr.)	Physical Progress %	Financial Progress (Rs. Cr.)
			km 48.600 & km 49.900 to km 68.000 of NH 727G on EPC mode in State of Uttar Pradesh					
39	2019-20	328	Widening & Strengthening from km.71.000 to km.96.800 of NH-328 in the state of Uttar Pradesh on EPC mode	NH-328-UP-2019-20-574 & 31.01.2020	25.800	93.93	73	45.83
40	2019-20	727 H	Widening & Strengthening from km 29.990 to km 46.220 & from km 99.275 to km 110.750 of NH-727H on EPC mode in State of Uttar Pradesh	NH-727H-UP-2019-20-571 & 31.01.2020	27.700	63.99	100	43.66
41	2019-20	Luck now Outer Ring Road	Lucknow Outer Ring road Pkg-1	LRR-1/08.11.2019	31.745	1062.00	19.80	153.25
42	2018-19	709AD	Panipat to Shamli section, Pkg-I	13.02.2019	35.580	1252.61	41.00	236.70
43	2018-19	709AD	Shamli-Muzaffarnagar, Pkg-II	13.02.2019	42.870	1621.08	25.40	302.65
44	2019-20	24	Balance Work of Bareilly-Sitapur	11.10.2019	157.590	697.42	36.45	9.10
45	2019-20	58	Balance work of four laning of Muzaffarnagar-Haridwar section of NH-58, Pkg I- From Km. 130.360 to Km 167.200 (Muzaffarnagar to	—	22.750 in Uttar Pradesh 16.090 in Uttarakhand	95.60	100	93.50

Sr. No.	Year	NH No.	Name of Work	Job No. & Date of sanction	Length (Kms)	TPC (Rs Cr.)	Physical Progress %	Financial Progress (Rs. Cr.)
			start of Roorkee bypass).					
46	2018-19	334-B	Meerut - Haryana Broder via Baghpat	27.02.2019	43.78	371.37	59.18	24.26
47	2018-19	931	Construction of Amethi Bypass on NH-931 from Design Chainage 0+000 km (Existing km 30+050) to Design Chainage 6+346 km (Existing km 35+650) in Amethi City in the state of Uttar Pradesh on EPC basis	NH-931-UP-2018-19-568 & 27.02.2019	6.346	88.54	75	42.12
48	2018-19	24A	Construction of four-lane flyover including RE wall, service lane, at grade road and improvement of junctions at km 2.500 on NH-24A, the state of Uttar Pradesh on EPC mode	NH-24A-UP-2018-19-567 & 12.12.2018	1.830	95.42	100	71.66
49	2018-19	227 A	Improvement and up-gradation of existing carriageway to two lane with paved shoulder from km.0.00 (Chhawani) to km.55.00 (near Chhapia village) of NH-227A in the State of Uttar Pradesh on EPC mode	NH-227A-UP-2018-19-565 & 20.11.2018	54.960	281.45	47	112.70

Sr. No.	Year	NH No.	Name of Work	Job No. & Date of sanction	Length (Kms)	TPC (Rs Cr.)	Physical Progress %	Financial Progress (Rs. Cr.)
50	2018-19	709 B	Shamli Byapss-Saharanpur, Pkg-2	30.05.2018	62.772	807.21	46	2.45
51	2018-19	Lucknow Outer Ring Road	Lucknow Outer Ring road Pkg-3A	LRR-3A/ 29.11.2018	14.616	292.07	66.07	162.39
52	2018-19	709 B	EPE Crossing to start of Shamli Bypass, Pkg-1	30.05.2018	61.41	726.33	100	22.65
53	2018-19	Lucknow Outer Ring Road	Lucknow Outer Ring road Pkg-2	LRR-2/ 05.09.2018	32.895	981	44.11	357.18
