

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS
RAJYA SABHA
UNSTARRED QUESTION NO- 92
ANSWERED ON- 02/02/2022

STATUS OF NHS IN UTTAR PRADESH

92 SHRI BRIJLAL:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) the number of National Highways projects where work is being undertaken presently in order to provide better road network and promote employment opportunities in Uttar Pradesh, the total length of these roads and quantum of funds allocated in this regard;
- (b) the places where construction work is being undertaken; and
- (c) the details thereof?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) to (c) The details of ongoing National Highways projects undertaken in Uttar Pradesh including length, location and funds is at Annexure A.

ANNEXURE A

ANNEXURE REFERRED IN REPLY TO PART (a) to (c) OF RAJYA SABHA UNSTARRED QUESTION NO. 92 FOR 02.02.2022 ASKED BY SHRI BRIJLAL “Status of NHs in Uttar Pradesh”

Status of NHs in Uttar Pradesh (PWD)							
Sr. No.	NH No.	Name of Work	Length (Kms)	TPC (Rs Cr.)	Date of award	Target/Contract Date of Completion	Physical Progress %
1	76 & 86	R/U of Kulpahar - Mahoba (Km 133.520 to 158.040) of NH-76 & NH-86 (5.360 Km) to 2L with PS.	29.92	148.96	29.03.2018	01-22	97%
2	730	Rehabilitation and upgradation of existing pavement to two lane with paved shoulder from Ch 537.000 to km 564.750 (Kaptanganj to Padrauna section) of NH-730	27.75	242.05	18.04.2018	03-22	78%
3	29E	Four lane widening & strengthening of NH-29E from km. 81.420 to 99.00 Sonuli-Gorakhpur Road (Jangal Kaudiya to Mohaddipur Section)	17.52	323.36	09.10.2018	03-22	90%
4	931	Construction of Amethi Bypass on NH-931 from Design Chainage 0+000 km to 6+346 km in Amethi City on EPC basis	6.35	88.54	03.06.2019	12-21	84%
5	227A	Improvement and up-gradation of existing carriageway to two lane with paved shoulder from km 0.00 to km 55.00 of NH-227A	54.96	281.45	20.02.2019	03-22	57%
6	96	R&U to 4-lane with PS from km.135.500 to 153.330 of NH-96 (Allahabad Bypass Road junction to Allahabad City section)	17.03	306.59	21.08.2018	01-22	73%
7	328	Widening & Strengthening from km.71.000 to km.96.800 of NH-328 on EPC mode	25.80	93.94	18.02.2020	01-22	90%
8	75E	Strengthening from Km.220 to 221, Km.222 to 224, Km.225 to 247, Km.249 to 254 & Km.263.535 to 298.000 of NH-75E	65.21	57.50	30.03.2020	01-22	91%
9	730	R/U of Khutar-Lakhimpur section (Km.82.00 to 140.00) of NH-730 2L with PS.	51.84	326.99	16.07.2019	03-22	67%

10	227A	Widening & Strengthening (by raising) from Km.94.000 to 95.000, Km.99.000 to 101.000, Km.102.000 to 103.00, Km.107.000 to 108.00 & Km.111.000 to 115.000 of NH-227A on EPC mode	9.00	37.52	24.11.2020	12-21	90%
11		Balance work of Construction of Ring Road for Raebareli City on eastern side of NH-24B (Phase-I) on EPC mode	17.93	319.96	07.01.2020	04-22	20%
12	730	Construction of two lane ROBs at km.103.907 & km.120.985 of NH-730 on EPC mode	1 Job	99.64	30.08.2020	06-22	39%
13	96	Construction of 6-lane bridge on Ganga on NH-96 and its approaches in Phaphamau Allahabad on EPC mode	9.9	1948.25	25.11.2020	02-24	18%
14	731K	Construction of a minor bridge over Kaimua nala in Km.24 on NH-731K on Shahjahanpur - Bisalpur road	1 Job	6.68	31.12.2020	03-22	30%
15	731K	Work of Stage strengthening of existing road from km. 79.350 to km 107.000 (excluding km. 99.00 to km 104.00) of NH-731K	22.65	15.32	18.03.2021	01-22	12%
16	328A	W&S to 2L from Km.0.000 to Km.13.000 (excluding rigid pavement portion from Km.3.100 to 5.100) & Construction of Major Bridge at river Aami on NH-328A on EPC mode	11.00	52.85	12.03.2021	08-22	14%
17	72A	Work of construction of minor bridge (3-Cell RCC Box Structure) over Mohand River on NH-72A (307) in km 26 (No 26/6)	1 Job	4.82	03.08.2021	08-22	-
18	75E	Construction of ROB at LC no.50/B/E at km.298.000 on NH-75E on EPC mode	1 Job	28.69	05.08.2021	04-23	-
19	330D	Strengthening of existing road from km.109.300 to km.131.625 of NH-330D in the state of Uttar Pradesh under EPC mode	22.32	17.35	13.10.2021	04-22	30%

Status of NHs in Uttar Pradesh [NHAIR O(East)]

Sr. No .	NH No.	Name of Work	Length (Kms)	TPC (Rs Cr.)	Date of award	Target/ Contract Date of Completion	Physical Progress %
1	29	4 laning of Varanasi-Gorakhpur Section of NH-29 [Package-III] under	65.38	3660.60	04.03.2016	30.03.2022	74.30

		NHDP Phase –IV on EPC mode in State of Uttar Pradesh.					
2	29	4 laning of Varanasi-Gorakhpur Section of NH-29 [Package-IV] under NHDP Phase –IV on EPC mode in State of Uttar Pradesh.	65.62	2820.89	04.03.2016	30.03.2022	74.00
3	Ring Road	Lucknow Outer Ring road Pkg-1	31.745	1062	15.10.2019	06.08.2023	37.14%
4	Ring Road	Lucknow Outer Ring road Pkg-2	32.895	981	23.03.2018	05.10.2022	52.52%
5	Ring Road	Lucknow Outer Ring road Pkg-3A	14.616	292.07	14.11.2018	30.03.2022	75.84%
6	07 (New NH 35)	Rehabilitation and Up-gradation from 2 lane to 4 lanes of NH Stretch under NHDP –IVB for Varanasi-Dagamagpur Section of NH-7 on EPC Mode in the State of Uttar Pradesh & Design Chainage Km15+100 to Km 49+100 under Bharatmala Pariyojana	34	1289.6	09.08.2019	04.05.2022	73.5
7	NH-233	Four Laning of Ghaghra Bridge to Varanasi (PKG-II) [Budhanpur Urban section (Km 180.420) to Gossai ki bazaar bypass (Km 240.340)]	59.92	3191.67	21.08.2015	31.03.2022	91.4
8	NH-233	Four Laning of Ghaghra Bridge to Varanasi (PKG-III) [Gossai ki bazaar bypass (Km 240.340) to Varanasi (Km 299.350)], length 59.01 km	43.12	2405.28	21.08.2015	31.03.2022	94.95
9	NH-56	Four Laning of Sultanpur to Varanasi (PKG-I) [from Sultanpur (Km 134.700) to Jaunpur (Km 209.230)]	74.53	2935.13	24.08.2015	31.03.2022	83.25
10	Nh-56	Four Laning of Sultanpur to Varanasi (PKG-II) [from Jaunpur (Km 209.230) to Varanasi (Km 272.590)]	63.36	2603.99	24.08.2015	31.03.2022	87.8
11	31 Bypass	Varanasi Ring Road (Pkg-II) connecting Sandaha Village (km 11.70 / NH-29) with Revasa Village (km 818.80 / NH-2) {Ring Road Phase-II Pkg-2)	27.27	1563.11	13.02.2018	26.03.2023	42.00

12	330A	Two/Four laning of Raebareli –Jagdishpur Section of NH-330A from km. 0.000 to km. 47.800 (Design Length – 46.020 km.) including Jagdishpur Bypass and Excluding 4.100 km. overlapping Length of Jagdishpur Bypass with NH-731 (Old NH-56) in the state of UP on EPC mode	46.02	720.818	02.08.2021	06.01.2024	—
13	330A	Four Laning of Jagdishpur-Faizabad Section from km. 47.930 (Design Chainage km 47.800) to km 107.680 (Design Chainage km 108.020) of NH-330A in the state of Uttar Pradesh on Hybrid Annuity mode under NH(O).	60.02	1980.557	09.03.2020	11.03.2023	17.244

Status of NHs in Uttar Pradesh [NHAI RO(West)]

Sr. No.	NH No.	Name of Work	Length (Kms)	TPC (Rs Cr.)	Date of award	Target/ Contract Date of Completion	Physical Progress %
1	709B	Shamli bypass-Saharanpur NH-709-B	62.772	739.09	05.02.2019	31.03.2022/ 29.09.2021	68.25
2	334B	2L+PS of Meerut-UP/HR border via Baghpat NH334-B	43.78	371.37	28.06.2019	30.04.2022/ 30.01.2022	83.27
3	709A	Bidoli (HR/UP Border) - Shamli - Meerut NH-709 A	83.78	761.26	16.07.2020	03.01.2023/ 03.01.2023	41.98
4	709AD	Panipat-Shamli NH-709AD Pkg-I	35.58	1252.61	15.10.2019	17.09.2022/ 17.09.2022	59.17
5	709AD	Shamli-Muzaffarnagar NH-709-AD Pkg-II	42.87	1621.08	15.10.2019	22.10.2022/ 22.10.2022	39.51
6	709AD	Bijnor-Kotwali NH-709-AD, Pkg-IV	21.62	266.05	22.07.2021	02.05.2023/ 02.05.2023	1.85
7	91	Aligarh-Kanpur [Aligarh-Bhadwas, Pkg-I)	45.833	1549	20.03.2018	31.05.22/ 24.02.2021	70.08
8	91	Aligarh-Kanpur [Naviganj-Mitrasen] (PKG-IV)	70.977	3573	09-03-20	20.08.2023/ 20.08.2023	25.06
9	91	Aligarh-Kanpur [Mitrasen-Kanpur] (PKG-V)	60.644	3460	09-03-20	10.09.2023/ 10.09.2023	21.65
10	91	THDCIL Bypass for Re-routing of	9.285	470	09.09.2020	12.08.2022/ 12.08.2022	40

		Ghazaibad - Aligarh (NH-91) from Dushehra Village Arnia Khurd (Deposit work)					
11	2	6-Laning of Chakeri to Allahabad Section of NH-2 from km 483.687 to km 628.753 (Design Length-145.066 km) in the State of Uttar Pradesh under NHDP Phase – V	145.066	2159	13.11.2017	31.05.2022/ 09.07.2021	73.1
12	232A	Rehabilitation & Upgradation from 2 lane to 4 lane of NH stretch under Bharatmala Pariyojana for Unnao-Lalganj section of New NH-31 (Old NH-232A) on Hybrid Annuity Mode in the State of Uttar Pradesh & Design Km. 0.000 to Km. 70.000	70	1602	19.05.2021	15.11.2023/ 15.11.2023	8.48
13	119	Meerut-Najibabad Section	54	2302.15	23-06-20	19.03.2023/ 19.03.2023	13.2
14	74	Balance work of Bareilly-Sitarganj section of NH-74 from Km. 254.820 to Km. 329.280.	74.46	145.5	29.12.2020	31.05.2022/ 09.03.2022	44.90
15	24	Balance work of ROB at Ch 290+445 at Bareilly Sitapur section of NH-24.	1.240	41.38	11.08.2020	31.03.2022/ 10.02.2021	60.12
16	24	Balance work of Bareilly-Sitapur section of NH-24 from Km. 262.000 to Km. 419.59.	157.59 0	697.42	20.07.2020	30.06.2022/ 16.03.2021	45.53
18	24	Hapur Bypass-Moradabad Section	99.867	21.40.93	28.03.2018	19.05.2022/ 22.11.2021	82.68
19	709A	Meerut-Garhmukteshwar Section	50.254	2068.99	12.03.2021	06.04.2024/ 06.04.2024	0
20	GF	Greenfield 6-Lane Delhi-Saharanpur-Dehradun, Pkg-1	27	1602	24.12.2021	Appointed date yet to be issued	

21	GF	Greenfield 6-Lane Delhi-Saharanpur- Dehradun, Pkg-2	29.5	1335	28.08.2021
22	GF	Greenfield 6-Lane Delhi-Saharanpur- Dehradun, Pkg-3	25.5	1160	28.08.2021
23	GF	Greenfield 6-Lane Delhi-Saharanpur- Dehradun, Pkg-4	37.8	1428	28.08.2021
24	GF	4 Laning of Muzaffarnagar- Miranpur, NH- 709AD Pkg-3	26.0	640	24.09.2021

Status of NHs in Uttar Pradesh (NHAI RO Delhi)

Sr. No	NH No.		Length (Kms)	TPC (Rs Cr.)	Date of award	Target/ Contract Date of Completion	Physical Progress %
1	NH-709B	NH-709B, Package-II: Development of Six lane access controlled in Uttar Pradesh portion of Delhi Saharanpur Highway from Delhi/UP Border to EPE Junction (Ch. 14.750 to Ch. 31.600) in the State of Uttar Pradesh on EPC mode under Economic Corridor in phase-I of Bharatmala Pariyojana	16.850	2002.79	22.02.2021	07.11.2023	0.5
2	NH-2 (New NH - 44 & NH-19)	Six laning of Delhi - Agra section of NH-2	179.5 (106.2 in UP)	1928.22	19.05.2010	31.03.2022 (Target date of Completion)	98.5

Status of NHs in Uttar Pradesh (NHAI RO Dehradun)

Sr. No	NH No.	Name of Work	Length (Kms)	TPC (Rs Cr.)	Date of award	Target/ Contract Date of Completion	Physical Progress %
1	NH-87	4-Laning of Rampur-Rudrapur section of NH-87 (Pkg-I)	43.45 (UP)	738	31.03.2017	30.06.2022	77.50%
2	NH-72A	6L access-controlled highway from (Ganeshpur) to(near Mohand) of Ganeshpur – Dehradun section from Km.0 to Km.8.3 of NH-72A (Package-1)	8.130 (UP)	836.24	23.03.2021	07.10.2023	

3	NH-72A	6L of access-controlled highway from Mohand to Daat kali Tunnel of Ganeshpur – Dehradun section from Km.8.30 to Km.16.380 of NH-72A (Package-2)	8.250 (UP)	990.28	23.03.2021	07.10.2023	
4	NH-74	4-Laning of Haridwar-Nagina section of NH-74 in the state of UP & Uttarakhand under NHDP Phase IV on EPC mode.	71.614 UP= 41.614 UK= 30.00	827.05	31.03.2016	31.07.2022	53.25%
Status of NHs in Uttar Pradesh (NHAI RO Bhopal)							
Sr. No .	NH No.	Name of Work	Length (Kms)	TPC (Rs Cr.)	Date of award	Target/ Contract Date of Completion	Physical Progress %
1	39	Four laning of Jhansi-Khajuraho section from km 0.00 to km 76.3 (existing km 108.300 of NH-25 Kanpur-Jhansi Section to km 82.10) of NH-75/76 in the state of UP/MP under NHDP Phase-III on Hybrid Annuity Mode- (Package-I)	58.805	1373.28	31.03.2017	31.03.2022/ 13.11.2020	93.80%
