

GOVERNMENT OF INDIA
MINISTRY OF STATISTICS AND PROGRAMME IMPLEMENTATION

RAJYA SABHA
UNSTARRED QUESTION NO. 1431
TO BE ANSWERED ON 19.12.2022

DELAY AND COST OVERRUN IN INFRASTRUCTURE PROJECTS
1431. SHRI MALLIKARJUN KHARGE:

Will the Minister of STATISTICS AND PROGRAMME IMPLEMENTATION be pleased to state:

- (a) the details of the number of delayed and cancelled infrastructure projects including highways, railways, power, coal etc., in the last five years, year-wise and sector-wise;**
- (b) the details of cost overruns due to delay and cancellation of various infrastructure projects, sector-wise;**
- (c) the details of the infrastructure projects which have been delayed for more than five years;**
- (d) whether it is a fact that the original date of commissioning (D.O.C) for various infrastructure projects is not provided by Government; and**
- (e) if so, the reasons therefor?**

ANSWER

MINISTER OF STATE (INDEPENDENT CHARGE) OF THE MINISTRY OF STATISTICS AND PROGRAMME IMPLEMENTATION AND MINISTER OF STATE (INDEPENDENT CHARGE) OF THE MINISTRY OF PLANNING AND MINISTER OF STATE IN THE MINISTRY OF CORPORATE AFFAIRS [RAO INDERJIT SINGH]

(a) & (b) The Ministry of Statistics and Programme Implementation (MoSPI) monitors ongoing Central Sector Infrastructure Project costing Rs.150 crores and above on time and cost overruns, on the basis of information provided by the implementing agencies on the Online Computerized Monitoring System (OCMS) portal. The details of the number of delayed and terminated infrastructure projects sector-wise including cost overruns during the last 05 years are at Annexure-I to Annexure-V. Also, as communicated by Ministry of railways, the details of railway projects are available in public domain on Indian Railways website at www.indianrailways.gov.in.

(c) As on 01.11.2022, the details of the infrastructure projects which have been delayed for more than 05 years is at Annexure-VI.

(d) & (e) The original date of commissioning of various projects provided by the government and updated by the implementing agencies on the OCMS portal available at <http://www.cspm.gov.in/english/publication.html> in the monthly flash report.

Annexure-I

ANNEXURE REFERRED TO IN REPLY TO PART (a) & (b) OF THE RAJYA SABHA UNSTARRED QUESTION NO. 1431 TO BE ANSWERED ON 19/12/2022

<u>Number of delayed and terminated projects with cost overrun for the year 2021-22 (As on 31 Mar 2022)</u>										
			Time overrun/delayed projects				Terminated Projects			
Sl.No	Sector	Total no. of Projects	No. of projects	Original Cost (in Rs Crore)	Anticipated Cost (in Rs Crore)	Cost overrun (in Rs Crore)	No. of projects	Original Cost (in Rs Crore)	Anticipated Cost (in Rs Crore)	Cost overrun (in Rs Crore)
1	ATOMIC ENERGY	5	4	67120	82988	15868				
2	CIVIL AVIATION	23	20	13942.71	15012.27	1069.56				
3	COAL	118	39	38845.24	41043.59	2198.35	26	38561.59	38928.49	366.9
4	FINANCE	3	0	0	0	0				
5	FERTILISERS	1	1	426.72	426.72	0				
6	MINES	6	6	7333.99	8585.67	1251.68				
7	STEEL	8	4	19728.88	26143.88	6415				
8	PETROLEUM	141	81	152027.21	165623.06	13595.85				
9	POWER	84	54	147615.99	201363.94	53747.95				
10	HEAVY INDUSTRY	1	0	0	0	0				
11	HEALTH AND FAMILY WELFARE	28	4	2169.99	2289.99	120				
12	RAILWAYS	211	130	182019.58	322845.22	140825.64	4	2777.19	2709.27	-67.92
13	ROAD TRANSPORT AND HIGHWAYS	845	243	136677.28	151659.31	14982.03	45	27342.01	28658.13	1316.12
14	SHIPPING AND PORTS	1	0	0	0	0				
15	TELECOMMUNICATIONS	3	3	14013.36	25373.62	11360.26				

16	URBAN DEVELOPMENT	27	16	154703.38	168126.19	13422.81				
17	WATER RESOURCES	41	37	22064.12	67789.69	45725.57	1	956	721.37	-234.63
18	SOCIAL JUSTICE	1	0	0	0	0				
19	DEFENCE PRODUCTION	1	1	246.31	200	-46.31				
20	COMMERCE	1	0	0	0	0				
21	DEPARTMENT OF HIGHER EDUCATION	21	15	7572.69	7475.9	-96.79	3	695.26	756.88	61.62
22	HOME AFFAIRS	5	5	2025.73	2867.45	841.72	2	281.24	432.98	151.74
23	DPIIT	2	1	4773	5178	405				
24	DONER	1	0	0	0	0				
25	RENEWABLE ENERGY	1	0	0	0	0				
26	Rural Development					0	4	889.43	899.87	10.44
Total		1579	664	973306.18	1294992.5		85	71502.72	73106.99	

*Cost overrun =Anticipated Cost -Original Cost

Annexure-II

ANNEXURE REFERRED TO IN REPLY TO PART (a) & (b) OF THE RAJYA SABHA UNSTARRED QUESTION NO. 1431 TO BE ANSWERED ON 19/12/2022

<u>Number of delayed and terminated projects with cost overrun for the year 2020-21 (As on 31 Mar 2021)</u>										
Sl.No	Sector	Total no.***** of Projects	Time overrun/delayed projects				Terminated Projects			
			No. of projects	Original Cost (in Rs Crore)	Anticipated Cost (in Rs Crore)	Cost overrun (in Rs Crore)	No. of projects	Original Cost (in Rs Crore)	Anticipated Cost (in Rs Crore)	Cost overrun (in Rs Crore)
1	ATOMIC ENERGY	4	4	67120	80348	13228				
2	CIVIL AVIATION	19	11	8526.85	8640.95	114.1				
3	COAL	101	50	69601.31	63379.05	-6222.26	11	4513.55	4713.38	199.83
4	FINANCE	2	1	209	208.96	-0.04				
5	FERTILISERS	4	4	1101.28	1101.28	0				
6	MINES	5	2	6023	6023	0				
7	STEEL	9	5	18768.09	25183.09	6415				
8	PETROLEUM	139	76	129073.92	136017.85	6943.93	7	4746	5149.54	403.54
9	POWER	78	45	196783.14	253859.03	57075.89				
10	HEAVY INDUSTRY	1	0	0	0	0				
11	HEALTH AND FAMILY WELFARE	29	13	4940.96	4754.3	-186.66				
12	RAILWAYS	312	155	200935.84	321844.05	120908.21				
13	ROAD TRANSPORT AND HIGHWAYS	908	135	77324.48	80483.35	3158.87	5	993.95	928.13	-65.82
14	SHIPPING AND PORTS	1	0	0	0	0				
15	TELECOMMUNICATIONS	3	3	14013.36	25343.36	11330	5	3913.58	3793.99	-119.59

16	URBAN DEVELOPMENT	33	10	105425.47	121920.25	16494.78				
17	WATER RESOURCES	49	20	15804.03	60964.1	45160.07	2	1174.45	1159.44	-15.01
18	DEFENCE PRODUCTION	1	1	246.31	246.31	0				
19	COMMERCE	1	0	0	0	0				
20	DEPARTMENT OF HIGHER EDUCATION	26	14	6229.82	6276.31	46.49	1	216.69	216.69	0
21	HOME AFFAIRS	5	2	1382.09	2238	855.91				
22	RURAL DEVELOPMENT	4	3	527.83	538.27	10.44				
23	CULTURE DEVELOPMENT	1	1	151.33	151.33	0				
24	DPIIT	2	2	17352.09	18990.3	1638.21				

Total		1737	557	941540.2	1218511.14	276970.94	31	15558.22	15961.17	402.95

*Cost overrun =Anticipated Cost -Original Cost

Annexure-III

**ANNEXURE REFERRED TO IN REPLY TO PART (a) & (b) OF THE RAJYA SABHA UNSTARRED QUESTION NO. 1431 TO
BE ANSWERED ON 19/12/2022**

Number of delayed and terminated projects with cost overrun for the year 19-20 (As on 31 Mar 2020)										
Sl.No	Sector	Total no. of Projects ^{*****}	Time overrun/delayed projects				Terminated Projects			
			No. of projects	Original Cost (in Rs Crore)	Anticipated Cost (in Rs Crore)	Cost overrun (in Rs Crore)	No. of projects	Original Cost (in Rs Crore)	Anticipated Cost (in Rs Crore)	Cost overrun (in Rs Crore)
1	ATOMIC ENERGY	4	4	67,120.00	80,348.00	13,228.00
2	CIVIL AVIATION	13	4	3,234.90	3,361.62	126.72
3	COAL	106	41	23,504.76	28,852.62	5,347.86
4	FERTILISERS	4	4	1,101.28	1,101.28	0.00
5	MINES	5	2	5,706.62	5,703.17	-3.45
6	STEEL	9	7	22,837.57	30,094.57	7,257.00	4	6098.93	6244.33	145.4
7	PETROLEUM	146	52	121,051.46	132,764.79	11,713.33	1	300	300	0
8	POWER	64	40	192,924.39	262,442.90	69,518.51
9	HEAVY INDUSTRY	1	1	1,554.00	1,554.00	0.00
10	HEALTH AND FAMILY WELFARE	23	10	4,400.02	4,233.36	-166.66
11	RAILWAYS	312	144	185,666.43	280,915.18	95,248.75	22	14150.93	19756.54	5605.61
12	ROAD TRANSPORT AND HIGHWAYS	866	180	125,819.98	133,045.39	7,225.41
13	SHIPPING AND PORTS	1	0	0	0	0.00	8	6767.29	7114.74	347.45
14	TELECOMMUNICATIONS	4	2	13,565.80	24,904.10	11,338.30

15	URBAN DEVELOPMENT	72	34	93,919.04	96,089.84	2,170.80
16	WATER RESOURCES	50	2	10,430.95	55,828.78	45,397.83	1	542.90	1187.00	644.1
17	COMMERCE AND INDUSTRY	2	2	17,352.09	17,757.09	405.00
18	HUMAN RESOURCE DEVELOPMENT	4	1	484.32	626.26	141.94
19	DEFENCE PRODUCTION	0	2	453.64	453.64	0
20	INFORMATION AND BROADCASTING	0	3	969.43	969.43	
Total		1686	530	890,673.61	1,159,622.95	268,949.34	41	29283.12	36025.68	6742.56

*Cost overrun =Anticipated Cost -Original Cost

Annexure-IV

**ANNEXURE REFERRED TO IN REPLY TO PART (a) & (b) OF THE RAJYA SABHA UNSTARRED QUESTION NO. 1431 TO
BE ANSWERED ON 19/12/2022**

<u>Number of delayed and terminated projects with cost overrun for the year 18-19 (As on 31 Mar 2019)</u>										
Sl.No	Sector	Total no. of Projects.	Time overrun/delayed projects				Terminated Projects			
			No. of projects	Original Cost (in Rs Crore)	Anticipated Cost (in Rs Crore)	Cost overrun (in Rs Crore)	No. of projects	Original Cost (in Rs Crore)	Anticipated Cost (in Rs Crore)	Cost overrun (in Rs Crore)
1	ATOMIC ENERGY	4	4	67,120.00	75,589.00	8,469.00	0
2	CIVIL AVIATION	1	1	314.61	441.33	126.72	0
3	COAL	98	37	21,141.63	22,274.21	1,132.58	0
4	FERTILISERS	5	1	197.79	209.44	11.65	0
5	MINES	5	0	0	0	0.00	0
6	STEEL	14	10	26,773.72	33,578.12	6,804.40	0
7	PETROLEUM	140	39	97,368.11	102,310.00	4,941.89	0
8	POWER	78	51	199,221.29	244,604.90	45,383.61	0
9	HEAVY INDUSTRY	2	0	0	0	0.00	0
10	HEALTH AND FAMILY WELFARE	20	6	1,673.14	1,772.92	99.78	0
11	RAILWAYS	365	97	123,380.25	201,545.70	78,165.45	0
12	ROAD TRANSPORT AND HIGHWAYS	602	110	96,254.33	99,218.26	2,963.93	0
13	SHIPPING AND PORTS	7	1	600	257.9	-342.10	0

14	TELECOMMUNICATIONS	5	3	13,781.10	25,118.20	11,337.10	0
15	URBAN DEVELOPMENT	57	21	69,599.13	70,741.19	1,142.06	0
16	DEFENCE PRODUCTION	2	0	0	0	0.00	0
Total		1405	381	717425.10	877661	160,236.23	0			

*Cost overrun =Anticipated Cost -Original Cost

Annexure-V

**ANNEXURE REFERRED TO IN REPLY TO PART (a) & (b) OF THE RAJYA SABHA UNSTARRED QUESTION NO. 1431 TO
BE ANSWERED ON 19/12/2022**

<u>Number of delayed and terminated projects with cost overrun for the year 17-18 (As on 31 Mar 2018)</u>										
Sl.No	Sector	Total no. of Projects	Time overrun/delayed projects				Terminated Projects			
			No. of projects	Original Cost (in Rs Crore)	Anticipated Cost (in Rs Crore)	Cost overrun (in Rs Crore)	No of Projects	Original Cost (in Rs Crore)	Anticipated Cost (in Rs Crore)	Cost overrun (in Rs Crore)
1	ATOMIC ENERGY	4	4	67,120.00	69,728.00	2,608.00
2	CIVIL AVIATION	2	1	314.61	441.33	126.72
3	COAL	92	37	20,254.10	20,473.06	218.96
4	FERTILISERS	6	2	680.64	692.29	11.65
5	MINES	4	0	0	0	0
6	STEEL	30	15	46,113.39	45,900.79	-212.6
7	PETROLEUM	124	27	52,800.78	56,324.77	3523.99
8	POWER	117	62	227,593.11	274,183.52	46590.41	8	6895.22	7358.19	462.97
9	HEAVY INDUSTRY	1	0	0	0	0
10	HEALTH AND FAMILY WELFARE	14	6	1,689.51	1,711.99	22.48
11	RAILWAYS	334	29	39,411.20	110,498.39	71087.19
12	ROAD TRANSPORT AND HIGHWAYS	530	46	33,499.34	36,060.12	2560.78	10	7435.00	7649.59	214.59
13	SHIPPING AND PORTS	7	2	966.39	927.36	-39.03

14	TELECOMMUNICATIONS	9	2	13,752.26	25,082.26	11330
15	URBAN DEVELOPMENT	39	21	84,675.01	85,394.10	719.09
16	DEFENCE PRODUCTION	2	0	0	0	0
	Total	1315	254	588,870.34	727,417.98	138,547.64	18	14330.22	15007.78	677.56

*Cost overrun =Anticipated Cost -Original Cost

Annexure-VI

**ANNEXURE REFERRED TO IN REPLY TO PART (c) OF THE RAJYA SABHA
UNSTARRED QUESTION NO. 1431 TO BE ANSWERED ON 19/12/2022**

Infrastructure Projects delayed more than 5 years					
SI No.	Project Name	Sector Name	Original DOC	Anticipated DOC	TOR (in months)
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)	ATOMIC ENERGY	09/2010	09/2024	168
2	PARBATI HEP (4X200 MW) (NHPC) II	POWER	09/2009	12/2023	171
3	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)	POWER	09/2010	03/2024	162
4	BARH STPP(3X660MW) NTPC	POWER	10/2011	03/2024	149
5	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	RAILWAYS	11/2002	06/2023	247
6	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE(MTP)	RAILWAYS	03/2004	03/2023	228
7	NANGALDAM-TALWARA(NL),NR	RAILWAYS	07/2012	11/2024	148
8	MUNEERABAD-MAHABOONAGAR(NL),SCR	RAILWAYS	03/2000	03/2023	276
9	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)	RAILWAYS	05/2008	03/2025	202
10	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR	RAILWAYS	03/2012	06/2023	135
11	KOTLPALLI-NARASAPUR (NL) (SCR)	RAILWAYS	03/2009	03/2027	216
12	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER	RAILWAYS	03/2019	03/2025	72
13	KHURDA ROAD-BOLANGIR(NL)ECOR	RAILWAYS	03/2009	12/2025	201
14	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	RAILWAYS	03/2011	03/2025	168
15	SUKINDA ROAD - ANGUL (NL)(ECOR)	RAILWAYS	02/2015	12/2022	94
16	KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR)	RAILWAYS	03/2009	12/2022	165
17	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4	ATOMIC ENERGY	12/2015	06/2023	90
18	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW)	ATOMIC ENERGY	12/2016	12/2023	84
19	HINGULA OC-II EXP. PH-III (15 MTY)	COAL	03/2013	03/2024	132
20	KARTALI (EAST) OCP (2.50 MTY)	COAL	03/2014	03/2026	144
21	CHURI BENTI UG (0.81 MTY)	COAL	03/2011	03/2023	144
22	RAJRAPPA RCE OCP (3.0 MTY)	COAL	03/2016	03/2023	84
23	KARMA OCP (1.0MTY)	COAL	03/2014	03/2023	108
24	MURAI DIH UG TURN-KEY PROJECT	COAL	04/2014	10/2025	138
25	MOONIDIH XV SEAM UG	COAL	03/2019	04/2024	61
26	BASUNDHARA (WEST) OC EXTN(7.00 MTY)	COAL	03/2019	03/2024	60
27	GARJANBAHAL OCP	COAL	03/2021	03/2026	60
28	AMERA OC RCE	COAL	03/2018	03/2023	60
29	MADHUBAND NLW WASHERY	COAL	05/2014	12/2022	103
30	EXPANSION OF MINE-I (LEASE AREA) AND MINE-I A (3.0 TO 7.0 MTPA)	COAL	06/2015	09/2027	147

31	RANIGANJ MASTER PLAN	COAL	08/2019	08/2024	60
32	SRP OC-II EXPANSION PROJECT	COAL	03/2018	03/2024	72
33	PATHERDIH 2.5 NLW COAL WASHERY	COAL	04/2018	06/2023	62
34	2.0 MTPA BHOJUDIH NLW WASHERY	COAL	03/2017	12/2022	69
35	KULDA EXPANSION OCP- 15 MTY	COAL	03/2018	03/2026	96
36	NMDC INTEGRATED STEEL PLANT	STEEL	05/2015	03/2023	94
37	NEW SINTER PLANT AT BOKARO STEEL PLANT	STEEL	10/2017	06/2024	80
38	CONVERSION OF RIG SAGAR SAMRAT TO MOBILE OFFSHORE PRODUCTION UNIT(MOPS)	PETROLEUM	05/2013	12/2022	115
39	LPG TERMINAL AT KOCHI	PETROLEUM	10/2017	12/2022	62
40	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS	PETROLEUM	04/2018	05/2023	61
41	IRUGUR-DEVANGONTHI POL PIPELINE	PETROLEUM	02/2017	03/2026	109
42	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II	PETROLEUM	12/2012	02/2025	146
43	TEHRI PUMPED STORAGE PLANT(1000MW)	POWER	02/2016	10/2023	92
44	TAPOVAN-VISHNUGAD HEP (4X130MW)	POWER	03/2013	12/2024	141
45	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT	POWER	06/2013	05/2025	143
46	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW)	POWER	04/2020	07/2025	63
47	NORTH KARANPURA STPP (3X660 MW)	POWER	06/2019	06/2024	60
48	RAMMAM-III HEPP (3X40 MW)	POWER	09/2019	09/2026	84
49	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P	POWER	12/2018	03/2024	63
50	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES	POWER	12/2018	01/2024	61
51	NORTH EASTERN REGION STRENGTHENING SCHEME - III	POWER	12/2017	12/2022	60
52	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP	RAILWAYS	06/2013	03/2023	117
53	MANOHARABAD-KOTHPALL NEW LINE(SCR)	RAILWAYS	03/2010	03/2025	180
54	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI	RAILWAYS	02/2019	03/2025	73
55	NEW B.G. LINE FROM TETELIA TO BYRNIHAT (NATIONAL PROJECT), NEFR	RAILWAYS	03/2019	03/2024	60
56	BHAIRABI SAIRONG, NL, NEFR	RAILWAYS	03/2014	12/2023	117
57	SEVOK RANGPO, NEFR	RAILWAYS	12/2015	12/2023	96
58	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP)	RAILWAYS	03/2014	12/2025	141
59	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP)	RAILWAYS	03/2016	03/2026	120
60	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH.	RAILWAYS	03/2016	07/2025	112

61	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR)	RAILWAYS	03/2012	03/2024	144
62	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR)	RAILWAYS	03/2015	03/2026	132
63	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC	RAILWAYS	03/2020	03/2025	60
64	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD	RAILWAYS	03/2016	12/2022	81
65	MADURAI-TUTICORIN VIA ARUPPUKOTTAI	RAILWAYS	03/2019	12/2027	105
66	DANKUNI-CHANDANPUR 4TH LINE, 1ST PHASE OF DANKUNI-SHAKTIGARH 4TH LINE WITH MM BARUIPARA FURFURA NL	RAILWAYS	03/2017	10/2022	67
67	BAGALKOT-KUDACHI NL	RAILWAYS	03/2016	12/2026	129
68	SHIMOGA-HARIHAR NL	RAILWAYS	03/2016	03/2026	120
69	GADAG-WADI NL	RAILWAYS	12/2018	06/2025	78
70	MARIKUPPAM - KUPPAM	RAILWAYS	03/2016	03/2024	96
71	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE	RAILWAYS	11/2018	03/2025	76
72	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE.	RAILWAYS	12/2018	03/2025	75
73	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL	RAILWAYS	03/2020	12/2025	69
74	NANPARA - NEPALGANJ GAUGE CONVERSION.	RAILWAYS	04/2017	10/2022	66
75	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM)	RAILWAYS	03/2017	03/2026	108
76	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I	RAILWAYS	09/2018	12/2023	63
77	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI	RAILWAYS	08/2016	08/2025	108
78	INDORE-JHABUA-GUJRAT/MP	ROAD TRANSPORT AND HIGHWAYS	04/2013	12/2022	116
79	PUNE-SATARA(NH-4)	ROAD TRANSPORT AND HIGHWAYS	03/2013	10/2022	115
80	PATNA-MUZZAFFARPUR	ROAD TRANSPORT AND HIGHWAYS	02/2013	03/2023	121
81	SIX LANNING OF KRISHNAGIRI-WALAJHAPET SECTION KM.0.00 TO KM.148.3 NH-46	ROAD TRANSPORT AND HIGHWAYS	12/2013	05/2024	125
82	VARANASI-AURANGABAD KM.786 TO KM.978.40	ROAD TRANSPORT AND HIGHWAYS	03/2014	12/2022	105
83	PATNA-BAKTZARPUR KM.181.3 TO KM.231.95	ROAD TRANSPORT AND	03/2014	12/2022	105

		HIGHWAYS			
84	2-LANNING WITH PS MOTIHARI-RAXAUL	ROAD TRANSPORT AND HIGHWAYS	04/2014	11/2022	103
85	4-LANING OF BRAHAMPORE-FARAKA	ROAD TRANSPORT AND HIGHWAYS	08/2013	06/2023	118
86	SIX LANING OF CHANDIKHOL-JAGATPUR-BHUBANESWAR	ROAD TRANSPORT AND HIGHWAYS	06/2014	02/2023	104
87	2-LANING OF KRISHNAGIRI-TINDIVANAM (APPROVED LENHHTH 170 KM)	ROAD TRANSPORT AND HIGHWAYS	04/2014	03/2023	107
88	WIDENING OF KHED-SINNAR STRETCH OF PUNE NASHIK SECTION OF NH-50	ROAD TRANSPORT AND HIGHWAYS	02/2014	10/2022	104
89	REHABILITATION AND UPGRADATION OF NH-221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA-JAGDALPUR RUDRAMPUR	ROAD TRANSPORT AND HIGHWAYS	02/2017	12/2022	70
90	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B	ROAD TRANSPORT AND HIGHWAYS	03/2016	03/2023	84
91	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP	ROAD TRANSPORT AND HIGHWAYS	11/2015	12/2022	85
92	TWO LANING WITH PS OF NAGAPATTINAM - THANJAVUR	ROAD TRANSPORT AND HIGHWAYS	12/2017	05/2023	65
93	4-LANING OF SOLAPUR - MAHARASHTRA/ KARNATKA SECTION	ROAD TRANSPORT AND HIGHWAYS	11/2016	12/2022	73
94	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION	ROAD TRANSPORT AND HIGHWAYS	08/2016	12/2022	76
95	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200	ROAD TRANSPORT AND HIGHWAYS	08/2017	12/2022	64
96	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P	ROAD TRANSPORT AND HIGHWAYS	05/2016	11/2022	78
97	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P	ROAD TRANSPORT AND HIGHWAYS	05/2016	11/2022	78
98	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSH ARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR	ROAD TRANSPORT AND HIGHWAYS	10/2016	06/2023	80

99	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561	ROAD TRANSPORT AND HIGHWAYS	01/2016	12/2022	83
100	BALANCE WORK OF 4 LANING OF GORAKPUR -GOPALGANJ	ROAD TRANSPORT AND HIGHWAYS	05/2017	09/2024	88
101	TWO LANING OF AKAJAN LIKABALI BAME ROAD ON EPC BASIS FROM EXISTING KM 71.000 TO KM 99.000 (DESIGN KM	ROAD TRANSPORT AND HIGHWAYS	04/2017	12/2022	68
102	TWO LANING OF EXISTING HAYULIANG HAWAI ROAD ON EPC BASIS FROM DESIGN KM. 17.000 (KHUPA) TO KM. 34.00	ROAD TRANSPORT AND HIGHWAYS	04/2017	11/2022	67
103	TWO LANING OF EXISTING HAYULIANG HAWAI ROAD ON EPC BASIS FROM DESIGN KM. 34.000 TO KM. 51.825 [EXIST	ROAD TRANSPORT AND HIGHWAYS	04/2017	10/2022	66
104	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX	ROAD TRANSPORT AND HIGHWAYS	04/2017	11/2023	79
105	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI	ROAD TRANSPORT AND HIGHWAYS	04/2017	12/2022	68
106	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1	ROAD TRANSPORT AND HIGHWAYS	08/2016	11/2022	75
107	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 138.775 TO KM 152.490 (EXISTING KM 140.000 TO KM 1	ROAD TRANSPORT AND HIGHWAYS	08/2016	11/2022	75
108	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00	ROAD TRANSPORT AND HIGHWAYS	08/2016	01/2023	77
109	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31	ROAD TRANSPORT AND HIGHWAYS	08/2017	10/2024	86
110	REHABILITATION AND UP-GRADATION OF BIRAMITRAPUR TO BRAHMANI BYPASS (PKG-I)	ROAD TRANSPORT AND HIGHWAYS	07/2017	10/2022	63
111	4-LANNING OF THALSERRY -MAHE BYPASS	ROAD TRANSPORT AND HIGHWAYS	09/2017	03/2023	66
112	2 LANE WITH HARD SHOLDER , REHABILITATION AND UP GRADATION OF SECTION FROM KM 242.0 TO KM 298.0 OF N	ROAD TRANSPORT AND HIGHWAYS	12/2017	12/2022	60
113	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5	ROAD TRANSPORT AND HIGHWAYS	11/2017	12/2022	61
114	FOUR LANING OF NH-52 FROM END OF BISWANATH CHARIALI BY-PASS (KM 208.00) TO GOHPUR (KM 265.50) (TOTAL	ROAD TRANSPORT AND	01/2016	06/2023	89

		HIGHWAYS			
115	CONSTRUCTION OF 4.5 KM LONG SILKYARA TUNNEL BETWEEN KM 25.40 TO 50.25 KM (TUNNEL WORK)	ROAD TRANSPORT AND HIGHWAYS	07/2018	03/2024	68
116	REHABILITATION AND UP-GRADATION OF EXISTING INTERMEDIATE LANE FLEXIBLE PAVEMENT TO 2L+PS FLEXIBLE PA	ROAD TRANSPORT AND HIGHWAYS	03/2018	05/2023	62
117	CONSTRUCTION OF ROAD FROM KM. 1 TO KM. 49/4 OF NH-26A IN THE STATE OF MADHYA PRADESH.	ROAD TRANSPORT AND HIGHWAYS	03/2017	12/2022	69
118	UPGRADATION OF PAWAI-SALEHA-JASSO-NAGOD ROAD TO 2L + PS	ROAD TRANSPORT AND HIGHWAYS	03/2018	03/2023	60
119	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU	ROAD TRANSPORT AND HIGHWAYS	03/2018	05/2023	62
120	REHABILITATION AND UPGRADATION OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O	ROAD TRANSPORT AND HIGHWAYS	05/2016	11/2022	78
121	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD	ROAD TRANSPORT AND HIGHWAYS	01/2017	12/2022	71
122	CONSTRUCTION OF 2L+PS FROM PASARLAPUDI-DHINDI (105/700 TO 127.500 OF NH-214) OF NH-216	ROAD TRANSPORT AND HIGHWAYS	09/2017	12/2022	63
123	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS ? PA	ROAD TRANSPORT AND HIGHWAYS	09/2017	12/2022	63
124	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH	ROAD TRANSPORT AND HIGHWAYS	02/2017	12/2022	70
125	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT	ROAD TRANSPORT AND HIGHWAYS	03/2017	10/2022	67
126	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180	ROAD TRANSPORT AND HIGHWAYS	08/2016	12/2022	76
127	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION	ROAD TRANSPORT AND HIGHWAYS	06/2017	12/2022	66
128	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V	ROAD TRANSPORT AND HIGHWAYS	09/2016	03/2023	78
129	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION	ROAD TRANSPORT AND HIGHWAYS	10/2016	12/2022	74

130	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI	ROAD TRANSPORT AND HIGHWAYS	07/2016	12/2022	77
131	REHABILITATION AND UPGRADATION OF NH 216 FROM KM 3.800 TO 90.460 RAIGARH TO SARAIPALLI SECTION	ROAD TRANSPORT AND HIGHWAYS	03/2015	03/2023	96
132	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM. 544.20 TO 594.00 (HOSAMANE CROSS TO PANDAVAPURA) SECT	ROAD TRANSPORT AND HIGHWAYS	09/2017	12/2022	63
133	NETWORK FOR SPECTRUM	TELECOMMUN ****ICATIONS	07/2015	09/2023	98
134	CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA	DEPARTMENT OF HIGHER EDUCATION	06/2017	02/2023	68
135	NSG AT KOLKATA	HOME AFFAIRS	04/2018	10/2023	66
136	CONSTRUCTION AND DEVELOPMENT OF NATIONAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA	DEPARTMENT OF HIGHER EDUCATION	09/2014	12/2022	99