

GOVERNMENT OF INDIA
MINISTRY OF POWER
RAJYA SABHA
UNSTARRED QUESTION NO. 3190
ANSWERED ON 28.03.2023

POWER PROJECTS IN UTTAR PRADESH

3190 # SMT. KANTA KARDAM:

Will the Minister of **POWER**
be pleased to state:

- (a) the number of power projects running in Uttar Pradesh, the details thereof;
- (b) the funds sanctioned, allocated and utilized under these projects during the last two years, the present status of these projects;
- (c) whether some of these projects are facing huge cost/time overrun and if so, the details thereof; and
- (d) the action taken/being taken by Government for timely completion of these projects?

A N S W E R

THE MINISTER OF POWER AND NEW & RENEWABLE ENERGY

(SHRI R.K. SINGH)

(a) to (d) : Presently, five power projects are under construction in the State of Uttar Pradesh. The details of funds sanctioned, allocated & utilized along with their present status are given at **Annexure.**

The following steps have been taken by the Government to ensure timely completion of Power Projects: -

- (i) The Central Electricity Authority (CEA) monitors the progress of under construction power projects through periodic review meetings, site visits and interaction with the developers & other stakeholders to identify and resolve issues critical for commissioning of Projects.
- (ii) Regular reviews are also undertaken in Ministry of Power (MoP) to identify the constraints and facilitate faster resolution of inter-ministerial and other outstanding issues.
- (iii) In case of Central Power Sector Undertakings (CPSU's) projects, the project implementation parameters / milestones are incorporated in the annual MoU signed between respective CPSU's and MoP and the same are monitored during the Quarterly Performance Review (QPR) meetings of CPSU's and other meetings held in MoP/ CEA.
- (iv) Various matters related with project implementation are being taken up with State Government/District Administration for expeditious resolution of issues.

ANNEXURE REFERRED TO IN REPLY TO PARTS (a) TO (d) OF UNSTARRED QUESTION NO. 3190 ANSWERED IN THE RAJYA SABHA ON 28.03.2023

Details of under construction Thermal Power Projects in the State of Uttar Pradesh (as on 28.02.2023)

Sl. No.	PROJECT	UNIT	CAPACITY (MW)	Physical progress	Time			Cost			Expenditure	
					ORIGINAL TRIAL RUN DATE	ANTICIPATED TRIAL RUN DATE	TIME OVERRUN	ORIGINAL COST (Rs. in Crore)	LATEST ESTIMATED COST (Rs. in Crore)	COST OVERRUN (Rs. in Crore)	EXPENDITURE 2020-21 (Rs. in Crore)	EXPENDITURE 2021-22 (Rs. in Crore)
1	Ghatampur TPP (CENTRAL SECTOR / NUPPL) *	U-1	660	87%	Nov-2020	Jul-2023	2 yr,8 months	17238	19406.13**	2168	2260.09	1901.77
		U-2	660	78%	May-2021	Oct-2023	2 yr, 05 months					
		U-3	660	71%	Nov-2021	Dec-2023	2 yr, 1 months					
2	Khurja SCTPP (CENTRAL SECTOR / THDC) #	U-1	660	63%	Jul-2023	Feb-2024	0 yr,7 months	11089	11089	-	789.69	2158.93
		U-2	660	53%	Jan-2024	Aug-2024	0 yr,7 months					
3	Jawaharpur STPP (STATE SECTOR / UPRVUNL) @	U-1	660	90%	Dec-2020	Jun-2023	2 yr,6 months	8079	12320	4241	2034.08	2224.36
		U-2	660	85%	Apr-2021	Dec-2023	2 yr,8 months					
4	Obra-C STPP (STATE SECTOR / UPRVUNL)	U-1	660	89%	Dec-2020	Jun-2023	2 yr,6 months	8778	11706	2928	1220.62	1826.42
		U-2	660	71%	Apr-2021	Jan-2024	2 yr,9 months					
5	Panki TPS Extn. (STATE SECTOR / UPRVUNL)	U-1	660	81%	Sep-2021	Jan-2024	2 yr,4 months	5817	6729	912	1131.48	951.81

*NUPPL - Neyveli Uttar Pradesh Power Ltd.

#THDC – Tehri Hydro Development Corporation Ltd.

@UPRVUNL - Uttar Pradesh Rajya Vidyut Utpadan Nigam Limited

** Revised Cost estimate of Ghatampur TPP is under approval from Ministry of Coal.
