

**GOVERNMENT OF INDIA**  
**MINISTRY OF HOUSING AND URBAN AFFAIRS**  
**RAJYA SABHA**  
**UNSTARRED QUESTION NO. 1168**  
**TO BE ANSWERED ON JULY 31, 2023**

**WORK PROGRESS IN BBMP-BENGALURU UNDER AMRUT SCHEME**

**NO. 1168. SHRI NARAYANA KORAGAPPA:**

**Will the Minister of HOUSING AND URBAN AFFAIRS be pleased to state:**

- (a) whether 3 projects for water supply, 13 projects for sewage and septage management and 10 projects for development of parks have been sanctioned for Bruhat Bengaluru Mahanagar Palike (BBMP) in Karnataka under AMRUT Scheme with an estimated cost of Rs. 992 crores;
- (b) if so, details thereof;
- (c) present status of the projects; and
- (d) whether there is any delay and, if so, by when they are likely to be completed?

**ANSWER**  
**THE MINISTER OF STATE IN THE**  
**MINISTRY OF HOUSING AND URBAN AFFAIRS**  
**(SHRI KAUSHAL KISHORE)**

(a) to (c): Yes, Sir. Under Atal Mission for Rejuvenation Urban Transformation (AMRUT), 03 projects for water supply, 13 projects for sewage and septage management and 10 projects for park development have been sanctioned for Bruhat Bengaluru Mahanagara Palike (BBMP) in Karnataka with an estimated cost of ₹992 crore. Present status of the above projects is at ANNEXURE.

(d): There is no substantial delay in Water Supply and Sewerage & Septage Management projects. As informed by the State Government, Water Supply project is already physically completed on ground; Sewerage & Septage management project is estimated to be completed by 31<sup>st</sup> July 2023; and regarding the park projects, 8 projects out of 9 are completed and one park project is delayed due to change of location of the park site, project is estimated to be completed by 1<sup>st</sup> week of March 2024.

\*\*\*\*\*

**ANNEXURE REFERRED TO IN REPLY TO PART (a) OF UNSTARRED QUESTION NO. 1168 REGARDING “WORK PROGRESS IN BBMP-BENGALURU UNDER AMRUT SCHEME”, DUE FOR ANSWER IN THE RAJYA SABHA ON 31 JULY, 2023.**

**WORK PROGRESS IN BBMP-BENGALURU UNDER AMRUT SCHEME**

S.No.	Title	Sector	Milestone	Project Cost (In ₹ Cr.)	Progress in %
1	Providing and laying of 1016mm dia OD MS pipeline from GKVK Reservoir to HBR Reservoir	Water Supply	Work Completed	46.13	100
2	Slum Development component & Implementation of Water Supply facilities to balance Slums (91Nos) in Core area of Bangalore	Water Supply	Work Completed	15.17	100
3	Byatarayanapura work (110 villages) Providing Water Supply facilities to Byatarayanapura zone area under 110 villages of BBMP	Water Supply	Ongoing	177.22	99
4	Construction of Pump House at Koramangala Sports Complex and Laying of rising main from Sports Complex to K & C Valley Treatment Plant - ISPS with allied works	Sewerage and Septage Management	Work Completed	38.61	100
5	Work of Providing Sewerage System to extended areas of erstwhile R.R Nagar & Kengeri TMC areas under AMRUT	Sewerage and Septage Management	Work Completed	59.94	100
6	Work of Providing Trunk Sewer from Ranganatha Colony to V-Valley Treatment Plant.	Sewerage and Septage Management	Work Completed	52.45	100
7	Construction of 20MLD Waste Water Treatment Plant at K R Puram	Sewerage and Septage Management	Work Completed	28.39	100
8	Construction of 10MLD Capacity Sewage Treatment Plant at Hulimavu	Sewerage and Septage Management	Work Completed	20.23	100
9	Construction of 5MLD Capacity Sewage Treatment Plant at Chikka Begur	Sewerage and Septage Management	Work Completed	13.89	100
10	Construction of 5MLD Capacity Sewage Treatment Plant at Sarakki	Sewerage and Septage Management	Work Completed	14.49	100
11	Construction of 35 MLD Capacity Sewage Treatment Plant at Agara	Sewerage and Septage Management	Work Completed	53.63	100
12	Environmental Action Plan - (Package-S4A)	Sewerage and Septage Management	Work Completed	103.32	100

13	S4C Environmental Action Plan	Sewerage and Septage Management	Work Completed	91.45	100
14	S4D Environmental Action Plan	Sewerage and Septage Management	Work Completed	92.34	100
15	S2D(a) Kormanga sports complex ISPS to K&C valley STP	Sewerage and Septage Management	Work Completed	65.64	100
16	S4B Replacement & Rehabilitation of existing Higher dia Sewers under Environment Action Plan-C	Sewerage and Septage Management	Ongoing	99.29	98
17	Development of Green Spaces and Parks to Nehru Block Park, BDA Officers Quarters, Ward-115, Vannarpet, B & C Block, East Zone.	Parks	Work Completed	2.06	100
18	Development of Green Spaces and Parks to Poorna Pragyana Layout 29th Main Road, 37 and 38 cross road Uttarhalli Park, Ward-184, Uttarhalli, Bommanahalli Zone.	Parks	Work Completed	2.04	100
19	Development of Green Spaces and Parks to Andrahalli Lake Park, Ward-40, Doddabidarekallu, R.R.Nagar Zone.	Parks	Work Completed	2.4	100
20	Development of Green Spaces and Parks to Vin Field Layout Main Road Park, Ward-5 Jakkur, Yelahanka Zone	Parks	Work Completed	2.24	100
21	Development of Green Spaces and Parks to Bhirathi Park, Ward-54 Hoodi, Mahadevpura Zone.	Parks	Work Completed	1.59	100
22	Development of Green Spaces and Parks to Mahadev Banakar Park, Ward No. 108, West Zone	Parks	Work Completed	1.28	100
23	GunduThopu Park-Ward no 54	Parks	Work Completed	0.95	100
24	Development of Green Spaces and Parks to Mestri Layout park, Koramangala Ward No.151, South Zone	Parks	Work Completed	2.35	100
25	Development of Green Spaces and Parks to Kanakadasa park, Govindarajnar- Ward No.104, West Zone	Parks	Work Completed	2.5	100
26	Development of Green Spaces and Parks to Mallasandra Gutte Park, Ward-13 Mallasandra, Dasarahalli Zone.	Parks	Ongoing	2.35	16
Total				991.95	