

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS
RAJYA SABHA
UNSTARRED QUESTION NO-741
ANSWERED ON-26/07/2023

AHMEDABAD-DHOLERA AND VADODARA-MUMBAI EXPRESSWAY

741. SHRI NARHARI AMIN:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) the current status of progress of Ahmedabad-Dholera and Vadodara-Mumbai Expressways located in Gujarat;
- (b) the total percentage of work of both the expressways completed;
- (c) the expected time for cent percent completion of work of both the expressway; and
- (d) whether other expressways are being considered to be constructed for better connectivity to other cities of Gujarat, if so, the details thereof?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) & (b) In Gujarat, the construction of Vadodara-Mumbai Expressway has been taken up in ten packages and Ahmedabad-Dholera Expressway has been taken up in four packages. The details are annexed.

(c) Vadodara Mumbai Expressway and Ahmedabad-Dholera Expressway are targetted to be completed by March 2025 and August 2024 respectively.

(d) 8-Laned Delhi Vadodara Expressway (Pkg-26 to Pkg-31) of about 150 Km length in Gujarat is part of Delhi-Mumbai Expressway. The current progress of the work is 58.74 %.

In addition, Sanchore-Santalpur 6-lane access controlled highway of 125 km length and Tharad-Ahmedabad 6-Lane access controlled highway of approximately 213 Km length in the State of Gujarat has been taken up and is under construction.

ANNEXURE REFERRED TO IN REPLY TO PARTS (a) AND (b) OF RAJYA SABHA UNSTARRED QUESTION NO. 741 ON 26TH JULY, 2023 ASKED BY SHRI NARHARI AMIN REGARDING 'AHMEDABAD-DHOLERA AND VADODARA-MUMBAI EXPRESSWAY'

Vadodara Mumbai Expressway

Sr. No	Name of Project	Length (km)	Physical Progress (%)
1	Vadodara to Padra Km.355+000 to Km.378+740 (VME, Pkg-1)	23.74	Work completed on 30.08.2022
2	Padra to Sanpa Km.323+000 to Km.355+000 (VME, Pkg-2)	32.00	99.99%
3	Sanpa to Manubar Km.292+000 to Km.323+000 (VME, Pkg-3)	31.00	98.51%
4	Manubar to Ankleshwar Km.279+000 to Km.292+000 (VME, Pkg-4)	13.00	94.50%
5	Ankleshwar to Kim Km.254+430 to Km.279+000 (VME, Pkg-5)	24.57	26.40%
6	Ena to Kim Km.217+500 to Km.254+430 (VME, Pkg.6)	37.43	42.25%
7	Gandeva to Ena Km.190+000 to Km.217+500 (VME, Pkg.7)	27.00	40.87%
8	Jujuwa to Gandeva Km.154+600 to Km.190+000 (VME, Pkg-8)	36.00	Project is in bidding stage.
9	Karvad to Jujuwa Km.128+000 to Km.154+630 (VME, Pkg-9)	26.00	Project is in bidding stage.
10	Talsari to Karvad Km.103+400 to Km.128+000 (VME, Pkg-10)	24.6	6.42%

Ahmedabad-Dholera Expressway

Sr. No	Name of Project	Length (km)	Physical Progress (%)
11	Ahmedabad-Dholera (Pkg.-1)	22.00	45.70%
12	Ahmedabad-Dholera (Pkg.-2)	26.52	35.10%
13	Ahmedabad-Dholera (Pkg.-3)	22.54	41.17%
14	Ahmedabad-Dholera(Pkg.-4)	37.96	39.46%
