

GOVERNMENT OF INDIA  
MINISTRY OF STATISTICS AND PROGRAMME IMPLEMENTATION

**RAJYA SABHA**  
**UNSTARRED QUESTION NO. 149**  
TO BE ANSWERED ON 04.12.2023

PROJECTS UNDER A.P. REORGANISATION ACT, 2014

149. DR. C.M. RAMESH:

Will the Minister of STATISTICS AND PROGRAMME IMPLEMENTATION be pleased to state:

- (a) the number of projects that have been undertaken in Andhra Pradesh under the Andhra Pradesh Reorganisation Act, 2014, details thereof project-wise;
- (b) the status of those projects and number of those that have been completed and made functional, the projects, under construction and timeline of completion, project-wise, details thereof; and
- (c) whether any monitoring mechanism is in place in the Ministry to monitor those projects, details thereof and if not, reasons therefor?

**ANSWER**

MINISTER OF STATE (INDEPENDENT CHARGE) OF THE MINISTRY OF STATISTICS AND PROGRAMME IMPLEMENTATION, MINISTER OF STATE (INDEPENDENT CHARGE) OF THE MINISTRY OF PLANNING AND MINISTER OF STATE IN THE MINISTRY OF CORPORATE AFFAIRS [RAO INDERJIT SINGH]

(a) and (b): Andhra Pradesh Reorganization Act, 2014 came into effect on 02 June 2014. As on 31<sup>st</sup> May 2014, there were 44 projects in Andhra Pradesh and as on 30<sup>th</sup> June 2014, there were 22 Central Sector Projects each in Andhra Pradesh and Telangana.

As per information available with OCMS portal of the Ministry of Statistics and Programme Implementation, 155 Central Sector Projects have been undertaken in Andhra Pradesh from July, 2014 onwards (as on October 2023). The details of these projects are at Annexure.

(c): The monitoring system undertaken to ensure completion of Central Sector Infrastructure Projects without time and cost overruns include; Periodic review of projects under PRAGATI through video conferencing; rigorous project appraisal; On-line Computerized Monitoring System (OCMS) for better monitoring; setting up of Revised Cost Committees in the Ministries for fixation of responsibility for time and cost overruns; regular review of infrastructure projects by the concerned administrative Ministries; and setting up of Central Sector Projects Coordination Committees (CSPCCs) in the States under the Chief Secretaries for removal of bottlenecks and for facilitating the speedy implementation of major projects.

\*\*\*

## ANNEXURE

**ANNEXURE REFERRED TO IN REPLY TO PART (a) and (b) OF THE RAJYA SABHA UNSTARRED QUESTION NO. 149 TO BE ANSWERED****ON 04/12/2023****DETAIL OF CENTRAL SECTOR PROJECTS (AFTER ANDHRA PRADESH REORGANISATION ACT 2014 i.e JULY 2014)****AS ON 31<sup>st</sup> OCTOBER 2023****All Cost and expenditure in Rs Crore**

S.NO.	PROJECT NAME	SECTOR NAME	ORIGINAL DOC	ANTICIPATED DOC	DATE OF APPROVAL	ORIGINAL COST	ANTICIPATED COST	CUMMULATIVE EXPENDITURE	STATUS
1	EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT	CIVIL AVIATION	02/2020	11/2023	08/2017	177.1	177.1	143.24	ONGOING
2	C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT	CIVIL AVIATION	03/2023	06/2024	04/2020	611.8	611.8	224.46	ONGOING
3	RAJAHMUNDRY AIRPORT: CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUD	CIVIL AVIATION	08/2025	08/2025	12/2022	347.15	347.15	0	ONGOING
4	FILM AND TELEVISION INSTITUTE ARUNACHAL PRADESH	INFORMATION AND BROADCASTING	02/2019	N.A.	11/2016	204.32	204.32	0	DROPPED
5	CONSTRUCTION OF 123 BLOCKS IN TELENGANA AND 167 BLOCKS IN A.P. FOR INDOOR SPORTS HALL UNDER RGKA	URBAN DEVELOPMENT	N.A.	N.A.	07/2014	232	232	0	ONGOING
6	CENTRAL DISPATCH YARD	STEEL	08/2018	11/2020	08/2015	320.66	336	280.96	COMPLETED
7	ADDITIONAL WATER STORAGE RESERVOIR(KBR-II)	STEEL	07/2018	07/2019	07/2015	465.85	465.85	390.25	COMPLETED

8	CHINCHINNADA KAKINADA JUNCTION POINT PIPE LINE	PETROLEUM	01/2017	09/2016	07/2014	419.04	419.04	378.59	COMPLETED
9	VISAKH REFINERY MODERNISATION PROJECT	PETROLEUM	07/2020	04/2024	07/2016	20928	26264	25264.12	ONGOING
10	VVSPL CAPACITY EXPANSION AND OSTT-SS JETTY SUB SEA PIPELINE PROJECT	PETROLEUM	09/2019	09/2019	09/2016	407	407	391.85	COMPLETED
11	KG-DWN-98-2 CLUSTER II DEVELOPMENT PROJECT	PETROLEUM	06/2020	05/2024	03/2016	34012	34012	26644.65	ONGOING
12	ADDITIONAL FACILITIES AT VIJAYWADA FOR CONVERSION TO TOP ON PARADEEP HYDERABAD PIPELINE	PETROLEUM	03/2021	03/2021	01/2015	342	342	0	DROPPED
13	REVAMPING OF MARKETING TERMINAL AT VISHAKHAPATNAM	PETROLEUM	03/2021	03/2021	07/2014	247	247	0	DROPPED
14	FIELD DEVELOPMENT OF NELP BLOCK KG-ONN- 2003, NAGAYALANKA-KG	PETROLEUM	09/2018	09/2019	04/2017	420.76	407.45	239.45	COMPLETED
15	CONSTRUCTION OF RAIL FED DEPOT AT GUNTAKAL, AP	PETROLEUM	04/2021	03/2021	08/2017	384.58	384.58	302.1	COMPLETED
16	CONSTRUCTION OF GRASS ROOT PETROLEUM TOP AT ATCHUTAPURAM, ANDHRA PRADESH	PETROLEUM	04/2021	05/2023	08/2018	466	466	415.73	COMPLETED
17	REVAMPING OF FACILITIES AT VIZAG TERMINAL	PETROLEUM	04/2022	03/2025	04/2018	355	355	207.93	ONGOING
18	REVAMPING OF VIJAYAWADA TERMINAL FOR CONVERSION TO TOP	PETROLEUM	10/2021	09/2022	10/2018	316.2	316.2	210.17	COMPLETED

19	DEVELOPMENT OF COASTAL TERMINAL AT KRISHNAPATNAM PORT	PETROLEUM	02/2021	03/2023	07/2017	580.2	580.2	449.99	COMPLETED
20	SWRO II WITH LLPH FACILITIES	PETROLEUM	07/2020	03/2024	09/2019	196.26	196.26	144.47	ONGOING
21	LPG BP PROJECT CHITTOOR	PETROLEUM	07/2022	02/2024	07/2019	167	200.82	90.32	ONGOING
22	RUF PITCH LOADING GANTRY	PETROLEUM	11/2022	03/2024	10/2020	332.61	332.61	237	ONGOING
23	220 KV GRID SUPPLY	PETROLEUM	03/2021	N.A.	10/2020	303.4	303.4	199.17	COMPLETED
24	SULPHUR FORMING UNIT IN SRU	PETROLEUM	08/2021	02/2023	10/2020	210.94	210.94	177.86	COMPLETED
25	HP CRUDE TO OLEFINS AND AROMATICS TECHNOLOGY DEMO UNIT AT VISAKH REFINERY	PETROLEUM	06/2024	06/2024	09/2021	160	160	1.13	ONGOING
26	DEVELOPMENT OF NELP BLOCK KG-ONN-2003/1 NAGAYALANKA FIELD-PH II	PETROLEUM	06/2023	11/2023	03/2022	284.79	284.79	234.53	ONGOING
27	CREATION OF GDU AND DPD FACILITIES AT RAJAHMUNDRY	PETROLEUM	05/2024	05/2024	03/2022	211.22	211.22	6.12	ONGOING
28	CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS	PETROLEUM	03/2030	03/2030	03/2022	1420	1420	29.74	ONGOING
29	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER	PETROLEUM	03/2025	03/2025	09/2019	1932	1932	343.11	ONGOING

30	TRANSMISSION SYSTEM FOR CONNECTIVITY FOR NCC POWER PROJECTS LTD.	POWER	02/2017	09/2017	08/2014	188.75	188.75	0	DROPPED
31	SUBSTATION WORKS ASSOCIATED WITH HYDERABAD (MAHESHWARAM) POOLING STATION	POWER	03/2018	11/2017	03/2015	550.06	550.06	470.07	COMPLETED
32	TRANSMISSION SYSTEM FOR ULTRA MEGA SOLAR PARK IN ANANTPUR DISTRICT, ANDHRA PRADESH- PART A (PHASE-I)	POWER	05/2016	07/2016	05/2015	312.94	312.94	109	COMPLETED
33	REMOVAL OF CONSTRAINTS IN 400KV BAYS EXTENSIONS AT 400KV VEMAGIRI SS	POWER	07/2018	03/2018	01/2016	207.88	207.88	17	COMPLETED
34	RESIDENTIAL COMPLEX AND OPD BLOCK, AIIMS-MNAGLAGIRI GUNTUR, ANDHRA PRADESH	HEALTH AND FAMILY WELFARE	03/2019	02/2021	08/2017	272.19	280	268.59	COMPLETED
35	HOSPITAL AND TEACHING- AIIMS GUNTUR	HEALTH AND FAMILY WELFARE	N.A.	12/2022	03/2018	601.02	601.02	590.2	COMPLETED
36	DUVVADA-VIJAYAWADA	RAILWAYS	N.A.	N.A.	04/2015	3873.07	3873.07	0.07	COMPLETED
37	GUNTUR-GUNTAKAL	RAILWAYS	03/2022	12/2025	04/2016	3631	3887.48	2728.66	ONGOING
38	VIJAYAWADA-GUDUR	RAILWAYS	12/2023	12/2023	04/2015	3246.26	3548.68	5250.33	ONGOING
39	KOTTAVALSA - KORAPUT DOUBLING	RAILWAYS	03/2022	N.A.	04/2015	2499.71	2499.71	1093.09	ONGOING

40	MULTI MODAL LOGISTICS PARK AT KAKINADA	RAILWAYS	03/2019	03/2019	08/2016	234.5	235	14.14	DROPPED
41	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM)	RAILWAYS	03/2026	02/2025	04/2019	294.67	307.66	31.82	ONGOING
42	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23)	RAILWAYS	12/2025	12/2025	09/2022	323.14	323.14	25.51	ONGOING
43	DOUBLING BETWEEN GOOTY-PENDAKALLU (29.225)	RAILWAYS	03/2027	03/2027	03/2023	351.83	351.83	0	ONGOING
44	VIJAYAWADA KAZIPET BYEPASS LINE	RAILWAYS	12/2025	12/2025	04/2016	226.72	226.72	73.9	ONGOING
45	RENIGUNTA WADI GOOTY - BYPASS	RAILWAYS	12/2025	12/2025	04/2016	302	302	14.29	ONGOING
46	REHABILITATION AND UP-GRADATION OF NH-221 (NEW NH-30) FROM KM 32.735 TO KM 71.200 (CHANDRAGUDEM TO A	ROAD TRANSPORT AND HIGHWAYS	02/2015	05/2019	12/2014	201.12	201.12	150.19	COMPLETED
47	REHABILITATION AND UPGRADATION OF NH -67 FROM KM 589/0 TO 641/0 (MYDUKUR TO DORNALA T-JUNCTION )	ROAD TRANSPORT AND HIGHWAYS	02/2017	05/2019	02/2015	241.61	241.61	178.94	COMPLETED
48	REHABILITATION AND UPGRADATION OF NH-67 FROM KM 695.000 TO KM 741.950 (ATMAKUR – NELLORE SECTION) IN	ROAD TRANSPORT AND HIGHWAYS	02/2017	05/2019	11/2014	297.78	329.57	284.89	COMPLETED

49	REHABILITATION UPGRADATION OF NH-67 FROM KM 641.000 TO KM 695.000 (DORNALA T JUNCTION TO ATMAKUR SEC	ROAD TRANSPORT AND HIGHWAYS	02/2015	05/2019	07/2014	251.55	251.55	172.65	COMPLETED
50	REHABILITATION AND UPGRADATION OF NH -18 FROM KM 57/0 TO KM 108/850 PILERU TO RAYACHOTY SECTION TO T	ROAD TRANSPORT AND HIGHWAYS	N.A.	05/2019	03/2015	175.03	175	152.53	COMPLETED
51	REHABILITATION AND UPGRADATION OF NH-67 FROM KM 695.000 TO KM 741.950 (ATMAKUR – NELLORE SECTION) IN	ROAD TRANSPORT AND HIGHWAYS	02/2015	02/2017	10/2014	297.78	297.78	37.72	DROPPED
52	REHABILITATION AND UPGRADATION OF NH-67 FROM KM 695.000 TO KM 741.950 (ATMAKUR – NELLORE SECTION) IN	ROAD TRANSPORT AND HIGHWAYS	02/2015	02/2017	10/2014	297.78	297.78	37.72	DROPPED
53	REHABILITATION AND UPGRADATION OF NH-42 (OLD NO.205) FROM KM.134/0 TO 202/050 (MUDIGUBBA TO ANANTHAP	ROAD TRANSPORT AND HIGHWAYS	N.A.	05/2019	02/2015	266	266	182.13	COMPLETED
54	REHABILITATION AND UPGRADATION OF NH-221 (NEW NH-30) FROM KM 0.0 TO 32.735 (IBRAHIMAPATNAM TO CHANDR	ROAD TRANSPORT AND HIGHWAYS	N.A.	05/2019	07/2015	314.43	314.43	216.96	COMPLETED

55	FOUR LANING OF 5.122 KM OF NH9 ( NEW NH 65) FROM KM 269.900 ( DESIGN CH0.0 ) TO KM 275-622( DESIGN C	ROAD TRANSPORT AND HIGHWAYS	12/2015	N.A.	07/2015	333.21	333.21	256.11	DROPPED
56	REHABILITATION AND UPGRADATION OF NH-67 FROM KM 695.000 TO KM 741.950 (ATMAKUR – NELLORE SECTION) IN	ROAD TRANSPORT AND HIGHWAYS	02/2015	02/2015	10/2014	297.78	297.78	37.72	DROPPED
57	REHABILITATION AND UPGRADATION OF NH-214 (NEW NH-216) FROM KM 0.0 TO 26.150(KATHIPUDI TO START OF K	ROAD TRANSPORT AND HIGHWAYS	N.A.	05/2019	10/2015	480.21	480.21	372.37	COMPLETED
58	REHABILITATION AND UPGRADATION OF EXISTING NH-167 FROM KM 70/000 TO KM 125-150	ROAD TRANSPORT AND HIGHWAYS	05/2015	05/2019	02/2015	224.83	224.83	189.85	COMPLETED
59	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4 to 350 TO KM 75 to 600 TO TWO LANE WITH PAVE SOLDOU	ROAD TRANSPORT AND HIGHWAYS	09/2015	05/2019	03/2015	309.01	309.01	391.89	COMPLETED
60	REHABILITATION AND UPGRADATION OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADES	ROAD TRANSPORT AND HIGHWAYS	10/2015	05/2021	03/2015	271.45	271.45	241.89	ONGOING
61	FOUR LANING OF 5.122 KM OF NH9( NEW NH 65) FROM KM 269.900( DESIGN CH0.0 )	ROAD TRANSPORT AND HIGHWAYS	12/2015	N.A.	07/2015	333.21	333.21	256.11	DROPPED



62	FOUR LANING OF 5.122 KM OF NH 9 (NEW NH 65) FROM KM 269/900 (DESIGN CH. 0/0) TO KM 275/022 (DESIGN C	ROAD TRANSPORT AND HIGHWAYS	11/2015	N.A.	10/2015	333.21	353.89	256.11	DROPPED
63	REHABILITATION AND UPGRADATION OF NH-167 FROM KM 70	ROAD TRANSPORT AND HIGHWAYS	04/2015	05/2019	02/2015	224.83	224.83	189.85	COMPLETED
64	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600	ROAD TRANSPORT AND HIGHWAYS	09/2015	05/2018	03/2015	309.01	309.01	309.01	ONGOING
65	FOUR LANNING OF NH-9 FROM VIJAYWADA-MACHLIPATNAM (KM 0.000 TO 63.800)	ROAD TRANSPORT AND HIGHWAYS	11/2018	N.A.	01/2016	1134.97	1134.97	809.71	COMPLETED
66	VIJAYAWADA-GUNDUGOLANU SECTION	ROAD TRANSPORT AND HIGHWAYS	02/2017	N.A.	09/2014	1684	1684	0	DROPPED
67	REHABILITATION AND UPGRADATION OF NH-4 FROM NALAGAMPALLI TO AP/KARNATAKA BORDER	ROAD TRANSPORT AND HIGHWAYS	03/2020	N.A.	03/2017	648.32	511.94	511.34	COMPLETED
68	SIX LANNING OF RANASTALAM-ANANDAPURAM SECTION OF NH-16 FROM KM 634.000 TO KM 681.000	ROAD TRANSPORT AND HIGHWAYS	03/2020	03/2022	03/2017	1041.62	1187.1	975.83	COMPLETED
69	FOUR LANNING OF AP/TN BORDER TO NALAGAMPALLI VILLAGE(KM 133.360 TO 172.00) OF NH-4 (NEW NH-40)	ROAD TRANSPORT AND HIGHWAYS	06/2017	07/2020	06/2017	648.33	306	229.94	COMPLETED

70	6-LANING OF EXISTING 2-LANE (I) NANDIGAMA BYPASS FROM KM 220.700 TO KM 226.600 (DESIGN CHAINAGE FROM	ROAD TRANSPORT AND HIGHWAYS	06/2019	01/2024	12/2017	328.67	416.07	333.18	COMPLETED
71	SIX LANING OF NARASANNAPETA – RANASTALAM SECTION OF NH-16 (OLD NH-5) FROM DESIGN KM 580.671 (EXISTIN	ROAD TRANSPORT AND HIGHWAYS	03/2022	12/2022	12/2017	1323.15	1323.15	1254.88	COMPLETED
72	CAPACITY AUGMENTATION OF THE EXISTING 4 LANE STRETCH FROM ICHHAPURAM TO NARASANNAPETA IN THE STATE O	ROAD TRANSPORT AND HIGHWAYS	N.A.	N.A.	12/2017	357	357	0	FREEZED
73	SIX LANING OF ANANDAPURAM PENDURTHI ANAKAPALLI SECTION OF NH-5 NEW NH-16 FROM KM.681.000 EXISTING KM	ROAD TRANSPORT AND HIGHWAYS	04/2022	03/2023	02/2018	1959	1959	1645.08	COMPLETED
74	FOUR LANING OF GUNDUGOLANU-DEVARAPALLI-KOVVURU SECTION OF NH-16 FROM KM 15.320 (EXISTING KM 15.700)	ROAD TRANSPORT AND HIGHWAYS	03/2021	09/2022	03/2018	1532.62	1827	1730.19	COMPLETED
75	SIX LANING OF NH-140 FROM CHITTOR (DESIGN KM 0.000/EXISTING KM 158.000 OF NH-4) TO MALLAVARAM (DESIGN	ROAD TRANSPORT AND HIGHWAYS	06/2022	11/2022	03/2018	1550.98	1550.98	1687.05	COMPLETED

76	REHABILITATION AND UPGRADATION OF GIDDALUR-VINUKONDA SECTION OF NH-544D FROM DESIGN KM 212.983 (EXIS	ROAD TRANSPORT AND HIGHWAYS	N.A.	05/2022	03/2018	565.09	565.09	717.04	COMPLETED
77	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1	ROAD TRANSPORT AND HIGHWAYS	12/2020	12/2024	03/2018	314.43	348.72	85.61	ONGOING
78	CAPACITY AUGMENTATION OF THE EXISTING 4 LANE STRETCH FROM ICHAPURAM TO NARASANNAPETA FROM KM 470.415	ROAD TRANSPORT AND HIGHWAYS	N.A.	05/2022	03/2018	557.3	557.3	460.93	COMPLETED
79	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12	ROAD TRANSPORT AND HIGHWAYS	12/2015	01/2021	10/2015	333.21	353.43	344.66	ONGOING
80	REHABILITATION AND UPGRADATION OF NH219(NEW NH42) FROM KM 244.930 TO 299.775 (MADANAPALLI PUNGANURU	ROAD TRANSPORT AND HIGHWAYS	02/2017	02/2022	09/2016	372.68	309.37	275.18	ONGOING
81	REHABILITATION AND UPGRADATION OF NH67 FROM KM 424.650 TO 487.693 OF GOOTY-TADIPATRI SECTION TO TWO	ROAD TRANSPORT AND HIGHWAYS	01/2018	N.A.	11/2016	378.24	378.24	315.42	COMPLETED
82	REHABILITATION AND UPGRADATION OF EXISTING NH-167 FROM KM 14.900 TO KM 70.00 (DESIGN CH.14.900 TO 69	ROAD TRANSPORT AND HIGHWAYS	05/2017	11/2022	11/2016	290.15	236.16	205.02	ONGOING

83	REHABILITATION AND UPGRADATION OF NH-340 FROM KM 0/0 TO KM 60/380 (DESIGN CH. 0/000 TO 60/025 EXCLUD	ROAD TRANSPORT AND HIGHWAYS	08/2017	07/2022	01/2017	319.28	319.28	245.55	ONGOING
84	CONSTRUCTION OF 4-LANE BYPASS TO VIJAYANAGARAM TOWN ON NH43 (NEW NH26) FROM 537/6 TO 552/0 (RAIPUR-V	ROAD TRANSPORT AND HIGHWAYS	11/2017	11/2022	02/2017	429.43	373.05	376.8	ONGOING
85	REHABILITATION AND UPGRADATION OF NH326A FROM KM 0/0 TO 41/979 (EXCLUDING KM 2/255 TO 3/372 AND KM 3	ROAD TRANSPORT AND HIGHWAYS	08/2018	05/2022	03/2018	228.32	202.83	175.77	ONGOING
86	REHABILITATION AND UPGRADATION OF NH-42 FROM 76/000 TO KM 102/130 (DESIGN CH. 76/000 TO 99.971 EXCLU	ROAD TRANSPORT AND HIGHWAYS	08/2018	N.A.	03/2018	244.95	244.95	136.22	COMPLETED
87	REHABILITATION AND UPGRADATION OF NEW NH-544DD FROM DESIGN CHAINAGE KM 56.00 TO 102.20 OF KALYANDURG	ROAD TRANSPORT AND HIGHWAYS	08/2018	10/2022	03/2018	289.67	285.29	254.19	ONGOING
88	REHABILITATION AND UPGRADATION OF NEW NH-544DD (OLD SH-30) FROM DESIGN CHAINAGE KM 0.000 TO 56.000 (	ROAD TRANSPORT AND HIGHWAYS	07/2018	N.A.	03/2018	297.12	294.12	373.98	COMPLETED
89	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA	ROAD TRANSPORT AND HIGHWAYS	11/2018	11/2018	03/2018	504.19	504.19	518.99	ONGOING

90	REHABILITATION AND UPGRADATION OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O	ROAD TRANSPORT AND HIGHWAYS	05/2016	02/2023	03/2016	995.09	995.09	643.54	ONGOING
91	REHABILITATION AND UPGRADATION OF NH565 FROM EXISTING KM 361.330(DORNALA T JUNCTION) TO KM 420.800(P)	ROAD TRANSPORT AND HIGHWAYS	08/2018	12/2021	01/2018	418.03	386.99	367.88	ONGOING
92	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD	ROAD TRANSPORT AND HIGHWAYS	01/2017	06/2023	08/2016	350.61	411.18	344.71	ONGOING
93	REHABILITATION AND UPGRADATION OF DHINDI-DIGAMARRU SECTION FROM KM126/510 TO KM135/740 OF NH214(NH21	ROAD TRANSPORT AND HIGHWAYS	05/2016	10/2022	01/2016	386.09	288.76	264.38	ONGOING
94	REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT	ROAD TRANSPORT AND HIGHWAYS	08/2016	11/2022	01/2016	348.95	355.69	316.35	ONGOING
95	REHABILITATION AND UPGRADATION OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216	ROAD TRANSPORT AND HIGHWAYS	09/2016	10/2022	03/2016	444.84	459.37	420.74	ONGOING

96	REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2	ROAD TRANSPORT AND HIGHWAYS	08/2017	10/2022	11/2016	376.25	414.44	399.5	ONGOING
97	CONSTRUCTION OF 2L+PS FROM PASARLAPUDI-DHINDI (105/700 TO 127.500 OF NH-214) OF NH-216	ROAD TRANSPORT AND HIGHWAYS	09/2017	05/2023	01/2017	263.45	263.45	187.48	ONGOING
98	REHABILITATION AND UPGRADATION OF REPALLE TO EEPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH	ROAD TRANSPORT AND HIGHWAYS	01/2018	02/2023	01/2017	576.48	686.13	669.74	ONGOING
99	REHABILITATION AND UPGRADATION OF EEPURUPALEM-ONGOLE SECTION FROM KM195.000 TO 254.500 OF NH214A(NH2	ROAD TRANSPORT AND HIGHWAYS	07/2017	07/2019	08/2016	574.19	574.19	456.98	COMPLETED
100	REHABILITATION & UPGRADATION OF NH-67 FROM KM 641.000 TO KM 695.000 (DORNALA T JUNCTION TO ATMAKUR S	ROAD TRANSPORT AND HIGHWAYS	02/2015	N.A.	07/2014	251.55	251.55	7.74	COMPLETED
101	SIX LANING OF EXISTING 4-LANE ROAD FROM GUNDUGOLANU (DESIGN KM 1023.280) TO KALAPARRU (DESIGN KM 105	ROAD TRANSPORT AND HIGHWAYS	01/2020	07/2024	09/2018	597.67	641.9	614.2	COMPLETED

102	SIX LANING OF EXISTING 4-LANE ROAD FROM KALAPARRU (DESIGN KM 1050.680) TO CHINNA AVUTUPALLI (DESIGN	ROAD TRANSPORT AND HIGHWAYS	08/2020	03/2022	09/2018	617.41	668.45	569.19	COMPLETED
103	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0	ROAD TRANSPORT AND HIGHWAYS	02/2021	01/2024	11/2019	1226.88	1581.24	1354.36	ONGOING
104	6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881)	ROAD TRANSPORT AND HIGHWAYS	01/2024	07/2024	11/2019	1601.1	1601.1	834.23	ONGOING
105	REHABILITATION AND UP GRADATION OF NH-544E FROM KM 56/803 TO KM 99/179 OF MADAKASIRA TO SIRA SECTION	ROAD TRANSPORT AND HIGHWAYS	03/2021	11/2022	03/2020	207.79	207.79	176.62	ONGOING
106	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 491/000 TO KM 525/200 OF RAIPUR	ROAD TRANSPORT AND HIGHWAYS	05/2021	12/2022	06/2020	221.4	221.4	170.88	ONGOING
107	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDERS CONFIGURATION OF PADERU-GONDIGUDA SECT	ROAD TRANSPORT AND HIGHWAYS	03/2021	03/2024	08/2020	222.61	222.61	79.64	ONGOING

108	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI	ROAD TRANSPORT AND HIGHWAYS	09/2022	09/2024	09/2021	517.05	655.06	256.71	ONGOING
109	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP	ROAD TRANSPORT AND HIGHWAYS	09/2022	09/2024	09/2021	622	817.91	241.77	ONGOING
110	6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16	ROAD TRANSPORT AND HIGHWAYS	03/2023	03/2024	02/2019	757.45	757.45	297.26	ONGOING
111	6L OF PONDAVAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV)	ROAD TRANSPORT AND HIGHWAYS	01/2025	01/2025	02/2021	818.73	1105	104.37	ONGOING
112	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III)	ROAD TRANSPORT AND HIGHWAYS	01/2025	01/2025	03/2021	1102.63	1303	340.78	ONGOING
113	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I)	ROAD TRANSPORT AND HIGHWAYS	12/2024	12/2024	02/2021	1484.83	1768	572.4	ONGOING



114	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP	ROAD TRANSPORT AND HIGHWAYS	10/2024	10/2024	11/2020	1137.74	1289	505.9	ONGOING
115	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE	ROAD TRANSPORT AND HIGHWAYS	10/2024	10/2024	12/2020	1075.27	1307	489.3	ONGOING
116	4L OF MADANAPALLE TO PILERU SECTION FROM KM 0.000 TO KM 55.900 OF NH-71(PACKAGE-I) - N/05060/01002/A	ROAD TRANSPORT AND HIGHWAYS	01/2025	01/2025	01/2022	1852.12	1787	275.59	ONGOING
117	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP	ROAD TRANSPORT AND HIGHWAYS	01/2024	01/2024	03/2020	1863.09	2238	918.1	ONGOING
118	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4)	ROAD TRANSPORT AND HIGHWAYS	10/2024	10/2024	02/2021	824.29	924	345.08	ONGOING
119	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2)	ROAD TRANSPORT AND HIGHWAYS	03/2024	03/2024	02/2021	663.6	768	268.09	ONGOING
120	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1)	ROAD TRANSPORT AND HIGHWAYS	03/2024	06/2024	02/2021	922.5	1128.68	320.22	ONGOING

121	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3)	ROAD TRANSPORT AND HIGHWAYS	02/2024	02/2024	02/2021	772.7	980.51	443.78	ONGOING
122	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA	ROAD TRANSPORT AND HIGHWAYS	09/2025	09/2025	12/2022	912.94	912.94	59.29	ONGOING
123	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5	ROAD TRANSPORT AND HIGHWAYS	11/2025	11/2025	12/2022	750.81	750.81	22.05	ONGOING
124	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH	ROAD TRANSPORT AND HIGHWAYS	11/2025	11/2025	12/2022	992.89	992.89	28.26	ONGOING
125	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM.	ROAD TRANSPORT AND HIGHWAYS	10/2025	10/2025	12/2022	1058.9	1058.9	28.29	ONGOING
126	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000	ROAD TRANSPORT AND HIGHWAYS	10/2025	10/2025	02/2023	1253.24	1253.24	68.5	ONGOING
127	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM.	ROAD TRANSPORT AND HIGHWAYS	10/2025	10/2025	02/2023	1200.42	1200.42	56.81	ONGOING

128	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA	ROAD TRANSPORT AND HIGHWAYS	11/2025	11/2025	01/2023	956.14	956.14	18.72	ONGOING
129	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTLA 196.000 KM. PACK	ROAD TRANSPORT AND HIGHWAYS	10/2025	10/2025	02/2023	909.02	909.02	27.25	ONGOING
130	4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67	ROAD TRANSPORT AND HIGHWAYS	07/2025	07/2025	05/2022	1063.72	1063.72	170.67	ONGOING
131	CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250	ROAD TRANSPORT AND HIGHWAYS	08/2025	08/2025	05/2023	648.75	648.75	0	ONGOING
132	FORMATION OF BYPASS ROAD TO KADIRI TOWN FROM ON NH42	ROAD TRANSPORT AND HIGHWAYS	09/2023	12/2023	06/2020	220.66	220.66	147.14	ONGOING
133	4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH	ROAD TRANSPORT AND HIGHWAYS	02/2025	02/2025	03/2022	536	536	157.79	ONGOING
134	2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342	ROAD TRANSPORT AND HIGHWAYS	09/2024	09/2024	03/2022	401.72	401.72	82.84	ONGOING

135	MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE	ROAD TRANSPORT AND HIGHWAYS	12/2024	12/2024	12/2021	480.1	480.1	211.68	ONGOING
136	NH440 RAYACHOTY TOVEMPALLI 2LPS	ROAD TRANSPORT AND HIGHWAYS	05/2024	05/2024	12/2021	439.82	439.82	112.56	ONGOING
137	4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67	ROAD TRANSPORT AND HIGHWAYS	08/2025	08/2025	03/2022	724.17	724.17	124.01	ONGOING
138	NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS	ROAD TRANSPORT AND HIGHWAYS	09/2023	12/2024	03/2020	529.24	529.24	196.34	ONGOING
139	2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION	ROAD TRANSPORT AND HIGHWAYS	07/2024	07/2024	03/2021	423.67	423.67	105.59	ONGOING
140	NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS	ROAD TRANSPORT AND HIGHWAYS	03/2024	03/2024	12/2021	277.3	277.3	24.81	ONGOING
141	NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS	ROAD TRANSPORT AND HIGHWAYS	02/2025	02/2025	03/2021	369.81	369.81	108.07	ONGOING

142	NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS	ROAD TRANSPORT AND HIGHWAYS	01/2025	01/2025	01/2022	403.22	403.22	91.69	ONGOING
143	NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409	ROAD TRANSPORT AND HIGHWAYS	08/2025	08/2025	03/2022	285.5	285.5	21.17	ONGOING
144	NH-30-BHADRACHALAM TO KONTA SECTION 2LPS	ROAD TRANSPORT AND HIGHWAYS	09/2024	09/2024	12/2021	388.71	388.71	129.93	ONGOING
145	WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820	ROAD TRANSPORT AND HIGHWAYS	01/2025	01/2025	03/2022	568.12	568.12	133.4	ONGOING
146	GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700	ROAD TRANSPORT AND HIGHWAYS	05/2025	05/2025	03/2022	317.22	317.22	38.78	ONGOING
147	2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E	ROAD TRANSPORT AND HIGHWAYS	09/2023	03/2024	08/2020	296.66	296.66	156.02	ONGOING
148	2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E	ROAD TRANSPORT AND HIGHWAYS	07/2024	07/2024	08/2020	349.29	349.29	65.77	ONGOING
149	2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E	ROAD TRANSPORT AND HIGHWAYS	10/2024	10/2024	08/2020	311.22	311.22	39.94	ONGOING

150	4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G	ROAD TRANSPORT AND HIGHWAYS	09/2025	09/2025	03/2022	839.98	839.98	76.63	ONGOING
151	CONSTRUCTION OF NIT AP PHASE 1A AT TADEPALLIGUIDEM AP	URBAN DEVELOPMENT	03/2019	N.A.	01/2018	206.58	206.58	185.84	COMPLETED
152	C/O PERMANENT CAMPUS FOR NITAP UNDER PHASE 1B AT TADEPALLIGUIDEM, A.P.	DEPARTMENT OF HIGHER EDUCATION	09/2020	N.A.	02/2019	186	210.6	206.2	COMPLETED
153	CONSTRUCTION OF NEW NACIN CAMPUS, PALASAMIDRAM, ANDHRA PRADESH	URBAN DEVELOPMENT	08/2024	08/2024	02/2022	702.47	702.47	1.16	DROPPED
154	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE	DEPARTMENT OF HIGHER EDUCATION	06/2020	06/2020	02/2019	655.34	655.34	689.31	ONGOING
155	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRICT	DEPARTMENT OF HIGHER EDUCATION	09/2022	12/2023	09/2019	588.72	588.72	503.11	ONGOING