

GOVERNMENT OF INDIA  
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS  
**RAJYA SABHA**  
**UNSTARRED QUESTION NO-1993**  
ANSWERED ON-20/12/2023

**NHAI PROJECTS IN PUNJAB**

1993. SHRI VIKRAMJIT SINGH SAHNEY:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) the details of status and targeted dates of completion of works taken up by the National Highways Authority of India (NHAI) in the State of Punjab, project-wise;
- (b) the details of total works taken up by NHAI, State-wise, for the last five years, including Punjab;
- (c) the details of amount borne by various State Governments for the works taken up by NHAI during the last five years; and
- (d) the details of length of road NHAI has completed during the last five years, State-wise details thereof, project-wise for Punjab?

**ANSWER**

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

- (a) Details enclosed at Annexure-A.
- (b) Details enclosed at at Annexure-B.
- (c) Details of amount received from various state Govts for the work taken up by NHAI during last 5 years upto Nov 2023 is as under:

State	Amount in Rs. Cr
Delhi (shared by DDA)	2677.60
Uttar Pradesh	1200.00
Kerala	1278.41
Telangana	100.00

- (d) Details enclosed at Annexure C.

ANNEXURE REFERRED TO IN REPLY TO PART (a) OF RAJYA SABHA UNSTARRED QUESTION NO. 1993 ANSWERED ON 20.12.2023 ASKED BY SHRI VIKRAMJIT SINGH SAHNEY REGARDING NHAI PROJECTS IN PUNJAB.

**Details of projects under implementation in the State of Punjab**

S. No.	Project Name	Total Length ( Km)	Awarded Cost RS( Cr)	Total Capital Cost RS( Cr)	LOA Date	Start / Appointed Date	Completion Schedule as per contract	Likely Completion	Remarks/ Project Status
1	4 Laning of Fazilka to Abohar section of NH-07 including construction of Greenfield Abohar & Fazilka Bypasses on HAM Mode	44.96	1198.91	1409.88	23/03/2023	NA	NA	NA	Awarded, Not Appointed
2	6 Laning of Amritsar-Bathinda Greenfield section from Jn. with Moga Jalandhar road (NH-703) near Dharamkot to Jn. with Bhagta Bhai Ka-Bhadaur Road near Dyalpura Bhai Ka from km 39.000 to km 93.000 of NH-754A (Pkg-2) on HAM mode	54	1275	1801.37	23/09/2021	NA	NA	NA	Awarded, Not Appointed
3	4 laning of Delhi-Amritsar-Katra Expressway (Phase-I Spur-II) from Junction with Kapurthala- TarnTaran road(NH703AA) near Goinwal Sahib to Junction with AmritsarJalandhar road (NH-3) near Bhishambarpura [Km 41+000 to Km 71+000 of Amritsar connectivity] on EPC mode	30	1071	1858.67	12/05/2021	NA	NA	NA	Awarded, Not Appointed

4	2L/4L of Hoshiarpur to Una section including Hoshiarpur Bypass of NH 503A on EP C mode	27.923	243.13	571.34	29/03/2023	NA	NA	NA	Awarded, Not Appointed
5	4/6L Greenfield Ludhiana–Rupnagar Highway from Jn. with NE-5 village near to Manewal (Ludhiana) to Jn. with NH-205 near Bheora Village (Rupnagar) from Km 37.7 to Km 66.0 i/c spur to Kharar with Ludhiana bypass from Km 0.0 to Km 18.5 of NH-205K(Pkg-2) on HAM mode	47.24	1035	1488.23	31/12/2021	NA	NA	NA	Awarded, Not Appointed
6	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-XII) from Junction with Amritsar-Mehta-SriHargobindpur-Tanda road (NH-503A) near Sri Hargobindpur to Junction with Pathankot-Gurdaspur road (NH-54) near Gurdaspur (Km 362+420 to km 397+700) on EP C mode	35.28	853.66	1734.18	23/04/2021	NA	NA	NA	Awarded, Not Appointed
7	2/4 laning of Ghoman-Tanda section of NH-503A on HAM mode	31.5	639	818.41	31/03/2022	NA	NA	NA	Awarded, Not Appointed
8	6L Amritsar-Bathinda Greenfield section from Jn. with Bhagta Bhai Ka-Bhadaur Road near Dyalpura Bhai Ka to Jn. with Mandi Dabwali Bathinda Road on NH-54 near Sangat Kalan from km 93.000 to km	61.866	1400	2029.17	22/09/2021	NA	NA	NA	Awarded, Not Appointed

	154.866 of NH-754A (Pkg-3) on HAM mode								
9	6L Access Controlled Ludhiana-Bathinda Greenfield highway from Jn. with Moga-Barnala Road (NH-703) near village Tallewal to Jn. with Delhi-Katra Expressway (NE-5) near Ludhiana (village Ballawal) from Km 30.300 to Km 75.543 of NH-754AD (Pkg-2) on HAM mode	45.243	917	1555.13	09/11/2021	NA	NA	NA	Awarded, Not Appointed
10	6 Laning of Southern Ludhiana bypass connecting NE-5 and NH-44 on HAM mode	25.24	702	956.94	02/06/2022	NA	NA	NA	Awarded, Not Appointed
11	4 Laning of Phagwara - Hoshiarpur section of NH-344B on HAM mode	48.622	1056	1196.38	29/03/2023	NA	NA	NA	Awarded, Not Appointed
12	6L of Ambala-Chandigarh greenfield section from Km. 0.000 to Km. 25.000 with 4L spur to Lalru from Km. 0.000 to Km. 5.828 & spur to PR-7 road from Km. 0.000 to Km. 11.157 on HAM mode	30.828	941.59	1641.66	14/12/2022	12/10/2023	12/10/2025	12/10/2025	Under Construction
13	6L Access Controlled Ludhiana-Bathinda Greenfield highway from Jn. with Amritsar-Bathinda Greenfield Road (NH-754A) near Rampura Phul to Jn. with Moga-Barnala R	30.3	658	906.51	11/11/2021	14/09/2023	12/09/2025	12/09/2025	Under Construction

	oad (NH-703) near village Tallewal from Km 0.0 to Km 30.3 of NH-754AD (Pkg-1) on HAM mode								
14	6L of Jodhpur Romana (Bathinda) - Mandi Dabwali (Punjab Haryana Border) section of NH-54 from km . 0.000 to km. 27.400 of NH-54 on HAM mode	27.4	621	789.26	26/02/2021	11/08/2023	10/08/2025	10/08/2025	Under Construction
15	4L of existing Beas – Baba Bakala - Dera Baba Nanak Section from start of Batala Bypass till intersection with Ajnala Gurdaspur Highway (NH 354) near Dera Baba Nanak ( from Km. 31.300 to Km. 69.100 ) with Additional batala Bypass (Pkg-II)	47.8	519.79	1003.38	31/03/2022	22/06/2023	21/06/2025	21/06/2025	Under Construction
16	4L of Beas-Mehta-Batala-Dera Baba Nanak from intersection with Jalandhar-Amritsar Highway (NH-3) near Beas till start of Batala Bypass near Village Achhal (from Km. 0.000 to Km. 31.300) (Pkg-1) on EPC mode	31.3	440	809.51	25/03/2022	22/06/2023	21/06/2025	21/06/2025	Under Construction
17	Delhi-Amritsar-Katra Expressway (Phase-I Spur-I) from Jn. with Kapurthala - Sultanpur Lodhi Road (NH-703A) near Isharwal village to Jn. with Kapurthala - Tarn Taran road (NH-703AA) near	17	973.77	2165.23	25/03/2022	17/04/2023	17/04/2026	16/04/2026	Under Construction

	Goinwal Sahib [ Km 24+000 to Km 41+000 of Amritsar connectivity] on EPC mode								
18	4L of Greenfield section from Sirhind to Mohali section of NH-205 AG on EPC mode	27.37	679	1237.65	16/12/2022	08/05/2023	07/05/2025	06/05/2025	Under Construction
19	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-VIII) from Junction with Ludhiana-Malerkotla (SH-11) near Bhogiwal village to Junction with Ludhiana-Moga road (NH-5) near Mullanpur Dakh (Km 225+770 to km 260+860) on EPC mode	35.09	989.66	1895.74	12/07/2021	15/03/2023	14/03/2025	13/03/2025	Under Construction
20	4/6L Greenfield Ludhiana-Rupnagar highway from Jn. with NE-5 village near to Maneval(Ludhiana) to Jn. with NH-205 near Bheora Village (Rupnagar) from Km 66.0 to Km 91.0 i/c spur to Kharar from Km 0.0 to Km 19.5 with Ludhiana bypass of NH-205K (Pkg-3) on HAM mode	43.26	1107	1501.02	22/12/2021	06/02/2023	15/02/2025	31/08/2024	Under Construction
21	4/6L Greenfield Ludhiana- Rupnagar highway from Jn. with NE-5 village near to Maneval(Ludhiana) to Jn. with NH-205 near Bheora Village (Rupnagar) fro	37.7	951	1368.91	30/09/2021	12/12/2022	10/12/2024	10/12/2024	Under Construction

	m Km. 0.00 to Km. 37.7 including spur to Kharar with Ludhiana bypass of NH-205K (Pkg-1) on HAM mode								
22	Development of 6L (Greenfield) Jalandhar Bypass starting from Kahlwan (NH-03) ending at Kang Sahbu (NH-703) via Sarmastpur (NH-44) - Madara (NH-03) - Khajurla (NH-44)	46.5	1365	1754.84	30/09/2021	15/01/2023	14/01/2025	14/01/2025	Under Construction
23	4L Greenfield (a) Malout bypass from ch. Km 44.500 to ch. Km 35.500 on NH-07 and Ch. Km 0.000 to Km 6.984 on NH-09 (b)Mandi Dabwali Bypass from Ch. 38.450 Km to Km 27.910 (Pkg-02)	24.934	337.16	646.42	28/03/2022	31/12/2022	01/07/2024	01/07/2024	Under Construction
24	Moga - Bagha Purana - Bajakhana from km. 0.00 to km. 43.32 section of NH-105B on HAM mode	43.32	574.69	864.23	31/12/2021	31/12/2022	30/12/2024	30/12/2024	Under Construction
25	6L Amritsar-Bathinda Greenfield section from village Tiba on NE-5A to Jn. with Moga Jalandhar road (NH-703) near Dharankot from km 0.000 to km 39.000 of NH-754A (Pkg-1) on HAM mode	39	927	1229.38	23/09/2021	14/11/2022	13/11/2024	13/11/2024	Under Construction
26	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-XI) from Junction with Jalandhar - Kapurthala road (NH-703A) near khojewal village to Jun	43.02	1269.96	2175.35	28/05/2021	15/11/2022	14/11/2024	13/11/2024	Under Construction

	ction with Amritsar-Mehta-SriHargobindpur-Tanda road (NH-503A) near SriHargobindpur (Km 319+400 to km 362+420) on EPC mode								
27	Delhi-Amritsar-Katra Expressway (Phase-I Spur-III) from Junction with Amritsar-Jalandhar road (NH-3) near Bishambarpura to Junction with Amritsar-Anjala road (NH-354) near Amritsar Airport [Km 71+000 to Km 99+000 of Amritsar connectivity] on EPC mode	28	925.03	1641.75	12/08/2021	09/11/2022	26/10/2024	26/10/2024	Under Construction
28	6L of IT City Chowk to Kurali Chandigarh Road section of NH-205A on EPC mode	31.23	726	1525.31	12/07/2021	10/10/2022	09/10/2024	09/09/2024	Under Construction
29	Construction of 4L Amritsar Bypass (Pkg III) from km. 71.496 to km. 105.158 section of NH-354 on EPC mode	49.944	741	1474.77	10/05/2021	31/08/2022	30/08/2024	30/08/2024	Under Construction
30	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-IX) from Junction with Ludhiana-Moga road (NH-5) near Mullanpur Daska to Junction with Jalandhar - Moga road (NH-703) near Kang Sahibu village (Km 260+860 to km 303+900) on EPC mode	43.04	1234.4	1851.47	20/04/2021	18/07/2022	16/07/2024	16/07/2024	Under Construction

31	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-X) from Jn. with Jalandhar - Moga road (NH-703) to Jn. with Jalandhar-Kapurthala road (NH-703A) and to Jn. with Kapurthala - Sultanpur Lodhi road (NH-703A) (km 0+00 to km 24+000 to Amritsar connectivity) on EPC mode	39.5	1094.46	2177.54	28/05/2021	11/07/2022	10/07/2024	09/07/2024	Under Construction
32	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-VII) from Junction with Patiala-Bathinda road (NH-7) near Bhawanigarh to Junction with Ludhiana-Malerkotla (SH-11) near Bhogiwala village (Km 188+830 to km 225+770) on EPC mode	36.94	881	1759.82	20/07/2021	11/07/2022	09/07/2024	09/07/2024	Under Construction
33	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-VI) from Junction with Patiala-Samana-Patran road (SH-10) near Ghagga village to Junction with Patiala-Bathinda road (NH-7) near Bhawanigarh (Km 157+250 to Km 188+830) on EPC mode	30.91	733	1646.71	12/07/2021	23/05/2022	13/12/2023	13/12/2023	Under Construction likely completion in CFY
34	4L of Amritsar-Ghoman - Tanda - Una Section from Km 8.270 to Km 54.000 of NH-503A (Package-I) on HAM mode	45.33	735	857.91	22/03/2021	20/06/2022	19/06/2024	19/06/2024	Under Construction

35	Amritsar(airport Junction) - Ramdas from km. 100.835 to km. 139.813 (Pkg - IV) section of NH-354 on HAM mode	39.165	243	524.88	31/03/2021	16/03/2022	17/09/2023	15/12/2023	Under Construction likely completion in CFY
36	4 laning of Malout - Abohar - Sadhuwali section of NH-7 on HAM mode	65	918	891.52	31/03/2021	06/01/2022	06/01/2024	12/12/2023	PCC/PCOD issued on 06/06/2023 likely completion in CFY
37	4L Elevated section from Samrala Chowk (Km. 0.000) to Ludhiana Municipal Limit (Km. 12.951) of NH-95 in Punjab on EPC mode	12.95	756.27	873.37	31/03/2017	10/10/2017	07/04/2020	31/12/2023	Under Construction likely completion in CFY

ANNEXURE REFERRED TO IN REPLY TO PART (b) OF RAJYA SABHA UNSTARRED QUESTION NO. 1993 ANSWERED ON 20.12.2023 ASKED BY SHRI VIKRAMJIT SINGH SAHNEY REGARDING NHAI PROJECTS IN PUNJAB.

**State wise details of the works awarded during 2018-19 till 2022-23 by the National Highways Authority of India (NHAI)**

• **Projects Awarded during 2018-19**

State	Total Length (km)	No. of Projects	Sum of Capital Cost (Rs. Cr.)
Andhra Pradesh	43.8	2	1526.9
Bihar	68.6	1	356.68
Delhi	86.15	5	6216.1
Gujarat	73.39	2	1112.22
Haryana	421.47	15	16415.26
Jharkhand	206.58	5	2520.87
Karnataka	166.995	3	3780.76
Kerala	5.32	2	334.74
Madhya Pradesh	107.76	2	1497.85
Maharashtra	175.3	12	4799.12
Punjab	6.76	2	429.79
Rajasthan	174.16	6	4813.66
Tamil Nadu	358.07	9	9778.61
Telangana	100.626	2	2915.89
Uttar Pradesh	138.79	3	2214.44
Uttarakhand	37.15	2	593
Uttaranchal	1.05	1	56.91
West Bengal	55.76	2	2170.11
<b>Grand Total</b>	<b>2227.731</b>	<b>76</b>	<b>61532.91</b>

• **Projects Awarded during 2019-20**

State	Total Length (km)	No. of Projects	Sum of Capital Cost (Rs. Cr.)
Andhra Pradesh	79.1	4	2924.75
Bihar	13.3	1	1199.58
Chhattisgarh	42.86	2	993.08
Delhi	8.4	2	2086.04
Gujarat	22.5	1	1121.58
Haryana	202.88	8	7869.75
Himachal Pradesh	30.66	1	1088.71
Jammu and Kashmir	5.87	2	493.06
Karnataka	48.52	1	1055.36
Madhya Pradesh	319.395	10	11395.89
Maharashtra	558.61	16	10514.07

Punjab	38.67	1	453.83
Rajasthan	603.448	21	17011.9
Tamil Nadu	341.12	6	4231.83
Telangana	40	1	1346.86
Uttar Pradesh	703.86	11	14228.56
Uttarakhand	80.06	3	595.32
West Bengal	71.72	2	2487.24
<b>Grand Total</b>	<b>3210.973</b>	<b>93</b>	<b>81097.41</b>

- **Projects Awarded during 2020-21**

State	Total Length (km)	No. of projects	Sum of Capital Cost Rs. (Cr.)
Andhra Pradesh	91.406	4	2706.29
Bihar	647.447	15	20770.85
Chhattisgarh	108.4	2	2853.13
Delhi	9	1	1467.44
Gujarat	683.326	20	24345.6
Haryana	269.52	9	11534.99
Himachal Pradesh	76.45	2	3719.51
Jammu and Kashmir	41.7	1	2919.96
Jharkhand	145.385	4	4509.22
Karnataka	346.279	11	13975.9
Kerala	264.852	8	20540.27
Madhya Pradesh	374.31	10	6106.47
Maharashtra	657.611	18	20919.56
Odisha	131.339	5	3052.23
Punjab	199.595	5	3430.42
Rajasthan	166.199	8	9695.79
Tamil Nadu	243.743	7	6398.54
Telangana	84.4	2	2221.05
Uttar Pradesh	205.694	5	8132.07
Uttarakhand	19.785	3	1995.6
West Bengal	131.58	2	4266.65
<b>Grand Total</b>	<b>4898.021</b>	<b>142</b>	<b>175561.54</b>

- **Projects Awarded during 2021-22**

State	Total Length (km)	No. of Projects	Sum of Capital Cost (Rs. Cr.)
Andhra Pradesh	460.402	17	15829.25
Assam	65.678	2	2369.31
Bihar	324.269	11	17562.93
Chhattisgarh	124.661	3	4174.09
Delhi	60.86	5	7196.32
Gujarat	353.78	9	12728.44
Haryana	84.94	4	3647.74
Himachal Pradesh	119.565	6	5519.05
Jammu and Kashmir	173.734	12	12762.54
Jharkhand	66.2	5	2805.93
Karnataka	544.022	12	12744.02

Kerala	255.13	8	24938.55
Madhya Pradesh	483.821	13	10059.78
Maharashtra	446.494	16	23582.63
Odisha	117.588	6	5233.21
Punjab	1013.983	31	39683.05
Rajasthan	199.093	3	3045.25
Tamil Nadu	254.855	9	10776.47
Telangana	240.297	8	5958.23
Uttar Pradesh	830.567	26	24217.26
Uttarakhand	75.005	4	4042.04
West Bengal	10.905	2	557.55
<b>Grand Total</b>	<b>6305.849</b>	<b>212</b>	<b>249433.64</b>

- **Projects Awarded during 2022-23**

State	Total Length (km)	No. of Projects	Sum of Capital Cost (Rs. Cr.)
Andhra Pradesh	844.611	32	29001.15
Assam	22.204	5	738.47
Bihar	350.881	11	21736.18
Chhattisgarh	179.775	3	4550.52
Gujarat	140	3	1716.49
Haryana	356.098	18	14209.54
Himachal Pradesh	82.695	6	7605.82
Jammu and Kashmir	101.472	5	4719.82
Jharkhand	441.545	11	15404.45
Karnataka	418.675	16	14245.55
Kerala	137.636	2	3616.99
Madhya Pradesh	524.222	16	12423.13
Maharashtra	323.122	12	7836.84
Meghalaya	0.275	1	1
Odisha	76.517	12	3115.38
Punjab	260.233	16	7014.85
Rajasthan	338.325	6	4184.7
Tamil Nadu	162.146	8	2157.93
Telangana	380.291	15	12225.06
Uttar Pradesh	739.749	27	34573.41
Uttarakhand	115.32	8	3866.71
West Bengal	7	1	1212.56
<b>Grand Total</b>	<b>6002.792</b>	<b>234</b>	<b>206156.55</b>

ANNEXURE REFERRED TO IN REPLY TO PART (d) OF RAJYA SABHA UNSTARRED QUESTION NO. 1993 ANSWERED ON 20.12.2023 ASKED BY SHRI VIKRAMJIT SINGH SAHNEY REGARDING NHAI PROJECTS IN PUNJAB.

**Details of length of road NHAI has completed during the last five years**

State	Length completed/constructed in km				
	2018-19	2019-20	2020-21	2021-22	2022-23
Andhra Pradesh	113.28	253.09	151.28	80	128.61
Assam	1.53	2.2	33.19	29	15.44
Bihar	95.38	45.68	179.19	275	414.55
Chhattisgarh	39.1	30.06	35.87	66	51.36
Delhi	50.04	28.82	20.37	5	42.87
Gujarat	189.58	201.92	155.4	201	384.41
Haryana	160.23	235.2	380.13	284	297.83
Himachal Pradesh	39.11	34.215	45.3	42	49.4
Jammu and Kashmir	16.23	7.92	33.56	71	58.08
Jharkhand	130.93	197	117.11	55	71.8
Karnataka	270.25	278.71	246.24	212.69	277.25
Kerala	8.29	13.1	17.79	13	117.87
Madhya Pradesh	357.92	247.395	188.57	468.74	477.317
Maharashtra	392.04	370.36	465.7	584.04	543.4
Meghalaya	0.65	0	0	0	10.6
Odisha	129.94	302.44	380.31	230	231.76
Punjab	120.23	114.77	63.59	33	174.42
Rajasthan	475.83	874.99	525.75	558.66	414.59
Tamil Nadu	82.16	103.19	304.39	285	406.836
Telangana	39.24	48.36	84.6	108	99.55
Uttar Pradesh	400.27	394.03	551.94	625.79	474.9
Uttarakhand	104.63	115.84	145.7	44	30.18
West Bengal	46.72	80.186	92.18	61	109.386
<b>Grand Total</b>	<b>3263.58</b>	<b>3979.476</b>	<b>4218.16</b>	4331.92	4882.409

**Project wise length Completed in the state of Punjab**

**Length completed during 2018-19**

S.No	Project Name	Length Constructed (km)
1	6 laning of Jalandhar - Amritsar Section of NH-1 from Km.387.100 to Km.407.100 on EPC mode	2.5
2	2/ 4 laning of Khemkaran to Gurdaspur (Package-II) [Khemkaran to start of Amritsar Bypass] on EPC mode	45
3	Work of 4L/2L PS Khemkaran to Gurdaspur (Package-V) [Ramdas to Gurdaspur] on EPC mode	2
4	4 laning of Phagwara -Roopnagar (NH-344A) on Ham mode	37
5	4 laning of Laddowal Bypass (Km. 0.000) to (Km. 17.041) Linking with NH-95 with NH-1 Via Laddowal Seed Farm of NH-95 in Punjab on HAM mode	3.5
6	4 laning of Ludhiana (Km. 92.000) to Talwandi Section (Km. 170.000) of NH-95 in Punjab on BOT toll	1.21
7	4 laning of Talwandi-Ferozepur on EPC mode	1.97

8	Kharar Km. 10.185 (Design Chainage) to Samrala Chowk, Ludhiana Km 86.199 (Design Chainage) In the State Of Punjab on HAM mode	26.65
9	4 laning of Kharar(km15.765) to Kurali(kn29.90) oh NH-205 in Punjabon EPC mode	0.4

**Length completed during 2019-20**

Sr No	Project Name	Length Constructed (km)
1	2L PS/4L of Khemkaran to Gurdaspur (Package-II) [Khemkaran to start of Amritsar Bypass] from km. 22.673 to km. 71.496 on EPC mode	3.2
2	2L PS/4L of Khemkaran to Gurdaspur (Package-V) [Ramdas to Gurdaspur] km 140.00 - km 187.492 and 4.19 km CoS (Kartarpur Corridor) on EPC mode	42.5
3	4L of Phagwara -Rupnagar from km. 0.00 to km. 80.82 of NH-344A on HAM mode	33
4	4/6 laning of Kharar Km. 10.185 (Design Chainage) to Samrala Chowk, Ludhiana Km 86.199 (Design Chainage) In the State Of Punjab on HAM mode	15.9
5	4 laning of Laddowal Bypass (Km. 0.000) to (Km. 17.041) Linking with NH-95 with NH-1 Via Laddowal Seed Farm of NH-95 in Punjab on HAM mode	7
6	4 laning of Ludhiana (Km. 92.000) to Talwandi Section (Km. 170.000) of NH-95 in Punjab o BOT toll	0.17
7	4/6 laning of Samrala Chowk (Km. 0.000) to (Km. 12.951) of NH-95 in Punjab on EPC mode	1.5
8	4 laning of Talwandi – Ferozepur on EPC mode	11.5

**Length completed during 2020-21**

Sr No	Project Name	Length Constructed (km)
1	2L PS/4L of Khemkaran to Gurdaspur (Package-II) [Khemkaran to start of Amritsar Bypass] from km. 22.673 to km. 71.496 on EPC mode	0
2	2L PS/4L of Khemkaran to Gurdaspur (Package-V) [Ramdas to Gurdaspur] km 140.00 - km 187.492 and 4.19 km CoS (Kartarpur Corridor) on EPC mode	5.24
3	4 laning of Bhatinda - Malout from km. 0.00 to km. 38.642 on EPC mode	25.23
4	4 laning of Chandigarh (km.0.000) to Kharar (km10.185) of NH-21 and NH-95 in Punjab on EPC mode	7.94
5	4/6 laning of Kharar Km. 10.185 (Design Chainage) to Samrala Chowk, Ludhiana Km 86.199 (Design Chainage) In the State Of Punjab on HAM mode	2.67
6	4L of Phagwara -Rupnagar from km. 0.00 to km. 80.82 of NH-344A on HAM mode	2.2
7	Elevated structure including appraoches from km.352+675 to km.354+430 and VUP at km.355+400 including approaches at Phagwara City on EPC mode	2.55
8	4L Elevated section from Samrala Chowk (Km. 0.000) to Ludhiana Municipal Limit (Km. 12.951) of NH-95 in Punjab on EPC mode	2.86
9	Laddowal Bypass (Km. 0.000) to (Km. 17.041) Linking with NH-95 with NH-1 Via Laddowal Seed Farm of NH-95 in Punjab on Ham mode	6.54
10	4 laning of Talwandi – Ferozepur section on EPC mode	8.36

**Length completed during 2021-22**

Sr. No.	Project Name	Length Constructed (Km)
1	Development of Malout - Abohar – Sadhuwali on HAM mode	16
2	4L of Malout-Mandi Dabwali section (Pkg-01) [Danewala at km 7.000 to Mandi Dabwali at km 29.500] of NH-09 on EPC mode	2
3	Bhatinda - Malout from km. 0.00 to km. 38.642	12.18
4	4L Elevated section from Samrala Chowk (Km. 0.000) to Ludhiana Municipal Limit (Km. 12.951) of NH-95 in Punjab on EPC mode	1.24
5	Development/upgradation of Talwandi – Ferozepur on EPC mode	0.99
6	Kharar Km. 10.185 (Design Chainage) to Samrala Chowk, Ludhiana Km 86.199 (Design Chainage) on Ham mode	0.33
7	4L of Phagwara -Rupnagar from km. 0.00 to km. 80.82 of NH-344A on HAM mode	0.32

**Length completed during 2022-23**

Sr. No.	Project Name	Length Constructed (Km.)
1	Flyover at km 315.200 & entry ramp from km 320.300 to km 321.200 i/c FOB at km 320.840 and construction of Additional 2L on both sides of existing 4L ROB at km 311.865 along with approaches and VUP at km 311.770 along with improvement of NH-44	3.5
2	Amritsar Bypass (Pkg III) from km. 71.496 to km. 105.158	8.6
3	Amritsar(airport Junction) - Ramdas from km. 100.835 to km. 139.813 (Pkg - IV)	23.5
4	4L of Amritsar-Ghoman - Tanda - Una Section from Km 8.270 to Km 54.000 of NH-503A (Package-I)	4.1
5	Construction of VUP, widening of existing Minor Bridge including Construction of new Service Road at Loharaka crossing at km 462.339 of NH-03	0.1
6	Construction of 6L Flyover at km 417.374 and 6L VUP at Km 416.700 i/c construction of new service road at location of flyover and VUP on Jalandhar-Amritsar section of NH-03 for rectification of Blackspots	0.1
	6L Elevated highway including LVUP/VUP at Junction of Amritsar - Tanda section from Km. 39.220 to Km 40.910 of NH-03 (Blackspot)	0.1
7	6L of existing Taran Taran flyover to Golden Gate stretch of NH-03 inc. 6L flyover at Km 446.590 (in front of best price) & Km 448.100 (in front of the Daboorja Road) and VUP at Km 448.590 and Major bridge at Km 445.957 for Blackspot rectification	2.1
8	6L elevated structure in Rayya at km 419.690 of NH-03 with service road on both sides including approaches for rectification of blackspots	1.5
9	6L flyover at existing km 430.625 near Tangra town and 6L VUP at existing km 435.170 near Mallian town inc. construction of new service road at location of flyover & VUP for blackspot rectification of NH-03	1.1
10	Moga - Bagha Purana - Bajakhana from km. 0.00 to km. 43.32	4
11	Malout - Abohar - Sadhuwali	44.5
12	4L of Malout-Mandi Dabwali section (Pkg-01) [Danewala at km 7.000 to Mandi Dabwali at km 29.500] of NH-09	20

13	4L Greenfield (a) Malout bypass from ch. Km 44.500 to ch. Km 35.500 on NH-07 and Ch. Km 0.000 to Km 6.984 on NH-09 (b)Mandi Dabwali Bypass from Ch. 38.450 Km to Km 27.910 (Pkg-02)	9.5
14	Bhatinda - Malout from km. 0.00 to km. 38.642	1
15	Kharar Km. 10.185 (Design Chainage) to Samrala Chowk, Ludhiana Km 86.199 (Design Chainage) In the State Of Punjab	0.4
16	4/6L Greenfield Ludhianaâ€“Rupnagar highway from Jn. with NE-5 village near to Manewal(Ludhiana) to Jn. with NH-205 near Bheora Village (Rupnagar) from Km 66.0 to Km 91.0 i/c spur to Kharar from Km 0.0 to Km 19.5 with Ludhiana bypass of NH-205K (Pkg-3)	0.4
17	6L of IT City Chowk to Kurali Chandigarh Road	3.4
18	Construction of 4L VUP at Km. 34.420, Flyover at Km. 35.940 and 2 nos. of FOB at Km. 34.890 & Km. 37.045 on Ambala-Chandigarh section (from Km. 33.800 to Km. 37.100)of NH-152	0.9
19	Rectification of Blackspot by Construction of 4L VUP at km 39.960, flyover at km 40.320 and km 46.630 between km 39.300 to km 47.170 in Kurali-Kiratpur section of old NH-21 (new NH-205)	1
20	Construction of LVUP at Dhakoli Junction at Km.39.784 of Ambala Chandigarh Section on NH-152	0
21	6L Amritsar-Bathinda Greenfield section from village Tiba on NE-5A to Jn. with Moga Jalandhar road (NH-703) near Dharamkot from km 0.000 to km 39.000 of NH-754A (Pkg-1)	1.5
22	4L Elevated section from Samrala Chowk (Km. 0.000) to Ludhiana Municipal Limit (Km. 12.951) of NH-95 in Punjab	4.61
23	4/6 laning of Ludhiana Talwandi section of old NH-95 (new NH-05) from km 92.000 to 170.000 (length-78km) in the State of Punjab to be executed on BOT (Toll) on DBFOT basis under NHDP Phase - Balance work of Project Highway	6.55
24	2L/4L Flyover at existing km.6.00 at Bharat Nagar Junction with 4L flyover towards ISBT from km.5.302 and 2L ramp towards railway station from km.5.240 (Back chainage) i/c resurfacing/construction of existing service road of NH-05	0.46
25	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-VII) from Junction with Patiala-Bathinda road (NH-7) near Bhawanigarh to Junction with Ludhiana-Malerhkotla (SH-11) near Bhogiwal village (Km 188+830 to km 225+770)	13
26	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-VI) from Junction with Patiala-Samana-Patran road (SH-10) near Ghagga village to Junction with Patiala-Bathinda road (NH-7) near Bhawanigarh (Km 157+250 to Km 188+830)	12
27	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-IX) from Junction with Ludhiana-Moga road (NH-5) near Mullanpur Dakha to Junction with Jalandhar - Moga road (NH-703) near Kang Sahibu village (Km 260+860 to km 303+900)	2
28	Delhi-Amritsar-Katra Expressway (Phase-I Pkg-X) from Jn. with Jalandhar - Moga road (NH-703) to Jn. with Jalandhar-Kapurthala road (NH-703A) and to Jn. with Kapurthala - Sultanpur Lodhi road (NH-703A) (km 0+00 to km 24+000 to Amritsar connectivity)	3
29	4L LVUP alongwith approaches between existing km 172.500 to Km 174.000 on Barnala-Bathinda Section of old NH-64 (new NH-07)	1.5

\*\*\*\*\*