

GOVERNMENT OF INDIA  
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS  
**RAJYA SABHA**  
**UNSTARRED QUESTION NO-2003**  
ANSWERED ON-20/12/2023

**ROAD PROJECTS UNDER THE BHARATMALA PARIYOJANA**

2003. SHRI LAHAR SINGH SIROYA:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) the details of the ongoing and pending projects, targets fixed for Karnataka, under the Bharatmala Pariyojana; and
- (b) the details of targets achieved (in Kms) so far and the funds spent thereon in Karnataka?

**ANSWER**

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS  
(SHRI NITIN JAIRAM GADKARI)

- (a) and (b) Details are annexed.

**ANNEXURE**

ANNEXURE REFERRED TO IN REPLY TO PART (a) AND (b) OF RAJYA SABHA UNSTARRED QUESTION NO. 2003 ANSWERED ON 20.12.2023 ASKED BY SHRI LAHAR SINGH SIROYA REGARDING ROAD PROJECTS UNDER THE BHARATMALA PARIYOJANA.

Ongoing Projects under Bharatmala in the state of Karnataka								
Sr. No.	Name of Project	Sanction Cost (Rs. in Cr.)	Date of Sanction	Length (Km)	Length competed upto Nov, 2023 (in Km.)	Date of Start	Scheduled Revised Date of Completion	Funds spent / expenditure incurred upto Nov, 2023 (Rs. in Cr.)
1	Four laning of Dobbaspeta to Doddaballapura Bypass section of NH-648 (old NH-207) - Package 1	1438.14	20.01.2020	42.00	36.85	19.04.2021	31.01.2024	819.77
2	Four laning of Hoskote - TN/KT Border – NH-648	1027.48	30.12.2021	20.90	0	15.02.2023	14.02.2025	476.67
3	Challakere to Hariyur section from km 358.500 to km 414.205 of NH-150 A	1167.52	24.03.2018	55.705	43.8	29.01.2021	30.04.2024	890.75
4	6-laning of Belgaum-Sankeshwar Bypass Section of NH-48 in the State of Karnataka	1479.3	11.11.2021	40.017	11.18	25.10.2022	24.04.2025	338.54
5	6-laning of Sankeshwar Bypass-MH-KNT Border Section of NH-48 in the State of Karnataka	1388.7	11.11.2021	37.836	9.05	25.10.2022	24.04.2025	310.05
6	Balance work of 2-laning with Paved Shoulders of Khanapur-Goa/KNT Border of NH-748 in the State of Karnataka	720.49	18.12.2018	54.12	38.86	21.11.2022	20.05.2024	48.16
7	6-laning of Hubli-Dharwad Section of NH-48 in the State of Karnataka	1135.39	24.01.2022	30.35	1.05	25.03.2023	21.09.2025	135.41
8	4- laning of Bangalore - Chennai Expressway from Km 0.000 to Km 26.400 (along with 0.700km approach towards NH 207 with interchange on NH4 at start point) (Bangalore to Malur Section of NE-7 in the State of Karnataka under Bharatmala	2480.99	26.10.2020	27.1	22.85	15.09.2021	31.03.2024	1869.48

	on Hybrid Annuity Mode (Phase I Package-I)							
9	4 laning of Bangalore - Chennai Expressway from Km 26.400 to Km 53.500 (Malur to Bangarpet Section of NE-7) in the State of Karnataka under Bharatmala on Hybrid Annuity Mode (Phase I-Package II)	1180.17	18.12.2020	27.1	21.49	20.09.2021	31.03.2024	657.25
10	4-laning of Bangalore - Chennai Expressway from Km 53.500 to Km 71.000 (Bangarpet to Bethamangala Section of NE-7) in the State of Karnataka under Bharatmala on Hybrid Annuity Mode (Phase I-Package III).	784.22	08.01.2020	17.5	16.37	18.01.2022	17.01.2024	434.92
11	Bangalore Ring Road (STRR) – Tamil Nadu Portion - NH-948 A –Phase-III of Package-I- Belagondapalli to TN/KNT border from Km.144.480 to Km.179.936 (Greenfield) in Tamilnadu State	1260.74	16.03.2022	35.766	0	18.05.2023	16.05.2025	230.01
12	Two Laning with Paved Shoulders from Km.0.000 to Km.45.878 of Aurad - Bidar section of NH-161A under Bharatmala Pariyojna in the State of Karnataka on EPC Mode.	424.16	27.01.2020	45.878	43.99	14.09.2021	14.03.2024	281.51
13	Construction of 6 Lane Access Controlled Greenfield Highway from Km.26.000 to Km.97.000 MH/KN Border (Badadal) to Maradgi S Andola section of NH-150C (Package-II of Akkalkot-KN/TS Border) on Hybrid Annuity Mode under Bharatmala Pariyojana	2355.56	24.02.2022	71.00	0	28.12.2022	27.06.2025	179.53
14	4 laning of Channarayanaapatna Bypass from km 140.449 to km 149.596 and Hassan Bypass from km 175.935 to km 185.684	566.18	12.12.2022	39.13	25.85	18.01.2021	31.03.2025	460.17

15	Four Laning of Hassan (Existing Km 189+700, Design Ch 184+912) to Maranahally (Existing Km 237+000, Design Ch 230+060) Section of NH-75 (Old NH-48) under EPC Mode in the State of Karnataka	1021.57	29.12.2015	45.148	33.8	06.03.2017	31.03.2025	716.67
16	6L Bridge on Palguni River near Kulur at Km. 368.849 (From km 368.356 to km 369.132) of NH-66	69.02	09.09.2020	0.776	0	12.04.2021	30.05.2024	26.42
17	4L of Addahole (Near Gundy) to Bantwal Cross section (Pkg-01) from Design Km 255.703 to Design Km 270.270 of NH-75 (Old NH-48)	541.07	27.01.2021	15.13	9.45	01.10.2021	31.03.2024	239.55
18	4L of Addahole (Near Gundy) to Bantwal Cross section (Pkg-02) from Design Km 270.270 to Design km 318.55 including flyover at Kalladka Town including approaches from Km. 311.57 to Km. 313.67 of NH-75 (Old NH-48)	1660.2	08.10.2020	48.485	16.25	23.11.2021	31.10.2024	672.55
19	4L of Sannur to Bikarnakatte section from Km 691.350 to Km 736.362 of NH-169 Karkala - Mangalore (Package-III)	1386.41	20.01.2021	45.012	13.6	10.10.2022	08.10.2024	560.37
20	Development of 6 lane Access Controlled Greenfield Highway from Km. 97.000 to Km. 162.500 Maradgi S Andola to Baswanthpur section of NH-150C (Package-III of Akkalkot-KNT.TS Border) on Hybrid Annuity Mode under Bharatmala Pariyojana	2104.7	04.03.2022	65.5	2.8	24.04.2023	22.10.2025	312.58
21	Development of 6 lane Access Controlled Greenfield Highway from Km. 162.500 to Km. 203.100 Baswanthpur to Singnodi section of NH-150C (Package-IV of Akkalkot-KNT.TS Border) on Hybrid Annuity Mode under Bharatmala Pariyojana.	1499.73	24.02.2022	40.6	27.71	13.11.2022	13.05.2025	511.52

22	Four laning of Left over works of Hospet-Bellary-Karnataka/AP Border from Km.280.080 (Design Ch.) to Km.375.450 (Design Ch.) design length 95.370, section of NH-63 in the State of Karnataka NHDP Phase-IVB on EPC mode	1340.15	27.12.2022	95.37	61.99	16.05.2023	14.05.2025	171.97
23	Four laning of Mallasandra to Karadi Section from Design Km. 12+300 to Design Km. 65+195 of NH 206 on HAM under Bharathmala Pariyojana, in the state of Karnataka. (Package I).	1364.14	31.03.2021	50.645	49.75	15.10.2019	31.01.2024	1036.83
24	Four laning of Karadi to Banavara Section from Design Km. 65+195 to Design Km. 121+900 of NH-206 on HAM under Bharathmala Pariyojana, in the state of Karnataka. (Package II).	1505.85	31.03.2021	56.705	51.52	15.10.2019	31.01.2024	923.32
25	Four laning of Banavara to Bettadahalli Section from Design Km. 121+900 to Design Km. 170+415 of NH-206 on HAM under Bharathmala Pariyojana, in the state of Karnataka. (Package III)	1444.5	31.03.2021	48.52	42.94	15.03.2021	31.01.2024	418.78
26	Four laning of Bettadahalli to Srirampura Section from Design Km. 170.415 to Design Km. 226.750 of NH-206 on HAM under Bharathmala Pariyojana in the state of Karnataka. (Package IV)	2082.98	31.03.2021	50.975	26.09	20.10.2021	31.10.2024	1156.95
27	6 laning of Nelamangala to Tumkur including Tumkur bypass (km 29.5 to km 75) of NH4	2032.15	11.02.2021	44.733	9.4	25.05.2022	25.08.2025	540.6
28	Belekeri Port - Kumta - Sirsi from Km. 0.000 to Km 4.265 of Belekeri Pork link road and Kn. 4.965 to Km. 60.000 of SH-69 (NH 766E & 766 EE) in the State of Karnataka	440.16	14.03.2018	58.92	31.41	07.12.2020	30.06.2024	206.46

29	2 laning with Paved shoulders of Haveri – Yekkambi – Sirsi (Km.60.000 to Km.134.80) section of NH-766E on EPC Mode under BharatmalaPariyojna, in the state of Karnataka	313.02	25.09.2021	74.98	4.85	08.03.2022	07.03.2024	16.74
30	Road connectivity to Honnavar Port from Kasarkod on NH-66.	131.35	11.07.2021	4.58	0	Work Awarded, Not yet Commenced		
31	Construction of 4/6lane Bypass for Belagavi City from Km. 11.773 (Km. 11 Goa Side of NH-4A) to Km. 46.253 (Km. 516 Pune side of NH-4) (Design length 34.480Km) in the State of Karnataka	1622.04	27.03.2023	34.58	0	Work Awarded, Not yet Commenced		

\*\*\*\*\*