

GOVERNMENT OF INDIA  
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS  
**RAJYA SABHA**  
**UNSTARRED QUESTION NO-420**  
ANSWERED ON-06/12/2023

**CONSTRUCTION OF NH IN UTTAR PRADESH**

420. SHRI NEERAJ SHEKHAR:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) the details of National Highways constructed by NHAI in the country during 2022-23 and 2023-24 till date, State-wise;
- (b) the details of present status and targets for completion of NHAI projects in the State of Uttar Pradesh as on date, project-wise; and
- (c) the details of NHAI projects which are lagging behind the targets in Uttar Pradesh along with the reasons therefor, project-wise?

**ANSWER**

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

- (a) Details of length constructed of National Highways in the country state wise by NHAI in the country during 2022-23 and 2023-24 (as on 29.11.2023) are annexed at Annexure-I;
- (b) Details of NH projects under implementation along with current status in the State of Uttar Pradesh are annexed at Annexure-II
- (c) Some NH projects are delayed in the country due to various reasons like delay in land acquisition, forest clearance, approval of GAD of ROB, shifting of utilities, addition / deletion / relocation of various structures and financial crunch of the Concessionaire etc. Details of such delayed NH projects in the State of Uttar Pradesh are annexed at Annexure-III.

## ANNEXURE-I

ANNEXURE REFERRED TO IN REPLY TO PART (a) OF RAJYA SABHA UNSTARRED QUESTION NO. 420 ANSWERED ON 06/12/2023 ASKED BY SHRI NEERAJ SHEKHAR REGARDING CONSTRUCTION OF NH IN UTTAR PRADESH.

<b>Length Constructed (State Wise)</b>			
<b>Sr. No.</b>	<b>State</b>	<b>Length Constructed (in Km) (2022-23)</b>	<b>Length Constructed (in Km) (2023-24 till 29.11.2023)</b>
1	Andhra Pradesh	128.61	93.25
2	Assam	15.44	5.48
3	Bihar	414.55	142.64
4	Chhattisgarh	51.36	36.37
5	Delhi	42.87	15
6	Gujarat	384.41	123.13
7	Haryana	297.83	95.49
8	Himachal Pradesh	49.4	28.14
9	Jammu and Kashmir	58.08	11.45
10	Jharkhand	71.8	34.18
11	Karnataka	277.25	162.77
12	Kerala	117.87	27.08
13	Madhya Pradesh	477.32	194.31
14	Maharashtra	543.4	278
15	Meghalaya	10.6	0
16	Odisha	231.76	76.4
17	Punjab	174.42	70.57
18	Rajasthan	414.59	154.75
19	Tamil Nadu	406.833	233.21
20	Telangana	99.546	41.06
22	Uttar Pradesh	474.9	311.56
23	Uttarakhand	30.18	29.06
24	West Bengal	109.39	57.09
<b>Grand Total</b>		<b>4882.41</b>	<b>2220.99</b>

**ANNEXURE-II**

ANNEXURE REFERRED TO IN REPLY TO PART (b) OF RAJYA SABHA UNSTARRED QUESTION NO. 420 ANSWERED ON 06/12/2023 ASKED BY SHRI NEERAJ SHEKHAR REGARDING CONSTRUCTION OF NH IN UTTAR PRADESH.

<b>Project Under Implementation in the state of Uttar Pradesh</b>								
<b>Sr. No.</b>	<b>Project Name</b>	<b>Lanes</b>	<b>NH No</b>	<b>Start/ Appointed Date</b>	<b>Completion Schedule as per contract</b>	<b>Revised Completion</b>	<b>Total Length (Km)</b>	<b>Current Project Status</b>
1	Improvement and Up-Gradation of Existing Road to 4L PS from Km 123.650 to 175.080, from Start of Shahabad Bypass to End of Hardoi bypass of NH 731 (Pkg-2B)	4L	731	20/11/2023	19/11/2025		51.43	
2	4L of Kashipur Northern side spur connecting NH-734 & NH-121 (Pkg-III)	4L	734				14.49	Awarded, Not Appointed
3	Improvement and Up-Gradation of Existing Road to 4L PS from Km 88.750 to 123.650, from Start of Shahjahanpur Bypass to start of Shahabad bypass of NH 731(Pkg.-2A)	4L	731				34.9	Awarded, Not Appointed
4	Meerut - Najibabad from km. 39.24 to km. 86.59 of NH-119 (Pkg-II)	4L	119				39.56	Awarded, Not Appointed
5	2L PS of Najibabad Koldwar section from 112.575 to Km. 138.635 of NH 119	2L PS	119				15.56	Awarded, Not Appointed
6	4L of Bareilly-Pilibhit-Sitarganj from Km. 0.000 to Km. 32.500 of NH-30 (Pkg-1)	4L	30				32.5	Awarded, Not Appointed
7	4L Kasganj-Badaun Section from Km. 123.100 to Km. 179.500 (Pkg-III) of NH530B	4L	530B				56.4	Awarded, Not Appointed
8	4L of Moradabad-Thakurdwara-Kashipur	4L	734				38.77	Awarded, Not Appointed

	Section from Km. 0.000 to Km. 38.77 of NH-734 (Pkg-II)							
9	4L of Moradabad western side spur connecting NH-734 & NH-24 from Km. 0.000 to Km. 33.200 (Pkg-I)	4L/6L	734	19/09/2023	02/10/2025	17/09/2025	33.724	
10	4L (Greenfield) Western Side spur of Rampur-Rudrapur Section from Km 0.000 to Km 13.700 connecting NH-24 to NH-87 bypassing rampur town	4L	-	02/05/2023	02/11/2024	01/11/2024	13.7	
11	4L from Mathura Bypass (Start) at Existing Km. 154.20 of NH-44 to Gaju Village at Km 32.982 of NH-530B (Pkg-IB)	4L	530B	20/03/2023	19/03/2025	19/03/2025	32.982	
12	Construction of left out portion of Agra Inner Ring Road connecting village Deori to NH-44 village Bad from Km. 0.000 to Km. 7.772	6L	TBD	20/03/2023	20/09/2024	20/09/2024	7.772	
13	6L of Agra Bypass (Northern) connecting Km. 174.500 of NH-2 (new NH-19) to Km. 141.000 of Yamuna Expressways	6L	TBD	25/02/2023	22/02/2025	24/02/2025	12.674	
14	6L Flyover with slip road along NH-44 at junction of NH 530B at start point - Km. 0.000 of Mathura Bypass at existing Km. 154.200 of NH-44 (Pkg-1A)	6L	530B	15/02/2023	07/08/2024	07/08/2024	1.46	
15	4L Spur of Meerut-Garh-Mukteshwar section connecting NH-119 and NH-58 bypassing	4L	709A	17/02/2023	16/02/2025	16/02/2025	13.4	

	ng Meerut Town of N H 709 A							
16	4L of Sonauli - Gorak hpur	4L	29	06/03/2023	05/03/2025	05/03/2025	80	
17	4L Spur of Shamli-M uzzafarNagar connect ing NH-709AD (Pani pat-Shamli-Muzaffar nagar) and NH-58 (M eerut - Roorkee) bypa ssing Muffarnagar To wn	4L	709A D	10/02/2023	05/09/2023	13/08/2024	10.5	
18	Improvement and Up -Gradation of Existin g Road to 2/4L PS fro m Km 40.000 to 88.7 50, start of Khutar by pass to start of Shahja hanpur bypass of NH 731(Pkg-I)	2L PS	731	03/02/2023	02/02/2025	02/02/2025	48.75	Under Construct ion
19	4L of Najibabad Byp ass from Km. 105.42 3 to Km. 118.373 (ex cluding 2.45 Km. of NH-74 Bypass) of N H-119	4L	119	20/12/2022	20/06/2024	19/06/2024	10.5	
20	Improvement and Up -Gradation of Existin g Road to 4L PS from Km 175.080 to 229.0 70, from End of Hard oi Bypass to End of H ardoi District of NH 7 31 (Pkg-3)	4L	731	07/01/2023	07/07/2025	07/07/2025	53.99	
21	4L Spur of Panipat - S hamli connecting NH -709AD (Panipat – S hamli – Muzaffarnag ar) and NH-709A (Ka rnal – Meerut) bypass ing Shamli district (U P)	4L	709A D	14/10/2022	13/10/2024	13/04/2024	8	
22	4L from Gaju Village at Km. 32.982 to Dev inagar Bypass (End) a t Km. 208.000 of NH -530B (Pkg-1C).	4L	530B	02/01/2023	01/01/2025	01/01/2025	33.018	

23	6L Greenfield Kanpur - Lucknow (Expressway) Pkg II from km. 28.500 to km. 73.744	6L	NE-6	10/11/2022	08/05/2025	08/05/2025	45.244	
24	4L Bypasses for Jagatpur, Babujanj, Unchar, Alapur Bypass, and Sai river bridge of Raebareli- Prayagraj section of NH-30	4L	24B	01/12/2022	30/11/2024	30/11/2024	24.185	
25	4L Rampur Bypass from Km. 181.000 to Km. 189.500	4L	9	14/10/2022	16/04/2024	16/04/2024	10.19	
26	Improvement and Up-Grading of Existing Road to 4L PS from Km 229.070 to 260.800, End of Hardoi District to Lucknow Ring road of NH 731 (Pkg-4)	4L	731	24/10/2022	22/10/2024	22/10/2024	31.73	
27	6L access controlled Greenfield highway of Junction of EPE (Vill.-Mavikalan) to Vill.-Lohadda from Km. 0.000 to Km. 27.000 (Pkg-1)	4L	TBD	02/09/2022	02/09/2024	02/09/2024	27	
28	6L access control Greenfield highway of Vill-Lohadda to Vill-Karaunda Mahajan from Km. 27.000 to Km. 56.500 (Pkg-2)	4L	TBD	02/09/2022	02/09/2024	02/09/2024	29.5	
29	6L access control Greenfield highway of Vill-Khyawari to Vill-Latifpur at Saharanpur Bypass from Km. 82.000 to Km. 119.790 (Pkg-4)	4L	TBD	02/09/2022	02/09/2024	02/09/2024	37.79	
30	6L access control Greenfield highway of Vill-Karaunda Mahajan to Vill-Khyawari from Km. 56.500 to Km. 82.000 (Pkg-3)	4L	TBD	02/09/2022	02/09/2024	02/09/2024	25.5	

31	Construction of 4L Connector from Delhi Meerut Expressway ( Km 50.000 of Pkg IV ) to Km 8.520 of NH-235 (Pkg-5)	4L	03	30/03/2022	29/03/2024	29/03/2024	14.6	
32	Muzzafarnagar - Miranpur	4L	709A D	04/04/2022	03/04/2024	03/04/2024	27.25	
33	2L PS of Raebareli - Jagdishpur with 4L Jagdishpur Bypass Spur	4L/2L PS	330A	07/01/2022	29/11/2023	29/11/2023	46.02	
34	Bijnor-Kotawali	2L PS	709A D	01/11/2021	02/05/2023	27/12/2023	21.68	
35	Garhmukteshwar (km . 83.200 of NH-24) to Meerut (km. 9.860 of NH-235) including connector to NH-119	4L	709A	10/10/2021	09/10/2023	30/06/2024	50.254	
36	DL/UP Border - EPE Crossing (Pkg-02)	6L	709B	11/05/2021	07/11/2023	11/06/2024	16.45	
37	Unnao - Lalganj Section from km 0.000 to 70.000	4L	31	19/05/2021	14/11/2023	31/03/2024	70	
38	Meerut - Najibabad from km. 11.50 to km. 39.24 & km. 86.59 to km. 112.545 of NH-119 (Pkg-I)	4L	119	19/03/2021	05/09/2023	27/11/2023	53.95	
39	Aligarh-Kanpur section (Package-V from Mitrasen-Kanpur)	4L	91	15/03/2021	10/09/2023	31/12/2023	60.6	PCC/PCOD issued on 04/08/2023 likely completion in CFY
40	Four Lanning of Jagdishpur-Faizabad Section from km 47.930 to km 107.680 of NH-330A	4L	330A	15/03/2021	11/03/2023	31/12/2023	60.22	
41	Aligarh-Kanpur section (Package-IV from Naviganj - Mitrasen)	4L	91	18/02/2021	16/08/2023	15/11/2023	71	PCC/PCOD issued on 24/02/2023 likely completion in CFY
42	Shamli - Muzzafarnagar	4L	709A D	23/10/2020	23/12/2022	31/12/2023	42.87	Under Construction likely completion in CFY
43	Raebareli (Km. 152.533) to Banda ( Km. 2	2L PS	232	22/04/2014	07/10/2023	30/11/2023	133.28	PCC/PCOD issued on 11/01/201

	85.818) of NH-232 in Uttar Pradesh							9 likely completion in CFY
44	6L of Chakeri - Allahabad from 483.687 to km. 628.753 of Old NH-02	6L	19	12/01/2019	09/07/2021	30/11/2023	145.07	PCC/PCOD issued on 01/03/2023 likely completion in CFY
45	Varanasi Ring Road (Pkg-II) connecting Sandaha Village (km 11.70 / NH-29) with Revasa Village (km 818.80 / NH-2)	4L	31	15/02/2019	13/02/2022	31/03/2024	27.27	Under Construction likely completion in CFY
46	Varanasi-Degamapur [km. 15.1 - km. 49.1]	4L	35	09/08/2019	29/09/2022	31/01/2024	34	PCC/PCOD issued on 29/09/2022 likely completion in CFY
47	Hapur Bypass -Moradabad including Hapur Bypass (km 50.00 - km 148.277)	6L	9	28/05/2019	22/11/2021	30/06/2024	99.86	
48	Balance Work of Bareilly - Sitapur Section from km. 262.00 to km. 419.590	4L	30	17/12/2019	16/03/2021	31/12/2023	58.75	Under Construction likely completion in CFY
49	Aligarh-Kanpur (Pkg I) [Aligarh-Bhadwas]	4L/6L	34	25/02/2019	06/06/2022	04/11/2023	45.83	PCC/PCOD issued on 16/05/2023 likely completion in CFY
50	Lucknow Ring Road Pkg-1 (Sultanpur Road to Behta Road) [Bypass connecting NH-56 at km. 17.40 and terminating near Behta Road]	4L	56	07/02/2020	06/02/2023	15/01/2024	31.75	Under Construction likely completion in CFY
51	Lucknow Ring Road Pkg-2 (Behta Road to Sitapur Road)	4L	24	09/12/2018	05/12/2021	29/02/2024	32.9	Under Construction likely completion in CFY
52	Lucknow Ring Road Pkg 3A (Sitapur Road to Kursi Road)	4L	24	15/01/2019	14/07/2021	30/11/2023	14.61	PCC/PCOD issued on 01/06/2023 likely completion in CFY
53	Shamli Bypass- Saharanpur from km 92.2 to km 155.025	4L	709B	30/09/2019	28/09/2021	31/12/2023	62.77	Under Construction likely completion in CFY



54	Four Laning of Sultanpur to Varanasi (PKG -I) [from Sultanpur ( Km 134.700) to Jaunpur (Km 209.230)]	4L	56	01/01/2016	23/10/2022	31/12/2023	74.53	PCC/PCOD issued on 07/08/2023 likely completion in CFY
55	Raebareli (Km. 82.000) to Allahabad ( Km. 188.600) of NH-24B in Uttar Pradesh	2L PS	24B	18/07/2012	08/01/2014	31/12/2023	105.9	PCC/PCOD issued on 24/01/2020 likely completion in CFY
56	Four Laning of Sultanpur to Varanasi (PKG -II) [from Jaunpur ( Km 209.230) to Varanasi (Km 272.590)]	4L	56	01/01/2016	01/07/2023	31/12/2023	63.36	PCC/PCOD issued on 14/11/2022 likely completion in CFY
57	Six Laning of Delhi - Agra section from Km.20.500 to Km.200 in the State of Haryana and U.P.	6L	19&44	16/10/2012	06/05/2023	15/11/2023	179.5	PCC/PCOD issued on 20/05/2022 likely completion in CFY
58	Four Laning of Ghaghra Bridge to Varanasi (PKG-II) [Budhanpur Urban section (Km 180.420) to Gossai ki bazaar bypass (Km 240.340)]	4L	233	01/01/2016	28/06/2018	31/01/2024	59.92	Under Construction likely completion in CFY
59	Four Laning of Ghaghra Bridge to Varanasi (PKG-III) [Gossai ki bazaar bypass (Km 240.340) to Varanasi ( Km 299.350)]	4L	233	01/01/2016	28/06/2018	31/12/2023	59.01	PCC/PCOD issued on 02/06/2022 likely completion in CFY
60	Varanasi Gorakhpur Section from km. 84.160 to 149.540 ( PKG III)	4L	24	10/04/2017	07/10/2019	31/01/2024	65.38	PCC/PCOD issued on 06/04/2023 likely completion in CFY
61	Varanasi Gorakhpur Section Package IV from km. 149.540 to km. 215.160 (Mau-Gorakhpur)	4L	24	10/04/2017	07/10/2019	31/03/2024	65.62	Under Construction likely completion in CFY

**ANNEXURE-III**

ANNEXURE REFERRED TO IN REPLY TO PART (c) OF RAJYA SABHA UNSTARRED QUESTION NO. 420 ANSWERED ON 06/12/2023 ASKED BY SHRI NEERAJ SHEKHAR REGARDING CONSTRUCTION OF NH IN UTTAR PRADESH.

<b>Delayed Project in Uttar Pradesh</b>						
<b>Sr. No.</b>	<b>Project Name</b>	<b>Lanes</b>	<b>NH</b>	<b>Start Date</b>	<b>Total Length (Km)</b>	<b>Balance Length (Km)</b>
1	Varanasi Ring Road (Pkg-II) connecting Sandaha Village (km 11.70 / NH-29) with Revasa Village (km 818.80 / NH-2)	4L	31	15/02/2019	27.27	4.9
2	4L Spur of Shamli-MuzzafarNagar connecting NH-709AD (Panipat-Shamli-Muzaffarnagar) and NH-58 (Meerut - Roorkee) bypassing Muffarnagar Town	4L	709AD	10/02/2023	10.5	6.29
3	Bijnor-Kotawali	2L PS	709AD	01/11/2021	21.68	8.15
4	Four Laning of Ghaghra Bridge to Varanasi (PKG-II) [Budhanpur Urban section (Km 180.420) to Gossai ki bazaar bypass (Km 240.340)]	4L	233	01/01/2016	59.92	0
5	Four Lanning of Jagdishpur-Faizabad Section from km 47.930 to km 107.680 of NH-330A	4L	330A	15/03/2021	60.22	1.22
6	Lucknow Ring Road Pkg-1 (Sultanpur Road to Behta Road) [Bypass connecting NH-56 at km. 17.40 and terminating near Behta Road]	4L	56	07/02/2020	31.75	0.3
7	Garhmukteshwar (km. 83.200 of NH-24) to Meerut (km. 9.860 of NH-235) including connector to NH-119	4L	709A	10/10/2021	50.254	23.474
8	Balance Work of Bareilly - Sitapur Section from km. 262.00 to km. 419.590	4L	30	17/12/2019	58.75	0.2
9	Hapur Bypass -Moradabad including Hapur Bypass (km 50.00 - km 148.277)	6L	9	28/05/2019	99.86	5.67
10	Lucknow Ring Road Pkg-2 (Behta Road to Sitapur Road)	4L	24	09/12/2018	32.9	5.2

11	Meerut - Najibabad from km. 11.50 to km. 39.24 & km. 86.59 to km. 112.545 of NH-119 (Pkg-I)	4L	119	19/03/2021	53.95	3.99
12	Unnao - Lalganj Section from km 0.000 to 70.000	4L	31	19/05/2021	70	2.45
13	DL/UP Border - EPE Crossing (Pkg-02)	6L	709B	11/05/2021	16.45	4.46
14	Shamli - Muzzafarnagar	4L	709AD	23/10/2020	42.87	1.56
15	Shamli Byapss- Saharanpur from km 92.2 to km 155.025	4L	709B	30/09/2019	62.77	3.63
16	Varanasi Gorakhpur Section Package IV from km. 149.540 to km. 215.160 (Mau-Gorakhpur)	4L	24	10/04/2017	65.62	0.65

\*\*\*\*\*