

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT & HIGHWAYS
RAJYA SABHA
UNSTARRED QUESTION No-1549
ANSWER ON-12/03/2025

UNDER CONSTRUCTION ROAD TRANSPORT PROJECTS IN JHARKHAND

1549. SHRI ADITYA PRASAD:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) the details of road transport projects currently under construction in the State of Jharkhand including names of the projects, scope and expected timelines of their completion ;
- (b) whether there is any delay in implementation of major road projects like Raipur-Ranchi-Dhanbad Expressway; and
- (c) if so, the reasons of the delay and the steps being taken to expedite the completion of these projects?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

- (a) The details of the ongoing works on the National Highways (NHs) in the State of Jharkhand including name/ scope of the projects and expected timelines of their completion are annexed.
- (b) and (c) There are occasional delays in completion of some NH projects due to delay in pre-construction activities, land acquisition, forest clearance, contractor's financial problems, force majeure events, etc. The Government has taken several initiatives to ensure timely completion of NH projects including in the State of Jharkhand, such as streamlining and expediting of land acquisition, forest and environment clearances, online approval of General Arrangement Drawing (GAD) of Road Over Bridge/Road Under Bridge (ROB/RUB) from Railways, review meetings at various levels with State Governments and contractors/ concessionaires, close coordination with all stakeholders, revamping of dispute resolution mechanism, etc.

In Chhattisgarh State, Raipur-Simga-Sargaon-Bilaspur section (123.5 km) is operational and for the balance length (262 km) Bilaspur-Urga-Pathalgaon-Kunkuri- Jharkhand border, there is no delay and work is targeted for completion by August, 2026 in phased manner. In the State of Jharkhand, the stretch is passing through Chhattisgarh/Jharkhand border-Gumla-Palma-Ranchi-Ormanjhi-Gola- Bokaro (Chas) to Dhanbad. The Gumla-Palma-Ranchi- Ormanjhi and Bokaro (Chas) to Dhanbad section (154.5 km) is operational. Progress in balance length (92.6 km) is delayed primarily due to land acquisition and forest clearance issues. There is delay in declaration of Appointed Date for the Gumla Bypass (32.3 km) due to Land Acquisition and forest issue. Action taken to expedite the progress includes close coordination with District Administration, submission of Wild Life management plan to Forest department for approval. Works in balance length (60.3 km) are targeted for completion in phased manner by March, 2026.

ANNEXURE

ANNEXURE REFERRED TO IN REPLY TO PART (a) OF RAJYA SABHA UNSTARRED QUESTION NO. 1549 TO BE ANSWERED ON 12.03.2025 ASKED BY SHRI ADITYA PRASAD REGARDING UNDER CONSTRUCTION ROAD TRANSPORT PROJECTS IN JHARKHAND

List of Ongoing NHs Project in Jharkhand

Sl. No.	Name/Scope of Ongoing Work	Total Project length (km)	TPC (Rs. in Crore)	Present Physical Progress (%)	Date of Start	Target Date of Completion
1	Widening/Reconstruction of Existing Pavement to Two Lane with Paved Shoulder from Km 60.50 to Km 79.00 of NH-99.	18.5	98.39	58	19.12.2023	18.05.2025
2.	Widening to 2-lane with paved shoulder from Km 0.00 to Km 44.00 [Kuru Gaghra Section] of NH-143A including reconstruction of Culverts and Bridges on EPC Mode	44.00	153.01	86	19.08.2021	30.06.2025
3.	Construction of Bypass around Lohardaga Town of NH-143A.	19.890	458.78	0	06.01.2024	05.01.2026
4.	Construction of Balance work of Bypass around Gumla Town connecting NH-78 & 23 in Jharkhand on EPC Mode (Km 0.00 to 12.842)	12.84	96.23	0	27.06.2024	26.06.2025
5.	Widening and Strengthening/ Reconstruction of existing pavement to 2 lane with paved shoulder from km 116.00 to 176.221 (Chakradharpur - Chaibasa- Hatgamaharia) of NH-75E in the state of Jharkhand on EPC mode	54.93	315.21	80	17.01.2023	31.07.2025
6.	Construction of Bridges at 23rd Km , 33rd Km 35th Km and 41st Km of NH-220 for the year 2020-21 in the state of Jharkhand on EPC mode	Bridge Work	19.32	70	20.05.2022	31.07.2025

7.	Construction of Bridge at 8 th Km of NH-220 on EPC Mode.	Bridge work	22.54	73	20.05.2022	31.07.2025
8.	W&S of road to 2-lane with earthen shoulder in Km 36.10 to Km 60.60 (Dumri to Kurud more)	24.50	81.59	81.65	14.02.2022	30.09.2025
9.	Widening and Reconstruction to 2-lane with paved shoulder/2-lane+paved shoulder with Service Road from km 98.00 to km 176.310 of NH-320G	78.31	514.22	6	25.08.2023	24.08.2025
10.	Construction of ROB at KM 204 of NH-114A at Patharia (LC No.4SPL/E)	1.47	52.26	80	25.01.2022	31.12.2025
11.	Construction of High Level Golpahari Bridge at km 40.766 with approaches (Design Chainage from km 39.700 to km 41.500) on NH-419	1.80	58.07	20	16.08.2023	31.12.2025
12.	W/S to 2-lane with paved shoulder from km 141.00 to 184.00 of NH-114-A	44.00	196	90	13.09.2019	At Foreclosing Stage.
13.	Widening/Reconstruction of NH-220 from Km 49.00 to Km 52.80 on EPC mode.	3.8	9.17	15	14.10.2024	13.04.2025
14.	Widening and Reconstruction to 4-lane/4-lane with service road including structures from Pokharia More at Km 47.600 (Ex. Km 50.230) to Govindpur at km 62.949 (Ex. Km 65.325) of Nh-419 in the State of Jharkhand on EPC mode.	15.66	300.46	13	04.01.2024	04.01.2026
15.	Construction of ROB at Km 209 of NH-114A near Jagdishpur (L.C.No. 5/B/E)	1.23	29.96	0%	31.07.2024	30.01.2026
16.	Onetime improvement from km 27.800 to km 41.300 of NH-100	13.50	19.75	55	03.07.2024	02.04.2025

Sl.No.	Name of ongoing work	Total project length (km)	TPC (Rs. In crore)	Present Physical progress (%)	Date of Start	Target date of completion
17.	4L Elevated corridor of Kalimandir-Dimna Chowk-Baliguma (Jamshedpur) Section of NH-33 (New NH-18) (from km 241+940 to km 251+961) (Length 10.021 km)	10.02	936.26	0	14-09-2024	15-03-2027
18.	4L from Km 95.400 (Udaipura) to Km 147.450 (Bhogu) on NH-75 (PKG-2)	49.94	1436.80	11.5	09-10-2024	08-10-2026
19.	4L of Basukinath- Deoghar Section of NH-114A	45.159	1444.94	41.5	12-12-2023	11-12-2025
20.	4L of Gola-Bokaro(Jaina More) section from Km 53.600 to Km 21.110 of NH-320(PKG-1)	32.49	1007.97	43.39	26-06-2023	31-12-2025
21.	4L of Ormanjhi-Gola section from Km 81.450 to Km 53.600 of NH- 320B(PKG-II)	27.85	1214.93	65	21-06-2023	30.03.2026
22.	4L from Km 219.600 (Khajuri) to Km 260.483 (Wyndhamganj) on NH-75 (PKG-5)	41.06	1343.41	70.25	15-09-2023	14-09-2025
23.	4L from Km 147.450 (Bhogu) to Km 196.870 (Sankha) on NH-75 (PKG-3)	49.33	1390.77	60.51	09-11-2023	08-11-2025
24.	4L of NH-80 from km 215.00 to km 260.00 Mirza Chauki to Farkka (Pkg-I)	42.71	1504.8	74.51	31-12-2021	30.06.2025
25.	Six Laning of Bihar - Jharkhand Border (Chordaha) - Gorhar section of NH-2 from km 249.525 to km 320.810	59.66	1772.7	69.68	03-06-2019	31.05.2026
26.	4L of Sahibganj - Manihari Ganga Bridge including Manihari Bypass	21.685	1978.01	72.8	01-11-2020	31.12.2026
27.	4L of Mehgama - Hansdihafrom km. 41.900 to km. 93.000 of NH -133A (Pkg-II)	51.825	1443.77	78.60	09-05-2023	07-05-2025
28.	Elevated Corridor in Ranchi city from Km 0.00 to Km 3.260 of NH-75 including down ramp on NH-23 from Km 0.100 to Km 0.600	4.18	558.1	88	07-07-2022	31-03-2025
29.	Hariharganj to Parwa Mode	33.765	1040.36	86.15	01-03-2022	30.06.2025

	section from km 23.284 to km 57.049 of NH-98					
30.	4L of Palma to Gumla from km. 26.00 to km. 89.170 of NH-23	63.17	1879.55	94.26	01-04-2022	30.06.2025
31.	Barhi-Koderma Section of NH31 km 0.00 - km 27.5	27.5	662.44	98.5	18-11-2019	31.03.2025
32.	4L/2L PS of Govindpur (Raiganj) - Chas - WB border section of from km. 0.00 to km. 56.889 of Old NH-32	56.89	1139.65	99.84	10-12-2017	31.03.2025
33.	4L from km 196.87 (Sankha) to km 219.6 (Khajuri) on NH-75 [Rehla / Garhwa Bypass	22.73	1129.48	99.50	07-10-2021	31.03.2025
