

**GOVERNMENT OF INDIA  
MINISTRY OF HOUSING AND URBAN AFFAIRS  
RAJYA SABHA  
UNSTARRED QUESTION NO. 93  
ANSWERED ON 21/07/2025**

**SMART CITIES IN UTTAR PRADESH AND HARYANA**

**93. DR. LAXMIKANT BAJPAYEE:**

**Will the Minister of HOUSING AND URBAN AFFAIRS be pleased to state:**

- (a) the various projects under Smart City Mission in smart cities of the States of Uttar Pradesh and Haryana;
- (b) the status and details of project-wise progress in these projects along with the targeted date of completion;
- (c) the budget allocated and funds spent so far; and
- (d) the challenges being faced in completing any of such projects and the remedial measures taken for the same?

**ANSWER**

**THE MINISTER OF STATE IN THE MINISTRY OF HOUSING AND URBAN AFFAIRS  
(SHRI TOKHAN SAHU)**

- (a) & (b) Ten cities, viz. Agra, Aligarh, Bareilly, Jhansi, Kanpur, Lucknow, Moradabad, Prayagraj, Saharanpur and Varanasi have been selected under the Smart Cities Mission (SCM) in the State of Uttar Pradesh. As on 11.07.2025, out of 893 projects amounting to ₹21,156 crore, 883 projects (i.e. 99% of total projects) amounting to ₹20,832 crore have been completed and the remaining 10 projects amounting to ₹324 crore are ongoing.

Two cities, viz. Faridabad and Karnal have been selected under SCM in the State of Haryana. As on 11.07.2025, out of 161 projects amounting to ₹1,980 crore, 137 projects (i.e. 85% of total projects) amounting to ₹1,543 crore have been completed and the remaining 24 projects amounting to ₹437 crore are ongoing.

Details of ongoing projects with an estimated date of completion are at Annexure.

- (c) 10 cities selected under SCM in the State of Uttar Pradesh are able to claim central financial assistance amounting to ₹4,900 crore, out of which ₹4,876 crore have been utilized, as per the information provided by the State. 2 cities selected under SCM in the State of Haryana are able to claim central financial assistance amounting to ₹980 crore, out of which ₹922 crore have been utilized, as per the information provided by them.
- (d) As apprised by the States/UTs, the challenges encountered in implementing smart city projects include, *inter-alia*, legal issues, delay in obtaining clearances from different departments, land acquisition, challenges in vendor and resource availability in small & medium cities, centralization of decision making in few cities, utilization of full capacity of Integrated Command and Control Centres (ICCCs) with integration of all municipal departments and agencies, frequent changing and dropping of projects.

\*\*\*\*\*

**Reply to part (b) of Rajya Sabha Unstarred Question No. 93 for answer on 21.07.2025 regarding Smart Cities in Uttar Pradesh and Haryana**

**Progress of projects and their target date of completion of the ongoing projects in the smart cities of Uttar Pradesh and Haryana**

**Uttar Pradesh**

(Amount in ₹ Crore)

Sr. No.	Project Name	Smart City Name	Project cost	Progress (%)	Expected Work Completion Date
1.	Storm Water Drainage - Phase 2	Aligarh	10	75	03-12-2025
2.	Multi-level parking at Baradwari	Aligarh	49.89	80	31-10-2025
3.	Smart Road, existing road widening at Sootmill to Nada Bridge and from Bhankari Ahivasi road	Aligarh	99.5	25	31-12-2025
4.	Tagore Cultural SPV Complex Phase-i	Prayagraj	45.09	57	31-10-2025
5.	Multi-Level Parking at Collectorate	Kanpur	47.83	64	31-08-2025
6.	Development of Divyang Park	Lucknow	11	35	30-09-2025
7.	Development of Saharanpur habitat centre at Delhi bus depot	Saharanpur	46.78	72	31-12-2025
8.	Construction of smart toilets in Nagar Nigam Area.	Saharanpur	1.59	85	31-08-2025
9.	Construction of Citizen Care Centre and Women Hostel Complex in Hakikat Nagar	Saharanpur	7.43	80	31-08-2025
10.	Construction of road with retaining wall along the left bank of river Paodhoi and Dhamola near merging point to provide the connectivity with the newly proposed bridge in the upstream of Dehradun-Ambala road crossing	Saharanpur	5	60	31-01-2026
	<b>Total</b>		<b>324.11</b>		

*As per information provided by the State as on 11 July 2025*

**Haryana**

(Amount in ₹ Crore)

Sr. No.	Project Name	City Name	Project cost	Physical Progress	Expected Work Completion Date
1.	Smart Surface Parking at Badkhal Lake	Faridabad	3.09	82	31-10-2025
2.	Badkal Lake front and Marina Development	Faridabad	30.52	85	31-12-2025

<b>Sr. No.</b>	<b>Project Name</b>	<b>City Name</b>	<b>Project cost</b>	<b>Physical Progress</b>	<b>Expected Work Completion Date</b>
3.	ICCC, FSCL FCTSL proposed Building	Faridabad	17.51	70	30-11-2025
4.	Restoration and development of water bodies in vicinity of Badkhal Lake	Faridabad	4.47	80	30-09-2025
5.	Development of Parks under ABD Area under Faridabad Smart City	Faridabad	5.25	80	30-09-2025
6.	Development of 02 nos collateral road Sani mandir and sector 28 main road	Faridabad	13	2	31-03-2026
7.	Development of Three number additional collateral road police line road old sher shah suri road and link road Faridabad	Faridabad	36.4	41	31-12-2025
8.	Redevelopment of Barahi Talab	Faridabad	10.59	75	31-10-2025
9.	Construction of Roads Civic Infrastructure Landscaping and high mast works at Fatehpur Chandela village mission	Faridabad	5.04	40	31-10-2025
10.	Construction of Commercial Complex on Ambedkar Road at old Sabzi Mand	Faridabad	22.8	80	30-11-2025
11.	Design Supply Installation Testing and Commissioning of Pan City ICT with Civil and electrical work at multiple Roads and Parks	Faridabad	27.56	1	31-12-2025
12.	Smart Roads Sector 32 & 33	Karnal	4.96	40	30-07-2025
13.	Re- Construct and modification the storm water disposal on SCADA Based automation technique	Karnal	22.82	5	30-11-2025
14.	Plantation and Beautification sector 9 road Karnal 0-600m (Shaheed Udham Singh Park)	Karnal	1.22	45	31-07-2025
15.	Construction of Volleyyball complex with shooting range at kampbopura on EPC Mode and Supply and installation of gymnastic equipment for Karnal Stadium	Karnal	18.24	5	31-12-2025
16.	Redevelopment of Sports Facilities at Karna Stadium	Karnal	24.32	80	31-03-2026
17.	Redevelopment of Sports Facilities at Karna Stadium (Phase-II)	Karnal	9.36	66	30-09-2025
18.	Construction of Hostel blocks for hockey stadium at Kailash	Karnal	12.78	45	31-12-2025
19.	Mixed use Development at Shakti Colony on EPC Mode	Karnal	106	88	31-10-2025
20.	Rehabilitation of Main Drain No.-1 from RD 02 to 12000	Karnal	13	36	25-04-2026
21.	Construction/strengthening various roads at different location	Karnal	22.59	3.65	31-12-2025

<b>Sr. No.</b>	<b>Project Name</b>	<b>City Name</b>	<b>Project cost</b>	<b>Physical Progress</b>	<b>Expected Work Completion Date</b>
22.	Construction/strengthening various roads at different location in Karnal by PWD (B&R) (i) Stg. Of Bazida Jattan to Rishi Nagar vide PSD – 4, Karnal (ii)Providing IPB on Main Tikri Kalash Road	Karnal	5.05	75	30-09-2025
23.	Construction of community Hall, Library building, Badminton court, volleyball court, boundary wall, Gate & horticulture work in Sector -33, UE, Including 3 years mtc./defect liability period free of cost	Karnal	13.15	89	31-07-2025
24.	Construction/strengthening various roads at different location	Karnal	7.59	83	30-10-2025
	<b>Total</b>		<b>437.31</b>		

*As per information provided by the State as on 11 July 2025*