

**GOVERNMENT OF INDIA
MINISTRY OF HOUSING AND URBAN AFFAIRS
RAJYA SABHA
UNSTARRED QUESTION NO. 1744
ANSWERED ON 15/12/2025**

**IMPLEMENTATION AND PROGRESS OF AMRUT 2.0 PROJECTS IN
KARNATAKA**

1744. SHRI G.C. CHANDRASHEKHAR:

Will the Minister of HOUSING AND URBAN AFFAIRS be pleased to state:

- (a) the number of urban local bodies in the State of Karnataka selected under the AMRUT 2.0 mission, the financial allocation for each and the physical progress made so far;
- (b) the details (city/district-wise) of projects under AMRUT 2.0 in the State of Karnataka that are behind schedule and the reasons for delay; and
- (c) the steps being taken to expedite these urban infrastructure projects especially in rapidly growing Tier-II cities of the State of Karnataka?

ANSWER

**THE MINISTER OF STATE IN THE MINISTRY OF HOUSING AND URBAN AFFAIRS
(SHRI TOKHAN SAHU)**

(a) All statutory towns/ Urban Local Bodies (ULBs) of the State of Karnataka are covered under Atal Mission for Rejuvenation and Urban Transformation (AMRUT) 2.0, out of which, the State has taken up projects in 256 ULBs. Under the Mission, the State is empowered to select, appraise, prioritise and implement the projects within broad framework of mission guidelines. Further, Central Assistance under AMRUT 2.0 is released to the States and not city/ district-wise. The total central assistance allocated for the State of Karnataka is ₹ 4,628 crore. So far, 648 projects as submitted by the State with total project cost of ₹10,258.46 crore, have been approved by Ministry of Housing and Urban Affairs, which includes admissible central assistance of ₹4,603 crore. As reported by the State on AMRUT 2.0 portal, contracts have been awarded for 214 projects worth ₹8,559.59 crore out of which works worth ₹2,636.71 crore have been physically completed so far.

(b) & (c) The State has informed that 101 projects under AMRUT 2.0 are behind schedule based on the date of award of contract. The ULB-wise list of projects is given in Annexure. The State has informed that the projects are behind schedule due to delay in requisite permissions, site identification and clearance, heavy monsoon, land issues, slow progress by the agencies, etc. The State has also informed that various measures have been taken to expedite the delayed projects such as resolution of Right of Way (ROW) issues/ requisite permissions/ land issues, deployment of additional manpower and machinery by the contractors, etc. The State has also informed that regular review meetings are carried out with contractors and other stakeholders for early completion of works.

ANNEXURE REFERRED IN REPLY TO PART (b) AND (c) OF UNSTARRED QUESTION NO.1744 REGARDING “IMPLEMENTATION AND PROGRESS OF AMRUT 2.0 PROJECTS IN KARNATAKA” DUE FOR ANSWER IN RAJYA SABHA ON 15.12.2025

ULB-WISE PROJECTS WHICH ARE BEHIND SCHEDULE IN KARANTAKA

SI No	ULB	District	Total project cost (₹ crore)
1	Hungund	Bagalkote	38.04
2	Kamatagi	Bagalkote	29.48
3	Mudhol	Bagalkote	24.78
4	Guledgudda	Bagalkote	16.72
5	Ameenagada	Bagalkote	26.68
6	Kerur	Bagalkote	6.2
7	Rabakavi - Rampura	Bagalkote	40.68
8	Mahalingapura	Bagalkote	26.71
9	M.K Hubballi	Belgavi	16.59
10	Channamma Kitturu	Belgavi	23.72
11	Hukeri	Belgavi	9.04
12	Harugeri-Mughalkod	Belgavi	48.68
13	Sankeshwar	Belgavi	11.96
14	Khanapur	Belgavi	21.15
15	Ainapur	Belgavi	13.91
16	Kudachi	Belgavi	17.89
17	Munavalli	Belgavi	38.26
18	Yaragatti	Belgavi	30.05
19	Ramdurga	Belgavi	17.43
20	Boragoan	Belgavi	17.81
21	Kabbur	Belgavi	22.29
22	Kagwad-Shedbal-Ugarkhurd	Belgavi	63.87
23	Raibag	Belgavi	22.1
24	Kankanawadi	Belgavi	14.27
25	Chinchali	Belgavi	23.21
26	Harugeri Mugalkhod	Belgavi	76.11
27	Navalgund	Dharwad	43.57
28	Kalghatgi	Dharwad	35.4
29	Nargund	Gadag	12.52
30	Gajendragad	Gadag	32.34
31	Ron	Gadag	19.69
32	Naregal	Gadag	16.38
33	Shirahatti	Gadag	20.4
34	Bankapura	Haveri	41.2
35	Shiggaon	Haveri	60.21
36	Haveri-Guttala	Haveri	137.3
37	Rattihalli	Haveri	49.97
38	Savanur	Haveri	45.34
39	Hirekerur	Haveri	30.16
40	Kumta	Uttar Kannada	39.37
41	Bhatkal	Uttar Kannada	28.43
42	Mundgod	Uttar Kannada	9.4
43	Managuli	Vijayapura	11.3
44	Kolahara	Vijayapura	14.4

45	Devarahipparagi	Vijayapura	34.05
46	Indi	Vijayapura	4.6
47	Alamela	Vijayapura	30.64
48	Nalatwad	Vijayapura	18.04
49	Chadachan	Vijayapura	28.44
50	Talikote	Vijayapura	15.12
51	Muddebihal	Vijayapura	28.79
52	Sindagi	Vijayapura	14.47
53	Gundlupet	Chamarajanagar	149.91
54	Chamarajanagar	Chamarajanagar	107.21
55	Hanur	Chamarajanagar	9.23
56	Yelandur	Chamarajanagar	5.99
57	Ajjampur	Chikkamagaluru	23.28
58	Kadur	Chikkamagaluru	13.38
59	Birur	Chikkamagaluru	13.68
60	Tarikere	Chikkamagaluru	52.1
61	Mudigere	Chikkamagaluru	19.7
62	Kadur	Chikkamagaluru	36.33
63	Birur	Chikkamagaluru	19.4
64	Bantval	Dakshina Kannada	36.56
65	Sullia	Dakshina Kannada	55.28
66	Alur	Hassan	6.6
67	Sakaleshpura	Hassan	15.4
68	Arkalgudu	Hassan	22.38
69	Somwarapete	Kodagu	15.17
70	Pandavapura	Mandya	21.29
71	Krishnarajpet	Mandya	33.41
72	Hunsuru	Mysuru	27.86
73	Sargur	Mysuru	16.43
74	Hootagalli	Mysuru	58.72
75	Srirampura	Mysuru	49.66
76	Rammanahalli	Mysuru	33.49
77	Hootagalli	Mysuru	2.42
78	Srirampura	Mysuru	1.32
79	Rammanahalli	Mysuru	1.32
80	Kaup	Udupi	29.93
81	Karkala	Udupi	59.92
82	Chikkaballapura	Chikkaballapura	17.52
83	Chintamani	Chikkaballapura	14.35
84	Bagepalli	Chikkaballapura	13.42
85	Gudibande	Chikkaballapura	16.42
86	Hiriyur	Chitradurga	22.07
87	Challakere	Chitradurga	27.21
88	Nayakanahatti	Chitradurga	15.83
89	Molakalmuru	Chitradurga	15.58
90	Honnali	Davanagere	19.53
91	Channagiri	Davanagere	13.43
92	Magadi	Ramanagara	7.32
93	Sorab	Shivamogga	18.49
94	Sagar	Shivamogga	8.05
95	Thirthahalli	Shivamogga	2.67
96	Kunigal	Tumakuru	39.13

97	Pavagada	Tumakuru	32.48
98	Mariyammanahalli	Vijayanagara	66.28
99	Hoovina Hadagali	Vijayanagara	14.76
100	Hunsagi	Yadgir	45.74
101	Kembhavi	Yadgir	38.35