

GOVERNMENT OF INDIA
MINISTRY OF JAL SHAKTI
DEPARTMENT OF WATER RESOURCES, RIVER DEVELOPMENT & GANGA REJUVENATION

RAJYA SABHA

UNSTARRED QUESTION NO. 3439

ANSWERED ON 23.03.2026

**IMPLEMENTATION AND FUND UTILISATION UNDER THE NAMAMI GANGE
PROGRAMME**

3439. SHRI SANJAY SINGH:

Will the Minister of **Jal Shakti** be pleased to state:

- (a) total funds allocated, released, utilised under the Namami Gange Programme since its inception, year-wise and State-wise;
- (b) State-wise and project-wise details of the sanctioned projects, including cost of each project, amount released so far, expenditure incurred, physical progress and expected date of completion;
- (c) total amount of unspent balance currently lying with implementing agencies, State Governments and executing bodies, year -wise and State-wise;
- (d) whether any projects have faced cost escalation, time overruns or re-tendering and the details thereof; and
- (e) the mechanism in place for independent third-party audit of fund utilisation and outcome verification?

ANSWER

THE MINISTER OF STATE FOR JAL SHAKTI

(SHRI RAJ BHUSHAN CHOUDHARY)

(a) to (c) There is no State-wise allocation of funds under the Namami Gange Programme. The year-wise budgetary provisions (Revised Estimates) and the amount disbursed by the National Mission for Clean Ganga (NMCG) under Namami Gange Programme, since its inception, i.e., Financial Year (FY) 2014-15 to till 15 March 2026, are at **Annexure I**.

Disbursements by NMCG, to various agencies for implementation of projects/interventions compiled State-wise as per project location, during the above period [FY 2014-15 to FY 2025-26 (up to 15 March 2026)] are at **Annexure-II**.

The unspent balance reported in Utilization Certificates against grants released by the NMCG up to 31 March 2025 is ₹146.87 crore (as on 15 March 2026). Balance outstanding from major agencies is at **Annexure-III**. In the current financial year, the NMCG has assigned limits / released ₹2,102.99 crores till 15 March 2026 to various agencies. Assigned Limits, if not utilized by 31 March 2026, shall lapse.

The details of State-wise and project-wise sanctioned sewage infrastructure projects, including cost of each project, amount released so far, expenditure incurred, physical progress and expected date of completion are at **Annexure-IV**.

(d) Out of 62 sewage infrastructure projects, 10 projects are delayed by less than one year while 9 projects are delayed by more than 1 year.

Additionally, 22 projects have been finalized after retendering.

Cost escalation is not incurred in all delayed projects. If delay is not attributable to the Contractor, price escalation is paid as per contract conditions, which may or may not result in additional cost, depending upon final value of price escalation determined on actual completion of project. If delay is attributable to the Contractor, damages are imposed and there is no additional cost due to delay. For cost revision a revised Administrative Approval and Expenditure Sanction (AA&ES) is issued after following the applicable procedures. For the 62 ongoing projects, cost revision with revised AA&ES has been issued for 12 projects.

(e) Audit of Annual Accounts of the NMCG is conducted by the Comptroller and Auditor General of India (C&AG) in accordance with the “The River Ganga (Rejuvenation, Protection and Management) Authorities Order, 2016” dated 07 October 2016. The C&AG also conducts Compliance/Inspection Audit and Performance Audit of the NMCG periodically. In addition, Audit of expenditure incurred under World Bank assisted projects of the Namami Gange Programme is carried out annually by the C&AG. Internal Audit is conducted by the Internal Audit Wing of the Department of Water Resources, River Development and Ganga Rejuvenation under the Ministry of Jal Shakti.

ANNEXURE-I

ANNEXURE REFERRED TO IN REPLY TO PART (a) to (c) OF UNSTARRED QUESTION NO. 3439 TO BE ANSWERED IN RAJYA SABHA ON 23.03.2026 REGARDING “IMPLEMENTATION AND FUND UTILISATION UNDER THE NAMAMI GANGE PROGRAMME”.

Year-wise Budgetary Provision (Revised Estimate) and disbursements by the NMCG

(₹ in crore)

F.Y.	Budgetary Provision (Revised Estimate)	Disbursement by NMCG
2014-15	2,053.00	170.99
2015-16	1,650.00	602.30
2016-17	1,675.00	1,062.81
2017-18	3,023.42	1,625.01
2018-19	2,370.00	2,626.54
2019-20	1,553.44	2,673.09
2020-21	1,300.00	1,339.97
2021-22	1,900.00	1,892.70
2022-23	2,500.00	2,258.98
2023-24	2,400.00	2,396.10
2024-25	3,000.00	2,589.11
2025-26	2,687.00	2,102.99
		(up to 15.03.2026)

Note :-

- (i) NMCG transited to the Treasury Single Account (TSA) system from the financial year (FY) 2021-22. Prior to NMCG’s transition to the TSA, grants released to the NMCG by the Government of India were non-lapsable and unspent grants carried forward from previous years were disbursed in subsequent years.
- (ii) Unspent grants amounting to Rs. 1,127.99 crore have been refunded by various implementing/ executing agencies to the Consolidated Fund of India.

ANNEXURE-II

ANNEXURE REFERRED TO IN REPLY TO PART (a) to (c) OF UNSTARRED QUESTION NO. 3439 TO BE ANSWERED IN RAJYA SABHA ON 23.03.2026 REGARDING “IMPLEMENTATION AND FUND UTILISATION UNDER THE NAMAMI GANGE PROGRAMME”.

Yearly disbursement under Namami Gange Programme State-wise

Financial Year 2014-15 to 15 March 2026

Sl.No.	States	2014-15	2015-16	2016-17	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25	2025-26*
		(Rupees in crore)											
1	Uttarakhand	4.26	37.04	44.03	242.49	328.94	122.28	124.82	150.75	108.97	143.86	76.20	158.01
2	Uttar Pradesh	74.58	153.35	585.15	550.12	823.77	876.68	472.46	588.14	705.21	796.26	1,225.05	1,130.31
3	Bihar	-	124.23	88.07	367.18	673.03	1,185.17	193.84	292.93	873.39	837.13	420.97	214.00
4	Jharkhand	0.97	27.83	49.53	21.72	86.73	30.50	28.09	13.61	3.89	32.60	157.14	46.66
5	West Bengal	73.85	185.49	117.25	246.17	227.62	70.60	105.06	220.34	255.52	150.52	319.41	252.77
6	Madhya Pradesh	-	3.39	6.50	-	-	-	-	-	-	9.50	38.45	43.20
7	Delhi	-	4.96	2.17	81.57	310.69	214.47	235.00	405.00	77.33	161.18	39.99	-
8	Haryana	-	30.00	52.73	6.88	-	-	-	-	-	-	-	-
9	Rajasthan	-	-	20.00	-	1.25	-	-	50.00	-	-	-	-
10	Himachal Pradesh	-	-	-	-	-	-	1.25	2.50	-	-	-	-

(*15 March 2026)

Note 1: State-wise disbursements indicated above include funds released to (I) State Missions for Clean Ganga for Sewage Treatment Plants (STPs) and associated infrastructure, (ii) State Forest Departments for Afforestation and Biodiversity Projects, (iii) STP Projects implemented on Hybrid Annuity Mode, (iv) Central Public Sector Enterprises for RFD/Ghat Projects, (v) D/o Drinking Water & Sanitation and State Rural Sanitation Missions for SBM/ODF interventions in Ganga Grams and (vi) Industrial Pollution Abatement Projects.

Note 2: Out of the disbursement/release by the NMCG, unspent grants amounting to Rs.1127.99 crore have been refunded by various implementing/executing agencies to the Consolidated Fund of India

ANNEXURE-III

ANNEXURE REFERRED TO IN REPLY TO PART (a) to (c) OF UNSTARRED QUESTION NO. 3439 TO BE ANSWERED IN RAJYA SABHA ON 23.03.2026 REGARDING “IMPLEMENTATION AND FUND UTILISATION UNDER THE NAMAMI GANGE PROGRAMME”.

**Unspent balance available with major Agencies against the grants-in-aid released up to 31 March 2025
(as on 15 March 2026)**

(₹ in crore)

Agency	Unspent Balance
Jajmau Tannery Effluent Treatment Association	84.16
Banthar Industrial Pollution Control Company	35.96
Uttar Pradesh State Waste & Sanitation Mission	13.58
Indian Institute of Technology (BHU) Varanasi	4.67
West Bengal State Rural Development Agency	2.56
Uttar Pradesh Forest Department	2.54
Central Bureau of Communication (formerly D.A.V.P.)	1.00

ANNEXURE REFERRED TO IN REPLY TO PART (a) to (c) OF UNSTARRED QUESTION NO. 3439 TO BE ANSWERED IN RAJYA SABHA ON 23.03.2026 REGARDING “IMPLEMENTATION AND FUND UTILISATION UNDER THE NAMAMI GANGE PROGRAMME”.

Sewage Infrastructure Projects list As of Feb-2026						
SR No.	Towns	Sanctioned Cost (Rs. in crore)	Name/Nature of works	Expenditure /Released (in Cr.)	Overall Physical Progress (%)	Tentative year of completion
Uttar Pradesh						
1	Prayagraj	199.26	Sewerage & Non-Sewerage schemes for Pollution abatement of River Ganga at District-'B' & 'E' of Prayagraj	174.7	100	Completed
2	Prayagraj	106.08	Sewerage & Non-Sewerage schemes for Pollution abatement of River Ganga at District-'A' of Prayagraj	89.85	100	Completed
3	Prayagraj	142	Sewerage work in Swerage District-E at Prayagraj	138.25	100	Completed
4	Prayagraj	42.4	14 mld STP at Salori, Prayagraj	34.93	100	Completed
5	Prayagraj	170.95	Sewerage System in Sewerage District-C & Allahpur, Prayagraj	167.87	100	Completed
6	Prayagraj	299.4	Sewerage Works in Sewerage District-A of Prayagraj	291.48	100	Completed
7	Prayagraj	300.84	Sewerage system with Sewer network-(District B) at Prayagraj	294.09	100	Completed
8	Prayagraj	52.78	Sewer Network in District E of Prayagraj -Part 2 (Additional Work) under Component "A"	50.43	100	Completed
9	Prayagraj	767.59	Interception, Diversion and Treatment Works for Naini (District G) Phaphamau (District F) and Jhunsi at Prayagraj (HAM)	276.97	100	Completed
10	Prayagraj	904	Rehabilitation and Operation & Maintenance of existing Sewage Treatment Infrastrcture at Prayagraj (HAM)	281.04	100	Completed
11	Varanasi	659.62	JICA assisted Ganga Action Plan Phase-II Project at Varanasi (EAP - JICA) Construction of 140 MLD STP at Dinapur at Varanasi	597.67	100	Completed
12	Varanasi		Construction of interceptor sewers, relieving trunk sewer & rising mains at Varanasi		100	Completed
13	Varanasi		Construction of 3 pumping stations (Chaukaghat, Phulwariya & Sariya) at Varanasi		100	Completed
14	Varanasi		Rehabilitation of old trunk sewer at Varanasi		100	Completed
15	Varanasi		Rehabilitation of 5 Ghat pumping stations and STPs at Dinapur & Bhagwanpur at Varanasi		100	Completed
16	Varanasi		Non Sewerage, Institutional Development & Other works at Varanasi		100	Completed
17	Garmukteshwar	46.51	Sewerage system & STP works at Garmukteshwar	44.58	100	Completed

Sewage Infrastructure Projects list As of Feb-2026

SR No.	Towns	Sanctioned Cost (Rs. in crore)	Name/Nature of works	Expenditure /Released (in Cr.)	Overall Physical Progress (%)	Tentative year of completion
18	Moradabad	330.05	Sewerage system & STP works (Phase I) at Moradabad	289.22	100	Completed
19	Moradabad	149.23	Pollution Abatement Works for River Ram Ganga at Moradabad (Sewerage Zone-2) (HAM)	35.56	100	Completed
20	Kannauj	43.66	Sewerage system & STP works (Phase II) at kannauj	40.67	100	Completed
21	Narora	48.45	Sewerage scheme at Narora, Bulandshar	47.69	100	Completed
22	Anup Shahar	75.79	Sewerage Works in Anup Shahar, Buland Shahar	70.82	100	Completed
23	Bithoor, Kanpurnagar	13.4	Sewerage scheme and STP at Bithoor Kanpurnagar, (UP)	10.96	100	Completed
24	Ramana (Varanasi)	161.31	Sewerage Treatment Plant (STP) for Assi-BHU Sewerage District at Ramana (HAM)	138.06	100	Completed
25	Ramnagar (Varanasi)	72.91	Interception,diversion of Drains & Sewage Treatment works at Ramnagar	35.47	100	Completed
26	Kanpur City	63.8	Interception/Diversion of Sisamau Nala of Kanpur City	60.36	100	Completed
27	Kanpur (District 1)	430.49	Sewerage Works in Sewerage District 1 of Kanpur	463.08	100	Completed
28	Pankha-Kanpur	967.23	Rehabilitation of existing Sewage Treatment Infrastructure , Development of sewage Treatment Plant at Pankha (30 MLD) along with appurtenant works at Kanpur (HAM)	254.98	100	Completed
29	Vrindavan	42.82	Rehabilaition of Sewerage Infrastructure & Augmenation/Upgradation at vrindavan	24.52	100	Completed
30	Unnao	102.2	Interception,diversion of Drains & Sewage Treatment works at Unnao (HAM)	52.01	100	Completed
31	Shuklaganj,	65.18	Interception,diversion of Drains & Sewage Treatment works at Shuklaganj (HAM)	27.62	97	2026-27
32	Mirzapur	147.33	Interception, Diversion and Treatment Works for abatement of Pollution of River Ganga at Mirzapur (HAM)	91.45	100	Completed
33	Chunar	2.7	Faecal Sludge Management for pollution abatement at Chunar (FSTP)	2.24	100	Completed
34	Farrukhabad	261.12	Interception, Diversion & Sewage Treatment Works in Farrukhabad-Fategarh (HAM)	177.62	100	Completed
35	Mathura	460.45	Rehabilaition/Renovation of Mathura sewerage scheme : Construction of 30 MLD STP at Masani (Mathura) (HAM)	315.3	100	Completed

Sewage Infrastructure Projects list As of Feb-2026

SR No.	Towns	Sanctioned Cost (Rs. in crore)	Name/Nature of works	Expenditure /Released (in Cr.)	Overall Physical Progress (%)	Tentative year of completion
36	Mathura	292.56	I&D and STP Works for balance drains at Mathura (HAM)	4.81	75	2026-27
37	Ayodhya-Faizabad	37.67	Interception & Diversion (I&D) of drains at Ayodhya	21.24	100	Completed
38	Faizabad	221.66	Pollution Abatement Works for River Saryu/Ghaghara at Faizabad town, District Ayodhya (Interception & Diversion with STP) (HAM)	97	100	Completed
39	Sultanpur	70.18	Interception & Diversion with STP at Sultanpur	47.2	100	Completed
40	Kasganj	76.73	Interception & Diversion with STP at Kasganj	43.31	100	Completed
41	Agra	842.25	Interception & Diversion with Rehabilitation of sewerage scheme at Agra (HAM)	208.63	79	2026-27
42	Muzaffarnagar	234.03	Interception & Diversion works and STP at Muzaffarnagar (HAM)	141.79	100	Completed
43	Budhana	48.76	Interception & Diversion works and STP at Budhana (HAM)	29.15	100	Completed
44	Bareilly	271.39	Interception & Diversion works and STP at Bareilly (HAM)	182.26	100	Completed
45	Jaunpur	206.05	Interception & Diversion works and STP at Jaunpur	152	100	Completed
46	Meerut	690.71	Pollution Abatement Works for River Kali Meerut (HAM)	13.34	47	2026-27
47	Baghpat	77.36	Interception & Diversion and STP works of Baghpat Town	37.43	100	Completed
48	Firozabad	51.08	Firozabad Sewerage Scheme (Interception & Diversion) works	29.94	100	Completed
49	Etawah	140.6	Sewerage Scheme (Interception & Diversion) works at Etwah	60.09	100	Completed
50	Lucknow	240.93	Interception & Diversion and STP works at Lucknow	117.65	100	Completed
51	Ghazipur	165.99	Sewerage, Sewage Treatment works at Ghazipur (HAM)	85.46	100	Completed
52	Kairana	78.42	Interception & Diversion works for Kairana	34.39	100	Completed
53	Bijnor	0.39	Faecal Sludge Management (Co-treatment) at Bijnor	0.13	100	Completed
54	Saharanpur	577.23	Interception & Diversion (I&D) and Sewage Treatment Plant works at Saharanpur (HAM)	10.27	7	2027-28
55	Varanasi	308.09	I&D and STP Works for Assi-BHU Area (Phase II), Varanasi	86.62	98	2025-26
56	Chhata	56.15	I&D and STP Works at Chhata	2.11	11	2026-27
57	Kosi	66.59	I&D and STP Works at Kosi	1.53	35	2026-27
58	Vrindavan	77.7	I&D and STP Works Vrindavan	24.36	89	2025-26
59	Hathras	128.91	I&D and STP works at Hathras	11.05	39	2026-27
60	Lucknow	264.67	Interception & Diversion and STP works at Lucknow, Phase-II Part-I	7.22	6	2026-27
61	Prayagraj	475.98	Interception & Diversion of Balance 7 drains and Augmentation of Rajapur STP at Prayagraj	62.4	69	2026-27

Sewage Infrastructure Projects list As of Feb-2026

SR No.	Towns	Sanctioned Cost (Rs. in crore)	Name/Nature of works	Expenditure /Released (in Cr.)	Overall Physical Progress (%)	Tentative year of completion
62	Prayagraj	331.75	Interception and diversion of balance discharge of 13 drains and augmentation of Salori STP	81.92	91	2025-26
63	Banat	48.71	I&D and STP works at Banat	4.02	48	2026-27
64	Babri & Bantikhera	55.47	I&D and STP works at Babri & Bantikhera	1.38	8	2026-27
65	Thanabhawan	97.19	I&D and STP works at Thanabhawan	6.32	49	2026-27
66	Shamli	206.02	I&D and STP works at Shamli	15.44	51	2026-27
67	Hapur	49.06	I&D and STP works at Hapur	0.71	25	2026-27
68	Prayagraj	186.47	Interception and Diversion of Balance Discharge of 02 Drains and 50 MLD STP at Naini Prayagraj	8.48	45	2026-27
69	Lucknow	351.03	Interception & Diversion and STP works at Lucknow, Phase-II Part-II (HAM)	-	-	2027-28
70	Deoband	134.71	Interception & Diversion and STP works at Deoband	-	-	2027-28
71	Dalmau	4.4	Faecal Sludge Management for Pollution Abatement Works at Dalmau, Raibareli (FSTP)	-	-	2027-28
72	Gulaothi	50.99	Interception & Diversion and STP works at Gulaothi	-	3	2027-28
73	Aligarh	496.02	Interception & Diversion and STP works at Aligarh (HAM)	-	-	2027-28
74	Manikpur	8.56	Faecal Sludge Management for pollution abatement of River Ganga at Manikpur, (FSTP)	-	-	2027-28
75	Pt. DDU Chandauli	262.78	Interception & Diversion and STP works at Pt. DDU Chandauli (HAM)	-	-	2027-28
76	Bhadohi	127.26	Interception & Diversion of Drains/nalas and STPs works at Bhadohi	-	-	2027-28
77	Varanasi (Durga Drain)	274.31	Interception & Diversion and 60 MLD STP works for Durga Drain at Varanasi (HAM)	-	-	2027-28
78	Moradabad	420.41	Interception & Diversion of drains of Moradabad Zone-3 & Zone-4 with STP & other appurtenant works at Moradabad (HAM)	-	-	2027-28
79	Kanpur	138.11	Interception & Diversion of 14 drains of Kanpur City	-	-	2027-28
80	Agra	126.41	Tapping of balance drains & augmentation of sewage pumping stations (SPSs) at Agra	-	-	2027-28
Bihar						
81	Begusarai	230.06	Sewer Network, SPS and STP at Begusarai	261.82	97	2026-27

Sewage Infrastructure Projects list As of Feb-2026

SR No.	Towns	Sanctioned Cost (Rs. in crore)	Name/Nature of works	Expenditure /Released (in Cr.)	Overall Physical Progress (%)	Tentative year of completion
82	Buxar	257.03	I & D and STP works at Buxer	17.29	39	2027-28
83	Hajipur	305.19	Sewer Networks, SPS and STP at Hajipur	346.46	95	2026-27
84	Munger	522.85	Sewer Networks, SPS and STP at Munger	428.71	100	Completed
85	Patna-Beur	93.94	Sewage Treatment Plant - Beur for Patna, Bihar	69.96	100	Completed
86	Patna Beur	225.77	Sewerage system with Sewer network,Patna Beur	369.66	100	Completed
87	Patna-Karmalichak	90.94	Sewage Treatment Plant - Karmalichak for Patna, Bihar	68.39	100	Completed
88	Patna-Saidpur	184.93	Saidpur STP and adjoining Network for Patna, Bihar	184.77	100	Completed
89	Patna-Saidpur	560.42	Saidpur Sewer Network, Patna, Bihar	491.14	100	Completed
90	Patna-Karmalichak	277.42	Sewerage system with Sewer network ,Patna Karmalichak	336.59	100	Completed
91	Patna-Pahari	191.62	Sewage Treatment Plant at Pahari - Patna, Bihar	125.65	100	Completed
92	Patna-Pahari	230.48	Sewerage scheme at Pahari (Zone IVA (S)), Patna, Bihar	215.48	100	Completed
93	Patna-Pahari	356.37	Sewerage scheme at Pahari Zone V, Patna, Bihar	312.96	100	Completed
94	Mokama	73.4	Interception, Diversion & Sewage Treatment Plant works at Mokama	51.53	100	Completed
95	Barh	61.85	I&D and STP Project at Barh (Patna)	41.8	100	Completed
96	Patna-Kankarbagh	578.89	Sewage Treatment Plant (50MLD) and Sewerage Network(150 km)in Kankarbagh-Patna (HAM)	171.79	55	2026-27
97	Patna -Digha	824	Sewage Treatment Plant (100MLD) and Sewerage Network(288 km)in Digha-Patna (HAM)	396.71	57	2026-27
98	Maner	69.77	Interception & Diversion & Sewage Treatment Plant for Maner Town	43.48	100	Completed
99	Danapur	204.50	Interception & Diversion & Sewage Treatment Plant for Danapur Town	73.94	100	Completed
100	Phulwari shariff-Patna		Interception & Diversion & Sewage Treatment Plant for Phulwarishariff Town	13.54	100	Completed
101	Fatuha		Interception and Diversion and STP works in Fatuha	16.41	100	Completed
102	Sultanganj	60.22	Interception, Diversion & Sewage Treatment Plant works at sultanganj	35.45	100	Completed
103	Naugachia	82.51	Interception, Diversion & Sewage Treatment Plant at Naugachia	49.11	100	Completed
104	Bhagalpur	413.29	Interception and Diversion and STP works in Bhagalpur (HAM)	123.1	97	2026-27
105	Kahalgaon	48.2	Interception and Diversion and STP scheme in Kahalgaon	23.8	84	2026-27
106	Sonepur	47.41	Interception and Diversion and STP works in Sonepur	29.47	100	Completed
107	Chhapra	357.8	Interception and Diversion and STP works in Chhapra	153.66	100	Completed

Sewage Infrastructure Projects list As of Feb-2026

SR No.	Towns	Sanctioned Cost (Rs. in crore)	Name/Nature of works	Expenditure /Released (in Cr.)	Overall Physical Progress (%)	Tentative year of completion
108	Bakhtiyarpur	84.93	Interception and Diversion and STP works in Bakhtiyarpur	62.73	100	Completed
109	Barahiya	59.28	Interception and Diversion and STP works in Barahiya	1.44	3	2026-27
110	Dehri	63.89	Interception and Diversion and STP works at Dehri	7.46	34	2026-27
111	Supaul	76.69	I&D and STP Works at Supaul	-	16	2026-27
112	Motihari	149.16	Interception & Diversion and STP scheme at Motihari	-	-	2027-28
113	Daudnagar	42.25	Interception & Diversion of drains and STP works at Daudnagar	-	-	2027-28
114	Lakhisarai	94.13	Interception & Diversion and STP scheme at Lakhisarai town	-	-	2027-28
115	Jamui	77.39	Interception & Diversion and STP scheme for Jamui	-	5	2027-28
116	Raxaul	78.78	Interception & Diversion of drains and STP scheme for Raxaul	-	-	2027-28
117	Katihar	356.99	Interception & Diversion of drains and STP scheme for Katihar (HAM)	-	-	2027-28
118	Arrah	328.29	Interception & Diversion and STP scheme for Arrah (HAM)	-	-	2027-28
119	Muzaffarpur	77.4	Interception & Diversion and STP scheme for Muzzafarpur	-	-	2027-28
Delhi						
120	Delhi -YAP-III - Kondli zone (K1)	87.43	Rehabilitation of Trunk Sewer No.4	49.4	100	Completed
121	Delhi -YAP-III - Kondli zone (K2)	83.4	Rehabilitation of Trunk Sewer No.5	75.42	100	Completed
122	Delhi -YAP-III - Kondli zone (K3)	239.11	Rehabilitation and upgradation of Kondli Phase-I STP (45 MLD), Phase-II STP (114 MLD) & Phase-III STP (45 MLD)	268.13	100	Completed
123	Delhi -YAP-III - Kondli zone (K4)	59.13	Rehabilitation of Rising Mains	56.43	100	Completed
124	Delhi -YAP-III -Rithala zone (R1a)	43.92	Rehabilitation of Trunk Sewers	21.39	100	Completed
125	Delhi -YAP-III -Rithala zone (R1b)	45.4	Rehabilitation of Rising Main	48.54	100	Completed

Sewage Infrastructure Projects list As of Feb-2026

SR No.	Towns	Sanctioned Cost (Rs. in crore)	Name/Nature of works	Expenditure /Released (in Cr.)	Overall Physical Progress (%)	Tentative year of completion
126	Delhi -YAP-III -Rithala zone (R2)	211.79	Rehabilitation and up-gradation of Phase-I STP (182 MLD)	208.71	100	Completed
127	Delhi -YAP-III - Okhla zone (O)	665.78	Construction of 564 MLD (124 MGD) Waste Water Treatment Plant (WWTP)	782.51	100	Completed
128	Coronation Pillar, Delhi	515.07	Construction of 318 MLD (70 MGD) WWTP with 10 years O & M on DBO basis at Coronation Pillar, Delhi	388.08	100	Completed
129	Mehrauli	35.83	Construction of 4.5 MLD STP along with other allied works at Sector-A, Vasant Kunj to feed treated water to Shamsi Talab at Mehrauli, Delhi	-	-	2027-28
130	Coronation Pillar, Delhi	518.88	Conveyance of treated sewage from Coronation Pillar STP to the River Yamuna	-	-	2027-28
Jharkhand						
131	Sahibganj	99.36	Sewerage scheme and STP	134.33	100	Completed
132	Rajmahal	56.76	Sewerage scheme and STP	57.02	100	Completed
133	Phusro	61.05	I & D and STP Project	27.51	88	2026-27
134	Ramgarh	284.8	I&D and STP scheme at Ramgarh	79.68	60	2026-27
135	Dhanbad	808.33	I&D and STP Works at Dhanbad (HAM)	1.85	-	2027-28
Haryana						
136	Panipat	129.51	Sewerage and Sewage Treatment Plant (STP) at Panipat	128.45	100	Completed
137	Sonepat	88.36	Sewerage and Sewage Treatment Plant (STP) at Sonipat	89.49	100	Completed
138	Kota	258.48	Environmental Improvement Plan for River Chambal at Kota	181.86	97	2026-27
Himachal Pradesh						
139	Paonta Sahib	11.57	Sewerage scheme for Zone II & III of Paonta Town in Tehsil Poanta Sahib, District Sirmour	3.75	100	Completed
Uttarakhand						
140	Badrinath	7.259	Interception and Diversion (I&D) at Badrinath	7.25	100	Completed
141	Badrinath	18.23	Pollution Abatement works (Interception and Diversion with STP) at Badrinath	9.47	100	Completed
142	Devprayag	3.664	Sewage Treatment Plant (STP) at Devprayag	3.5	100	Completed
143	Devprayag	7.269	Interception and Diversion (I&D) Devprayag	7.18	100	Completed

Sewage Infrastructure Projects list As of Feb-2026

SR No.	Towns	Sanctioned Cost (Rs. in crore)	Name/Nature of works	Expenditure /Released (in Cr.)	Overall Physical Progress (%)	Tentative year of completion
144	Devprayag	4.5	Restoration and Reconstruction of Sewerage Scheme due to disaster in Devprayag	4.1	100	Completed
145	Joshimath	9.61	Interception and Diversion (I&D) at Joshimath	9.46	100	Completed
146	Joshimath	62.4	Interception and Diversion (I&D)with STP at Joshimath	40.72	100	Completed
147	Gopeshwar	10.18	Interception and Diversion (I&D) at Gopeshwar	9.73	100	Completed
148	Chamoli-Gopeshwar	64.34	Interception & Diversion and STP, at Chamoli	33.34	100	Completed
149	Rishikesh	7.23	Sewerage Scheme at Triveni Ghat at Rishikesh	4.36	100	Completed
150	Rishikesh	158	Interception and Diversion (I&D)with STP Rishikesh	112.69	100	Completed
151	Tapovan (Tehri)	24.12	Sewerage system and STP for Tapovan area	15.55	100	Completed
152	Tapovan (Tehri)	2.19	upgradation of 3.50 MLD STP at tapovan	0.73	100	Completed
153	Haridwar	24.84	Sewerage Scheme at Ahbab Nagar Jwalapur Zone E-2 at Haridwar	16.98	100	Completed
154	Haridwar	24.91	Construction of 18 mld STP at Sarai, Haridwar	20.69	100	Completed
155	Haridwar	273.37	Sewage Treatment Plant (STP) at Jagjeetpur(68MLD) & Sarai(14MLD) (HAM)	163.71	100	Completed
156	Haridwar	32.65	Tertiary treatment of existing 27 MLD STP at Jagjeetpur & Upgradation of existing 18 MLD STP at Sarai	14.87	100	Completed
157	Haridwar	116.28	Interception and Diversion works at Sarai & Jagjeetpur	95.77	100	Completed
158	Haridwar	4.68	Laying of Sewer Lines in Arihant Vihar & New Vishnu Garden, Kankhal in Haridwar	3.35	100	Completed
159	Gangotri	10.48	Sewerage System and STP for Gangotri Dham	7.83	100	Completed
160	Gangotri	0.45	Restoration and Reconstruction of Sewerage Scheme due to disaster in Gangotri	0.45	100	Completed
161	Uttarkashi	4.84	Restoration and Reconstruction of Sewerage Scheme due to disaster in Uttarkashi	3.48	100	Completed
162	Uttarkashi	10.03	Upgradation of 2MLD STP (Gyansu) Uttarkashi	3.94	100	Completed
163	Karanprayag	12.01	Interception and Diversion (I&D) / Sewage Treatment Plant (STP) at Karanprayag	9.03	100	Completed
164	Rudraprayag	13.14	Interception and Diversion (I&D) / Sewage Treatment Plant (STP) at	9.92	100	Completed

Sewage Infrastructure Projects list As of Feb-2026

SR No.	Towns	Sanctioned Cost (Rs. in crore)	Name/Nature of works	Expenditure /Released (in Cr.)	Overall Physical Progress (%)	Tentative year of completion
			Rudraprayag			
165	Rudraprayag	23.37	I & D and STP for Gauri Kund and Tilwada, District Rudraprayag	6.87	55	2026-27
166	Kirtinagar	4.23	Pollution Abatement works for River Alaknanda (STP creation of 10KLD & 50KLD) at Kirtinagar	2.32	100	Completed
167	Srinagar	22.51	Interception & Diversion and STP at srinagar	16.56	100	Completed
168	Srinagar	15.4	Upgradation of Existing STP (3.5 MLD) at srinagar	4.81	100	Completed
169	Nandprayag	6.46	Interception & Diversion and STP at nandprayag	4.52	100	Completed
170	Muni Ki Reti	80.45	Rising main (500m) and STP of 12.5MLD at muni ki reti	51.64	100	Completed
171	Muni Ki Reti	8.67	Sludge Management Plant at Chorepani, Muni Ki Reti	4.61	100	Completed
172	Muni Ki Reti	94.06	I & D and STP works at Muni ki reti Neelkanth	24.25	75	2026-27
173	Swargashram	5.2	Upgradation of Existing STP (3.0 MLD) at swargashram	2.4	100	Completed
174	Dehradun	63.75	Interception & Diversion Works for Rispana & Bindal River in Dehradun	47.29	100	Completed
175	Ramnagar	55.06	Interception & Diversion of Nallas Discharging in Kosi River at Ramnagar	34.73	100	Completed
176	Srikot-Gangnali	7.86	Pollution Abatement of River Alaknanda at Srikot-Gangnali Part A	4.56	100	Completed
177	Udham Singh Nagar	223.43	(I&D) and STP work of 06 nos. Polluted River Stretches at Udham Singh Nagar	110.85	100	Completed
178	Haridwar	11.12	Co-Treatment of Septage at existing STPs of Haridwar-150 KLD (100 KLD Jagjeetpur + 50 KLD Sarai), Rishikesh-50 KLD, Srinagar 30 KLD and Devprayag-5.0 KLD	7.33	100	Completed
179	Devprayag, Karanprayag and Chamoli-Gopeshwar	0.87	Repair and Restoration (Protection works) in existing STPs/Sewerage network and its appurtenant works damaged during natural calamity	0.62	100	Completed
180	Dehradun	78.99	I&D with STP works at Sapera Basti, Dehradun	27.33	87	2026-27
181	Kotdwar	135.27	Pollution Abatement Works (I&D with STP) for Khoh River at Kotdwar	13.44	25	2026-27
West bengal						
182	Gayeshpur	168.67	Sewerage system & STP at Gayeshpur	156.34	100	Completed
183	Kalyani	57.87	Sewerage system & STP at Kalyani	118.01	100	Completed

Sewage Infrastructure Projects list As of Feb-2026

SR No.	Towns	Sanctioned Cost (Rs. in crore)	Name/Nature of works	Expenditure /Released (in Cr.)	Overall Physical Progress (%)	Tentative year of completion
184	Bhatpara	228.52	Sewerage system & STP at Bhatpara	328.84	100	Completed
185	Halisahar	332.56	Sewerage scheme & STP Halishar	282.26	100	Completed
186	Budge-Budge	225.45	Sewerage System and STP at Budge-Budge	170.8	100	Completed
187	Barrackpore	341.68	Sewerage system with Sewer network and STP at Barrackpore	311.46	100	Completed
188	Kancharapara (Barrackpore)	48.77	Interception & Diversion with STP at Kachrapara	29.44	100	Completed
189	Barrackpore Municipality	0.93	Design and Build of I & D structure. including Lock Gate and it's all appurtenant structures as well as allied works at Barrackpore	-	100	Completed
190	Tolly's Nullah (Adi Ganga)	817.3	Pollution Abatement work for Rejuvenation of River Adi Ganga, Kolkata (Tolly's Nullah)	-	5	2027-28
191	Howrah	595.72	Pollution Abatement Works for River Ganga at Howrah(Interception & Diversion with STP) (HAM)	252.85	100	Completed
192	Bally		Pollution Abatement Works for River Ganga at Bally under Howrah Municipal Corporation (HAM)		100	Completed
193	Kamarhati and Baranagar Municipalities		STP & Sewer network at Kamrahati and baranagar (HAM)		100	Completed
194	Nabadwip	61.23	Interception & Diversion Network for existing drains falling in river Ganges including STP at Nabadwip	37.79	100	Completed
195	Berhampore	51.21	Pollution Abatement works for River Ganga at Behrampore- Municipal Town (Interception & Diversion)	0	92	2025-26
196	Jangipur Municipality	68.47	Pollution Abatement Works for River Ganga at Jangipur	53.82	100	Completed
197	Kolkata	7.56	Pollution Abatement Works for River Ganga at Kolkata municipality (Installation of New Penstock/construction)	7.56	40	2026-27
198	Kolkata	289.02	Pollution Abatement Works for River Ganga at Kolkata (Garden Reach) (HAM)	36.47	64	2026-27
199	Maheshtala	286.97	Pollution Abatement works for River Ganga at Maheshtala (HAM)	105.19	100	Completed
200	Hooghly-Chinsurah	161.99	Pollution Abatement works for River Ganga at Hooghly Chinsurah-Municipal Town	96.8	93	2026-27
201	Hoogly	86.61	Rejuvenation of existing STPs alongwith lifting stations & pumping	38.28	100	Completed

Sewage Infrastructure Projects list As of Feb-2026

SR No.	Towns	Sanctioned Cost (Rs. in crore)	Name/Nature of works	Expenditure /Released (in Cr.)	Overall Physical Progress (%)	Tentative year of completion
			station at Hoogly			
202	Burdwan	10.35	Faecal Sludge Management for abatement of pollution in River Ganga (FSTP)	-	-	2027-28
203	North 24 Parganas	65.54	Rejuvenation of existing STPs alongwith lifting stations & pumping stations at North 24 Parganas	51.29	100	Completed
204	North Barrackpore	154.27	Pollution Abatement Works for River Ganga at North Barrackpore (HAM)	20.58	99	2026-27
205	keorapukur	124.38	Rehabilitation of existing STP keorapukur	-	-	2027-28
206	Chakdah	121.66	Interception and Diversion with STP at Chakdah	28.15	91	2026-27
207	Krishnanagar	91.88	Interception and Diversion with STP at Krishnanagar	4.37	14	2026-27
208	Bansberia	4.56	Pollution Abatement Sewerage Infrastructure (Integrated Septage Treatment Plant) at Bansberia (FSTP)	-	51	2026-27
209	Murshidabad	92.85	Interception and Diversion with STP at Murshidabad	-	-	2027-28
210	Katwa	133.46	Interception and Diversion with STP, 14 MLD STP with co-treatment 10.5 KLD at Katwa	-	-	2027-28
211	Uttarpara-Kotrung	8.04	Pollution Abatement Integrated Septage Treatment Plant for Uttarpara-Kotrung (FSTP)	-	-	2027-28
212	Pujali	5.77	Integrated Septage Treatment Plant for Pujali, South 24 Parganas District (FSTP)	-	-	2027-28
213	Bhatpara	4.61	Installation of Chlorination Unit in Rejuvenated STPs (WSP/ASP) at Bhatpara	-	-	2027-28
214	24 PARAGANAS NORTH	18.93	Installation of chlorination units in 9 existing STPs	-	-	2027-28
215	Siliguri	361.86	I&D of Drains with Construction STP at Siliguri	-	-	2027-28
Madhya Pradesh						
216	Indore	511.15	Interception and Diversion with STP at Indore	-	11	2027-28
217	Ujjain	101.57	Interception & Diversion with STP works at Ujjain	-	-	2027-28
218	Nagda	65.98	Interception & Diversion with STP works at Nagda	-	2	2027-28
