

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

RAJYA SABHA
UNSTARRED QUESTION NO-1230
ANSWERED ON-29/07/2026

BHARATMALA PARIYOJANA IN HARYANA

1230. SMT. REKHA SHARMA:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS be pleased to state:-

- (a) the total length of National Highways and road projects sanctioned, awarded and completed in Haryana under Bharatmala Pariyojana as on date;
- (b) the project-wise details thereof, including the sanctioned cost, expenditure incurred and present status of each project;
- (c) the details of projects in Haryana that have been delayed beyond their scheduled completion period along with reasons therefor; and
- (d) the steps taken to expedite the completion of pending Bharatmala projects in Haryana, particularly those connecting industrial, agricultural and logistics hubs?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

- (a) Under Bharatmala Pariyojana, National Highway projects covering a length of about 1,114 km with a sanctioned cost of Rs. 50,187 crore were sanctioned and awarded in the State of Haryana. Out of these, 27 projects covering a length of about 804 km have been completed and the balance 9 projects covering a length of about 310 km are under various stages of implementation. The details are enclosed as **Annexure**.
- (b) The project-wise details, including length, sanctioned cost, expenditure incurred and present status of each project, are enclosed as **Annexure**.
- (c) Some of the projects in the State of Haryana have spilled beyond original completion schedule. Details are attached as **Annexure**.

The primary reasons for delay in National Highway (NH) projects are issues/bottlenecks relating to land acquisition, delay in getting statutory clearances, utility shifting, farmer protests, local agitations, Graded Response Action Plan (GRAP) restrictions, non-availability of construction material/minerals, poor performance of Contractor/Concessionaire, and Force Majeure events like the Covid-19 pandemic, International wars and heavy rainfall, etc.

(d) To expedite project execution, various initiatives have been undertaken including streamlining the land acquisition process through Bhoomi Rashi portal, revamping the Parivesh Portal through Ministry of Environment, Forests & Climate Change to expedite forest and environmental clearances, enabling online approval of General Arrangement Drawings (GAD) for Road over Bridges (ROBs) and Road under Bridges (RUBs) from the Railways, and conducting review meetings at various levels with all stakeholders, including District Administration/State Governments. The government is making every effort to ensure the timely completion of the projects

ANNEXURE

ANNEXURE REFERRED TO IN REPLY TO PART (a), (b) AND (c) OF RAJYA SABHA UNSTARRED QUESTION NO. 1230 ANSWERED ON 29/07/2026 ASKED BY SMT. REKHA SHARMA REGARDING BHARATMALA PARIYOJANA IN HARYANA.

Bharatmala Pariyojana in Haryana											
Sr . No	Name of Project	Length (km)	Sanctio ned Cos t (In Cr)	Expend iture in curred (Rs. in Cr)	Date of Sancti oned	LOA Date	Appoin ted Dat e	Schedul e date o f compl etion	Present Stat us	Actual/Lik ely comple tion date	If Delayed, then reaso n for the same
1	4-laning of Gohana - Sonapat section of NH-352A	38.24	1882.46	1225.85	25-01-2019	08-03-2019	24-07-2020	24-07-2022	Completed / Currently, Operation and Maintenance (O&M) stage	07-08-2025	-
2	Four laning of Jind-Gohana (Greenfield Pkg-1) NH-352 A	40.601	1606	1064.47	25-01-2019	08-03-2019	23-07-2020	23-07-2022	Completed / Currently, Operation and Maintenance (O&M) stage	25-02-2025	-
3	4- Laning of Rohtak-Jind section NH- 352	48.6	860.38	840.41	13-02-2019	04-03-2020	17-08-2020	17-08-2022	Completed / Currently, Operation and Maintenance (O&M) stage	25-10-2025	-

4	Delhi-Amritsar-Katra (Haryana Division) (PKG-1) (NE-5)	34	2309.55	1609.72	16-10-2020	05-03-2021	27-12-2021	26-12-2023	Completed / Currently, Operation and Maintenance (O&M) stage	04-11-2025	-
5	Delhi-Amritsar-Katra (Haryana Division) (PKG-2) (NE-5)	26.8	1718.54	1176.23	16-10-2020	05-03-2021	14-01-2022	13-01-2024	Completed / Currently, Operation and Maintenance (O&M) stage	26-09-2024	-
6	Delhi-Amritsar-Katra (Haryana Division) (PKG-3) (NE-5)	30.6	1430.88	1322.86	16-10-2020	05-03-2021	24-12-2021	22-06-2024	Completed / Currently, Operation and Maintenance (O&M) stage	17-11-2025	-
7	Delhi-Amritsar-Katra (Haryana Division) (PKG-4) (NE-5)	28.85	1306.95	1099.24	16-10-2020	18-03-2021	14-12-2021	13-12-2023	Completed / Currently, Operation and Maintenance (O&M) stage	06-11-2025	-
8	Delhi-Amritsar-Katra (Haryana Division) (PKG-5) (NE-5)	37.37	1741.86	1508.2	16-10-2020	07-06-2021	23-05-2022	22-06-2024	Completed / Currently, Operation and Maintenance (O&M) stage	21-05-2026	-

9	Mandi Dabwali to Chautala (NH 54)	34.8	864.27	959.15	02-12-2020	22-01-2021	24-01-2022	23-01-2024	Completed / Currently, Operation and Maintenance (O&M) stage	14-09-2024	-
10	Ambala-Kalaamb (GF) (NH7 and NH 344)	33	1183.7	707.95	20-09-2022	28-11-2022	08-06-2023	07-06-2025	Completed / Currently, Operation and Maintenance (O&M) stage	28-02-2026	-
11	6L Access Controlled Highway from Jn. with Jaitpur - Pushta Road to Jn. with Sector 62/65 dividing road on Faridabad - Ballabhgarh Bypass of NH-148NA from km. 9.00 to km. 33.00 including Spur upto Badarpur Border	25.3	1328.07	1491.74	06-06-2020	30-07-2020	10-08-2021	09-08-2023	Completed / Currently, Operation and Maintenance (O&M) stage	16-09-2024	-
12	6L Access Controlled Highway from Jn. with Sector 62/65 dividing road on Faridabad - Ballabhgarh Bypass to Jn. with KMP Expressway with NH-148NA from km. 33.00 to km. 59.063	26.06	1387.21	1506.17	19-05-2020	07-08-2020	14-05-2021	13-05-2023	Completed / Currently, Operation and Maintenance (O&M) stage	13-05-2023	-
13	Panipat to Shamli section of NH-709AD, Pkg-I	19.1	1252.61	1330.11	23-02-2018	15-10-2019	18-09-2020	17-09-2022	Completed / Currently, Operation and Maintenance (O&M) stage	25-01-2023	-

									e		
14	Ismailabad - Narnaul NH 152 D (Pkg- 01) (Ch. 0+000 to Ch . 23+000) [Ismailabad to Junction with Karnal-Pehowa road (SH-9) near Dhand]	23	1234.87	1150.92	04-01-2019	31-10-2019	04-02-2020	02-02-2022	Completed / Currently, Operation and Maintenance (O&M) stage	10-12-2021	-
15	Ismailabad - Narnaul NH152 D (Pkg- 02) (Ch. 23+000 to 56+000) [Junction with Karnal-Pehowa road (SH-9) near Dhand village to Junction with Kaithal-Safidon (SH-11) road near Rajound]	33	1467.18	1390.42	04-01-2019	25-10-2019	28-01-2020	26-01-2022	Completed / Currently, Operation and Maintenance (O&M) stage	22-05-2022	-
16	Ismailabad - Narnaul NH152 D (Pkg- 03) (Ch. 56+000 to 80+000) [Junction with Kaithal-Safidon road (SH-11) near Rajound to Junction with Jind-Safidon road (SH-14) near Kheri village]	24	1039.47	1769.28	04-01-2019	02-12-2019	01-06-2020	31-05-2022	Completed / Currently, Operation and Maintenance (O&M) stage	01-05-2022	-
17	Ismailabad - Narnaul NH152 D (Pkg- 04) (Ch. 580+000 to 108+000) [Junction with Jind-Safidon road (SH-14) near Kheri village to Junction with NH-352 (Jind-Gohana section) near Julana]	28	1117.89	1046.72	04-01-2019	26-08-2019	29-02-2020	27-02-2022	Completed / Currently, Operation and Maintenance (O&M) stage	14-05-2022	-

18	Ismailabad - Narnaul NH152 D (Pkg- 05) (Ch. 108+000 to 131+000) [Junction with NH-352 (Jind-Gohana) near Julana to Junction with NH-9 (Rohtak-Jind section) near Kharkara]	23	1157.61	1051.33	04-01-2019	08-03-2019	12-02-2020	10-02-2022	Completed / Currently, Operation and Maintenance (O&M) stage	25-05-2022	-
19	Ismailabad - Narnaul NH152 D (Pkg- 06) (Ch. 131+000 to 165+000) [Junction with NH-9 (Rohtak-Jind section) near Kharkara to Junction with NH-334B (Charkhi Dadri-Jhajjar section) near Charkhi Dadri]	34	1276.93	1166.11	04-01-2019	08-03-2019	01-08-2020	31-07-2022	Completed / Currently, Operation and Maintenance (O&M) stage	12-05-2022	-
20	Ismailabad - Narnaul NH152 D (Pkg- 07) (Ch. 165+0 to 200+0) [Junction with NH-334B (Charkhi Dadri-Jhajjar section) near Charkhi Dadri to Junction with Rewari-Kanina road (SH-24) near Kanina]	35	1306.14	1225.94	04-01-2019	08-03-2019	25-06-2020	24-06-2022	Completed / Currently, Operation and Maintenance (O&M) stage	12-04-2022	-
21	Ismailabad - Narnaul NH152 D (Pkg- 08) (Ch. 200+000 to 227+020) [Junction with Rewari-Kanina road (SH-24) near Kanina to Narnaul]	27.02	1099.59	978.48	04-01-2019	08-03-2019	26-12-2019	24-12-2021	Completed / Currently, Operation and Maintenance (O&M) stage	26-10-2021	-
22	Gurgaon Sohna Pkg-I (Km.2.74 to Km.11.682)	8.94	1199.94	911.37	19-02-2018	06-03-2018	01-02-2019	05-09-2022	Completed / Currently, Operation and Maintenance (O&M) stage	15-02-2023	-

									e		
23	6L of Gurgaon Sohna Pkg-II from existing Km.11.682 to existing km.24.40	12.72	1000.13	780.59	19-02-2018	06-03-2018	30-01-2019	29-07-2021	Completed / Currently, Operation and Maintenance (O&M) stage	15-09-2022	-
24	Paniyala Mor (NH-48 Jn) to Narnaul Sec. of NH-148B & Narnaul to Pacheri Kalan Sec. of NH-11 (Pkg-I)	45.3	2001.47	1818.87	12-06-2018	15-01-2019	19-09-2019	17-03-2022	Completed / Currently, Operation and Maintenance (O&M) stage	31-12-2021	-
25	Narnaul Bypass & Ateli Mandi to Narnaul section of NH-11 km 43.445 to km 56.900	40.8	1805	1466.31	11-02-2019	08-03-2019	28-02-2020	25-08-2022	Completed / Currently, Operation and Maintenance (O&M) stage	11-03-2022	-
26	Upgradation of 4 lane of Rewari-Ateli Mandi Section of NH-11 from Km11.780 to Rewari to Ex. Km 43.445 near Ateli Mandi	31	1372.63	1159.81	15-10-2018	28-02-2019	14-01-2020	04-07-2023	Completed / Currently, Operation and Maintenance (O&M) stage	31-03-2023	-
27	Four Laning of Rewari Bypass Pkg-IV	14.4	1268.72	998.94	22-10-2019	28-02-2020	15-01-2021	16-11-2023	Completed / Currently, Operation and Maintenance	17-02-2025	-

									(O&M) stage		
28	Shamli-Ambala (Part -2) (NH-344GM)	38.9	1554.21	827.98	20-04-2022	29-07-2022	15-05-2023	17-05-2025	Under Construction/Physical progress :-81.50%	28-02-2027	Due to GRAP, Rainfall, Ban on Mining , Farmer Protest
29	Shamli-Ambala (Part -3) (NH-344GM)	37.386	1491.71	785.15	20-04-2022	29-06-2022	03-05-2023	02-05-2025	Under Construction/Physical progress :-79.56%	13-12-2026	Due to Army Area Hindrances, Unprecedented Rainfall, farmer Protest, Ban On Mining, Stay by Hon'ble Supreme court
30	Jalbehra-Shahbad (sahabad-Thol) 0.0 to 22.85 of NH-152G	22.85	927.22	544.1	01-02-2022	02-06-2022	20-12-2022	31-05-2025	Under Construction/Physical progress :-91.57%	31-08-2026	Due to Unprecedented Rainfall, floods on the Markanda River, farmer Protest ,
31	Karnal Ring Road (HAM) (NH-44)	34.5	1691.45	831.11	04-11-2022	29-12-2022	31-08-2023	30-08-2025	Under Construction/Physical progress :-96.42%	31-10-2026	Due to GRAP, Farmer protest, Local Agitation , Ban on Mining
32	Ambala Ring Road (GF) (NH-44)	22.524	1088.64	590.67	21-02-2023	27-03-2023	11-10-2023	10-10-2025	Under Construction/Physical progress :-90.32%	13-09-2026	Unprecedented Rainfall ,Flood due to Tangri River, Ban on Mining , Farmer Protest
33	Ismailabad-Ambala section of NH-152	42.5	609.32	300.69	24-01-2023	27-03-2023	07-12-2023	06-12-2025	Under Construction/Physical progress :-74.05%	30-05-2027	Unprecedented Rainfall , Ban on Mining , Farmer Protest, Local Agitation

34	Bhiwani - Hansi NH-148B	42.93	1322.13	455.02	22-07-2022	07-03-2023	17-12-2023	16-12-2025	Under Const ruction/Phys ical progress :-99.69%	31-08-2026	Due to the pending shif ting of 3 Nos. of PGCI L EHT transmission lin es.
35	Construction of Greenfield Co nnectivity to Jewar Internatio nal Airport from DND-Farida bad-Ballabhgarh Bypass KMP Link - Spur to Delhi Mumbai Expressway	22.3	2414.67	1756.57	07-07-2022	01-08-2022	22-06-2023	21-06-2025	Under Const ruction/ Phy sical Progres s 74.08%	16-04-2027	Due to demand for the elevated stretch from k m 1.500 to km 9.600 by the Government of Har yana.
36	4/6L of Gurgaon - Pataudi - R ewari from km. 0.00 to km.43 .87 of NH-352W	46.11	1867.29	1267.54	11-05-2020	09-12-2020	24-11-2021	23-11-2023	Under Const ruction/Phys ical progress :-%82	30-09-2026	Due to ban on tree cutti ng by Hon'ble NGT, d emand of underpass by villagers, unavailability of land by GMDA and delay in approval of lau nching scheme by railw ays
	TOTAL	1114	50187	40116							
