

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

LOK SABHA
UNSTARRED QUESTION NO. 419
ANSWERED ON 17TH NOVEMBER, 2016

COMPLETION OF EAST-WEST CORRIDOR

419. SHRI KALYAN BANERJEE:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सडक परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the details of plan and target of the Government for completion of east-west corridor;
- (b) the proposals of the Government to check fatality on National Highways thereof; and
- (c) the development status of the present highway projects of eastern and North Eastern States therein?

ANSWER

THE MINISTER OF STATE IN THE
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

(SHRI PON. RADHAKRISHNAN)

- (a) The details of start date, completion date and present status of projects under East West Corridor is enclosed as **Annexure-I**.
- (b) The Government is taking the following steps to check fatality on NHs :
 - (i) Safety audits of National Highway Development Projects are being done through independent road safety consultant during design, construction and operation stages and any deficiencies thereof are being rectified.
 - (ii) Road safety awareness programs are being conducted every year for educating the road users.
 - (iii) Identification of black spots and short and long term remedial measures are being taken to rectify the same.
- (c) Details of projects in Eastern and North Eastern States with present status are enclosed as **Annexure II**.

ANNEXURE-I

ANNEXURE REFERRED TO IN REPLY TO PART (a) OF LOK SABHA UNSTARRED QUESTION NO.419 FOR ANSWER ON 17TH NOVEMBER, 2016 ASKED BY SHRI KALYAN BENERJEE REGARDING COMPLETION OF EAST-WEST CORRIDOR.

S No	Project Name	NH No	Total Length	Completed Length	Funded By	Category	Cost (Rs in crs)	Start Date	Completion date as per contract	Likely date of Completion	Present Status
1	Lucknow-Kanpur section (EW-8/UP)	25	22.2	22.2	NHAI	EW	94.91	Sep-2001	Nov-2003	Feb-2006	4 LANED
2	Lucknow-Kanpur section (EW-9/UP)	25	15.5	15.5	NHAI	EW	50.02	Sep-2001	Apr-2003	Mar-2005	4 LANED
3	Ganga Bridge to Rama Devi Crossing (UP-6)	25	5.44	5.44	NHAI	EW	201.66	Dec-2005	Sep-2008	Jun-2016	4 Laned
4	Ribda to Gondal section (EW-10/GJ)	8B	17	17	NHAI	EW	40.44	Sep-2001	Apr-2003	Oct-2002	4 LANED
5	Palanpur - Dessa (EW-11/GJ)	14	22.7	22.7	NHAI	EW	53.73	Aug-2001	Aug-2003	Feb-2003	4 LANED
6	Purnea - Gayakota (EW-12/BR)	31	28	28	NHAI	EW	205.73	Sep-2001	Sep-2004	Jun-2011	4 LANED
7	Guwahati Bypass (EW-14/AS)	37	10.5	10.5	NHAI	EW	63.69	Sep-2001	Sep-2003	Jun-2004	4 LANED
8	Lucknow Bypass (EW-15/UP)	56A & B	22.85	22.85	NHAI	EW	111.78	Mar-2009	Aug-2010	May-2012	4 LANED
9	Forbesganj-Simrahi (BR-3)	57	34.31	34.31	NHAI	EW	332.94	Apr-2006	Sep-2008	Sep-2016	4 Laned
10	Simrahi to Ring bund (missing link) (BR-4)	57	15.15	15.15	NHAI	EW	100.5	Apr-2006	Apr-2008	Mar-2012	4 LANED
11	Kosi Bridge including approaches and Guide Bond & Afflux Bond (BR-5)	57	10.63	10.63	Annuity	EW	418.04	Apr-2007	Apr-2010	Jan-2012	4 LANED
12	Ring bunds to Jhanjhapur (BR-6)	57	38.55	38.55	NHAI	EW	340	Jan-2006	Jun-2008	Nov-2011	4 LANED
13	Jhanjhapur to Darbanga (BR-7)	57	37.59	37.59	NHAI	EW	340	Apr-2006	Sep-2008	Dec-2012	4 LANED
14	Darbanga to Muzaffarpur (BR-8)	57	32.05	32.05	NHAI	EW	305	Jan-2006	Jun-2008	Mar-2011	4 LANED
15	Darbanga to Muzaffarpur (BR-9)	57	37.75	37.75	NHAI	EW	291.8	Jan-2006	Jun-2008	Feb-2011	4 LANED

16	Muzzaffarpur to Mehsi (LMNHP-12)	28	40	40	WB	EW	275	Sep-2005	Sep-2008	Mar-2011	4 LANED
17	Mehsi to Kotwa (LMNHP-11)	28	40	40	WB	EW	239	Sep-2005	Sep-2008	Jun-2011	4 LANED
18	Nalbari to Bijni (AS-6)	31	25	24.1	NHAI	EW	225	Nov-2005	Jun-2009	Dec-2016	Under Implementation
19	Nalbari to Bijni (AS-7)	31	27.3	23.09	NHAI	EW	208	Oct-2005	Apr-2008	Dec-2016	Under Implementation
20	Nalbari to Bijni (AS-8)	31	30	30	NHAI	EW	200	Dec-2005	Jun-2008	Mar-2014	4 Laned
21	Nalbari to Bijni (AS-9)	31	21.5	21.5	NHAI	EW	142	Dec-2005	Jun-2008	Mar-2014	4 Laned
22	Brahmputra Bridge (AS-28)	31	5	4.4	NHAI	EW	217.61	Oct-2006	Apr-2010	Dec-2016	Under Implementation
23	Bijni to Assam/WB Border (AS-10)	31C	33	32.68	NHAI	EW	237.8	Nov-2005	Jun-2008	Dec-2016	Under Implementation
24	Bijni to Assam/WB Border (AS-11)	31C	29.71	29.71	NHAI	EW	195	Nov-2005	Jun-2008	Sep-2016	4 Laned
25	Gorakhpur-Ayodhya (LMNHP-6)	28	44.86	44.86	WB	EW	239	Oct-2005	Oct-2008	Feb-2011	4 LANED
26	Silliguri to Islampur (WB-6)	31	25	25	NHAI	EW	155	Apr-2006	Oct-2008	Oct-2008	4 LANED
27	Siliguri to Islampur (WB-7)	31	19.25	19.25	NHAI	EW	225	Jan-2006	Jul-2008	Mar-2014	4 LANED
28	Guwahati to Nalbari (AS-4)	31	26.81	26.81	NHAI	EW	175.96	Dec-2005	Apr-2008	Aug-2016	4 Laned
29	Guwahati to Nalbari (AS-5)	31	28	28	NHAI	EW	198.16	Oct-2005	Apr-2008	Mar-2015	4 Laned
30	Gorakhpur-Ayodhya (LMNHP-5)	28	44	44	WB	EW	227	Oct-2005	Oct-2008	Dec-2011	4 LANED
31	Gorakhpur-Ayodhya (LMNHP-4)	28	29	29	WB	EW	205	Nov-2005	Nov-2008	Mar-2011	4 LANED
32	Ayodhya-Lucknow (LMNHP-3)	28	46	46	WB	EW	212	Nov-2005	Nov-2008	Mar-2011	4 LANED
33	Silchar-Udarband (AS-1)	54	25.87	25.87	NHAI	EW	154.57	Sep-2004	Sep-2007	Mar-2015	4 Laned
34	Harangajo to Maibang (AS-21)	54	26	4	NHAI	EW	386.1	Nov-2011	Apr-2014	Mar-2017	Under Implementation
35	Harangajo to Maibang (AS-22)	54	24	19.95	NHAI	EW	363.74	Nov-2011	Apr-2014	Mar-2017	Under Implementation

											on
36	Harangajo to Maibang (AS-23)	54	16	14.8	NHAI	EW	280	Aug-2006	Feb-2009	Nov-2016	Under Implementation
37	Maibang to Lumding (AS-27)	54	21	19.15	NHAI	EW	200	Oct-2006	Apr-2009	Dec-2016	Under Implementation
38	Lanka to Daboka (AS-16)	54	24.03	24.03	NHAI	EW	225	Dec-2005	Jun-2008	Mar-2011	4 LANED
39	Maibang to Lumding (AS-26)	54	23	21.75	NHAI	EW	167.64	Jul-2011	Jan-2014	Dec-2016	Under Implementation
40	Maibang to Lumding (AS-25)	54	28	24.2	NHAI	EW	385.13	Jan-2011	Jul-2013	Mar-2017	Under Implementation
41	Maibang to Lumding (AS-24)	54	15	14.98	NHAI	EW	280.13	Jan-2011	Jul-2013	Dec-2016	Under Implementation
42	Lumding to Daboka (AS-15)	54	18	18	NHAI	EW	130	Feb-2008	Aug-2010	Dec-2011	4 LANED
43	Daboka to Nagaon (AS-17)	36	30.5	30.5	NHAI	EW	225	Dec-2005	Jun-2008	Dec-2012	4 LANED
44	Dharamtul to Sonapur (AS-19)	37	25.5	25.5	NHAI	EW	200	Dec-2005	Jun-2008	May-2015	4 LANED
45	Dharamtul to Sonapur (AS-20)	37	22	21.64	NHAI	EW	160	Nov-2005	May-2008	Dec-2016	Under Implementation
46	Sonapur to Guwahati (AS-3)	37	19	18.9	NHAI	EW	245	Sep-2005	Jun-2009	Dec-2016	Under Implementation
47	Nagaon bypass (AS-18)	37	23.66	23.66	NHAI	EW	230	Dec-2005	Jun-2008	May-2011	4 LANED
48	Nagaon to Dharmatul (AS-2)	37	24.5	24.5	NHAI	EW	264.72	Dec-2005	Jun-2008	Sep-2016	4 Laned
49	Ayodhya-Lucknow (LMNHP-2)	28	47	47	WB	EW	217	Oct-2005	Oct-2008	Sep-2011	4 LANED
50	Ayodhya-Lucknow (LMNHP-1)	28	36.75	36.75	WB	EW	193	Oct-2005	Oct-2008	Aug-2011	4 LANED
51	Gorakhpur Bypass	28	32.6	32.6	Annuity	EW	600.24	Apr-2007	Oct-2009	Apr-2012	4 LANED
52	Assam/WB Border to Gairkatta (WB-1)	31C	26.5	26.5	NHAI	EW	221.82	Jun-2006	Nov-2008	Mar-2013	4 LANED
53	Purnea-Forbesganj (BR-1)	57	42.5	42.5	NHAI	EW	276	Nov-2005	Apr-2008	Apr-2010	4 LANED

54	Purnea-Forbesganj (BR-2)	57	36.7	36.7	NHAI	EW	310	Nov-2005	Apr-2008	Jul-2010	4 LANED
55	RJ/MP Border to Kota (RJ-10)	76	59.85	59.85	ADB	EW	430.21	Oct-2005	Apr-2008	Jun-2009	4 LANED
56	RJ/MP Border to Kota (RJ-9)	76	43.15	43.15	ADB	EW	359.43	Oct-2005	Apr-2008	Jun-2009	4 LANED
57	Kota Bypass (RJ-4)	76	26.42	26.42	NHAI	EW	250.39	May-2006	Nov-2008	Apr-2016	4 LANED
58	RJ/MP Border to Kota (RJ-11)	76	70	70	ADB	EW	349.59	Sep-2005	Mar-2008	Oct-2008	4 LANED
59	Kota to Chittorgarh (RJ-8)	76	65	65	ADB	EW	528.44	Oct-2005	Apr-2008	Dec-2008	4 LANED
60	Kota to Chittorgarh (RJ-7)	76	63	63	ADB	EW	503.66	Oct-2005	Apr-2008	Dec-2008	4 LANED
61	Chittorgarh Bypass (RJ-6)	76	40	40	ADB	EW	447.9	Oct-2005	Apr-2008	Dec-2008	4 LANED
62	Bakaria to Gogunda (RJ-2)	76	44	44	NHAI	EW	530.9	Nov-2005	May-2008	Mar-2009	4 LANED
63	Swaroopganj to Bakaria (RJ-1)	76, 14	43	43	NHAI	EW	243.11	Dec-2005	Jun-2008	May-2009	4 LANED
64	Palanpur to Swaroopganj (Rajasthan -42 km & Gujarat-34 km)	14	76	76	Annuity	EW	498	Sep-2006	Mar-2009	May-2009	4 LANED
65	Gogunda to Udaipur (RJ-3)	76	31	31	NHAI	EW	288.06	Jan-2006	Jul-2008	Dec-2009	4 LANED
66	Bara to Orai	2, 25	62.8	62.8	Annuity	EW	465	Oct-2006	Apr-2009	Mar-2011	4 LANED
67	Chambal Bridge (RJ-5)	76	1.4	0	NHAI	EW	281.31	Nov-2006	Feb-2010	May-2017	Under Implementation
68	Abu Road Deesa Section near Palanpur (EW/1)	14	10	10	NHAI	EW	18.39	Dec-1999	Apr-2001	Apr-2001	4 LANED
69	Lucknow Kanpur Section (EW/2)	25	10.42	10.42	NHAI	EW	32.85	Apr-2000	Oct-2001	Aug-2002	4 LANED
70	Lucknow - Kanpur (EW/3B)	25	16.2	16.2	NHAI	EW	54	Feb-2010	Aug-2011	Sep-2015	4 LANED
71	Purnea - Gayakota (EW/4)	31	15.15	15.15	NHAI	EW	62.98	Dec-1999	Mar-2002	May-2008	4 LANED
72	Dalkola - Islampur (EW/5)	31	23	23	NHAI	EW	72.56	Dec-1999	Mar-2002	Mar-2004	4 LANED
73	Dalkola Islampur Sub section 2(EW/6)	31	23.85	23.85	NHAI	EW	90.06	Apr-2000	Jul-2002	Nov-2005	4 LANED
74	Guahati bypass (EW/7)	37	8	8	NHAI	EW	54.87	Jun-2000	Jun-2002	Dec-2003	4 LANED
75	Orai to Jhansi (UP-4)	25	68.2	68.2	ADB	EW	451.97	Oct-2005	Apr-2008	Feb-2011	4 Laned
76	Orai to Jhansi (UP-5)	25	50	50	ADB	EW	340.68	Sep-2005	Mar-2008	May-2013	4 LANED
77	Jhansi Bypass (UP-3)	25	15	15	ADB	EW	158.06	Nov-2005	May-2008	Mar-2011	4 LANED
78	Jhansi-Shivpuri (UP/MP-1) (UP-11 km & MP - 30 km)	25	41	41	ADB	EW	220.31	Oct-2005	Apr-2008	May-2009	4 LANED
79	Jhansi-Shivpuri (EW-II - MP-	25	35	35	ADB	EW	213.69	Aug-2005	Feb-2008	Nov-2008	4 LANED

	2)										
80	Shivpuri Bypass & upto MP/RJ Border(EW-II - MP-I)	25, 76	53	53	ADB	EW	360.34	Aug-2005	Feb-2008	Oct-2008	4 LANED
81	Rajkot Bypass & Gondal Jetpur (Package-VII)	8B	36	36	BOT	EW	388.09	Sep-2005	Mar-2008	Mar-2008	4 LANED
82	Bhiladi to Porbandar (Package-I)	8B	50.5	50.5	ADB	EW	276.07	Feb-2005	Nov-2007	May-2007	4 LANED
83	Jetpur to Bhiladi (Package-II)	8B	64.5	64.5	ADB	EW	508.5	Feb-2005	Nov-2007	Jan-2009	4 LANED
84	Garamore to Bamanbore (Package-III)	8A	71.4	71.4	ADB	EW	380.7	Feb-2005	Nov-2007	Jul-2009	4 LANED
85	Gagodhar to Garamore (Package-IV)	15, 8A	90.3	90.3	ADB	EW	479.54	Feb-2005	Nov-2007	Feb-2012	4 LANED
86	Radhanpur to Gagodhar (Package-V)	15	106.2	106.2	ADB	EW	410.24	Feb-2005	Nov-2007	May-2008	4 LANED
87	Deesa to Radhanpur (Package-VI)	14	85.4	85.4	ADB	EW	479.74	Feb-2005	Nov-2007	Sep-2008	4 LANED
88	Balance work of 4 laning of Gorakpur -Gopalganj	28	41	29.78	NHAI	EW	581.84	Jun-2015	Jun-2017	Jun-2017	Under Implementation
89	UP/Bihar Border to Kasia (LMNHP-8)	28	41.16	41.16	WB	EW	227	Dec-2005	Dec-2008	May-2012	4 LANED
90	Kasia to Gorakhpur (LMNHP-7)	28	40	40	WB	EW	242	Dec-2005	Dec-2008	Jan-2012	4 LANED
91	4 Laning of NH-31D from Ghoshpukur - Salsalabari (km 0.00 to Km . 83.785)	31-D	83.785	0	NHAI	EW	1083	Dec-2015	Jun-2018	Jun-2018	Under Implementation
92	Construction of Islampur Bypass	31	10.31	0	NHAI	EW	361.15	Jan-2016	Jan-2018	Jan-2018	Under Implementation

ANNEXURE-II

ANNEXURE REFERRED TO IN REPLY TO PART (c) OF LOK SABHA UNSTARRED QUESTION NO.419 FOR ANSWER ON 17TH NOVEMBER, 2016 ASKED BY SHRI KALYAN BENERJEE REGARDING COMPLETION OF EAST-WEST CORRIDOR.

Sl.No	Project Name	NH No	Length	Completed Length	Funded By	Present Status	Category	Cost (Rs in crs)	Start Date	Completion date as per contract	Likely date of Completion	State Name	Actual Award Date
1	Guwahati Bypass (EW-14/AS)	37	10.5	10.5	NHAI	4 LANED	EW	63.69	Sep-2001	Sep-2003	Jun-2004	Assam	Mar-2002
2	Nalbari to Bijni (AS-6)	31	25	24.1	NHAI	Under Implementation	EW	225	Nov-2005	Jun-2009	Dec-2016	Assam	Sep-2001
3	Nalbari to Bijni (AS-7)	31	27.3	23.09	NHAI	Under Implementation	EW	208	Oct-2005	Apr-2008	Dec-2016	Assam	Sep-2001
4	Nalbari to Bijni (AS-8)	31	30	30	NHAI	4 Laned	EW	200	Dec-2005	Jun-2008	Mar-2014	Assam	Feb-2001
5	Nalbari to Bijni (AS-9)	31	21.5	21.5	NHAI	4 Laned	EW	142	Dec-2005	Jun-2008	Mar-2014	Assam	Mar-2002
6	Brahmputra Bridge (AS-28)	31	5	4.4	NHAI	Under Implementation	EW	217.61	Oct-2006	Apr-2010	Dec-2016	Assam	Feb-2001
7	Bijni to Assam/WB Border (AS-10)	31C	33	32.68	NHAI	Under Implementation	EW	237.8	Nov-2005	Jun-2008	Dec-2016	Assam	Sep-2001
8	Bijni to Assam/WB Border (AS-11)	31C	29.71	29.71	NHAI	4 Laned	EW	195	Nov-2005	Jun-2008	Sep-2016	Assam	Mar-2002
9	Guwahati to Nalbari (AS-4)	31	26.81	26.81	NHAI	4 Laned	EW	175.96	Dec-2005	Apr-2008	Aug-2016	Assam	Sep-2002
10	Guwahati to Nalbari (AS-5)	31	28	28	NHAI	4 Laned	EW	198.16	Oct-2005	Apr-2008	Mar-2015	Assam	Feb-2004
11	Silchar-Udarband (AS-1)	54	25.87	25.87	NHAI	4 Laned	EW	154.57	Sep-2004	Sep-2007	Mar-2015	Assam	Sep-2001
12	Harangajo to Maibang (AS-21)	54	26	4	NHAI	Under Implementation	EW	386.1	Nov-2011	Apr-2014	Mar-2017	Assam	Mar-1999
13	Harangajo to Maibang (AS-22)	54	24	19.95	NHAI	Under Implementat	EW	363.74	Nov-2011	Apr-2014	Mar-2017	Assam	

						ion							
14	Harangajo to Maibang (AS-23)	54	16	14.8	NHAI	Under Implementat ion	EW	280	Aug-2006	Feb-2009	Nov-2016	Assam	Mar-1999
15	Maibang to Lumding (AS-27)	54	21	19.15	NHAI	Under Implementat ion	EW	200	Oct-2006	Apr-2009	Dec-2016	Assam	Jun-2002
16	Lanka to Daboka (AS-16)	54	24.03	24.03	NHAI	4 LANED	EW	225	Dec-2005	Jun-2008	Mar-2011	Assam	Oct-2002
17	Maibang to Lumding (AS-26)	54	23	21.75	NHAI	Under Implementat ion	EW	167.64	Jul-2011	Jan-2014	Dec-2016	Assam	
18	Maibang to Lumding (AS-25)	54	28	24.2	NHAI	Under Implementat ion	EW	385.13	Jan-2011	Jul-2013	Mar-2017	Assam	Sep-2002
19	Maibang to Lumding (AS-24)	54	15	14.98	NHAI	Under Implementat ion	EW	280.13	Jan-2011	Jul-2013	Dec-2016	Assam	May-2001
20	Lumding to Daboka (AS-15)	54	18	18	NHAI	4 LANED	EW	130	Feb-2008	Aug-2010	Dec-2011	Assam	Dec-2000
21	Daboka to Nagaon (AS-17)	36	30.5	30.5	NHAI	4 LANED	EW	225	Dec-2005	Jun-2008	Dec-2012	Assam	Jun-2001
22	Dharamtul to Sonapur (AS-19)	37	25.5	25.5	NHAI	4 LANED	EW	200	Dec-2005	Jun-2008	May-2015	Assam	Mar-2001
23	Dharamtul to Sonapur (AS-20)	37	22	21.64	NHAI	Under Implementat ion	EW	160	Nov-2005	May-2008	Dec-2016	Assam	Sep-2001
24	Sonapur to Guwahati (AS-3)	37	19	18.9	NHAI	Under Implementat ion	EW	245	Sep-2005	Jun-2009	Dec-2016	Assam	May-2001
25	Nagaon bypass (AS-18)	37	23.66	23.66	NHAI	4 LANED	EW	230	Dec-2005	Jun-2008	May-2011	Assam	Dec-2000
26	Nagaon to Dharmatul (AS-2)	37	24.5	24.5	NHAI	4 Laned	EW	264.72	Dec-2005	Jun-2008	Sep-2016	Assam	Aug-2001
27	Guahati bypass (EW/7)	37	8	8	NHAI	4 LANED	EW	54.87	Jun-2000	Jun-2002	Dec-2003	Assam	Feb-2000
28	Construction of 10 km service road and	37	10	10	NHAI	4 LANED	Others	33.78	Aug-2005	Aug-2007	Jan-2009	Assam	

	one 2 lane Flyover on Guwahati Bypass (AS-14A)												
29	Purnea - Gayakota (EW-12/BR)	31	28	28	NHAI	4 LANED	EW	205.73	Sep-2001	Sep-2004	Jun-2011	Bihar	Jan-2001
30	Mohania - Sasaram (TNHP/IV-B)	2	45	45	WB	4 LANED	GQ	230.55	Feb-2001	Feb-2004	Mar-2006	Bihar	May-2001
31	Sasaram - Dehri on-sonne (GTRIP/IV-C)	2	30	30	WB	4 LANED	GQ	221.87	Mar-2002	Mar-2005	Jul-2008	Bihar	Aug-2001
32	Dehri - on-Sonne - Aurangabad (TNHP/IV-D)	2	40	40	WB	4 LANED	GQ	242.61	Feb-2001	Feb-2004	Nov-2005	Bihar	Jun-2001
33	Aurangabad - Barachatti (TNHP/V-A)	2	60	60	WB	4 LANED	GQ	320.42 1	Sep-2001	Mar-2005	Jul-2007	Bihar	Sep-2016
34	Forbesganj-Simrahi (BR-3)	57	34.31	34.31	NHAI	4 Laned	EW	332.94	Apr-2006	Sep-2008	Sep-2016	Bihar	Nov-2005
35	Simrahi to Ring bund (missing link) (BR-4)	57	15.15	15.15	NHAI	4 LANED	EW	100.5	Apr-2006	Apr-2008	Mar-2012	Bihar	Dec-2005
36	Kosi Bridge including approaches and Guide Bond & Afflux Bond (BR-5)	57	10.63	10.63	Annuity	4 LANED	EW	418.04	Apr-2007	Apr-2010	Jan-2012	Bihar	Apr-2006
37	Ring bunds to Jhanjhapur (BR-6)	57	38.55	38.55	NHAI	4 LANED	EW	340	Jan-2006	Jun-2008	Nov-2011	Bihar	Sep-2005
38	Jhanjhapur to Darbanga (BR-7)	57	37.59	37.59	NHAI	4 LANED	EW	340	Apr-2006	Sep-2008	Dec-2012	Bihar	Aug-2016
39	Darbanga to Muzzaffarpur (BR-8)	57	32.05	32.05	NHAI	4 LANED	EW	305	Jan-2006	Jun-2008	Mar-2011	Bihar	Nov-2005
40	Darbanga to Muzzaffarpur (BR-9)	57	37.75	37.75	NHAI	4 LANED	EW	291.8	Jan-2006	Jun-2008	Feb-2011	Bihar	Oct-2005
41	Muzzaffarpur to Mehsi (LMNHP-12)	28	40	40	WB	4 LANED	EW	275	Sep-2005	Sep-2008	Mar-2011	Bihar	Oct-2005
42	Mehsi to Kotwa (LMNHP-11)	28	40	40	WB	4 LANED	EW	239	Sep-2005	Sep-2008	Jun-2011	Bihar	Jul-2005
43	Four laning of Bakhtiyarpur - Mokama section of	31	44.6	0	NHAI	Under Implementat ion	NHDP Phase III	1167.4 5				Bihar	Jul-2005

	NH-31												
44	Purnea-Forbesganj (BR-1)	57	42.5	42.5	NHAI	4 LANED	EW	276	Nov-2005	Apr-2008	Apr-2010	Bihar	Dec-2015
45	Purnea-Forbesganj (BR-2)	57	36.7	36.7	NHAI	4 LANED	EW	310	Nov-2005	Apr-2008	Jul-2010	Bihar	Oct-2016
46	Purnea - Gayakota (EW/4)	31	15.15	15.15	NHAI	4 LANED	EW	62.98	Dec-1999	Mar-2002	May-2008	Bihar	Mar-2005
47	Balance work of 4 laning of Gorakpur - Gopalganj	28	41	29.78	NHAI	Under Implementation	EW	581.84	Jun-2015	Jun-2017	Jun-2017	Bihar	May-2005
48	Patna- Muzzaffarpur	19 & 77	63	51.8	Annuity	Under Implementation	NHDP Phase IIIA	671.3	Aug-2010	Feb-2013	Dec-2016	Bihar	May-2005
49	Two laning with PS of Chhapra -Gopalganj	85	94.25	20.79	NHAI	Under Implementation	NHDP Phase III	854.8	Dec-2015	Dec-2017	Dec-2017	Bihar	May-2005
50	Four Laning of Forbesganj - Jogbani	57A	9	1	NHAI	Under Implementation	NHDP Phase III	322.09	Apr-2016	Apr-2018	Apr-2018	Bihar	May-2006
51	Four laning of Patna to Koilwar	30	33.25	0	NHAI	Under Implementation	NHDP Phase III	556.07				Bihar	Jun-2005
52	Four laning of Koilwar to Bhojpur	30 & 84	43.85	0	NHAI	Under Implementation	NHDP Phase III	814.04				Bihar	Jun-2005
53	Four laning of Bhojpur to Buxar	84	47.9	0	NHAI	Under Implementation	NHDP Phase III	642.41				Bihar	Apr-2005
54	Two laning with PS of Biharaharif -Barbigha - Mokama	82	55	0	NHAI	Under Implementation	NHDP Phase IV	399.54				Bihar	Oct-2005
55	Two laning with PS of Chhapra -Rewaghat - Muzaffarpur	102	73	17.04	NHAI	Under Implementation	NHDP Phase IV	516.13	Apr-2016	Apr-2018	Apr-2018	Bihar	Jun-2005
56	Four laning of Patna - Gaya - Dhobi section of NH-83	83	127.2	0	JICA ODA	Under Implementation	NHDP Phase III	1027	Apr-2015	Apr-2018	Apr-2018	Bihar	Jun-2005
57	2-Laning with PS	31	140	138.8	Annuity	PCOD	NHDP	664	May-	Feb-2014	Mar-2017	Bihar	Sep-

	khagaria - Purnea					ISSUED	Phase IIIB		2011				2004
58	Patna - Bakhtiarpur	30	50.6	49.35	BOT	PCOD ISSUED	NHDP Phase IIIA	574	Sep- 2011	Mar-2014	Mar-2017	Bihar	Jun- 2006
59	2-Laning with PS Motihari-Raxaul (Approved Length 67 Km)	28A	68.79	39.04	BOT	Under Implementat ion	NHDP Phase IIIB	375.09	Oct- 2011	Apr-2014	Mar-2017	Bihar	Jun- 2006
60	4 Laning of Chappra- Hajipur(Approved Length 153 Km)	19	65	24.2	Annuity	Under Implementat ion	NHDP Phase IIIB	575	Jan- 2011	Jul-2013	Dec-2016	Bihar	Mar- 2006
61	2 Laning of Muzaffarpur - Sonbarsa(Approved Length 89 Km)	77	86	79.13	Annuity	PCOD ISSUED	NHDP Phase IIIB	511.54	May- 2011	Nov-2013	Jun-2017	Bihar	Feb- 2006
62	2 Laning of Mokama- Munger(Approved Length 70 Km)	80	69.27	60.482	Annuity	PCOD ISSUED	NHDP Phase IIIB	351.54	May- 2011	May-2013	Nov-2016	Bihar	Apr- 2005
63	Four of Simaria - Khagaria section of NH-31	31	60.23	0	NHAI	Under Implementat ion	NHDP Phase III	1041.1				Bihar	Nov- 2005
64	2-Laning with paved shoulder of Muzaffarpur - Barauni	28	107.56	107.56	BOT	2 Laned	NHDP Phase IV	356.4	Jul- 2012	Jul-2014	Dec-2017	Bihar	Dec- 2005
65	Barachatti - Gorhar (GTRIP/V-B)	2	80	80	WB	4 LANED	GQ	452.71	Mar- 2002	Mar-2005	Jul-2007	Bihar[10]/Jhar khand[70]	Nov- 2005
66	Varanasi-Aurangabad	2	192.4	76.72	BOT	Under Implementat ion	NHDP Phase V	2848	Sep- 2011	Mar-2014	Apr-2017	Bihar[135]/Ut tar Pradesh[57.4]	Sep- 2005
67	Gorhar - Barwa Adda (TNHP/V-C)	2	78.75	78.75	WB	4 LANED	GQ	399.74 5	Sep- 2001	Mar-2005	Sep-2010	Jharkhand	Apr- 2005
68	Barwa Adda - Barakar	2	43	43	ADB	4 LANED	GQ	120	Mar- 1999	Dec-2001	Dec-2001	Jharkhand	Apr- 2005
69	Four Laning of Barhi - Hazaribagh	33	41.27	15	EPC	Under Implementat ion	NHDP Phase III	323.72				Jharkhand	Apr- 2005
70	4 laning of Mahulia - Baharagora - JH/WB	33 & 6	71.61	0	NHAI	Under Implementat	NHDP Phase III	997.15				JharKhand	Mar- 2005

	border					ion							
71	Two lane with paved shoulders of Chas - Ramgarh section of NH-23	23	78.19	48.59	NHAI	Under Implementation	NHDP Phase IV	341.61	Sep-2015	Sep-2017	Sep-2017	Jharkhand	May-2005
72	Four / 2 Laning with PS of Govindpur (Raigunj) - Cahs - WB border section of NH-32	32	56.88	0	NHAI	Under Implementation	NHDP Phase IV	458.03				Jharkhand	Jun-2005
73	Hazaribagh-Ranchi	33	73.7	73.7	Annuity	PCOD ISSUED	NHDP Phase IIIA	625.07	Aug-2010	Jan-2013	May-2015	Jharkhand	Jun-2005
74	Ranchi - Rargaon - Jamshedpur	33	163.5	39.92	Annuity	Under Implementation	NHDP Phase IIIB	1479	Dec-2012	Jun-2015	May-2017	Jharkhand	Jun-2005
75	Six-laning of Barwa Adda-Panagarh	2	122.88	77.2	BOT	Under Implementation	NHDP Phase V	1665	Apr-2014	Sep-2016	Mar-2017	Jharkhand[43] /West Bengal[79.88]	Jun-2005
76	2-Laning of Shilong-Bypass	40 & 44	48.76	48.76	Annuity	2 Laned	SARDP-NE	226	Feb-2011	Feb-2014	Mar-2014	Meghalaya	Sep-2016
77	Jorbat-Barapani	40	61.8	56.56	Annuity	PCOD ISSUED	SARDP-NE	536	Jan-2011	Jan-2014	Jun-2017	Meghalaya	Dec-1999
78	Two laning with PS of Jowai -Mehalaya /Assam border section of NH-44	44	102.55	11.82	NHAI	Under Implementation	NHDP Phase III	479.2	Nov-2015	May-2018	May-2018	Mehalaya	Dec-1999
79	Paradip Port	5A	77	77	SPV	4 LANED	Port Connectivity	428	Feb-2004	Feb-2007	Jun-2009	Odisha	Apr-2000
80	Laxmannath - Baleshwar (OR-4)	60	53.41	53.41	NHAI	4 LANED	GQ	272	Mar-2001	Dec-2003	May-2007	Odisha	Jun-2000
81	Bridges Section (OR/WB-I)	60	0	0	NHAI	4 LANED	GQ	80	Sep-2001	Jun-2004	Aug-2006	Odisha	Feb-2016
82	Balasore - Bhadrak (OR-III)	5	62.64	62.64	NHAI	4 LANED	GQ	228.7	Dec-2008	Dec-2010	Oct-2013	Odisha	Feb-2016
83	Bhadrak - Chandikhole (OR-II)	5	75.5	75.5	NHAI	4 LANED	GQ	305.3	Dec-2000	Dec-2003	May-2005	Odisha	Feb-2016

84	Bridges section (OR-V)	5	11.587	11.587	NHAI	4 LANED	GQ	155	Aug-2001	May-2004	Apr-2008	Odisha	Apr-2005
85	Chandikhole - Jagatpur	5	27.8	27.8	JBIC	4 LANED	GQ	103.35	Feb-2000	Feb-2003	Jan-2003	Odisha	May-2015
86	Jagatpur - Bhubneshwar	5	28	28	WB	4 LANED	GQ				Dec-2000	Odisha	Nov-2009
87	Bhubaneswar - Khurda (OR-I)	5	27.15	27.15	NHAI	4 LANED	GQ	140.85	Jan-2001	Jan-2004	Oct-2013	Odisha	Feb-2010
88	Khurda - Sunakhala (OR-VI)	5	52.058	52.058	NHAI	4 LANED	GQ	189.68	May-2001	Dec-2003	Mar-2006	Odisha	Feb-2010
89	Sunakhala - Ganjam (OR-VII)	5	55.713	55.713	NHAI	4 LANED	GQ	241.53	Oct-2009	Oct-2011	Oct-2013	Odisha	Feb-2010
90	Ganjam - Icchapuram (OR-VIII)	5	50.8	50.8	NHAI	4 LANED	GQ	263.27	Jul-2006	Nov-2008	Oct-2013	Odisha	Sep-2015
91	Four Laning of Angul - Sambalpur	42	153	0	NHAI	Under Implementation	NHDP Phase IV	2510				Odisha	Aug-2015
92	Four Laning of Binjabahal - Telebani	6	78.31	0	Hybrid Annuity	Under Implementation	NHDP Phase IV	1008.96				Odisha	Aug-2015
93	4 laning of Jharpokharia - Baripada - Baleashwar section of NH-5	5	80.6	0	NHAI	Under Implementation	NHDP Phase IV	1069.65				Odisha	Aug-2015
94	4 Laning of Baharagora - Singhara	6	111.6	0	EPC	Under Implementation	NHDP Phase IV	1282.94				Odisha	Aug-2015
95	Six Laning of Chandikhol-Jagatpur-Bhubaneswar(Approved Length 61 Km)	5	67	61.1	BOT	Under Implementation	NHDP Phase V	1047	Dec-2011	Jun-2014	Mar-2017	Odisha	Aug-2015
64	2-Laning with paved shoulder of Muzaffarpur - Barauni	28	107.56	107.56	BOT	2 Laned	NHDP Phase IV	356.4	Jul-2012	Jul-2014	Dec-2017	Bihar	Dec-2005
65	Barachatti - Gorhar (GTRIP/V-B)	2	80	80	WB	4 LANED	GQ	452.71	Mar-2002	Mar-2005	Jul-2007	Bihar[10]/Jharkhand[70]	Nov-2005

66	Varanasi-Aurangabad	2	192.4	76.72	BOT	Under Implementat ion	NHDP Phase V	2848	Sep- 2011	Mar-2014	Apr-2017	Bihar[135]/Ut tar Pradesh[57.4]	Sep- 2005
67	Gorhar - Barwa Adda (TNHP/V-C)	2	78.75	78.75	WB	4 LANED	GQ	399.74 5	Sep- 2001	Mar-2005	Sep-2010	Jharkhand	Apr- 2005
68	Barwa Adda - Barakar	2	43	43	ADB	4 LANED	GQ	120	Mar- 1999	Dec-2001	Dec-2001	Jharkhand	Apr- 2005
69	Four Laning of Barhi - Hazaribagh	33	41.27	15	EPC	Under Implementat ion	NHDP Phase III	323.72				Jharkhand	Apr- 2005
70	4 laning of Mahulia - Baharagora - JH/WB border	33 & 6	71.61	0	NHAI	Under Implementat ion	NHDP Phase III	997.15				Jharkhand	Mar- 2005
71	Two lane with paved shoulders of Chas - Ramgarh section of NH-23	23	78.19	48.59	NHAI	Under Implementat ion	NHDP Phase IV	341.61	Sep- 2015	Sep-2017	Sep-2017	Jharkhand	May- 2005
72	Four / 2 Laning with PS of Govindpur (Raigunj) - Cahs - WB border section of NH- 32	32	56.88	0	NHAI	Under Implementat ion	NHDP Phase IV	458.03				Jharkhand	Jun- 2005
73	Hazaribagh-Ranchi	33	73.7	73.7	Annuity	PCOD ISSUED	NHDP Phase IIIA	625.07	Aug- 2010	Jan-2013	May-2015	Jharkhand	Jun- 2005
74	Ranchi - Rargaon - Jamshedpur	33	163.5	39.92	Annuity	Under Implementat ion	NHDP Phase IIIB	1479	Dec- 2012	Jun-2015	May-2017	Jharkhand	Jun- 2005
75	Six-laning of Barwa Adda-Panagarh	2	122.88	77.2	BOT	Under Implementat ion	NHDP Phase V	1665	Apr- 2014	Sep-2016	Mar-2017	Jharkhand[43] /West Bengal[79.88]	Jun- 2005
76	2-Laning of Shilong- Bypass	40 & 44	48.76	48.76	Annuity	2 Laned	SARDP-NE	226	Feb- 2011	Feb-2014	Mar-2014	Meghalaya	Sep- 2016
77	Jorbat-Barapani	40	61.8	56.56	Annuity	PCOD ISSUED	SARDP-NE	536	Jan- 2011	Jan-2014	Jun-2017	Meghalaya	Dec- 1999
78	Two laning with PS of Jowai -Mehalaya /Assam border	44	102.55	11.82	NHAI	Under Implementat ion	NHDP Phase III	479.2	Nov- 2015	May-2018	May-2018	Mehalaya	Dec- 1999

	section of NH-44												
79	Paradip Port	5A	77	77	SPV	4 LANED	Port Connectivity	428	Feb-2004	Feb-2007	Jun-2009	Odisha	Apr-2000
80	Laxmannath - Baleswar (OR-4)	60	53.41	53.41	NHAI	4 LANED	GQ	272	Mar-2001	Dec-2003	May-2007	Odisha	Jun-2000
81	Bridges Section (OR/WB-I)	60	0	0	NHAI	4 LANED	GQ	80	Sep-2001	Jun-2004	Aug-2006	Odisha	Feb-2016
82	Balasore - Bhadrak (OR-III)	5	62.64	62.64	NHAI	4 LANED	GQ	228.7	Dec-2008	Dec-2010	Oct-2013	Odisha	Feb-2016
83	Bhadrak - Chandikhole (OR-II)	5	75.5	75.5	NHAI	4 LANED	GQ	305.3	Dec-2000	Dec-2003	May-2005	Odisha	Feb-2016
84	Bridges section (OR-V)	5	11.587	11.587	NHAI	4 LANED	GQ	155	Aug-2001	May-2004	Apr-2008	Odisha	Apr-2005
85	Chandikhole - Jagatpur	5	27.8	27.8	JBIC	4 LANED	GQ	103.35	Feb-2000	Feb-2003	Jan-2003	Odisha	May-2015
86	Jagatpur - Bhubneshwar	5	28	28	WB	4 LANED	GQ			Dec-2000		Odisha	Nov-2009
87	Bhubaneswar - Khurda (OR-I)	5	27.15	27.15	NHAI	4 LANED	GQ	140.85	Jan-2001	Jan-2004	Oct-2013	Odisha	Feb-2010
88	Khurda - Sunakhala (OR-VI)	5	52.058	52.058	NHAI	4 LANED	GQ	189.68	May-2001	Dec-2003	Mar-2006	Odisha	Feb-2010
89	Sunakhala - Ganjam (OR-VII)	5	55.713	55.713	NHAI	4 LANED	GQ	241.53	Oct-2009	Oct-2011	Oct-2013	Odisha	Feb-2010
90	Ganjam - Icchapuram (OR-VIII)	5	50.8	50.8	NHAI	4 LANED	GQ	263.27	Jul-2006	Nov-2008	Oct-2013	Odisha	Sep-2015
91	Four Laning of Angul - Sambalpur	42	153	0	NHAI	Under Implementation	NHDP Phase IV	2510				Odisha	Aug-2015
92	Four Laning of Binjabahal - Telebani	6	78.31	0	Hybrid Annuity	Under Implementation	NHDP Phase IV	1008.96				Odisha	Aug-2015
93	4 laning of Jharpokharia - Baripada - Baleashwar section of NH-5	5	80.6	0	NHAI	Under Implementation	NHDP Phase IV	1069.65				Odisha	Aug-2015
94	4 Laning of	6	111.6	0	EPC	Under	NHDP	1282.9				Odisha	Aug-

	Baharagora - Singhara					Implementat ion	Phase IV	4					2015
95	Six Laning of Chandikhol-Jagatpur-Bhubaneswar(Approved Length 61 Km)	5	67	61.1	BOT	Under Implementat ion	NHDP Phase V	1047	Dec-2011	Jun-2014	Mar-2017	Odisha	Aug-2015
96	Bhubneshwar-Puri(Approved Length 59 Km)	203	67	58.65	BOT	PCOD ISSUED	NHDP Phase IIIA	500.29	Mar-2011	Aug-2013	Dec-2016	Odisha	Aug-2015
97	Panikholi-Rimoli (Approved Length 106 Km)	215	163	122	BOT	Under Implementat ion	NHDP Phase IIIA	1410	May-2013	Oct-2015	Jun-2017	Odisha	Dec-2014
98	2/4 Laning of Talchar -Dubari-Chandikhole section of NH-200 from Km 301.89 to Km 427.85 including km 8.5 to Km 14.86 of NH-23	23 & 200	132.35	0	NHAI	Under Implementat ion	NHDP Phase IIIA	996.37	Jun-2015	Dec-2017	Dec-2017	Odisha	Aug-2015
99	Sambalpur-Baragarh-Chattisgarh/Orrisa Border	6	88	88	BOT	PCOD ISSUED	NHDP Phase IIIB	909	Nov-2011	May-2014	Oct-2015	Odisha	Jul-2016
100	Rimoli - Roxy - Rajamunda(Approved Length 163Km)	215	96	9.8	BOT	Under Implementat ion	NHDP Phase IIIA	586	Jul-2011	Jan-2014	Dec-2016	Odisha	Jul-2015
101	Four laning with PS Talebani -Sambalpur	6	50.74	0	NHAI	Under Implementat ion	NHDP Phase IV	752.28				Odisha	Apr-2010
102	Varanasi - Mohania (GTRIP/IV-A)	2	76	76	WB	4 LANED	GQ	467.93	Mar-2002	Mar-2005	Sep-2010	Uttar Pradesh[55]/ Bihar[21]	Apr-2013
103	Haldia Port	41	53	53	SPV	4 LANED	Port Connectivity	522	Sep-2008	Sep-2010	May-2012	West Bengal	Apr-2010
104	Barakar - Raniganj	2	33	33	WB	4 LANED	GQ				Apr-2001	West Bengal	Feb-2011
105	Raniganj - Panagarh	2	42	42	ADB	4 LANED	GQ	137	Mar-1999	Nov-2001	Nov-2001	West Bengal	May-2010

106	Panagarh - Palsit	2	64.457	64.457	Annuity	4 LANED	GQ	350	Jun-2002	Dec-2004	Jun-2005	West Bengal	Aug-2011
107	Palsit - Dankuni	2	65	65	Annuity	4 LANED	GQ	432.4	Oct-2002	Feb-2005	Jul-2005	West Bengal	Aug-2009
108	Dankuni - NH-2/NH-6 Junction near Kolkata	2	5	5	MORTH	4 LANED	GQ					West Bengal	Mar-2011
109	Vivekananda Bridge and Approach	2	6	6	BOT	4 LANED	GQ	641	Sep-2002	Apr-2006	Jun-2007	West Bengal	Feb-2011
110	Dhankuni - Kolaghat (WB-I)	6	54.4	54.4	NHAI	4 LANED	GQ	393	May-2001	Mar-2004	Mar-2007	West Bengal	Feb-2011
111	Kolaghat - Kharagpur (WB-II)	6	60.45	60.45	NHAI	4 LANED	GQ	375	Dec-2000	Dec-2003	Mar-2005	West Bengal	Oct-2014
112	Kharagpur - Laxmanath (WB-IV)	60	65.86	65.86	NHAI	4 LANED	GQ	332	Jun-2001	Mar-2004	Jun-2006	West Bengal	Oct-2014
113	Siliguri to Islampur (WB-6)	31	25	25	NHAI	4 LANED	EW	155	Apr-2006	Oct-2008	Oct-2008	West Bengal	Feb-2011
114	Siliguri to Islampur (WB-7)	31	19.25	19.25	NHAI	4 LANED	EW	225	Jan-2006	Jul-2008	Mar-2014	West Bengal	Dec-2010
115	Assam/WB Border to Gairkatta (WB-1)	31C	26.5	26.5	NHAI	4 LANED	EW	221.82	Jun-2006	Nov-2008	Mar-2013	West Bengal	Jan-2011
116	Four Laning with PS of NH-6 from Chichra - Kharagpur including rehabilitation of existing 4- Lane from Km134.400to Km.129.600	6	55.5	0	NHAI	Under Implementat ion	NHDP Phase III	767.03				West Bengal	May-2010
117	Dalkola - Islampur (EW/5)	31	23	23	NHAI	4 LANED	EW	72.56	Dec-1999	Mar-2002	Mar-2004	West Bengal	Jul-2010
118	Dalkola Islampur Sub section 2(EW/6)	31	23.85	23.85	NHAI	4 LANED	EW	90.06	Apr-2000	Jul-2002	Nov-2005	West Bengal	May-2010
119	Construction of ROB - flyover at Ranichak , Haldia	41	1.39	0	NHAI	Under Implementat ion	Port Connectivity	229.37	May-2016	Nov-2018	Nov-2018	West Bengal	May-2010
120	4 Laning of Brahampore-Faraka	34	103	81.66	BOT	PCOD ISSUED	NHDP Phase IIIB	998.79	Feb-2011	Aug-2013	Oct-2017	West Bengal	Apr-2010
121	4 Laning of Faraka-Raiganj	34	103	82.79	BOT	Under Implementat	NHDP Phase IIIB	1078.84	Feb-2011	Aug-2013	Dec-2016	West Bengal	May-2010

						ion							
122	4 Laning of Raiganj-Dalkola	34	50	0	BOT	Under Implementat ion	NHDP Phase IIIB	580.43	Feb-2011	Aug-2013	May-2017	West Bengal	May-2010
123	6-Laning of Dhankuni-Khargpur Section	6	111.4	102.79	BOT	Under Implementat ion	NHDP Phase V	1396.18	Apr-2012	Sep-2014	Dec-2016	West Bengal	Dec-2015
124	Barasat - Krishnanagar	34	84	2.07	Annuity	Under Implementat ion	NHDP Phase IIIA	867	Aug-2012	Feb-2015	Dec-2017	West Bengal	Dec-2015
125	Krishnanagar - Berhampore	34	78	39.7	Annuity	Under Implementat ion	NHDP Phase IIIA	702.16	Feb-2012	Jul-2014	Feb-2017	West Bengal	Oct-2011
126	4 Laning of NH-31D from Ghoshpukur - Salsalabari (km 0.00 to Km . 83.785)	31-D	83.785	0	NHAI	Under Implementat ion	EW	1083	Dec-2015	Jun-2018	Jun-2018	West Bengal	Jun-2015
127	Construction of Islampur By pass	31	10.31	0	NHAI	Under Implementat ion	EW	361.15	Jan-2016	Jan-2018	Jan-2018	West Bengal	Oct-2015
