

**GOVERNMENT OF INDIA
MINISTRY OF HEALTH AND FAMILY WELFARE
DEPARTMENT OF HEALTH AND FAMILY WELFARE**

**LOK SABHA
UNSTARRED QUESTION NO. 2743
TO BE ANSWERED ON 17th MARCH, 2017**

UPGRADATION OF MEDICAL COLLEGES UNDER PMSSY

**2743. SHRI A.T. NANA PATIL:
SHRIMATI DARSHANA VIKRAM JARDOSH:
SHRIMATI JAYSHREEBEN PATEL:
DR. KIRIT P. SOLANKI:
SHRI C.R. PATIL:**

Will the Minister of **HEALTH AND FAMILY WELFARE** be pleased to state:

- (a) whether the Government has any proposal to upgrade existing Government medical colleges and institute in the country under Pradhan Mantri Swasthya Suraksha Yojana (PMSSY);
- (b) if so, the details thereof indicating the names of such colleges/institutes along with the estimated cost of the project, State/ UT-wise including Gujarat;
- (c) the present status of upgradation of medical colleges along with the reasons for delay in taking up of the said work so far; and
- (d) the time by which the upgradation of the said colleges/institutes is likely to be completed?

**ANSWER
THE MINISTER OF STATE IN THE MINISTRY OF HEALTH AND
FAMILY WELFARE
(SHRI FAGGAN SINGH KULASTE)**

(a) to (d): 73 Government Medical Colleges/Institutes have already been approved for upgradation in different phases under Pradhan Mantri Swasthya Suraksha Yojana (PMSSY). Details of these colleges can be seen at Annexure-I, II & III.

Status of upgradation of Medical Colleges under PMSSY Phase-I & II

S. No	Name of State	Name of Medical College	Outlay (Rs. Crore)			Funds released out of central share (Rs. Cr)	Date of commencement of work	Completion/ Likely date of completion and progress	Remarks
			GOI share	State share	Total				
<u>Phase-I</u>									
1.	Kerala	Trivandrum Medical College	100.00	20.00	120.00	87.62	Jan., 2008	Completed in Mar. 2010	
2.	Karnataka	Bangalore Medical College	100.00	26.69	126.69	96.72	Jan. 2008	Completed in June, 2010	
3.	Tamil Nadu	Govt. Mohan Kumaramangalam Medical College, Salem	100.00	39.31	139.31	93.57	Jan., 2008	Completed in August, 2010	
4.	Telangana	NIMS, Hyderabad	100.00	96.26	196.26	94.93	Mar. 2008	Completed in Dec. 2010	
5.	Uttar Pradesh	SGPGIMS, Lucknow	100.00	20.00	120.00	90.80	Jan. 2008	Completed in Aug. 2010	
6.		IMS, BHU, Varanasi	100.00	46.70	147.00	96.05	Oct., 2008	Completed in Sept. 2013	
7.	Jammu & Kashmir	Jammu Medical College	115.00	20.00	135.00	112.81	Feb.2008	Completed in Sept. 2011	
8.		Srinagar Medical College	115.00	20.00	135.00	97.14	Apr. 2008	Completed	
9.	West Bengal	Kolkata Medical College (<i>OPD and Academic Block in first stage and SSB in second stage of construction</i>)	100.00	60.73	160.73	62.88	OPD and Academic Block - Jan. 2008	OPD & Academic Block Completed in Oct., 2011	
							SSB - Dec.2015	Scheduled date – Dec., 2017 Progress- 51%	

S. No	Name of State	Name of Medical College	Outlay (Rs. Crore)			Funds released out of central share (Rs. Cr)	Date of commencement of work	Completion/ Likely date of completion and progress	Remarks
			GOI share	State share	Total				
10.	Jharkhand	RIMS, Ranchi	100.00	20.00	120.00	89.36	Oct., 2009	Completed in June, 2013	
11.	Gujarat	BJ Medical College, Ahmedabad	100.00	20.00	120.00	86.75	2008	June, 2017	Mainly involves procurement of medical equipments and the work is nearing completion.
12.	Andhra Pradesh	SVIMS, Tirupati	60.00	60.00	120.00	57.87	2008	Completed	
13.	Maharashtra	Grant Medical College, Mumbai	100.00	20.00	120.00	92.31	2008	Mar., 2017	Involves procurement of medical equipments and the work is nearing completion
			1290	469.69	1759.99	1158.81			

Phase-II

14.	Punjab	Amritsar Medical College	125.00	25.00	150	90.90	Jan. 2012	Completed	
15.	Himachal Pradesh	Tanda Medical College	125.00	25.00	150	108.02	Nov. 2011	Completed in Feb., 2014	
16.	Uttar Pradesh	JN Medical College, AMU, Aligarh	125.00	25.00	150	100.92	Nov. 2011	Completed	
17	Haryana	PGIMS, Rohtak	125.00	25.00	150	96.44	Nov. 2012	Expected date - June, 2017. Progress- 83.90%	
18	Maharashtra	Nagpur Medical College	125.00	25.00	150	111.52	2010	Expected date - March, 2017. Progress - 70%	Involves procurement only and procurement work is being undertaken by

S. No	Name of State	Name of Medical College	Outlay (Rs. Crore)			Funds released out of central share (Rs. Cr)	Date of commencement of work	Completion/ Likely date of completion and progress	Remarks
			GOI share	State share	Total				
									<i>State Government/Institute</i>
19.	Tamil Nadu	Madurai Medical College	125.00	25.00	150	63.37	Feb., 2014	Progress – 48.11%	
		Total	750	150	900	571.17			

ANNEXURE-II

Status of 39 Govt. Medical Colleges/Institutions being taken up for up-gradation under Phase-III of PMSSY -
(Total outlay: Rs.150.00Cr.(Central Share: Rs.120 Cr. & State Share: Rs.30 Cr.) - Data regarding civil work

S. No.	Name of the State	Name of the GMC/ Institute	Name of Executing Agency / Contractor	Approved DPR Cost for Construction Work (Rs. Cr)	Approved Contract value (Rs.)	Date of Award of work/Target date of completion	Scheduled date of completion	Physical Progress	Fund released (Rs)	Hindrances
1	Andhra Pradesh	Siddhartha Medical College, Vijayawada	HSCC(I) Ltd./ M/s.KMV Projects Ltd.	80.03	65,97,96,831	May' 2016 / Oct.' 2017	Oct. 2017	22%	21,70,75,310	
2	Andhra Pradesh	Govt Medical College, Anantapur	HITES / M/s. Haigreeva Intratech Projects Ltd.	80	75,27,57,000	14.05.2016 / 06.12.2017	06.12.2017	9%	17,51,85,778	
3	Assam	Gauhati Medical College, Guwahati	HSCC(I) Ltd./ M/s.Shree Gautam Constructions Co. Ltd.	80	68,41,01,880	Jan.' 2017 / July' 2018	July, 2018		7,18,87,132	Approval from Guwahati Metropolitan Development Authority awaited.
4	Assam	Assam Medical College, Dibrugarh	HSCC(I) Ltd./ M/s.KMV Projects Ltd.	80	73,11,99,125	Aug.' 2016 / March' 2018	Mar. 2018	7%	19,31,19,913	Existing structures to be demolished
5	Bihar	Srikrishna Medical College, Muzaffarpur	HITES / M/s. Gannon Dunkerley & Co. Ltd., New Delhi	85	86,27,22,010	04.11.2016 / 31.05.2018	31.05.2018	2%	8,58,90,541	Delay in cutting of trees coming in the layout of the building
6	Bihar	Govt Medical College, Darbhanga	HITES / M/s. Vijeta Projects & Infrastructure Ltd., Ranchi	85	85,35,56,206	30.09.2016 / 31.05.2018	31.05.2018	1%	8,52,48,934	Delay in shifting of underground utilities and existing structures
7	Goa	Goa Medical College, Panaji	HSCC	386.35	work yet to be awarded				11,59,00,000	Removal of encroachments/ statutory clearances
8	Gujarat	Govt Medical College, Rajkot	HITES / M/s. Kunal Structures Pvt. Ltd., Rajkot	88.5	69,29,80,242	08.06.2016			7,50,08,617	Work yet to commence as non-availability of clear site.

9	Himachal Pradesh	Indira Gandhi Medical College, Shimla	HSCC						6,25,50,947	DPR is being revised based on the proposal submitted by State Govt. to change location.
10	Jharkhand	Patliputra Medical College, Dhanbad	CPWD	85.71	50,08,00,000.00	27.08.2016 / 26.12.2017	31.03.2018	21%	22,07,10,000	
11	Karnataka	Vijayanagar Institute of Medical Sciences, Bellary	HITES / M/s. Haigreeva Intratech Projects Ltd.	65	59,50,45,338	14.05.2016 / 06.09.2017	14.09.2017	16%	26,07,12,509	1. Delay in getting approval from local bodies 2. Electrical connection to be provided by Medical College for Trauma Centre
12	Karnataka	Karnataka Institute of Medical Sciences, Hubli	HITES / M/s. Harsh Construction Pvt. Ltd.	75	69,70,95,383	14.05.2016 / 10.02.2018	10.02.2018	10%	14,69,93,064	
13	Kerala	Kozhikode Medical College, Kozhikode	HITES / M/s. Cheriayan Varkey Construction Projects Ltd.	80	71,13,94,146.51	01.06.2016			10,40,27,590	Work on hold on account of change in designs/drawings proposed by State Govt. Commitment of State Govt. for additional funds received. However, State cabinet approval is pending for the same.
14	Kerala	Govt TD Medical College, Alappuzha	HITES / M/s. Cheriayan Varkey Construction Projects Ltd.	80	74,14,80,342	01.06.2016			10,54,77,624	Work on hold on account of change in designs/drawings proposed by State Govt. Commitment of State Govt. for additional funds received. However, State cabinet approval is pending for the same.
15	Madhya Pradesh	Shyam Shah Medical College, Rewa	HSCC(I) Ltd/ M/s.KMV Projects Ltd.	77.83	66,24,81,896.33	May' 2016 / Oct.' 2017	Oct., 2017	22%	29,99,48,381	

16	Madhya Pradesh	Netaji Subhash Ch Bose Medical College, Jabalpur	HSCC(I) Ltd/ M/s.Rama Construction Company	77.89	65,69,06,406.29	May' 2016 / Oct.' 2017	Oct., 2017	39%	32,78,45,320	
17	Madhya Pradesh	GR Medical College, Gwalior	HSCC(I) Ltd/ M/s.Anurag Enterprises	79.96	64,38,30,066.95	June' 2016 / Nov.' 2017	Nov., 2017	14%	18,43,83,007	
18	Maharashtra	Govt Medical College, Aurangabad	HSCC(I) Ltd/ M/s.Tirupati Sarjan Ltd.	74.92	63,17,20,008.58	May' 2016 / Dec.' 2017	Dec., 2017	21%	11,17,20,401	
19	Maharashtra	Govt Medical College, Latur	HSCC(I) Ltd/ M/s.KMV Projects Ltd.	74.36	58,72,18,469.66	June' 2016 / Jan.' 2018	Jan., 2018	18%	10,84,05,293	
20	Maharashtra	Govt Medical College, Akola	CPWD	74.75	48,19,00,000.00	10.09.2016/ 09.01.2018	09.01.2018	8%	14,95,00,000	
21	Maharashtra	Shri Vasantao Naik Govt Medical College, Yavatmal	CPWD	74.36	48,47,00,000.00	12.09.2016/ 11.01.2018	11.01.2018	7%	14,87,20,000	
22	Odisha	MKCG Medical College, Berhampur	HSCC(I) Ltd/ M/s.Haigreeva Infratech Projects Ltd.	80	65,94,78,093.47	May' 2016 / Oct.' 2017	Oct. 2017	23%	16,01,63,466	
23	Odisha	VSS Medical College, Burla	HSCC	79.15	work yet to be awarded				2,40,00,000	1. Dismantling of existing structures 2. Approval from local bodies awaited
24	Punjab	Govt Medical College, Patiala	HSCC	82.74	work yet to be awarded				2,48,00,000	Approval from local bodies for Building Plan
25	Rajasthan	SP Medical College, Bikaner	HSCC(I) Ltd/ M/s.NKG Infrastructure Ltd.	72	60,62,49,520.41	May' 2016 / Oct.' 2017	Oct.' 2017	34%	26,77,37,466	
26	Rajasthan	RNT Medical College, Udaipur	HSCC(I) Ltd/ M/s.Shivalaya Construction Co. Pvt. Ltd.	74.95	53,51,82,923.16	July' 2016 / Feb.' 2018	Feb.' 2018	22%	15,35,18,292	

27	Rajasthan	Govt Medical College, Kota	HSCC(I) Ltd/ M/s.Tirupati Sarjan Ltd.	79.61	61,39,00,449.89	May' 2016 / Oct.' 2017	Oct.' 2017	27%	29,03,38,031	
28	Tamil Nadu	Thanjavur Medical College, Thanjavur	HITES / M/s. KMV Projects Ltd.	79.93	79,79,91,266	01.06.2016 / 14.12.2017	14.12.2017	16%	35,51,22,916	
29	Tamil Nadu	Tirunelveli Medical College, Tirunelveli	HITES / M/s. KMV Projects Ltd.	83.95	79,63,75,336	01.06.2016 / 21.12.2017	21.12.2017	19%	37,31,27,839	
30	Telangana	Rajiv Gandhi Institute of Medical Sciences, Adilabad	HITES / M/s. KMV Projects Ltd.	80	77,57,72,952.29	14.05.2016 / 31.12.2017	15.01.2018	10%	24,02,67,166	Shifting of water pipeline and open drain
31	Telangana	Kakatiya Medical College, Warangal	HITES / M/s. KMV Projects Ltd.	80	78,64,76,879.25	14.05.2016 / 31.12.2017	31.12.2017	9%	25,19,60,099	
32	Tripura	Agartala Govt Medical College, Tripura	CPWD	114.54	work yet to be awarded	17.01.2020	31.10.2019		20,00,00,000	
33	Uttar Pradesh	Govt Medical College, Jhansi	HSCC(I) Ltd/ M/s.Kamladitya Construction Pvt. Ltd.	78.72	66,68,84,099.20	May' 2016 / Oct.' 2017	Oct.'2017	21%	16,02,81,887	
34	Uttar Pradesh	Govt Medical College, Gorakhpur	CPWD / M/s. Kashyapi Infrastructure Pvt. Ltd. Ghaziabad	69.87	43,96,97,000	19.05.2016 / 31.01.2018	31.01.2018	25%	20,94,70,000	
35	Uttar Pradesh	MLN Medical College, Allahabad	HSCC(I) Ltd/ M/s.Akasva Infrastructure Pvt. Ltd.	70	57,93,71,996.52	May' 2016 / Nov.' 2017	Nov., 2017	20%	20,17,87,048	
36	Uttar Pradesh	LLR Medical College, Meerut	CPWD / M/s. Som Projects Pvt. Ltd.	69.99	41,74,77,059.00	11.06.2016 / 10.11.2017	10.11.2017	45%	18,97,90,000	

37	West Bengal	BS Medical College, Bankura	CPWD	79.98	54,79,00,000.00	05.08.2016/ 31.03.2018	31.03.2018	8%	40,99,60,000	
38	West Bengal	Govt. Medical College, Malda	CPWD	61.39	44,96,00,000.00	17.12.2016/ 16.08.2018	31.12.2018		16,13,90,000	Site not clear. Nurses hostel existing on the site is being demolished by the college.
39	West Bengal	North Bengal Medical College, Siliguri, Darjeeling	HSCC(I) Ltd/ M/s.Gannon & Dunkerley & Co. Ltd.	80	71,94,38,828.39	June' 2016 / Jan.' 2018	Jan., 2018	15%	17,19,43,883	Shifting of Services.

Upgradation of 13 existing Govt. Medical Colleges under PMSSY Phase-IV at the cost of 200.00 Crore each (Central Share: Rs.120 Cr. & State Share: Rs.80 Cr.). Project to be completed by December, 2018 as approved by CCEA on 03.08.2016.

S.No.	State	Sl. No. of College	Government Medical Colleges/Institutes
1	Bihar	1	Patna Medical College and Hospital, Patna
		2	Government Medical College, Bhagalpur
		3	Government Medical College, Gaya
2	Chhattisgarh	4	Government Medical College, Bilaspur
		5	Government Medical College, Jagdalpur
3	Delhi	6	University College of Medical Sciences (UCMS)- Guru Teg Bahadur (GTB) Hospital
4	Gujarat	7	Government Medical College, Surat
		8	Government Medical College, Bhavnagar
5	Madhya Pradesh	9	Government Medical College, Indore
6	Odisha	10	Government Medical College, Cuttack
7	Rajasthan	11	Government Medical College, Jaipur
8	Uttar Pradesh	12	Government Medical College, Agra
		13	Government Medical College, Kanpur

Present Status

- CPWD has been finalized as Executing agency for GMCs at Sl no. 1 to 5 above.
- Gap Analysis of GMC at Bilaspur, Jagdalpur, Cuttack, Agra & Kanpur has been finalized.

Upgradation under PMSSY Phase-V(A)

Ministry has approved the proposal for creation of a Super Specialty block in **Institute of Medical Sciences, BHU** at a cost of Rs 200 crore and establishment of a Hospital Block at **Sree Chitra Tirunal Institute for Medical Sciences & Technology, Thiruvananthapuram, Kerala** at a cost of Rs 230 crore under PMSSY. CPWD has been finalized as Executing agency for both the projects.