

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

LOK SABHA
UNSTARRED QUESTION NO. 794
ANSWERED ON 20TH JULY, 2017

PROJECTS PENDING IN NHAI

794. SHRI VENKATESH BABU T.G.:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the number of schemes/projects pending with National Highways Authority of India (NHAI) and the estimated amount involved therein;
- (b) whether NHAI has any proposal to set up a Committee to speed up dispute resolution;
- (c) if so, the details thereof; and
- (d) the time by which the above proposal is likely to be submitted?

ANSWER

THE MINISTER OF STATE IN THE
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

(SHRI PON. RADHAKRISHNAN)

- (a) The state-wise details of NH projects under implementation is enclosed as **Annexure-I**.
 - (b) to (d) NHAI has developed a fast track dispute resolution mechanism through one time amicable settlement involving a *three stage dispute resolution mechanism*. Steps include due-diligence of disputes by a 3-CGM Committee followed by review and recommendations by an Independent Settlement Advisory Committee (ISAC) consisting of a Retired High Court Judge and two other Members having sufficient relevant experience and final decision making by the NHAI Board/Executive Committee based on the recommendations of ISAC.
- Further, a Society for Affordable Resolution of Disputes (SAROD) has been created by NHAI along with NHBF for affordable resolution of disputes in a time bound manner.*

ANNEXURE

ANNEXURE REFERRED TO REPLY TO PART (a) OF LOK SABHA UNSTARRED QUESTION NO. 794 ANSWERED ON 20TH JULY, 2017 ASKED BY SHRI VENKATESH BABU T.G. REGARDING “PROJECTS PENDING IN NHAI”

Details of under implementation project with NHAI

S.No	Project Name	State Name	NH NO	Total Length (in km)	Completed of Length (in Km)	UI Length (in Km)	Funded By	Cost (Rs in crs)	State Date	Completion date as per contract	Likely date of completion	Actual Award Date
1	Rehabilitation and upgradation of NH-4 from Nalagampalli to AP/Karnataka Border	Andhra Pradesh	4	47.68	0	47.68	NHAI	648.32				Mar-2017
2	Six Laning of Ranastalam to Anandapuram	Andhra Pradesh	4	47	0	47	HAM	1041.62				Mar-2017
3	Four laning of Balance connectivity road from Visakhapatnam Port to NH5	Andhra Pradesh	5	4.15	2.65	1.5	SPV	100.33	Mar-2016	Sep-2017	Sep-2017	Jan-2016
4	Four laning of Vijayawada - Machlipatnam	Andhra Pradesh	9	64.61	12.1	52.51	EPC	1134.97	Nov-2016	Nov-2018	Nov-2018	Jan-2016
5	Vijayawada-Gundugolanu Section	Andhra Pradesh	5	103.59	0	103.59	BOT	1684	Sep-2014	Feb-2017		Feb-2012
6	Six Laning of Nellore-Chilikaluripet	Andhra Pradesh	5	183.52	182.99	0.53	BOT	1535	Nov-2011	May-2014	Sep-2017	May-2010
7	Kudapa-Mydukur-Kurnool	Andhra Pradesh	18	188.752	177.27	11.482	BOT	1585	Nov-2010	May-2013	Dec-2017	Feb-2009

8	Nalbari to Bijni (AS-6)	Assam	31	25	24.7	0.3	NHAI	225	Nov-2005	Jun-2009	Sep-2017	Mar-2005
9	Nalbari to Bijni (AS-7)	Assam	31	27.3	23.56	3.74	NHAI	208	Oct-2005	Apr-2008	Dec-2017	May-2005
10	Brahmputra Bridge (AS-28)	Assam	31	5	4.7	0.3	NHAI	217.61	Oct-2006	Apr-2010	Mar-2018	May-2006
11	Harangajo to Maibang (AS-22)	Assam	54	24	20.77	3.23	NHAI	363.74	Nov-2011	Apr-2014	Dec-2017	Jun-2006
12	Harangajo to Maibang (AS-23)	Assam	54	16	15.39	0.61	NHAI	280	Aug-2006	Feb-2009	Dec-2017	Mar-2006
13	Maibang to Lumding (AS-27)	Assam	54	21	19.93	1.07	NHAI	200	Oct-2006	Apr-2009	Sep-2017	Feb-2006
14	Maibang to Lumding (AS-26)	Assam	54	23	22.5	0.5	NHAI	167.64	Jul-2011	Jan-2014	Sep-2017	Nov-2005
15	Maibang to Lumding (AS-25)	Assam	54	28	26.2	1.8	NHAI	385.13	Jan-2011	Jul-2013	Dec-2017	Dec-2005
16	Maibang to Lumding (AS-24)	Assam	54	15.45	15.45	0	NHAI	280.13	Jan-2011	Jul-2013	Mar-2018	Nov-2005
17	Dharamtul to Sonapur (AS-20)	Assam	37	22	22	0	NHAI	160	Nov-2005	May-2008	Feb-2018	Apr-2005
18	Sonapur to Guwahati (AS-3)	Assam	37	19.1	19.1	0	NHAI	245	Sep-2005	Jun-2009	Sep-2017	Mar-2005
19	Construction of Road approaches to Rail - Cum-Road Bridge across River Ganga at Munger Ghat Near Munger	Bihar	333B	14.59	0	14.59	NHAI	235.48				Mar-2017
20	Two laning with PS of Maheshkunt - Saharsa-Purnea	Bihar	107	87.96	0	87.96	NHAI	672.89				Mar-2017
21	Four laning of Patna to Koilwar	Bihar	30	33.25	0	33.25	NHAI	556.07				Aug-2015
22	Four laning of Bhojpur to Buxar	Bihar	84	47.9	0	47.9	NHAI	642.41				Aug-2015

23	Two laning with PS of Biharaharif -Barbigaha - Mokama	Bihar	82	55	0	55	NHAI	399.54				Aug-2015
24	Four laning of Bakhtiyarpur - Mokama section of NH-31	Bihar	31	44.6	0	44.6	NHAI	1167.45				Dec-2015
25	Balance work of 4 laning of Gorakpur - Gopalganj	Bihar	28	41	29.78	11.22	NHAI	581.84	Jun-2015	Jun-2017	Aug-2017	May-2015
26	Patna- Muzzaffarpur	Bihar	19 & 77	63	51.8	11.2	Annuit y	671.3	Aug-2010	Feb-2013	Jun-2018	Nov-2009
27	Two laning with PS of Chhapra -Gopalganj	Bihar	85	94.25	66.45	27.8	NHAI	854.8	Dec-2015	Dec-2017	Dec-2017	Aug-2015
28	Four Laning of Forbesganj - Jogbani	Bihar	57A	9	1	8	NHAI	322.09	Apr-2016	Apr-2018	Apr-2018	Aug-2015
29	Four laning of Koilwar to Bhojpur	Bihar	30 & 84	43.85	0	43.85	NHAI	814.04				Aug-2015
30	Two laning with PS of Chhapra -Rewaghat - Muzaffarpur	Bihar	102	73	58.35	14.65	NHAI	516.13	Apr-2016	Apr-2018	Apr-2018	Aug-2015
31	Four laning of Patna - Gaya - Dhobi section of NH-83	Bihar	83	127.2	0.96	126.24	JICA ODA	1027	Apr-2015	Apr-2018	Apr-2018	Oct-2014
32	2-Laning with PS Khagaria - Purnea	Bihar	31	140	138.8	1.2	Annuit y	664	May-2011	Feb-2014	Sep-2017	Feb-2011
33	Patna - Bakhtiarapur	Bihar	30	50.6	49.95	0.65	BOT	574	Sep-2011	Mar-2014	Sep-2017	Dec-2010
34	2-Laning with PS Motihari-Raxaul (Approved Length 67 Km)	Bihar	28A	68.79	43.16	25.63	BOT	375.09	Oct-2011	Apr-2014	Dec-2017	Jan-2011
35	4 Laning of Chappra-Hajipur(Approved Length 153 Km)	Bihar	19	65	24.2	40.8	Annuit y	575	Jan-2011	Jul-2013	Mar-2018	May-2010
36	2 Laning of	Bihar	77	86	81.15	4.85	Annuit	511.54	May-	Nov-	Dec-	Jul-2010

	Muzaffarpur - Sonbarsa(Approved Length 89 Km)						y		2011	2013	2017	
37	2 Laning of Mokama-Munger(Approved Length 70 Km)	Bihar	80	69.27	60.482	8.788	Annuit y	351.54	May-2011	May-2013		May-2010
38	Four of Simaria - Khagaria section of NH-31	Bihar	31	60.23	15.43	44.8	NHAI	1041.1	Oct-2016	Apr-2019	Apr-2019	Dec-2015
39	Varanasi-Aurangabad	Bihar[135]/Utt ar Pradesh[57.4]	2	192.4	90.83	101.57	BOT	2848	Sep-2011	Mar-2014	Mar-2018	Apr-2010
40	Four laning of Kodebad - Dhamtari section of NH-43	Chhattisgarh	43	38.8	0	38.8	EPC	446.17	Mar-2017	Mar-2019	Mar-2019	Nov-2016
41	Four laning of Orissa/Chhattisgarh Border - Aurang section	Chhattisgarh	6	150.4	146.4	4	BOT	1232	Feb-2013	Aug-2015	Dec-2017	Aug-2011
42	Four laning of Raipur -Kodebad section of NH-43	Chhattisgarh	43	33.2	0	33.2	EPC	400.25	Mar-2017	Mar-2019	Mar-2019	Nov-2016
43	Four / Six laning of Raipur - Simga (PKG-1)	Chhattisgarh	200	48.58	0	48.58	NHAI	726.67	Apr-2016	Apr-2018	Apr-2018	Dec-2015
44	Four laning of Saragaon - Bilaspur	Chhattisgarh	200	35.49	0	35.49	NHAI	509.13	Apr-2016	Apr-2018	Apr-2018	Dec-2015
45	Four laning of Simga - Saragaon	Chhattisgarh	200	42.44	0	42.44	NHAI	596.67	May-2016	May-2018	May-2018	Dec-2015
46	Delhi - Meerut Expressway	Delhi	24	19.28	0	19.28	HAM	1376.51				Mar-2017
47	Construction of Flyover /Underpass for improvement of existing Jns at IFFCO	Delhi	8	0	0	0	NHAI	699.47	Dec-2016	May-2019	May-2019	Sep-2016

	chowk at Km.28.211,Signature Chowk at Km. 29.650 and Rajiv chowk at Km. 33											
48	Delhi - Meerut Expreeway (PKG-1)	Delhi & Uttar Pradesh	24	8.716	0	8.716	HAM	701.42	Nov-2016	May-2019	May-2019	Jan-2016
49	Delhi - Meerut Expreeway (PKG-3)	Delhi & Uttar Pradesh	24	21.92	0	21.92	HAM	1081.57	Dec-2016	Jun-2019	Jun-2019	Jan-2016
50	Six laning from 401.200 to Km.494.410 of NH-8 (PKG-6)	Gujarat	8	93.21	0	93.21	HAM	1251.11				Jan-2017
51	2 Laning with PS of Gadu - Porbander	Gujarat	8E	92	0	92	HAM	417.19				Dec-2016
52	Four Laning of Porbander - Dwarka	Gujarat	8E	117.74	0	117.74	HAM	1958.88				Jun-2017
53	4 laning of Kodinar to Veraval section of NH-8E	Gujarat	8E	41.74	0	41.74	HAM	829.97				Jul-2016
54	Construction of New 4-Lane Bridge across Varsova Creek and its approaches with interchange between Surat - Dahisar	Gujarat	8	2.25	0	2.25	NHAI	247.02				Mar-2017
55	Six Laning from existing Km.494.410 to existing Km.509.550 of NH-8 (PKG-VII)	Gujarat	8	15.31	0	15.31	EPC	290.73				Nov-2016
56	Construction of Flyover with approaches at Halvad cross road Ch.237.400 on	Gujarat	8A	0	0	0	NHAI	24.62				Dec-2016

	Bamanbore - Garamore section											
57	Four laning of Mahuva to Kagavadar section of PKG-III	Gujarat	8E	40.02	0	40.02	HAM	763.23				Jun-2016
58	Four laning of Bhavnagar - Talaja	Gujarat	8E	48.04	0	48.04	HAM	998.18	Feb-2017	Aug-2019	Aug-2019	May-2016
59	Four laning of Kagavadar - Una	Gujarat	8E	40.98	0	40.98	HAM	723.64				May-2016
60	Four laning of Talaja - Mahuva	Gujarat	8E	45.46	0	45.46	HAM	834.64				May-2016
61	Four laning of Una - Kodinar	Gujarat	8E	40.95	0	40.95	HAM	763.08	Feb-2017	Aug-2019	Aug-2019	May-2016
62	Six Laning of Kamrej - Chalthan	Gujarat	8	16.25	0	16.25	EPC	425.6				May-2016
63	Ahmedabad to Vadodara Section	Gujarat	8	102.3	98.15	4.15	BOT	2125.24	Jan-2013	Dec-2015	Aug-2017	Apr-2011
64	Vadodara-Surat Section	Gujarat	8	6.74	6.74	0	NHAI	503.16	Mar-2014	Aug-2016	Aug-2017	Apr-2012
65	Gujarat/Maharashtra Border-Surat - Hazira Port Section	Gujarat	6	132.9	131.5	1.4	BOT	1509.1	Mar-2010	Sep-2012	Aug-2017	Feb-2009
66	Kandla - Mundra Port(Approved Length 73 Km)	Gujarat	8A	71.4	64.4	7	BOT	953.88	Jan-2011	Jul-2013	Sep-2017	Jan-2010
67	Surat - Dahisar (Six lane)	Gujarat[118.2] /Maharashtra[120.77]	8	239	239	0	BOT	1693.75	Feb-2009	Aug-2011	Sep-2017	Feb-2008
68	Four laning of Kaithal - Rajasthan border	Haryana	65	166.25	151	15.25	BOT	1393	Jul-2015	Jan-2018	Jan-2018	May-2014
69	4 laning of Ambala - Kaithal - Package -1	Haryana	65	50.86	21	29.86	NHAI	602.95	Dec-2015	Jun-2018	Jun-2018	Mar-2015
70	4 laning of Ambala - Kaithal - Package -2	Haryana	65	44.5	13	31.5	NHAI	574.28	Jan-2016	Jul-2018	Jul-2018	Mar-2015

71	Four Laning of Hisar - Dabwali section with PS - Package -I	Haryana	10	57	57	0	NHAI	723.54	Aug-2015	Feb-2018	Feb-2018	Mar-2015
72	Four Laning of Hisar - Dabwali section with PS - Package -2	Haryana	10	87.66	80	7.66	NHAI	867.66	Nov-2015	May-2018	May-2018	Mar-2015
73	8 Laning of Mukarba Chowk to Panipat	Haryana	1	69.84	0	69.84	BOT	2128.72	Oct-2016	Apr-2019	Apr-2019	Jul-2015
74	UP/Haryana border - Yamuna Nagar -Saha-Barwala - Panchkula(PKG - 2)	Haryana	73	41.79	29.13	12.66	NHAI	562.34	Oct-2015	Apr-2018	Apr-2018	May-2015
75	UP/Haryana border - Yamuna Nagar -Saha-Barwala - Panchkula (PKG - 1)	Haryana	73	44.57	19.27	25.3	NHAI	600.85	Nov-2015	May-2018	May-2018	May-2015
76	4 Laning of Punjab/Haryana Border - Jind	Haryana	71	70.17	0	70.17	NHAI	639.79				Mar-2017
77	Rohtak - Bawal(Approved Length 97 Km)	Haryana	71	83.66	83.66	0	BOT	650	May-2011	Nov-2013	Aug-2017	Feb-2010
78	Delhi/Haryana Border to Rohtak	Haryana	10	63.49	63.49	0	BOT	486	May-2008	May-2010	Jul-2017	Jul-2007
79	Four Laning of UP/Haryana border - Yamunanagr -Saha-Barwala-Panchkula section NH-73 (PKG-3)	Haryana	73	19.2	3.85	15.35	EPC	248.97	Nov-2016	May-2019	May-2019	Aug-2016
80	Development of six lane Eastern Peripheral Expressway (PKG-I)	Haryana /Uttar Pradesh	NE-II	22	0	22	NHAI	771.18	Sep-2015	Mar-2018	Mar-2018	Aug-2015
81	Development of six lane Eastern	Haryana/Uttar Pradesh	NE-II	24.5	0	24.5	NHAI	788.51	Sep-2015	Mar-2018	Mar-2018	Aug-2015

	Peripheral Expressway (PKG-III)											
82	Panipat - Jalandhar (Six lane)	Haryana[116]/ Punjab[175.1]	1	291	289.5	1.5	BOT	2288	May-2009	Nov-2011	Mar-2018	Feb-2008
83	Gurgaon - Kotputli - Jaipur (Six lane)	Haryana[64.3]/ Rajasthan[161.3]	8	225.6	217.59	8.01	BOT	1673.7	Apr-2009	Oct-2011	Dec-2017	Feb-2008
84	Delhi - Agra(Approved Length 180.3 Km)	Haryana[74]/ Uttar Pradesh[105.5]	2	179.5	138.5	41	BOT	1928.22	Oct-2012	Apr-2015	Dec-2017	May-2010
85	Four Laning of Nerchowk - Pandoh including Pandoh Bypass	Himanchal Pradesh	21	26.29	0	26.29	NHAI	1273.71				Sep-2016
86	Four laning of End of Pandoh Bypass to Takoli	Himanchal Pradesh	21	18.9	0	18.9	HAM	2485.93				Jun-2017
87	Two laning with formation of Four Lane of proposed Shimla Bypass (Kaithlighat to Shimla Section)	Himanchal Pradesh	22	27.45	0	27.45	HAM	1583.18				Aug-2016
88	Two laning with paved shoulder of Kullu - Manali	Himanchal Pradesh	21	37.34	0	37.34	NHAI	273.2				Feb-2016
89	Four laning of Parwanoo -Solani	Himanchal Pradesh	22	39.14	0	39.14	NHAI	934.46	Sep-2015	Mar-2018	Mar-2018	Mar-2015
90	Four Laning of Kiratpur-Ner Chowk Section	Himanchal Pradesh	21	84.32	19	65.32	BOT	1916.79	Nov-2013	Nov-2016	Feb-2018	Feb-2012
91	Four laning of Takoli - Kullu section of NH-	Himanchal Pradesh	21	28.69	0	28.69	NHAI	447.75				Oct-2016

	21											
92	Jammu - Udampur	Jammu Kashmir	1A	65	63.55	1.45	Annuit y	1813.76	Jun- 2011	Jun- 2014	Sep- 2017	Apr-2010
93	Srinagar to Banihal	Jammu Kashmir	1A	67.76	50.6	17.16	Annuit y	1100.7	Jun- 2011	Jun- 2014	Dec- 2017	Sep-2010
94	Quazigund-Banihal	Jammu Kashmir	1A	15.25	0	15.25	Annuit y	1987	Jun- 2011	Jun- 2016	Mar- 2019	Apr-2010
95	Chenani-Nashri	Jammu Kashmir	1A	12	10.85	1.15	Annuit y	2159	May- 2011	May- 2016	Jul- 2017	May-2010
96	Four laning of Ramban - Banihal section of NH-1A	Jammu Kashmir	1A	32.1	0	32.1	NHAI	2168.66	Dec- 2015	Jun- 2019	Jun- 2019	Sep-2015
97	Four laning of Udhambur - Ramban section of NH-1A	Jammu Kashmir	1A	40.17	0	40.17	NHAI	2136.97	Dec- 2015	Dec- 2018	Dec- 2018	Sep-2015
98	Four laning of Biju Para to Kuru	Jharkhand	75	21	0	21	NHAI	154.27				Mar-2017
99	Four laning of Kutchery Chowk to Biju Para	Jharkhand	75	34	0	34	NHAI	239.68				Mar-2017
100	Four / 2 Laning with PS of Govindpur (Raigunj) - Cahs - WB border section of NH-32	Jharkhand	32	56.88	0	56.88	NHAI	458.03				Jul-2016
101	Four laning of Piska More to Palma	Jharkhand	23	23.1	0	23.1	NHAI	172.16				Mar-2017
102	Four Laning of Barhi - Hazaribagh	Jharkhand	33	41.27	15	26.27	EPC	323.72	Feb- 2017	Nov- 2018	Nov- 2018	Aug-2016
103	4 laning of Mahulia - Baharagora - JH/WB border	Jharkhand	33 & 6	71.61	11.07	60.54	NHAI	997.15	Sep- 2016	Mar- 2019	Mar- 2019	Feb-2016
104	Two lane with paved shoulders of Chas - Ramgarh section of	Jharkhand	23	78.19	75.96	2.23	NHAI	341.61	Sep- 2015	Sep- 2017	Sep- 2017	Dec-2014

	NH-23											
105	Ranchi - Rargaon - Jamshedpur	Jharkhand	33	163.5	64	99.5	Annuit y	1479	Dec-2012	Jun-2015	Dec-2017	Mar-2011
106	Six-laning of Barwa Adda-Panagarh	Jharkhand[43] /West Bengal[79.88]	2	122.88	98.75	24.13	BOT	1665	Apr-2014	Sep-2016	Dec-2017	Apr-2013
107	Two/Four laning of BRT Tiger Reserve Boundary to Bangalore section of NH-209	Karnataka	209	170.92	0	170.92	HAM	950.69				Sep-2016
108	Six laning of Chitradurga - Davanagere	Karnataka	4	72.7	0	72.7	HAM	993.16				Mar-2017
109	Six laning of Davanagere -Haveri	Karnataka	4	78.92	0	78.92	HAM	831.58				Mar-2017
110	Six laning of Hubli - Haveri	Karnataka	4	63.4	0	63.4	HAM	985.41				Mar-2017
111	4 Laning of Hospet - Bellary - Karnataka /AP Border	Karnataka	63	95.37	0	95.37	EPC	1167.42				Aug-2016
112	4 laning of Hubli - Hospet section of NH-63	Karnataka	63	143.29	0	143.29	EPC	1664.2	Apr-2017	Apr-2019	Apr-2019	Aug-2016
113	4-Laning of Goa/Karnataka Border-Kundapur Section	Karnataka	17	187.24	69.25	117.99	BOT	1655.01	Mar-2014	Aug-2016	Aug-2017	Jul-2012
114	MH/ KNT Border Sangareddy	Karnataka	9	145	139	6	BOT	1266.6	Apr-2014	Sep-2016	Jul-2017	Nov-2011
115	Four Laning of Addahole to Baniwal	Karnataka	48	63.05	0	63.05	NHAI	870	Mar-2017	Sep-2019	Sep-2019	Mar-2016
116	Two lane with paved shoulders of Bijapur - Gulbarga - Homnabad - section	Karnataka	218	220.1	159.18	60.92	NHAI	709	Mar-2015	Sep-2017	Sep-2017	Jan-2015

	of NH-218 (New NH No -50)											
117	Four laning of Hospet - Chitradurga	Karnataka	13	120	31	89	BOT	1388	Feb-2016	Aug-2018	Aug-2018	Mar-2015
118	Four laning of Hasan to Maranahally	Karnataka	48	45.14	0	45.14	NHAI	701.4	Mar-2017	Mar-2019	Mar-2019	Mar-2016
119	Kundapur-Surathkal & Mangalore-KNT/Kerala Border	Karnataka	17	90	83.96	6.04	BOT	671	Sep-2010	Mar-2013	Dec-2017	Nov-2009
120	4 laning of Mukkola Jn to Kerala / TN border of NH-47	Kerala	47	16.2	0	16.2	NHAI	804.97	Jun-2016	Jun-2018	Jun-2018	Apr-2016
121	4 laning of Kazhakkottam to Mukkola section of NH-47	Kerala	47	26.5	18.5	8	NHAI	845.24	Jun-2015	Jun-2017	Nov-2018	May-2015
122	Six lanning of Vadakkancherry - Thrissure section	Kerala	47	30	21.3	8.7	BOT	617	Feb-2010	Oct-2013	Dec-2017	Feb-2009
123	Balance work of 2-lane with PS of Bhopal - Sanchi	Madhya Pradesh	86(Extn)	53.77	16.67	37.1	EPC	227.49	Jan-2017	Jan-2019	Jan-2019	Aug-2016
124	4 Laning of four stretches of Lakhnadon - Seoni (leftout Stretches) of NH-7	Madhya Pradesh	7	9.24	4.63	4.61	NHAI	78.66	Oct-2016	Oct-2017	Oct-2017	Aug-2016
125	Four laning of Gwalior-Shivpuri	Madhya Pradesh	3	125.03	104.3	20.73	BOT	1055	May-2013	Nov-2015	Sep-2017	Sep-2011
126	Four Laning of Jabalpur - Lakhnadon	Madhya Pradesh	7	80.92	10.46	70.46	NHAI	928.83	Jun-2015	Dec-2017	Dec-2017	Mar-2015
127	4 laning of Biaora - Dewas	Madhya Pradesh	3	141.26	5.29	135.97	BOT	1583.79	Jul-2016	Jan-2019	Jan-2019	Jun-2015
128	4 Laning of Guna to Biaora	Madhya Pradesh	3	93.5	59.98	33.52	BOT	1012.9	Jul-2016	Mar-2019	Mar-2019	Jun-2015
129	Four Laning of Rewa -	Madhya	7	69.19	15	54.19	NHAI	794.3	Jun-	Jun-	May-	Mar-2015

	Katni - Jabalpur - Package -I	Pradesh							2015	2017	2018	
130	Four Laning of Rewa - Katni - Jabalpur - Package -II	Madhya Pradesh	7	69.07	16	53.07	NHAI	795.76	Jun-2015	Jun-2017	May-2018	Mar-2015
131	Four Laning of Rewa - Katni - Jabalpur - Package -IV	Madhya Pradesh	7	68.26	8.19	60.07	NHAI	810.22	Jun-2015	Jun-2017	May-2018	Mar-2015
132	Four Laning of Shivpuri - Guna Package - I	Madhya Pradesh	3	97.7	67	30.7	BOT	830.36	Jan-2016	Jul-2018	Jul-2018	Mar-2015
133	Indore-Dewas(Approved Length 55 Km)	Madhya Pradesh	3	45.05	43.48	1.57	BOT	325	Nov-2010	May-2013	Dec-2017	Mar-2010
134	Indore-Jhabua-Gujrat/MP (Approved Length 168)	Madhya Pradesh	59	155.15	130	25.15	BOT	1175	Oct-2010	Apr-2013	Sep-2017	Dec-2009
135	4 Laning of Nagpur Betul	Madhya Pradesh[120]/Maharashtra[56.3]	69	176.3	172.13	4.17	Annuit y	2498.76	Feb-2011	Aug-2014	Dec-2017	May-2010
136	Four laning of Jhansi - Khajuraho(PKG-I)	Madhya Pradesh[19]/Uttar Pradesh[57]	75&76	76.61	0	76.61	HAM	1373.28				Mar-2017
137	Gwalior - Jhansi	Madhya Pradesh[68.5]/Uttar Pradesh[11.5]	75	80	52.78	27.22	Annuit y	604	Jun-2007	Dec-2009		May-2006
138	Four laning of Jhansi - Khajuraho(PKG-II)	Madhya Pradesh[84.70]/Uttar Pradesh[.70]	75&76	85.4	0	85.4	HAM	1184.71				Mar-2017
139	Four lanning of Bodhare - Dhule	Maharashtra	211	67.23	0	67.23	HAM	744.64				Mar-2017

140	Four laning of Chikhali - Tarsod section of NH-6	Maharashtra	6	62.7	0	62.7	HAM	1071.61				Nov-2016
141	Four lanning of Mahagaon - Yavatmal	Maharashtra	361	80.19	0	80.19	HAM	1098.06				Mar-2017
142	Four laning of Tuljapur Ausa (including Tuljapur Bypass)	Maharashtra	361	67.42	0	67.42	HAM	904.16				Feb-2017
143	Four Laning of Tarsod - Fagne section of NH-6	Maharashtra	6	87.3	0	87.3	HAM	1064.88				Nov-2016
144	Four lanning of Wardha - Butibori	Maharashtra	361	59.19	0	59.19	HAM	1030.44				Mar-2017
145	Four lanning of Waranga - Mahagaon	Maharashtra	361	66.88	0	66.88	HAM	1059.73				Mar-2017
146	Four lanning of Yavatmal -Wardha	Maharashtra	361	64.92	0	64.92	HAM	988.34				Mar-2017
147	Four laning from MP/Maharashtra border to Nagpur I/C Kamptee Kanoon and Nagpur bypass	Maharashtra	7	95	79.5	15.5	BOT	1170.52	Apr-2010	Jun-2012	Mar-2018	Aug-2009
148	Construction of flyover from Liberty cinema to mental hospital on Nagpur Obedullaganj Road	Maharashtra	69	3.96	0	3.96	NHAI	244.9	Mar-2017	Mar-2019	Mar-2019	Jan-2017
149	Development of multilane carriageway from Kanhan to Automative Square	Maharashtra	7	17.8	0	17.8	NHAI	296.19				Mar-2017
150	4-Laning of Khed - Sinnar Section	Maharashtra	50	137.946	109.5	28.446	BOT	1348.2	Feb-2014	Aug-2016	Sep-2017	Mar-2013

151	4-Laning of Solapur - Yedishi section of NH-211	Maharashtra	211	100	63	37	BOT	972.5	Jan-2015	Jul-2017	Jan-2018	Dec-2013
152	Four Laning of Aurangabad - Yedishi	Maharashtra	211	190.2	45.76	144.44	BOT	1871.34	Jul-2015	Jan-2018	Jan-2018	Apr-2014
153	Construction of Flyover at Km.544.650 including ROB ,Service Roads ,Footpath for RCC drains on urban link to Nagpur -Raipur road	Maharashtra	6	6.94	0	6.94	NHAI	649.5	Mar-2016	Mar-2019	Mar-2019	Dec-2015
154	6/8 Laning of Road port connectivity JNPT phase II - Construction of NH-348 - PKG3	Maharashtra	348	11.09	0	11.09	SPV	505	May-2016	May-2018	May-2018	Aug-2015
155	Construction of NH-4B from km.21.200 to Km.27.270(D to e section) and from km.0.000 to Km.4.492 (D to g section) of JNPT Phase -II (PKG-IV)	Maharashtra	4B	10.56	1.3	9.26	SPV	414	May-2016	May-2018	May-2018	Sep-2015
156	Construction of Karalphata Interchange from 3.600 to km 6.073 of NH4B & from 5.300 to km 7.422 (Old SH -54) Pkg-1	Maharashtra	4B & 348	10.59	0	10.59	SPV	531.13	May-2016	May-2018	May-2018	Oct-2015
157	Construction of Gavanphata Interchange from	Maharashtra	4B & 348	18.27	0	18.27	SPV	593.26	May-2016	May-2018	May-2018	Oct-2015

	14.740 to Km 15.894 (Old SH -54) Pkg-2											
158	Balance work of four laning of Nagpur - Hyderabad section of NH-7(NS-60)	Maharashtra	7	29	20.5	8.5	NHAI	244	May-2016	May-2018	Jul-2018	Mar-2016
159	Balance work of four laning of Nagpur - Hyderabad section of NH-7(NS-62)	Maharashtra	7	22	19.5	2.5	NHAI	197.69	Jul-2016	May-2018	Jul-2018	Mar-2016
160	4-Laning of Solapur - Maharashtra/ Karnataka Section	Maharashtra	9	100.06	51	49.06	BOT	923.04	Jun-2014	Nov-2016	Nov-2017	Dec-2011
161	4 Laning of Amravati - Chikhli (PKG-I)	Maharashtra	6	194	0	194	BOT	2288.18	Nov-2016	May-2019	May-2019	Jul-2015
162	4 Laning of Fagne - Mah-Guj Border (PKG-3)	Maharashtra	6	140.79	0	140.79	BOT	1885.74	Nov-2016	May-2019	May-2019	Jul-2015
163	Four lane stand alone Rind Road / bypasses for Nagpur City (PKG-I)	Maharashtra		33.5	0	33.5	HAM	546	Jan-2017	Jul-2019	Jul-2019	Mar-2016
164	Four lane stand alone Rind Road / bypasses for Nagpur City (PKG-II)	Maharashtra		28.03	0	28.03	HAM	591.66	Jan-2017	Jul-2019	Jul-2019	Mar-2016
165	Pune – Satara(Approved Length 145)	Maharashtra	4	140.35	122.17	18.18	BOT	1724.55	Oct-2010	Mar-2013	Dec-2017	Jan-2010
166	Talegaon-Amravati(Approved Length 58Km)	Maharashtra	6	67.8	63.7	4.1	BOT	567	Nov-2009	Nov-2013		Aug-2009
167	Nagpur - kondhali	Maharashtra	6	40.7	40.7	0	BOT	168	Jun-2006	Dec-2008		Sep-2005
168	Panvel-Indapur	Maharashtra	17	84	36.01	47.99	BOT	942.69	Dec-2011	Jun-2014	Sep-2017	Oct-2010

169	6 Laning of PNG Balance/ Road Safety Works	Maharashtra	3	3	0	3	EPC	66.25				May-2017
170	Construction of ROB including one minor bridge and approaches with retaining wall at 8.674 near Khapri	Maharashtra	7	1.12	0	1.12	NHAI	59.77	May-2017	Sep-2018	Sep-2018	Jan-2017
171	Two laning with PS of Jowai -Mehalaya /Assam border section of NH-44	Meghalaya	44	102.55	65	37.55	NHAI	479.2	Nov-2015	May-2018	May-2018	Sep-2015
172	Jorbat-Barapani	Meghalaya	40	61.8	61.16	0.64	Annuit y	536	Jan-2011	Jan-2014	Mar-2018	May-2010
173	Four Laning of Binjhabahal - Telebani	Odisha	6	78.31	0	78.31	HAM	1008.96				Oct-2016
174	4 Laning of Baharagora - Singhara	Odisha	6	111.6	0	111.6	EPC	1282.94				Jul-2015
175	Four Laning of Singhara - Binjhabahal	Odisha	6	103.79	0	103.79	HAM	1288.07				Mar-2017
176	Four Laning of Angul - Sambalpur	Odisha	42	153	0	153	NHAI	2510				Sep-2016
177	4 laning of Jharpokharia - Baripada - Baleashwar section of NH-5	Odisha	5	80.6	0	80.6	NHAI	1069.65				Feb-2016
178	Six Laning of Chandikhol-Jagatpur-Bhubaneswar(Approved Length 61 Km)	Odisha	5	67	64.64	2.36	BOT	1047	Dec-2011	Jun-2014	Dec-2017	Apr-2010

179	Panikholi-Rimoli (Approved Length 106 Km)	Odisha	215	163	156.33	6.67	BOT	1410	May- 2013	Oct- 2015	Aug- 2017	Aug-2011
180	Four laning with PS Talebani -Sambalpur	Odisha	6	50.74	0	50.74	NHAI	752.28				Dec-2015
181	Construction of Partially Access controlled Four lane Elevated Highway between Samrala Chowk to Ludhiana Municipal Limit	Punjab	95	12.95	0	12.95	NHAI	754.54				Mar-2017
182	Construction of 4 Lane Laddowal bypass linking NH-95 with NH-1	Punjab		17.04	0	17.04	HAM	392				May-2016
183	4 Laning from Phagwara to Rupnagar	Punjab	344A	80.82	0	80.82	HAM	1169.61				Aug-2016
184	Jalandhar - Amritsar	Punjab	1	20	9.38	10.62	NHAI	523.85	Jan- 2014	Jan- 2016	Dec- 2017	Nov-2013
185	4/ 6 Laning of Kharar to Ludhiana section NH-95	Punjab	95	76.01	0	76.01	HAM	1388.34				Aug-2016
186	Improvement of Amritsar bypass by construction of additional structure and service roads on NH-1	Punjab	1	0	0	0	NHAI	273.06	Nov- 2015	Nov- 2017	Nov- 2017	Sep-2015
187	Four laning of Kharar - Kurali section of NH-21	Punjab	21	14.13	10	4.13	NHAI	239.23	Dec- 2015	Dec- 2017	Dec- 2017	Sep-2015

188	Four laning of Chandigarh - Kharar	Punjab	21 & 95	10.18	0.5	9.68	NHAI	447.29	Aug-2016	Dec-2018	Apr-2019	Oct-2015
189	Four lanning of Ludhiana- Talwandi section	Punjab	95	78	63.91	14.09	BOT	479	Mar-2012	Sep-2014	Jul-2017	Dec-2010
190	Ludhiana - Talwandi	Punjab	95	6.02	6	0.02	NHAI	46.57	Jul-2015	Jul-2016	Jul-2017	Nov-2014
191	6 Laning of Kishangarh to Gulabpura section of NH-79A and NH-79 (PKG-1)	Rajasthan	79&79A	90	0	90	BOT	1031.95				Dec-2016
192	Six laning of Kishangarh Udaipur Ahmedabad section (near Gulabpur - end of Chittorgarh Bypass)- PKG-2	Rajasthan	79	124.87	0	124.87	BOT	1239.82				Sep-2016
193	Six laning of Greenfield proposed Udaipur Bypass(PKG-4)	Rajasthan	8	23.88	0	23.88	HAM	891				Apr-2017
194	Four laning of Bar - Bilara - Jodhpur	Rajasthan	112	111	0	111	NHAI	895.15				Jun-2016
195	Chambal Bridge (RJ-5)	Rajasthan	76	1.4	0	1.4	NHAI	281.31	Nov-2006	Feb-2010	Jul-2017	Jun-2006
196	Six laning of Chittorgarh - Udaipur section of NH-76 PKG-III	Rajasthan	76	93.5	0	93.5	BOT	1100.19				Sep-2016
197	Two laning with paved shoulder Barmer - Sanchor - Gujarat boder (up to Gandhav Bridge) section of NH-15	Rajasthan	15	106.3	94.44	11.86	NHAI	538.08	Aug-2015	Feb-2018	Feb-2018	Jan-2015

198	Four laning / Two Laning with PS of Dausa - Lalsot - Kauthun section of NH-11A	Rajasthan	11A Extn	83.45	0	83.45	HAM	688.7				Jul-2016
199	Two lane with paved shoulders of Jodhpur - Pokaran section of NH-114 (New NH No -50)	Rajasthan	114	139.33	139.33	0	NHAI	455.6	Jul-2015	Jul-2017	Jul-2017	Dec-2014
200	2 laning with PS of Manoharpur -Dausa section of NH-11A	Rajasthan	11A	62.31	45	17.31	NHAI	249.04	Oct-2016	Oct-2018	Oct-2018	Jul-2016
201	2 Laning with PS of Gulabpura - Uniara	Rajasthan	148-D	203.97	175.01	28.96	NHAI	597	Oct-2015	Oct-2017	Apr-2018	Jun-2015
202	Two Laning with PS of Uncha Nagla - Khanuwara - Roppas -Dholpur	Rajasthan	123	75.08	61.06	14.02	NHAI	275.9	Feb-2016	Feb-2018	Feb-2018	Aug-2015
203	Deoli - Kota	Rajasthan	12	83	82.39	0.61	BOT	593	Jan-2011	Jul-2013	Oct-2017	Apr-2010
204	Padi - Dahod	Rajasthan	113	85.58	83.49	2.09	NHAI	279.14	Nov-2014	May-2017	Dec-2017	Jan-2014
205	Two laning with Paved shoulder of Karauli - Dholpur	Rajasthan	11B	100.9	99.35	1.55	NHAI	425.19	Sep-2014	Sep-2016	Sep-2017	Feb-2014
206	Jaisalmer - Barmer	Rajasthan	15	131.41	128.57	2.84	NHAI	482.27	Aug-2015	Feb-2018	Feb-2018	Apr-2014
207	Jodhpur - Barmer section of Package -I	Rajasthan	112	85.61	84.75	0.86	NHAI	264.72	Oct-2014	Apr-2017	Aug-2017	Apr-2014
208	Bikaner - Phalodi section to Four laning from km.4.200 to km 55.25 and Two-lane paved shoulder from 55.25 to km.163.500	Rajasthan	15	160.3	94.61	65.69	BOT	822.9	Oct-2015	Apr-2018	Apr-2018	Aug-2014

209	Phalodi -Jaisalmer section of NH-15 to two/four lane with PS	Rajasthan	15	160.45	28.32	132.13	NHAI	567.51	Sep-2015	Mar-2018	Mar-2018	Oct-2014
210	2-Lane with paved shoulder with provision of Capacity Augmentation of Rajasthan Border-Fatehpur-Salasar Section	Rajasthan	65	154.141	149.9	4.241	BOT	530.07	Feb-2014	Aug-2016	Jun-2017	Nov-2012
211	2-Laning with PS of Bhilwara-Ladpura section	Rajasthan	758	67.75	66.08	1.67	NHAI	240.1	Mar-2014	Mar-2016	Aug-2017	Sep-2013
212	Salasar - Nagaur section of NH-65	Rajasthan	65	119.59	4.5	115.09	HAM	637.18				Jun-2016
213	2 laning with PS Tonk - Sawaimadhopur	Rajasthan	116	66.8	21.3	45.5	EPC	320.3	Jan-2017	Jan-2019	Jan-2019	Aug-2016
214	Six Laning from Km.287.400 to Km.401.200 section of NH-8 PKG-V (Gujarat - 13 km & Rajasthan - 100.80 km)	Rajasthan/Gujarat	8	113.8	0	113.8	BOT	1244.1				Sep-2016
215	Four laning of Vikaravandi - Sethiyahopu	Tamil Nadu	45C	65.96	0	65.96	NHAI	848.45				Mar-2017
216	Four Lane with PS of Pollachi to Coimabtoire	Tamil Nadu	209	26.85	2	24.85	NHAI		Dec-2016	Nov-2018	Nov-2018	May-2016
217	Two Laning with PS of Nagapattinam - Thanjavur	Tamil Nadu	67	78.53	18.18	60.35	NHAI	563.92	Jun-2015	Dec-2017	Aug-2018	Mar-2015
218	Thanjavur - Pudukottai section of	Tamil Nadu	226	55.22	54.53	0.69	NHAI	283.27	Nov-2014	Nov-2016	Jul-2017	Sep-2014

	NH-226											
219	Six Laning of Krishnagiri-walajahpet section	Tamil Nadu	46	148.3	142.6	5.7	BOT	1250	Jun-2011	Dec-2013	Dec-2017	Mar-2010
220	Four Laning of Madurai - Ramanathapuram (km 5. to km 81) and Two laning with PS km 81 to km 120	Tamil Nadu	49	115	89	26	NHAI	1387.11	May-2015	Nov-2017	Mar-2018	Apr-2015
221	Trichy - Karur	Tamil Nadu	67	79.7	70	9.7	BOT	516	Jan-2008	Jul-2010		Mar-2007
222	2 Laning of Dindigul-Perigulam-Theni-Kumili	Tamil Nadu	220	134	90.67	43.33	Annuit y	485	Sep-2011	Aug-2013	Dec-2017	May-2010
223	2-Laning of Krishnagiri-Tindivanam (Approved Length 170 Km.)	Tamil Nadu	66	176.51	118.97	57.54	Annuit y	624	Apr-2012	Apr-2014		May-2011
224	Two Laning of Trichy - Karaikudi and Trichy Bypass(Approved Length 100 Km)	Tamil Nadu	210 & 67	110.372	95.19	15.182	Annuit y	374	May-2011	May-2013	Dec-2017	May-2010
225	Four laning of TN/Kerala border to Villukuri	Tamil Nadu	47	27.25	0	27.25	NHAI	1274.34	Aug-2016	Aug-2018	Aug-2018	Feb-2016
226	Development of Adiquate Road Connectivity to Chennai -Ennore Port Connectivity	Tamil Nadu	SR	30.2	28	2.2	SPV	600	Jun-2011	Jun-2013		Dec-2010
227	Four laning of Villukuri to Kanyakumari section	Tamil Nadu	47 &47-B	42.7	0	42.7	NHAI	1041.99	Jul-2016	Jul-2018	Jul-2018	Feb-2016

	of NH-47 & Nagarcoil to Kavalkinaru section of NH-47B											
228	Tirupati -Tiruthani - Chennai(Approved Length 125.5 Km)	Tamil Nadu[61.47]/ Andhra Pradesh[63.23]	205	124.7	100.93	23.77	BOT	571	Apr-2011	Oct-2013	Dec-2017	Apr-2010
229	Four laning of Yadgiri - Warangal	Telangana	163	99.1	0	99.1	NHAI	1423.96	Jun-2016	Nov-2018	Nov-2018	Dec-2015
230	Construction of NH-28 4 lane bypass starting from km.17.600 of MDR - 77C and terminating at km 15.650 of NH-28	Uttar Pradesh	28	14.7	0	14.7	EPC	450.68				Jan-2017
231	Six laning of Handia - Varanasi	Uttar Pradesh	2	72.39	0	72.39	HAM	2511.19				Mar-2017
232	4 laning of Gagalgeri - Saharanpur - Yamunanagar (UP/ Haryana Border)	Uttar Pradesh	73	51	0	51	HAM	1668				Mar-2016
233	Construction of Gorakpur bypass	Uttar Pradesh	29E	18.25	0	18.25	EPC	534.55				Dec-2016
234	Construction of Balance left out works on Hapur Bypass to Moradabad	Uttar Pradesh	24	3	0	3	EPC	41.64				Dec-2016
235	4 laning of Lucknow - Sultanpur section of NH-56	Uttar Pradesh	56	138.9	0	138.9	HAM	1661.94				Aug-2016
236	2-laning with paved shoulders of Tanda -	Uttar Pradesh	232	155.9	147	8.9	MORT H	495.78	Apr-2014	Jan-2016	Sep-2017	Feb-2014

	Raebareli											
237	2-laning with paved shoulders of Raebareli - Banda section of NH-232	Uttar Pradesh	232	133.28	128	5.28	MORTH	351.34	Apr-2014	Jan-2016	Sep-2017	Feb-2014
238	Four laning of Rampur - Kathgodam (PKG-I)	Uttar Pradesh	87	43	0	43	HAM	899				Mar-2016
239	Two laning with paved shoulder of Aligarh - Moradabad	Uttar Pradesh	93	146	0	146	NHAI	676.73				Mar-2016
240	Four Laning of Ghaghra Bridge to Varanasi (PKG-II)	Uttar Pradesh	233	59.95	8	51.95	NHAI	667	Jan-2016	Jun-2018	Jun-2018	Aug-2015
241	Four Laning of Ghaghra Bridge to Varanasi (PKG-III)	Uttar Pradesh	233	59.07	1	58.07	NHAI	686.89	Jan-2016	Jun-2018	Jun-2018	Aug-2015
242	4-laning of Ghaghra bridge to Varansi (Package -I)	Uttar Pradesh	233	58.62	18	40.62	NHAI	611.65	Dec-2015	Jun-2018	Jun-2018	Mar-2015
243	Meerut - Bulandshahar	Uttar Pradesh	235	61.19	0	61.19	HAM	683.24				Jan-2016
244	Four laning of Sultanpur to Varanasi (PKG-I)	Uttar Pradesh	56	74.53	5	69.53	NHAI	1027.53	Jan-2016	Jun-2018	Jun-2018	Aug-2015
245	Four laning of Sultanpur to Varanasi (PKG-II)	Uttar Pradesh	56	63.36	2	61.36	NHAI	815.28	Jan-2016	Jun-2018	Jun-2018	Aug-2015
246	Four laning of Varanasi Bypass	Uttar Pradesh	29&56	16.55	3.5	13.05	NHAI	261.09	May-2015	May-2017	Jun-2018	Jan-2015
247	4- laning of Varanasi - Gorakpur (PKG-II)	Uttar Pradesh	29	72.15	0	72.15	NHAI	1404.5				Mar-2016
248	4- laning of Varanasi - Gorakpur (PKG-III)	Uttar Pradesh	29	65.38	0	65.38	NHAI	1396.74				Mar-2016

249	4- laning of Varanasi - Gorakpur (PKG-IV)	Uttar Pradesh	29	65.62	0	65.62	NHAI	1587.49				Mar-2016
250	Development of six lane Eastern Peripheral Expressway (PKG-II)	Uttar Pradesh	NE-II	24.5	0	24.5	NHAI	785.78	Sep-2015	Mar-2018	Mar-2018	Aug-2015
251	Development of six lane Eastern Peripheral Expressway (PKG-IV)	Uttar Pradesh	NE-II	22	0	22	NHAI	789.31	Sep-2015	Mar-2018	Mar-2018	Aug-2015
252	Development of six lane Eastern Peripheral Expressway (PKG-V)	Uttar Pradesh	NE-II	21	0	21	NHAI	664.53	Sep-2015	Mar-2018	Mar-2018	Aug-2015
253	Development of six lane Eastern Peripheral Expressway (PKG-VI)	Uttar Pradesh	NE-II	22	0	22	NHAI	768.56	Sep-2015	Mar-2018	Mar-2018	Aug-2015
254	Etawah -Chakeri (Kanpur)	Uttar Pradesh	2	160.2	160.2	0	BOT	1573	Mar-2013	Sep-2015	Oct-2017	Nov-2011
255	6 laning of Agra - Etawah bypass	Uttar Pradesh	2	124.5	14	110.5	BOT	1657.2	Aug-2016	Jan-2019	Jan-2019	Jul-2015
256	Ghaziabad-Aligarh (Approved Length 106)	Uttar Pradesh	91	126	125	1	BOT	1141	Feb-2011	Aug-2013	Aug-2017	Dec-2009
257	Muradabad-Bareilly (Approved Length 112)	Uttar Pradesh	24	121.3	121.3	0	BOT	1267	Apr-2010	Jun-2013	Sep-2017	Dec-2009
258	Bareilly - Sitapur(Approved Length 134 Km)	Uttar Pradesh	24	151.2	108.79	42.41	BOT	1046	Mar-2011	Sep-2013	Oct-2017	Apr-2010
259	2-Laning with PS Raibariely to Allahabad	Uttar Pradesh	24B	119	89	30	BOT	291.36	Jul-2012	Jan-2014	Dec-2017	Dec-2010
260	Four laning of Rampur - Kathgodam	Uttar Pradesh and	87	45	0	45	HAM	720				Mar-2016

	(PKG-II)	Uttarakhand										
261	Muzaffarnagar - Haridwar (Approved Length 77)	Uttar Pradesh[21]/Uttaranchal[59]	58, 72	80	55.09	24.91	BOT	754	Sep-2011	Mar-2013	Nov-2017	Dec-2009
262	Haridwar - Dehradun (Approved Length 69)	Uttarakhand	72	39	19.12	19.88	Annuit y	478	Nov-2011	Oct-2013	Dec-2017	Dec-2009
263	2 laning with paved shoulder of Sitarganj - Tanakur section of NH-125	Uttarakhand	125	52	40.85	11.15	NHAI	368.73	Sep-2015	Sep-2017	Sep-2017	Oct-2014
264	Four laning of Haridwar - Nagina	Uttarakhand & Uttar Pradesh	74	72	0	72	NHAI	1408				Mar-2016
265	Four laning of Nagina - Kashipur	Uttarakhand & Uttar Pradesh	74	98.8	0	98.8	NHAI	1737				Mar-2016
266	4 laning of Chultmalpur - Ganeshpur and Roorkee - Chutmalpur-Gagalheri	Uttarakhand and Uttar Pradesh	72-A &73	53	0	53	HAM	1443				Mar-2016
267	4-Laning of Kashipur-Sitarganj Section	Uttarakhand[74.0]/Uttar Pradesh[3.2]	74	77.2	64.91	12.29	BOT	605.84	Mar-2014	Aug-2016	Jul-2018	Nov-2012
268	2-Laning with PS Sitarganj Bareily Section	Uttarakhand[97.46]/Uttar Pradesh[65.46]	74	74.46	51.89	22.57	NHAI	301.04	Jan-2014	Jan-2016		Oct-2013
269	Four Laning with PS of NH-6 from Chichra - Kharagpur including rehabilitation of existing 4- Lane from Km134.400to Km.129.600	West Bengal	6	55.5	0	55.5	NHAI	767.03	Mar-2017	Sep-2019	Sep-2019	Sep-2016

270	Construction of ROB - flyover at Ranichak , Haldia	West Bengal	41	1.39	0	1.39	NHAI	229.37	May-2016	Nov-2018	Nov-2018	Feb-2016
271	4 Laning of Brahampore-Faraka	West Bengal	34	103	81.66	21.34	BOT	998.79	Feb-2011	Aug-2013	Jun-2018	Feb-2010
272	4 Laning of Faraka-Raiganj	West Bengal	34	103	82.79	20.21	BOT	1078.84	Feb-2011	Aug-2013	Oct-2017	Feb-2010
273	6-Laning of Dhankuni-Khargpur Section	West Bengal	6	111.4	103.93	7.47	BOT	1396.18	Apr-2012	Sep-2014	Dec-2017	Feb-2011
274	Krishnanagar - Berhampore	West Bengal	34	78	47.69	30.31	Annuit y	702.16	Feb-2012	Jul-2014	Mar-2018	Feb-2011
275	4 Laning of NH-31D from Ghoshpukur - Salsalabari (km 0.00 to Km . 83.785)	West Bengal	31-D	83.785	0	83.785	NHAI	1083	Dec-2015	Jun-2018	Jun-2018	Jun-2015
276	Construction of Islampur By pass	West Bengal	31	10.31	0	10.31	NHAI	361.15	Jan-2016	Jan-2018	Jan-2018	Oct-2015
