

**GOVERNMENT OF INDIA
MINISTRY OF HEALTH AND FAMILY WELFARE
DEPARTMENT OF HEALTH AND FAMILY WELFARE**

**LOK SABHA
STARRED QUESTION NO. 170
TO BE ANSWERED ON THE 29TH DECEMBER, 2017
AIIMS PROJECTS**

***170. SHRI PRASUN BANERJEE:**

Will the Minister of **HEALTH AND FAMILY WELFARE** be pleased to state:

(a) the details of projects sanctioned for AIIMS, New Delhi since 2007 along with estimated cost of each of these projects; and

(b) the details of cost overrun, if any, along with the present status of each of these projects?

**ANSWER
THE MINISTER OF HEALTH AND FAMILY WELFARE
(SHRI JAGAT PRAKASH NADDA)**

(a) & (b) : A Statement is laid on the Table of the House.

**STATEMENT REFERRED TO IN REPLY TO LOK SABHA
STARRED QUESTION NO. 170* FOR 29TH DECEMBER, 2017**

(a) & (b) Twenty Three projects have been sanctioned in AIIMS, New Delhi since 2007. The details along with estimated cost, cost overrun and status of each of these projects is given in Annexure.

Annexure
(Rs. in crores)

S. No.	Name of the Project/Year of Sanction	Estimated Cost	Completion Cost	Present Status/ Reason for Cost overrun, if any.
1.	Covering of Nallah PH.- II/2010	24.50	26.95	Completed. The HT line running above the nallah was to be shifted by the BSES. The delay was on account of rainy season during which the peak flow of water abtained the execution of work. Shifting of trunk sewer line was also delayed which was to be done by MCD.
2	Renovation of OPD and developing OPD in Old laundry block/2009	15.84	17.00	Completed. Scope of work increased.
3	Connecting Ansari Nagar Campus E & W and with Trauma Centre with Motorable subway/2011	50.50	39.00	Completed. No cost overrun.
4	Construction of Underground parking at AIIMS -435 cars/2011	55.83	60.00	Completed. Cost increased due to scope and extra items executed as per actual requirement at site.
5	Jhajjar out reach OPD/2010	14.50	14.57	Completed. Cost overrun was due to change in scope of work as per site requirement.
6	Convergence Block/2010	63.77	62.03	Completed. No cost overrun.
7	Dining Block/2010	13.00	13.00	Completed. No cost overrun.
8	Dharamshala/ Night Shelter at Trauma Centre/2012	29.00	27.00	Completed. No cost overrun.
9	Cafeteria/2013	10.49	10.24	Completed. No cost overrun.
10	Construction of boundary wall and providing street light at 300 acres campus at Jhajjar/2010	6.00	4.95	Completed. No cost overrun.
11.	Trauma Expansion/2012	35.00	32.63	Completed. No cost overrun.
12.	Hostel Block/2010	106.12	–	95% completed
13.	Surgical Block/2010	100.29	–	99% structure completed
14.	Mother & Child Block/2010	290.70	–	60% completed

15.	OPD At Masjid Moth/2014	583.00	—	60% completed
16.	National Cancer Institute at Jhajjar Haryana/2013	2035	—	55% structure completed
17.	Burns & Plastic Surgery/2015	247.85	—	35% structure completed
18.	Hostel Block –IV/2013	32.00	—	75% work completed
19.	New Paid Ward/2015	112.00	—	25% structure completed
20.	Centre for Geriatrics/2016	250.00	--	Awarded
21.	Redevelopment of different campuses of AIIMS/2016	4441.00	---	MoU signed with NBCC
22.	Construction of BSL 3 & 4/2016	8.03	—	Tender Process Completed
23.	Construction of STP/2016	9.70	—	Tender Process Completed