

GOVERNMENT OF INDIA
MINISTRY OF RURAL DEVELOPMENT
DEPARTMENT OF RURAL DEVELOPMENT

LOK SABHA
UNSTARRED QUESTION NO. 1321
ANSWERED ON 27/07/2021

PRADHAN MANTRI GRAM SADAK YOJANA

1321. SHRI SATYADEV PACHAURI:

Will the Minister of RURAL DEVELOPMENT be pleased to state:

- (a) whether the work of construction of roads is being carried out smoothly by the Government under Pradhan Mantri Gram Sadak Yojana(PMGSY); and
- (b) if so, the details thereof, State-wise?

ANSWER

MINISTER OF STATE IN THE MINISTRY OF RURAL DEVELOPMENT
(SADHVI NIRANJAN JYOTI)

(a) & (b) Pradhan Mantri Gram Sadak Yojana (PMGSY) was launched on 25th December, 2000 for providing connectivity by way of an all weather road to the eligible unconnected habitations as per core-network with a population of 500 persons in plain areas. In respect of the North Eastern and hilly states, Desert Areas (as identified in the Desert Development Programme), Tribal (Schedule V) areas and Selected Tribal and Backward Districts (as identified by the Ministry of Home Affairs and Planning Commission), the objective is to connect eligible unconnected habitations with a population of 250 persons and above (Census 2001). For Left Wing Extremism (LWE) areas as identified by the Ministry of Home Affairs, the unconnected habitations with population 100 and above (as per 2001 Census) are eligible to be covered under PMGSY. As on 20th July 2021, 99% of eligible habitations have been connected.

As the programme unfolded, a need was felt for consolidation of the existing rural road network to improve its efficiency not only as a provider of transportation services, but also as a vehicle of social and economic development. Accordingly, PMGSY-II was launched in May, 2013 to envisage consolidation of the existing Rural Road Network to improve its overall efficiency as a provider of transportation services for people, goods and services. A total of 50,000 km road length has been targeted for upgradation under PMGSY-II. As on 20th July 2021, 89% road length has been constructed out of 49,903.68 km sanctioned.

Road Connectivity Project for Left Wing Extremism Affected Areas (RCPLWEA) was launched in the year 2016 with an aim to improve the road connectivity in 44 worst affected LWE districts and some adjoining districts in 9 States, viz. Andhra Pradesh, Bihar, Chhattisgarh, Jharkhand, Madhya Pradesh, Maharashtra, Odisha, Telangana and Uttar Pradesh. The scheme has twin objectives of enabling smooth and seamless anti-LWE operations by the security forces and also ensuring socio-economic development of the area. As on 20th July 2021, 9,267.70 km road length has been sanctioned and 4,125.52 km length has been constructed.

The Government approved PMGSY-III in July, 2019 for consolidation of 1,25,000 Km Through Routes and Major Rural Links connecting habitations, inter-alia to Gramin Agricultural Markets

(GrAMs), Higher Secondary Schools and Hospitals. The timeline for completion of PMGSY-III is March, 2025. As on 20th July 2021, 62,968.34 km road length has been sanctioned and 13,692.71 km has been constructed.

The timeline for completion of PMGSY-I & II was March 2019 and March 2020 respectively. However, some works remain to be completed particularly in North East and Himalayan States due to tough terrain, adverse weather conditions and shorter working season. Progress of works also got impacted due to COVID-19. Despite the above, the programme was able to achieve the pace of construction @ 100km/ day during the year 2020-21. Also an expenditure of Rs. 23,933 Crore (including state share) was incurred during the same period which is the highest expenditure incurred in any year since inception of the scheme. PMGSY-I & II are now targeted for completion by March 2022.

The initial timeline for completion of RCPLWEA was March, 2020. However, progress got slowed down due to forest clearance issues in many states. Also, the targeted length was increased. RCPLWEA is now targeted for completion by March, 2023.

The progress of implementation of rural roads under PMGSY is regularly reviewed by way of Regional Review Meetings (RRMs), Performance Review Committee (PRC) meetings, Pre-Empowered/Empowered Committee meetings with the States. At district level, the District Development Coordination and Monitoring Committee (DISHA) headed by a Member of Parliament (LS) monitors implementation of various schemes of Government of India including PMGSY. In addition to this, special review meetings are also held by Secretary/ Additional Secretary/ Joint Secretary, Ministry of Rural Development with Chief Secretaries/ Principal Secretaries and other concerned officers of the States.

Since inception till 20th July, 2021, a total of 7,67,784 km road length has been sanctioned under all the interventions/ verticals of PMGSY, against which 6,70,065 km road length has been completed.

The state-wise and vertical-wise details of sanctioned and completed works are given at **Annexure-I**.

Annexure referred to in reply of Lok Sabha Unstarred Question No. 1321 for 27.07.2021

Annexure-I

State-wise details of road works and LSBs (Long Span Bridges) sanctioned, completed and balance under PMGSY-I since inception till 20.07.2021

PMGSY-I

Sl. No	States/UTs	Net Sanctioned			Completed			Balance		
		No. of Roads	Road Length (in km)	No. of LSBs	No. of Roads	Road Length (in km)	No. of LSBs	No. of Roads	Road Length (in km)	No. of LSBs
1	Andaman And Nicobar	70	105.78	0	23	40.59	0	47	64.38	0
2	Andhra Pradesh	4,439	13,769.22	255	4,372	13,150.71	238	67	192.91	17
3	Arunachal Pradesh	1,309	13,836.06	231	983	11,381.25	75	326	2,447.32	156
4	Assam	8,381	26,987.25	1,346	7,866	26,663.95	957	515	193.64	389
5	Bihar	17,611	55,211.41	1,216	17,050	51,934.13	799	561	1,366.32	417
6	Chhattisgarh	7,825	34,671.88	348	7,345	32,022.02	322	480	1,493.27	26
7	Goa	70	155.85	0	70	155.33	0	0	0	0
8	Gujarat	4,413	11,535.32	48	4,413	11,397.03	47	0	0	1
9	Haryana	426	4,572.10	0	426	4,565.22	0	0	0	0
10	Himachal Pradesh	3,467	20,608.07	103	2,971	18,442.46	66	496	1,876.45	37
11	Jammu And Kashmir	3,099	18,394.79	234	2,125	14,211.93	114	974	3,935.72	120
12	Jharkhand	7,237	25,550.19	499	6,983	24,467.93	411	254	470.13	88
13	Karnataka	3,277	16,359.37	36	3,277	16,357.16	36	0	0	0
14	Kerala	1,374	3,308.37	1	1,342	3,199.63	1	32	81.39	0
15	Madhya Pradesh	18,951	75,952.10	659	18,874	72,872.33	522	77	153.05	137
16	Maharashtra	5,610	24,782.81	685	5,532	24,008.41	643	78	209.71	42
17	Manipur	1,858	11,347.94	208	1,592	8,789.76	64	266	2,551.12	144
18	Meghalaya	1,081	4,270.23	100	727	2,984.09	37	354	1,281.25	63
19	Mizoram	345	4,288.48	0	226	3,824.48	0	119	450.78	0
20	Nagaland	343	4,154.45	48	306	3,975.43	4	37	179.02	44
21	Odisha	15,834	61,162.78	530	15,473	58,349.54	436	361	460.80	94
22	Punjab	1,050	6,937.21	0	1,050	6,912.44	0	0	0	0
23	Rajasthan	16,804	66,045.98	26	16,802	63,762.17	25	2	10.50	1
24	Sikkim	961	4,794.50	100	814	4,181.64	26	147	559.53	74
25	Tamilnadu	7,678	16,319.53	97	7,668	16,151.48	95	10	18.37	2
26	Tripura	1,364	4,937.62	70	1,290	4,531.32	48	74	238.29	22
27	Uttar Pradesh	17,576	50,324.73	0	17,564	49,381.58	0	12	50.85	0
28	Uttarakhand	2,300	19,376.95	362	1,535	15,938.95	97	765	3,275.91	265
29	West Bengal	7,010	34,563.36	37	6,661	33,702.05	5	349	565.41	32
30	Telangana	2,924	10,191.86	284	2,865	9,760.81	265	59	219.23	19
31	Ladakh	129	1,128.12	2	103	770.52	2	26	341.44	0
Total		164,816	645,644.31	7,525	158,328	607,886.30	5,335	6,488	22,686.76	2,190

State-wise details of road works and LSBs (Long Span Bridges) sanctioned, completed and balance under PMGSY-II since inception till 20.07.2021

PMGSY-II

Sl. No	States/UTs	Net Sanctioned			Completed			Balance		
		No. of Roads	Road Length (in km)	No. of LSBs	No. of Roads	Road Length (in km)	No. of LSBs	No. of Roads	Road Length (in km)	No. of LSBs
1	Andaman And Nicobar	56	115.37	0	0	0	0	56	115.37	0
2	Andhra Pradesh	174	1,330.95	2	170	1,277.55	2	4	13.32	0
3	Arunachal Pradesh	80	550.91	7	11	153.08	0	69	397.83	7
4	Assam	251	1,724.35	66	57	1,690.74	11	194	33.61	55
5	Bihar	345	2,456.47	103	171	1,714.34	1	174	737.71	102
6	Chhattisgarh	179	2,240.71	0	176	2,185.12	0	3	15.42	0
7	Gujarat	109	1,180.31	40	109	1,171.81	39	0	0	1
8	Haryana	88	1,042.24	18	88	1,015.74	18	0	0	0
9	Himachal Pradesh	112	1,251.16	1	5	411.14	1	107	840.02	0
10	Jammu And Kashmir	123	683.55	7	4	154.40	0	119	528.75	7
11	Jharkhand	165	1,641.81	6	103	1,464.09	1	62	174.53	5
12	Karnataka	314	2,241.18	11	314	2,218.16	11	0	0	0
13	Kerala	149	582.89	3	126	527.89	0	23	50.37	3
14	Madhya Pradesh	374	4,984.50	245	356	4,866.59	211	18	40.45	34
15	Maharashtra	385	2,618.91	108	381	2,584.63	108	4	3.41	0
16	Manipur	55	325.00	3	0	6.50	0	55	318.50	3
17	Meghalaya	94	489.96	12	6	170.36	1	88	319.51	11
18	Mizoram	6	194.25	0	0	12.00	0	6	182.25	0
19	Nagaland	13	227.60	5	0	6.00	0	13	221.60	5
20	Odisha	636	3,672.39	30	518	3,593.49	18	118	65.51	12
21	Pondicherry	45	106.13	0	0	0	0	45	106.13	0
22	Punjab	123	1,342.82	7	123	1,330.80	7	0	0	0
23	Rajasthan	401	3,464.26	6	400	3,468.63	6	1	0	0
24	Sikkim	34	120.99	0	5	23.18	0	29	97.63	0
25	Tamilnadu	860	2,940.42	34	852	2,934.10	33	8	4.17	1
26	Tripura	42	307.23	1	0	43.41	0	42	263.82	1
27	Uttar Pradesh	963	7,614.28	2	963	7,508.67	2	0	0	0
28	Uttarakhand	112	905.83	7	27	681.62	0	85	222.61	7
29	West Bengal	293	2,523.81	23	131	2,231.23	0	162	289.33	23
30	Telangana	114	944.08	17	114	896.02	16	0	0	1
31	Ladakh	13	79.33	1	0	19.50	0	13	59.83	1
Total		6,708	49,903.68	765	5,210	44,360.76	486	1,498	5,101.68	279

State-wise details of road works and LSBs (Long Span Bridges) sanctioned, completed and balance under RCPLWEA since inception till 20.07.2021

RCPLWEA

Sr. No	Location(State/District)	Net Sanctioned			Completed			Balance		
		No. of Roads	Road Length (in km)	No. of LSBs	No. of Roads	Road Length (in km)	No. of LSBs	No. of Roads	Road Length (in km)	No. of LSBs
1	Andhra Pradesh	192	1,533.40	34	62	628.39	8	130	894.39	26
2	Bihar	114	1,627.62	68	36	941.67	11	78	680.34	57
3	Chhattisgarh	291	2,479.03	25	38	1,016.91	6	253	1,461.57	19
4	Jharkhand	113	1,202.25	96	19	685.59	45	94	515.67	51
5	Madhya Pradesh	6	80.45	14	0	41.35	8	6	39.10	6
6	Maharashtra	46	619.68	108	2	51.13	11	44	568.55	97
7	Odisha	48	485.86	2	22	273.17	0	26	212.20	2
8	Uttar Pradesh	25	541.30	11	8	265.90	1	17	275.03	10
9	Telangana	59	698.12	33	3	221.42	6	56	475.95	27
Total		894	9,267.70	391	190	4,125.52	96	704	5,122.78	295

**State-wise details of target, sanctioned, completed and balance works under PMGSY-III
since inception till 20.07.2021**

PMGSY-III

Sl. No	States/UTs	Target Road Length (in km)	Net Sanctioned			Completed			Balance		
			No. of Roads	Road Length (in km)	No. of LSBs	No. of Roads	Road Length (in km)	No. of LSBs	No. of Roads	Road Length (in km)	No. of LSBs
1	Andaman And Nicobar	200	-	-	-	-	-	-	-	-	-
2	Andhra Pradesh	3,285	299	2,314.38	2	7	368.03	0	292	1,946.75	2
3	Arunachal Pradesh	1,375	-	-	-	-	-	-	-	-	-
4	Assam	4,325	429	2,759.72	0	0	47.20	0	429	2,712.52	0
5	Bihar	6,162.50	169	1,390.31	39	0	0	0	169	1,390.31	39
6	Chhattisgarh	5,612.50	535	5,611.61	28	61	3,788.10	0	474	1,824.47	28
7	Goa	62.50	-	-	-	-	-	-	-	-	-
8	Gujarat	3,012.50	304	3,015.37	0	1	257.32	0	303	2,757.25	0
9	Haryana	2,500	203	1,905.88	0	13	541.77	0	190	1,363.60	0
10	Himachal Pradesh	3,125	-	-	-	-	-	-	-	-	-
11	Jammu And Kashmir	1,750	-	-	-	-	-	-	-	-	-
12	Jharkhand	4,125	-	-	-	-	-	-	-	-	-
13	Karnataka	5,612.50	794	5,401.93	101	35	1,090.10	2	759	4,308.93	99
14	Kerala	1,425	20	104.56	0	0	0	0	20	104.56	0
15	Madhya Pradesh	12,362.50	986	11,390.56	340	47	3,786.31	12	939	7,599.19	328
16	Maharashtra	6,550	414	2,809.37	0	0	0	0	414	2,809.37	0
17	Manipur	812.50	-	-	-	-	-	-	-	-	-
18	Meghalaya	1,225	-	-	-	-	-	-	-	-	-
19	Mizoram	487.50	-	-	-	-	-	-	-	-	-
20	Nagaland	562.50	-	-	-	-	-	-	-	-	-
21	Odisha	9,400	985	6,478.06	71	0	149.59	0	985	6,328.47	71
22	Pondicherry	125	-	-	-	-	-	-	-	-	-
23	Punjab	3,362.50	206	2,083.99	16	0	8.00	0	206	2,075.99	16
24	Rajasthan	8,662.50	611	5,821.36	6	38	2,548.21	1	573	3,272.65	5
25	Sikkim	287.50	-	-	-	-	-	-	-	-	-
26	Tamilnadu	7375	880	3,198.01	0	102	666.88	0	778	2,531.13	0
27	Tripura	775	-	-	-	-	-	-	-	-	-
28	Uttar Pradesh	18,937.50	898	6,287.38	5	0	31.94	0	898	6,255.44	5
29	Uttarakhand	2,287.50	-	-	-	-	-	-	-	-	-
30	West Bengal	6,287.50	-	-	-	-	-	-	-	-	-
31	Telangana	2,427.50	356	2,395.84	100	3	409.27	0	353	1,986.32	100
32	Ladakh	500	-	-	-	-	-	-	-	-	-
	Total	1,25,000	8,089	62,968.34	708	307	13,692.71	15	7,782	49,266.94	693