

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 1703
ANSWERED ON 29TH JULY, 2021**

NH PROJECTS IN MADHYA PRADESH

1703. SHRIMATI RITI PATHAK:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the details and the present status of the under construction National Highways in the State of Madhya Pradesh;**
- (b) whether the work on these project is progressing as per stipulated time schedule; and**
- (c) if not, the revised time by which work thereon is likely to be completed?**

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) to (c) The details of ongoing National Highway (NH) projects in the State of Madhya Pradesh along with their present status, scheduled and likely date of completion are annexed.

ANNEXURE

ANNEXURE REFERRED TO IN REPLY TO PARTS (a) TO (c) OF LOK SABHA UNSTARRED QUESTION NO. 1703 FOR ANSWER ON 29.07.2021 ASKED BY SHRIMATI RITI PATHAK REGARDING NH PROJECTS IN MADHYA PRADESH.

Details of ongoing National Highway projects in the State of Madhya Pradesh along with their present status, scheduled and likely date of completion

Sl. No.	Name of Project	Total Project Cost (Rs. in Crore)	Total Length (in Km.)	Length completed (In Km)	Scheduled Date of Completion	Likely date of Completion
1	4 -laining of Jhansi to Devari Ghat (Pkg-I) on NH-39	1410	76.61	66	17.11.2020	31.12.2021
2	4 -laining of Balance works of Obedullaganj-Itarsi (Pkg-I) on NH-46	609	46.3	45	31.03.2020	31.07.2021
3	4 -laining of Balance works of Itars-Betul on NH-46 (Pkg-II)	590	73.96	45	21.02.2020	08.08.2021
4	4 -laining of Hiran River to Sindoor River on NH-45	617	64	41	24.07.2020	31.12.2021
5	4 -laining of Churhat Bypass including Tunnel on Rewa-Sidhi on NH-39	770	15	12.5	13.12.2022	----

6	8-Laning of Delhi-Vadodara Greenfield Alignment on NH-148N (Pkg-17)	884	32	2.5	07.10.2022	----
7	8-Laning of Delhi-Vadodara Greenfield Alignment on NH-148N (Pkg-18)	1094	33	22	06.02.2022	----
8	8-Laning of Delhi-Vadodara Greenfield Alignment on NH-148N (Pkg-19)	840	29.5	1	04.11.2022	----
9	8-Laning of Delhi-Vadodara Greenfield Alignment on NH-148N (Pkg-20)	740	25.3	7	05.12.2021	----
10	8-Laning of Delhi-Vadodara Greenfield Alignment on NH-148N (Pkg-21)	991	30.2	25	09.12.2021	----
11	8-Laning of Delhi-Vadodara Greenfield Alignment on NH-148N (Pkg-22)	1037	25.3	5	19.11.2022	----
12	8-Laning of Delhi-Vadodara Greenfield Alignment on NH-148N (Pkg-	1047	25	13	28.05.2022	----

	23)					
13	8-Laning of Delhi-Vadodara Greenfield Alignment on NH-148N (Pkg-24)	847	21.1	14	04.03.2022	----
14	8-Laning of Delhi-Vadodara Greenfield Alignment on NH-148N (Pkg-25)	996	23.15	11	04.03.2022	----
15	4 -laning of Katni bypass on NH-30 (Cont. Shree Ji)	194	20	--	14.09.2022	----
16	4 -laning of Machiliya Ghat of NH-47 (cont. E5)	210	16	--	12.04.2022	----
17	4 -laning of Madhav National Park section of NH-46	125	6	--	31.05.2023	----
18	2-L + PS of Ujjain-Jhalawar NH-552G (Raj/MPBorder) (GHV)	336	134	--	21.06.2023	----
19	4 -laning of Dewas - Ujjain including Dewas Bypass (Con. Gawar)	716	41	--	06.07.2022	----
20	4 -laning of Rewa-Bela Link Road (Missing link) of NH-39	198	13	--	15.01.2023	----

21	Balance work of 4-laning of in Nauradehi Sanctuary of NH-12	121	12	--	19.07.2023	----
22	Rehabilitation and upgradation of Barela to Mandla section of NH-12A from Existing Km. 22/8 to Km. 89/6 to two lane with paved shoulders under NHDP-IVA	390.51	63.55	59.9	9-Jun-17	31-Dec-21
23	Rehabilitation and upgradation of Goharganj to bhopal section of NH-12 from existing km 255/300 to km 301/200 including construction of Obedullaganj bypass from existing km 278/450 of NH-12 to existing km 3/600 of NH-69	957.54	48.71	48.71	7-Feb-20	31-Aug-21
24	Rehabilitation and upgradation of Bareli to Goharganj section of NH-12 from existing km 193/0 to km 255/300 to four lanes with	877.8	59.75	57.95	10-Jun-19	9-Aug-21

	paved shoulders under NHDP-III					
25	Rehabilitation and upgradation Umaria to Shahdol section of NH-78 from Existing Km. 68/4 to Km. 142/2 to 2L+PS including construction of Birshinghpur and Shahdol Bypass under NHDP-IVA	511.83	73.1	58.22	31-Jul-17	31-Dec-22
26	Rehabilitation and upgradation of Sindoor River to Start of Bareli Bypass section of NH-12 from existing km 130/10 to km 194/0 [Design Ch. 130.000 to Ch. 193.000] to 4L+PS under NHDP-III	809.16	63	57	4-Jul-18	31-Aug-21
27	Jabalpur to Hiran river (Km 10.400 to Km 66.00) (NH-12) Four lane with PS (Pkg-I)	628.45	55.6	55.5	23-Jan-20	12-Sep-21
28	Balance work for Rehabilitation and upgradation of Satna-Bela	428.55	47.04	45.64	4-Nov-19	31-Oct-21

	section of NH-75 from km. 155.0 to Km. 202.040 to four lane with PS					
29	Construction of road from Km. 1 to Km. 49/4 of NH-26A	205.06	48.7	42.71	23-Apr-19	31-Aug-21
30	Widening to 2-lane+PS with Reconstruction of Bridges & Culvert in Km. 182 to 266 of NH-59A	373.82	81.6	80.78	20-Sep-19	31-Aug-21
31	Upgradation of Thikri-Anjad road to 2L + PS	249.05	34.7	34.4	9-Jan-20	31-Aug-21
32	Upgradation of Biaora-Maksudangarh road to 2L + PS	254.17	41.86	37.63	23-Nov-19	31-Mar-22
33	Upgradation of Maksudangarh-Sironj road to 2L + PS	279.44	56.16	50.5	5-Apr-20	30-Nov-21
34	Upgradation of Pachore-Shujalpur road to 2L + PS	184.62	39.81	38.58	23-Nov-19	3-Sep-21
35	Upgradation to 2L with paved shoulder ken river near Amanganj to start of Pawai bypass from KM 77+00 to KM 108+00	143.05	34	25.15	6-Nov-19	27-Sep-21

36	Upgradation of Morena-Porsa road to 2L + PS	174.9	43.6	42.16	13-Jun-20	31-Aug-21
37	Upgradation of Porsa-Bhind road to 2L + PS	226.86	55.25	51.01	13-Jun-20	30-Sep-21
38	Upgradation of Mihona-Daboh road to 2L + PS	133.18	33.7	27.09	26-Oct-19	26-Oct-21
39	Upgradation of Daboh-UP Border road to 2L + PS	233.05	47.63	45.1	4-Nov-19	26-Oct-21
40	Upgradation of Pawai-Saleha-Jasso-Nagod road to 2L + PS	214.69	69.43	43.62	17-Nov-19	27-Sep-21
41	Upgradation of Rewa-Sirmour road to 2L + PS	162.56	36.71	36.71	3-Dec-19	30-Oct-21
42	Construction of proposed 2-lane ROB and its approaches in lieu of existing level crossing no. 30 at Km 5.6 (Makronia) on NH-86 in Sagar District	36.26	0	0	8-Mar-20	31-Aug-21
43	Rehabilitation and upgradation of existing intermediate lane flexible pavement to 2-lane paved shoulders	169.63	45.95	18.15	26-Jul-20	22-Apr-22

	flexible pavement from Km 119+650 (End of ChandiaGhat Realignment) to Km 163+850(at junction with NH-30 Katni Bypass), length 44.20 Km on Gulganj - Amanganj - Pawai - Katni road NH-43 EXT.					
44	Construction to Two Lane with paved shoulders with Flexible Pavement on Khalghat to Sarwardewla Road (NH-347C)	264.5	79.59	54.89	3-Mar-21	23-Nov-21
45	Construction of 2-lane ROB at NH Km.72+000 of NH-26A on Katni Bina Railway Line at L/C no. 1B on Sagar to Bina Road near Bina Town of Sagar Distt	34.02	0	0	3-Feb-22	3-Feb-22
46	Construction of High Level Bridge across Betwa River on Orchha-Tikamgarh road at km. 81/2 (NH-	24.66	0.01	0	21-Jan-23	21-Jan-23

	539)					
47	Construction of 2-lane ROB and its approaches at km 36+800 (Jarua) on NH-26A in lieu of existing level crossing No. 11 on Katni-Bina Railway line on Railway chainage 1011/6-7 on Sagar to Bina road of Sagar District under Setu Bharatam.	66.49	0.01	0	3-Jan-23	3-Jan-23
48	Construction of 4-lane ROB and its approaches at km 14+800 (Jerai) on NH-26A in lieu of existing level crossing No. 19 on Katni-Bina section Railway chainage 1034/5-6 on Sagarâ€™Khurai â€™Bina road of Sagar District under Setu Bharatam .	77.26	0.01	0	3-Jan-23	3-Jan-23
49	construction of high level bridge on Kshipra at km 20/2 on NH-59A Indore-	9.36	0.01	0	24-Jun-21	24-Nov-21

	Betul road.					
50	Reconstruction of 06 Nos. submersible/narrow/distressed bridges on Jabalpur-Dindori section of NH-45 Ext.	26.02	0.01	0	14-Jun-21	13-Nov-21
51	Construction of Balance Work for Widening to 2- lane with paved shoulder from Km 80.700 to Km 93.400 length: 12.700 Km of NH-76 (Deori-Harpalpur section)	33.5	12.7	12	4-Jun-21	31-Aug-21
52	Strengthening work in km. 82=1, 101 to 103=3, 106=1, 112=1, 120 to 122=3, 124 to 134=11, 135 to 145= 11, 163 to 164=2, 167= 1, 182 to 183=2, 188= 1, & 220 to 222.400= 3.400 (Tikamgarh-Prathvipur - Orchha Road) on NH-12A Extn.	16.73	40.4	35	9-Aug-21	9-Aug-21

53	"Construction of High Level Bridge across Jamni River on Tikamgarh-Jhansi road at km. 74/6 (NH-539)	43.16	0.01	0	5-Feb-23	5-Feb-23
54	"Upgradation and Reconstruction of 04 nos. old and poor condition narrow bridges on Sagar-Chhatarpur section of NH-34	14.94	0.01	0	26-Jan-22	26-Jan-22
55	Strengthening of road Km 9 to Km 43 of Sagar-Chhatarpur Road NH 86/934	22.65	35	0	1-Feb-22	1-Feb-22
56	Strengthening of road Km 36 to 43,Km 51 to 55 & Km 72/2 to 72/4 of Damoh-Heerapur Section Road NH 12A Ex	9.11	13.4	0	21-Nov-21	21-Nov-21
57	Strengthening work on (New NH-346) Dinara-Pichore-Chanderi-MungawaliBangla Chauraha-Melua Churaha Road in Km 37 to 76 & 99 to	18.9	51	0	13-Dec-21	13-Dec-21

	110 (51Km).					
58	Strengthening of NH-543 Balghat-Nainpur-Mandla- Dindori-Sagartola-Shahdol road in Km 1,2,3,8 & 9+00 to 9+600 (7.00 m width) Km 18, 19, 20, 26, 27, 30 to 44, 46, 47, 48, 53, 56, 62 & 63 (5.50 m width) of Balaghat-Nainpur stretch, Km 153 to 153.582, 169.00 to 169.200 (7.00 m width), Km 159 to 168.200 (5.50 m width) of Dindori-Sagartola stretch, Km 62.400 to 67 (5.50 m width) of Sagartola-Shahdol stretch	19.67	47.18	0	16-Dec-22	16-Dec-22
