

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 1713
ANSWERED ON 29TH JULY, 2021**

NH PROJECTS IN ODISHA

1713. SHRI MAHESH SAHOO:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the details and present status of expansion projects of National Highways in Odisha for the last three years, NH-wise including NH-55, NH-53 and NH149;**
- (b) the time by which these NHs are likely to be completed; and**
- (c) the details of funding mechanism of these projects?**

ANSWER

THE MINISTER OF ROAD TRANSPORT & HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

- (a) & (b) Details of NH development/expansion projects NH-wise sanctioned in the State of Odisha during the last three years (2018-19, 2019-20 & 2020-21) are given in Annexure.**
- (c) National Highway development/expansion projects are funded by Ministry of Road Transport & Highways through budgetary resources, Internal & Extra Budgetary Resources (IEBR) and Private Investment.**

ANNEXURE**ANNEXURE REFERRED TO IN REPLY TO PARTS (a) & (b) OF LOK SABHA UNSTARRED QUESTION NO. 1713 DUE FOR ANSWER ON 29.07.2021 ASKED BY SHRI MAHESH SAHOO REGARDING “NH PROJECTS IN ODISHA”**

Details of NH development/Expansion projects sanctioned in the State of Odisha during the last three years (2018-19, 2019-20 & 2020-21) NH-wise are as below:

SI No	NH No.	NH development/Expansion projects sanctioned		Present status of the NH development/Expansion projects sanctioned	
		Nos.	Length in km/ Bridges in Nos.	Length completed in km	Likely date of completion of the balance works
FY 2018-19					
1	NH-26 (Boriguma to Jeypore)	1	26.20	21.05	03.11.2021
2	NH-220 (Tangabila to Karanjia)	1	14.64	12.40	22.12.2021
3	NH-326 (Sileru Bridge approach)	1	0.33	0.33	Completed in November 2019
4	NH-316(Puri bypass)	1	10.00	10.00	Completed on 22.01.2020
5	NH-53(Talcher-Kamakhanagar & Kamakhyanagar-Duburi)	2	92.82	76.92	31.03.2022
6	NH-16(Puintola-Tangi, Bhadrak-Balasore, Chandikhole-Bhadrak)	3	212.50	106.06	30.06.2022
7	NH-49(Singara-Binjabahal)	1	104.18	93.50	31.10.2021

SI No	NH No.	NH development/Expansion projects sanctioned		Present status of the NH development/Expansion projects sanctioned	
		Nos.	Length in km/ Bridges in Nos.	Length completed in km	Likely date of completion of the balance works
8	NH-520(Rimuli-Koida, Koida-Rajamunda)	2	96.36	77.20	30.06.2022
9	NH-143(Birmitrapur-Brahmani, Brahamni-Rajamunda, Rajamunda-Barkote)	3	126.15	62.43	30.06.2022
FY 2019-20					
10	NH-220 (Tiring to Rairangpur)	1	35.84	3.40	03.06.2022
11	NH-130C (OD-CH Border to Baldhiamal)	1	22.47	0.00	29.06.2022
12	NH-26 (Nabarangpur to Boriguma)	1	25.00	12.94	24.06.2022
13	NH-326 (Pochaka Nallah)	1	0.02	0.00	31.12.2021
14	NH-53(Duburi-Chandikhole)	1	39.4	6.10	10.08.2022
15	NH-16 (Tangi-Bhubaneswar, 3VUP)	2	60.078	31.25	30.06.2022
FY 2020-21					
16	NH-59 (Mundamarai to Ratanpur & Berhampur)	2	53.52	0.00	31.12.2022

SI No	NH No.	NH development/Expansion projects sanctioned		Present status of the NH development/Expansion projects sanctioned	
		Nos.	Length in km/ Bridges in Nos.	Length completed in km	Likely date of completion of the balance works
	bypass)				
17	NH-26 (Bargarh to Bolangir)	1	72.00	0.00	16.12.2023
18	NH-153B (Kantiyali Nallah)	1	1 Bridge	0.00	30.06.2023
19	NH-316 (Puri ROB)	1	1 ROB	0.00	31.12.2023
20	NH-326 (5 HL Bridges)	1	5 Bridges	0.00	30.06.2023
21	NH-20 (Balance work Panikoili-Rimuli)	1	7.00	0.00	30.06.2022
22	NH-16 (Hanspal Flyover)	1	0.48	0.00	30.06.2022
