

GOVERNMENT OF INDIA  
MINISTRY OF RURAL DEVELOPMENT  
DEPARTMENT OF RURAL DEVELOPMENT

**LOK SABHA**  
**UNSTARRED QUESTION NO. 2346**  
ANSWERED ON 03/08/2021

**ROADS CONNECTING REMOTE VILLAGES UNDER PMGSY**

2346. SHRI VIJAY KUMAR DUBEY:  
SHRI REBATI TRIPURA:

Will the Minister of RURAL DEVELOPMENT be pleased to state:

- (a) the total length of roads connecting remote villages constructed under Pradhan Mantri Gram Sadak Yojana (PMGSY) during each of the last three years and current year in the State of Uttar Pradesh and the North Eastern Region (NER) including Tripura, District-wise;
- (b) the amount of funds allocated and utilized by the Government for the construction of the said roads; and
- (c) whether the Government has achieved the targets set for the last year under the said scheme in the States of Uttar Pradesh and the North Eastern Region (NER), if so, the details thereof and if not, the reasons therefor?

**ANSWER**

MINISTER OF STATE IN THE MINISTRY OF RURAL DEVELOPMENT  
(SADHVI NIRANJAN JYOTI)

- (a) The total length of roads connecting rural areas constructed under Pradhan Mantri Gram Sadak Yojana (PMGSY) during each of the last three years and the current year in the State of Uttar Pradesh and the North Eastern Region (NER) are as under:

State	2018-19	2019-20	2020-21	(Length in km)
				2021-22 (as on 28.7.2021)
Uttar Pradesh	1,688.20	376.08	710.72	99.84
Assam	4,295.40	3,646.73	2,682.17	62.65
Arunachal Pradesh	1,317.60	1,731.34	1,795.50	65.98
Manipur	852.23	754.33	892.62	48.48
Meghalaya	211.42	273.95	728.25	262.53
Mizoram	266.58	344.54	246.29	119.84
Nagaland	208.99	188.70	35.80	60.07
Sikkim	351.91	68.21	156.95	21.02
Tripura	169.08	85.20	108.79	41.17

District-wise details of roads constructed in the state of Tripura during the last three years and the current year are attached at **Annexure I**.

(b) The allocation of funds to the States for implementation of PMGSY depends, inter-alia, on works in hand, execution capacity of the State and unspent balance available with the State. The Central Share of funds released and utilized (including state share) during the last three years i.e. from financial year 2018 -19 to 2020-21 and during the current financial year is given at **Annexure II**.

(c) Details of targets and achievement in terms of length and habitations during the last year (2020-21) are as under:-

State	Target Length (Km)	Achievement (km)	Habitation Target (Nos.)	Achievement (Nos.)
Uttar Pradesh	1,700	710.72	2	2
Assam	2,874	2,682.17	850	837
Arunachal Pradesh	2,253	1,795.50	42	14
Manipur	1,000	892.62	22	18
Meghalaya	1,000	728.25	65	7
Mizoram	500	246.29	50	64
Nagaland	200	35.80	8	0
Sikkim	153	156.96	6	5
Tripura	250	108.80	63	30

There has been some shortfall in achievement of targets during the last year 2020-21 due to various reasons. Covid-19 pandemic related lockdowns had affected execution of works in the field during the last year. Moreover, North Eastern region had shorter working season due to cold weather and extended monsoon. In some cases, lack of forest clearance had also affected progress of works.

\*\*\*\*\*

Annexure referred to Lok Sabha Unstarred Question No.2346 to answered on 03.08.2021

**District wise details of road length constructed in the State of Tripura****a) Financial Year 2018-19****Road Length (km)**

Sr.No	District Name	No. of Roads Sanctioned	Road Length Sanctioned	No. of Bridges Sanctioned	No. of Roads Completed	Road Length Completed	No. of Bridges Completed
1.	Dhalai	2	4.50	1	4	25.38	-
2.	North Tripura	2	6.19	-	3	13.00	1
3.	South Tripura	-	-	-	13	25.12	1
4.	West Tripura	-	-	-	12	29.21	-
5.	Unakoti	-	-	-	2	17.88	1
6.	Gomati	-	-	-	5	20.51	1
7.	Khowai	-	-	-	2	16.02	-
8.	Sepahijala	-	-	-	17	21.97	-
	Total	4	10.69	1	58	169.09	4

**b) Financial Year 2019-20****Road Length (km)**

Sr.No	District Name	No. of Roads Sanctioned	Road Length Sanctioned	No. of Bridges Sanctioned	No. of Roads Completed	Road Length Completed	No. of Bridges Completed
1.	Dhalai	4	47.66	1	1	9.26	-
2.	North Tripura	4	20.64	-	2	21.16	-
3.	South Tripura	6	60.36	-	-	2.70	-
4.	West Tripura	8	57.33	-	6	8.08	2
5.	Unakoti	3	17.49	-	-	8.82	1
6.	Gomati	7	54.64	-	-	3.60	-
7.	Khowai	6	24.68	-	8	12.70	2
8.	Sepahijala	4	24.43	-	4	18.86	1
	Total	42	307.23	1	21	85.18	6

**Contd. Annexure-I**

**c) Financial Year 2020-21****Road Length (km)**

Sr.No	District Name	No. of Roads Sanctioned	Road Length Sanctioned	No. of Bridges Sanctioned	No. of Roads Completed	Road Length Completed	No. of Bridges Completed
1.	Dhalai	-	-	-	8	32.46	-
2.	North Tripura	-	-	-	6	26.14	-
3.	South Tripura	-	-	-	2	11.23	1
4.	West Tripura	-	-	-	4	6.15	-
5.	Unakoti	-	-	-	3	5.68	3
6.	Gomati	-	-	-	1	15.17	-
7.	Khowai	-	-	-	1	4.44	-
8.	Sepahijala	-	-	-	2	7.53	-
	Total	-	-	-	27	108.80	4

**d) Financial Year 2021-22****Road Length (km)**

Sr.No	District Name	No. of Roads Sanctioned	Road Length Sanctioned	No. of Bridges Sanctioned	No. of Roads Completed	Road Length Completed	No. of Bridges Completed
1.	Dhalai	-	-	-	1	7.33	-
2.	North Tripura	-	-	-	2	14.17	-
3.	South Tripura	-	-	-	1	9.12	1
4.	West Tripura	-	-	-	-	0.85	-
5.	Unakoti	-	-	-	2	2.75	-
6.	Gomati	-	-	-	-	3.75	-
7.	Khowai	-	-	-	-	-	-
8.	Sepahijala	-	-	-	-	3.20	-
	Total	-	-	-	6	41.17	1

**ANNEXURE-II****Annexure referred to Lok Sabha Unstarred Question No.2346 to answered on 03.08.2021****Details of the Central Share of funds released and funds utilized (including state share)**

Year	2018-19		2019-20		2020-21		Rs. in crore 2021-22 (as on 28.07.2021)	
	Released	Expenditure	Released	Expenditure	Released	Expenditure	Released	Expenditure
Arunachal Pradesh	1350	1003.57	1123	1270.03	952.31	1429.61	188.82	400.95
Assam	2542.76	2413.64	2401.88	3628.93	2516.62	2600.19	195.75	672.92
Manipur	293.63	204.20	263.85	204.43	420.66	191.11	187.50	80.57
Meghalaya	196.42	286.06	357	490.46	355.29	606.03	97.75	197.34
Mizoram	51.32	158.99	576.06	289.79	1.59	473.71	1.02	135.38
Nagaland	149.63	138.48	88.89	285.18	72.89	277.32	-	40.20
Sikkim	199.40	222.55	4.39	175.11	195.50	178.52	-	37.80
Tripura	73.31	129.22	10.64	95.36	69.57	99.13	-	58.07
Uttar Pradesh	370.17	959.98	78.07	356.63	123.89	440.19	670.84	220.03