

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 557
ANSWERED ON 22ND JULY, 2021**

NH PROJECTS IN TAMIL NADU

557. DR. KALANIDHI VEERASWAMY:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the details and present status of construction of the proposed 3500 km of National Highway (NH) in Tamil Nadu;**
- (b) the funds sanctioned, allocated and utilized for this purpose so far;**
- (c) whether the Government has fixed any target in this regard and if so, the details thereof; and**
- (d) the steps being taken by the Government for timely completion of this project?**

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) As part of Budget 2021-22 announcement, 3500 km length of National Highway works, being implemented through NHAI, at an investment of Rs.1.03 lakh Crores, are proposed to be taken up in the State of Tamil Nadu. The timeline for accomplishment of the Budget announcement is proposed as 2023-24. The details of NHAI projects which are under implementation in the State of Tamil Nadu and the projects proposed to be taken up in the State are Annexed.

(b)&(c) 25 projects having length of 1154.51 Km with an outlay of Rs. 23,398.72 Crore are presently under implementation through NHAI. Further, the Concessionaires are also in place for additional seven projects covering a length of 257.44 Km awarded during 2019-20 and 2020-21, at an estimated cost of Rs. 9068.74 Crore. Balance projects covering length of about 2063 Km with estimated cost of Rs.64920 Crore are proposed for award by 2023-24.

(d) To ensure timely/early completion of works, issues relating to the State Govt. /District Administration, Utility owning departments, Forest Department and other concerned State/Central Agencies are taken up with them for expediting Land Acquisition and other pre-construction activities. Besides regular monitoring of projects with respective Authority/ Independent Engineer and Contractor/ Concessionaire is done.

Annexure

ANNEXURE REFERRED TO IN REPLY TO PART (a) OF LOK SABHA UNSTARRED QUESTION NO. 557 FOR ANSWER ON 22ND July, 2020 ASKED BY DR. KALANIDHI VEERASWAMY REGARDING “NH PROJECTS IN TAMIL NADU”.

A. Details of Projects Under Implementation

Sr. No.	Project Name	Mode	Promoter of Concessionaire	Project Length (Km.)	Total Project Cost Rs(Cr)	Start / Appointed Date	Likely Completion	Length Completed upto 30.06.2021 (Km)	Physical Progress as on 30.06.2021 (%)
1	4/2 Laning with Paved shoulder of Kallagam to Meensuriti	HAM	M/s Oriental Structural Engineers Pvt. Ltd	59.73	1282.30	23.04.2019	27.01.2022	40.402	55.82%
2	4-Laning of Trichy to Kallagam Section of NH-227	HAM	M/S KNR Constructions ltd	38.70	1296.93	01.03.2019	31.01.2022	30	73.65%
3	Balance work of Tindivanam to Krishnagiri section of NH-66	Item Rate	M/s SPK &Co	182.18	526.09	04.11.2019	01.01.2022	80.8	15.45%
4	4-laning of sattanathapuram to Nagapattinam section of NH-45 A	HAM	M/s Welspun Enterprises limited	55.76	2439.30	05.10.2020	04.10.2022	0.000	0.00%
5	6-laning of Chennai-Tada section of NH-16	EPC	M/s. SPL Infrastructure Pvt. Ltd	33.00	464.62	28.03.2018	31.07.2021	29.700	90.00%
6	Six laning of Karaipettai Walajahpet Section of NH-48 (Old NH-4)	EPC	M/s. SPK & Co	36.08	707.90	11.02.2019	20.12.2022	17.000	34.42%
7	Six laning of Sriperumbudur Karaipettai Section of NH-48 (Old NH-4)	EPC	M/s. KMC Constructions Limited - M/s. JSR Infra Developers Pvt.Ltd (JV)	34.02	777.52	24.05.2019	24.02.2023	2.950	10.41%
8	Kerala / Tamil Nadu border to Villukuri section from km 43/0 to km 70/250 of NH-47	EPC	M/s. Larsen & Toubro Ltd.	27.25	1272.74	12.08.2016	31.01.2022	13.33	72.21%

9	Villukuri to Kanyakumari section from km 70/250 to km 96/714 of NH-47 and Nagercoil to Kavalkinaru section from km 0/0 to km 16/376 of NH-47B	EPC	Larsen & Toubro Ltd.	42.70	1040.56	08.07.2016	31.12.2021	29.24	75.87%
10	Vikravandi to Sethiyathopu section of NH - 45C (Pkg I)	EPC	M/s Reliance Infrastructure Ltd.	65.96	1258.87	20.03.2018	31.12.2021	22.60	40.30%
11	Karaikudi - Ramanathapuram section from Km.94/000 to Km.174/000 including 500 m on SH 35	EPC	DRA-SP-VM(JV)	80.00	652.55	01.11.2017	30.09.2021	76.60	85.56%
12	Sethiyathope - Cholapuram section of NH45C (Pkg-II)	HAM	M/s Patel Infrastructure Ltd, Vadodara	50.48	1227.87	16.08.2018	31.07.2022	20.46	43.20%
13	Cholapuram-Thanjavur section of NH45C (Pkg-III)	HAM	M/s.Patel Infrastructure Ltd, Vadodara	47.83	1176.37	06.09.2018	31.07.2022	20.79	42.27%
14	Chettikulam to Natham section of NH-785	EPC	M/s Ksheerabad Construction Pvt. Ltd. - I Vetrivel - OM Sakthi Construction (JV)	29.39	837.61	05.11.2018	31.12.2021	20.60	74.70%
15	Madurai - Chettikulam section of NH-785 from Km 0/000 to Km 7/3000	EPC	M/s JMC Projects India Limited, Mumbai	7.30	679.98	05.11.2018	31.03.2022	3.20	66.00%
16	Balance works of Dindigul - Theni - Kumili section of NH-45E and NH-220	Item Rate	M/s EKK Infrastructure Ltd.	44.06	390.89	09.09.2019	31.07.2021	42.06	81.36%
17	Balance works of Trichy - Karaikudi section of NH-210, including construction of Trichy bypass on NH-67	Item Rate	M/s SD Infra Contractor	12.77	166.90	12.09.2019	18.08.2021	11.59	59.80%
18	Natham - Thuvranakurichi section of NH-785E	EPC	M/s.RR Infra Private Limited	24.42	526.32	28.02.2020	26.02.2022	12.79	49.50%

19	Melur - Karaikudi section of NH-338, 36 and 383	EPC	M/s KMC Constructions Ltd. - JSR Infra Developers Pvt. Ltd.	45.86	1103.86	16.03.2020	12.09.2022	0.00	11.00%
20	Vadipatti - Thamarapatti section of NH-744A (Madurai Ring Road)	EPC	M/s NCC Ltd.	29.96	833.16	16.03.2020	12.09.2022	0.00	10.24%
21	Kamalapuram to Oddanchatiram section of NH-209	HAM	M/s.DRN Infrastructure Private Limited	36.50	1038.51	21.01.2021	20.01.2023	0.00	9.40%
22	Oddanchatiram - Madathukulam section of NH-209	HAM	M/s.KNR Construction Limited	45.38	1267.87	05.10.2020	04.10.2022	12.00	21.80%
23	Madathukulam - Pollachi section of NH-209	HAM	M/s.D.P.Jain & Co	50.07	1342.62	04.12.2020	03.12.2022	12.11	22.20%
24	Balance work of 2-L+PS of Nagapattinam – Thanjavur section	EPC	M/s M/S. Om Sakthi Constructions And I.Vetrivel	65.37	434.12	05.05.2021	04.05.2023	0.00	0.00%
25	Additional Structures in KL/TN Border - Kanyakumari from km 43.0 to km 96.714	EPC	M/s Shinde Developers	9.74	653.26	16.07.2021	15.07.2023	0.00	0.00%
			Total	1154.51	23398.72			498.22	

B. Projects awarded for which Appointed Date to be declared

Sr. No.	Stretch / Package Name	Length (Km)	Mode of Construction	Name of Contractor / Concessionaire	Date of Award (LoA)	Total Capital Cost (Rs. Cr.)	Likely date for declaration of Appointed Date
1	Meensurutti (Km.98.433) to Chidambaram (Km.129.965) of NH-227	31.53	HAM	Sunway Construction Sdn Bhd - RNS Infrastructure Ltd. (Consortium)	23/10/2020	664.10	Aug-21
2	Jittandahalli to Dharampuri Section of NH-844 from km 60.100 to km 94.460 [Hosur to Dhamrapuri Pkg-3]	34.36	HAM	Dineshchandra R. Agrawal Infracon Pvt. Ltd.	28/03/2020	980.82	Aug-21

3	Thorapalli - Agraharam - Jittandahalli Section from km 23.350 to km 60.100 [Hosur to Dhamrapuri Pkg-2]	36.75	HAM	Sunway Construction Sdn Bhd - RNS Infrastructure Ltd. (Consortium)	20/03/2020	1081.66	Sep-21
4	Mahabalipuram - Pondicherry (Pkg-I) [Mamallapuram to Mugaiyur]	31.00	HAM	JSR Constructions (P) Ltd	23/03/2020	1008.99	Oct-21
5	Puducherry (Km.29.000) to Poondiyankuppam (Km.67.000)	38	HAM	Dilip Buildcon Ltd.	17/03/2021	1539.60	Oct-21
6	Viluppuram (Km.0.000) to Puducherry (Km.29.000)	29	HAM	Dilip Buildcon Ltd.	17/03/2021	1290.12	Oct-21
7	Poondiyankuppam (Km.67.000) to Sattanathapuram (Km.123.800)	56.8	HAM	Oriental Structural Engineers Pvt. Ltd.	25/03/2021	2503.45	Oct-21
	Total	257.44				9068.74	

C. Projects proposed for Award during 2021-22

Sr. No.	Name of Project	Length (Km)	Estimated Cost (Cr.)	Status of Award of Work
1	4 lane Bangalore to Chennai Expressway from Km 156/000 to Km 180/000 (Phase III) Package-I	24.000	1188.00	Bids invited
2	4 lane Bangalore to Chennai Expressway from Km 180/000 to Km 204/500 (Phase III) Package-II	24.500	832.00	Bids invited
3	4 lane Bangalore to Chennai Expressway from Km 204/500 to Km 230/000 (Phase III) Package-III	25.500	1057.00	Bids invited
4	4 lane Bangalore to Chennai Expressway from Km 230/000 to Km 261/705 (Phase III) Package-IV	31.705	1580.00	Bids invited
5	Hosur to Dhamrapuri (Pkg-1) [Neraluru - Thorapalli Agraharam] of NH-844	23.350	429.00	Bids invited
6	6 Laning of Chithoor to Thatchur from Km 0/000 to Km 43/800 (Package-I)	43.800	1151.85	Bids invited
7	6 Laning of Chithoor to Thatchur from Km 43/800 to Km 61/380 (Kumararajapet to Veerakaverirajapuram) (Package-II)	17.580	465.12	Bids invited
8	6 Laning of Chithoor to Thatchur from Km 61/380 to Km 96.040 (Package-III)	34.660	844.31	Bids invited
9	6 Laning of Chithoor to Thatchur from 96.040 to Km 116/100 (Package-IV)	20.060	729.80	Bids invited
10	Six laning laning of Maduravoyal km 13/800 to Sriperumbudur Toll Plaza km 37/000 section of NH-48 (PWD)	23.200	405.00	Bis to be invited
11	4 laining of Mugaiyur - Marakkanam section of NH-332 A (Package 2)	31.000	826.00	Bis to be invited

12	Four laning of Thirumangalam to Vadugapatti section from Km.0.000 to Km.36.000 of NH-744.(N/05009/01002/TN)	36.000	969.82	Bis to be invited
13	Four laning of Vadugapatti to Therkkuvenganallur section from Km.36.000 to Km.71.600 of NH-744.(N/05009/01003/TN)	35.600	881.71	Bis to be invited
14	4 laning of De-linked portion from Km 43.950 to km 61.470 (17.52 Km length) of Tirupati-Tiruthani-Chennai Section of NH-205 on EPC Mode	17.520	198.00	Bis to be invited
15	Construction of new 4-lane Elevated Road from Chennai Port to Maduravoyal (NH-4)	20.656	5365.00	Bis to be invited
16	4-laning of Rajapalayam - Shencottai - TN/Kerala bordeer (Palaruvi) section of NH-744	75.284	2258.00	Bis to be invited
17	Four laning of Marakanam to Puducherry section of NH332A from KM 62/000 to Km 105/500 (package-III)	46.500	1395.00	Bis to be invited
18	Four laning of Walajahpet/ Ranipet to Tamil Nadu/Andhra Pradesh Border section of NH-4 from Km 106.800 to Km 133.36	28.080	842.00	Bis to be invited
19	Coimbatore – Sathyamangalam – TN/KA Border section of NH 948 (Old NH 209) in the State of Tamil nadu	90.270	1684.51	Bis to be invited
20	4-laning of Paramakudi - Ramanathapuram section of NH-49	46.670	1540.10	Bis to be invited
21	4-laning of Nagapattinam - Tuticorin via Ramananthpuram section of NH-32	331.750	9952.00	Bis to be invited
22	4-laning of Tuticorin - Tiruchendur section of SH-176	55.460	2672.00	Bis to be invited
23	4-laning of Tiruchendur - Kanyakumari section of SH-176	66.540		Bis to be invited
Total		1149.685	37266.22	

D. Details of Projects proposed for award in the State of Tamil Nadu during 2022-23

Sl.No.	Project Name	Length (Km)	Approx. Cost (Rs in Cr.)	Remarks
1	4-laning of Ramanathapuram - Rameswaran - Dhanushkodi section of NH 49	64.560	2130.48	Cost is taken as Rs.33.00 Cr. per Km
2	8-laning of Chengalpattu (Km. 53/400)- Tindivanam (Km 122/100) Sections of NH 45	68.700	3091.50	Cost is taken as Rs.45.00 Cr. per Km
3	Four Laning of Kumbakonam to Sirkazhi section of NH-136 B	42.000	1386.00	Cost is taken as Rs.33.00 Cr. per Km
4	Four laning of Usilampatti – Andipatti – Theni – Bodinaickanur section of NH-85	44.000	1452.00	Cost is taken as Rs.33.00 Cr. per Km
5	Chennai Salem Corridor	277.000	5000.00	
Total		496.260	13059.98	

E. Details of Projects proposed for award in the State of Tamil Nadu during 2023-24

Sl. No.	Project Name	Length (Km)	Approx. Cost (Rs in Cr.)	Remarks
1	4/6-laning of Karur – Coimbatore (Km 218.200 to Km 332.600) section of NH-67 Including construction of Northern Ring Road to Coimbatore city.	181.500	6352.50	Cost is taken as Rs.35.00 Cr. per Km
2	4-laning of Vellakoil - Muthur - Erode - Sankagiri of SH-84A & SH-79A	71.600	2506.00	Cost is taken as Rs.35.00 Cr. per Km
3	4-laning of Chennai - Mamallapuram section of ECR	50.000	1750.00	Cost is taken as Rs.35.00 Cr. per Km
4	4-laning of Musri - Namakkal section of NH-381B	43.700	1529.50	Cost is taken as Rs.35.00 Cr. per Km
5	4/6-laning of Trichy - Karur section of NH-67	70.150	2455.25	Cost is taken as Rs.35.00 Cr. per Km
	Total	416.950	14593.25	
