

GOVERNMENT OF INDIA  
MINISTRY OF RURAL DEVELOPMENT  
DEPARTMENT OF RURAL DEVELOPMENT

**LOK SABHA**  
**UNSTARRED QUESTION NO. 2732**  
ANSWERED ON 02/08/2022

**RURBAN SCHEME IN MAHARASHTRA**

2732. SHRIMATI BHAVANA PUNDALIKRAO GAWALI:  
SHRI SANJAY JADHAV:

Will the Minister of RURAL DEVELOPMENT be pleased to state:

- (a) the details of the projects sanctioned, districtwise under RURBAN scheme especially in Washim Yavatmal and Parbhani Parliamentary Constituencies of Maharashtra;
- (b) the project-wise details of the total funds allocated and released so far including above said Parliamentary Constituencies;
- (c) the details of the projects completed within the stipulated time limit, under construction and delayed as per the estimated time-limit; and
- (d) the details of the reasons for delay in these projects?

**ANSWER**

MINISTER OF STATE IN THE MINISTRY OF RURAL DEVELOPMENT  
(SADHVI NIRANJAN JYOTI)

(a) Under Shyama Prasad Mukherji Rurban Mission, the State of Maharashtra has been allocated twenty (20) clusters located in ten (10) districts. There is no Rurban cluster in the Washim Yavatmal Parliamentary Constituency. There is one Rurban cluster in the Parbhani Parliamentary Constituency, viz., Ashti Cluster, District Jalna. The details of the projects approved in Detailed Project Reports (DPRs), district-wise, are annexed **Annexure-1**.

(b) Under the Mission, there is no provision for State-wise or district-wise allocation of funds. However, the funds are being released to States/UTs based on fulfillment of certain conditions as stipulated in the Framework of Implementation (FOI) of the Mission and the advisories issued by the Ministry from time to time. The details of total funds released to the State of Maharashtra till 31.03.2022 are as follows:

<b>Overall Releases &amp; Expenditure as on 31.03.2022 (□ in Crore)</b>				
<b>Fund Head</b>	<b>Central Share Released</b>	<b>State Share Eligible</b>	<b>State Share Released</b>	<b>Total Fund Released</b>
Critical Gap Funds (CGF)	84.400	56.267	56.267	140.667
Administrative Funds (Total Fund Approved = 2% of CGF)	7.000	3.480	0.000	7.000

(c) The details of the works completed, ongoing and yet to start as on 31.03.2022 cluster-wise are as per Annexure-1. The details of financial progress cluster-wise for Rurban clusters in Maharashtra as on 31.03.2022 are placed at **Annexure-2**.

(d) As per the Framework of Implementation, all the cluster development activities were to be completed within three years from the time of approval of the clusters. However, cluster development involves a complex design, integrated planning with involvement of various line departments at State, District, Block and Gram Panchayat level functionaries. This type of integrated planning was a relatively new approach for all stakeholders. Therefore, initial Mission activities including cluster selection, Integrated Cluster Action Plan (ICAP) preparation, Detailed Project Reports (DPRs) preparation, institutionalization, capacity building and subsequent on-ground execution of projects took longer than anticipated. Planning for cluster also involves quasi-judicial processes like public hearings, planning areas notification, spatial planning, and service-level benchmarking, enforcement etc. Projects were delayed because of revision of DPRs based on the changing perception of the need by the District Level Empowered Committee (DLEC).

\*\*\*\*\*

**Annexure-1****Details of Rurban Clusters and Works in Maharashtra under SPMRM:**

<b>Details of Clusters and Works Status (Cumulative Nos.) as on 31.03.2022</b>						
<b>Sl. No.</b>	<b>District</b>	<b>Cluster</b>	<b>Proposed No. of Works</b>	<b>Ongoing No. of Works</b>	<b>Completed No. of Works</b>	<b>Yet to Start works</b>
1	Ahmednagar	Bodhegaon	103	58	23	22
2	Ahmednagar	Mirajgaon	275	25	12	238
3	Ahmednagar	Tisgaon	338	71	71	196
4	Aurangabad	Jogeshwari	157	69	44	44
5	Beed	Kada	1688	49	168	1471
6	Beed	Shirsala	894	62	178	654
7	Buldhana	Sultanpur	564	25	111	428
8	Jalgaon	Hartala	310	116	87	107
9	Jalgaon	Patonda	216	101	45	70
10	Jalgaon	Yengaon	145	82	13	50
11	Jalna	Ashti	599	10	168	421
12	Nagpur	Kanholi Bara	518	87	211	220
13	Nagpur	Wadoda	545	92	212	241
14	Nashik	Dabhadi	509	28	54	427
15	Nashik	Mandwad	474	182	169	123
16	Nashik	Nirgude	301	31	66	204
17	Palghar	Kasatwadi	303	8	77	218
18	Palghar	Vevaji	161	8	2	151
19	Pune	Khadkala	358	6	104	248
20	Pune	Loni Kalbhor	671	4	263	404
	<b>TOTAL</b>		<b>9129</b>	<b>1114</b>	<b>2078</b>	<b>5937</b>

## Financial Progress in Rurban clusters in Maharashtra under SPMRM:

S. No	Cluster Name	District Name	Financial Progress as on 31.03.2022 (□ in Crore)								
			Convergence Investment Approved	Convergence Expenditure	Convergence % Expenditure	CGF Investment Approved	CGF Expenditure	CGF % Expenditure	Total Investment Approved	Total Expenditure	Total % Expenditure
1	Bodhegaon	Ahmednagar	46.34	46.34	100.00	15.00	3.36	22.40	61.34	49.70	81.02
2	Mirajgaon	Ahmednagar	127.67	76.19	59.68	15.00	1.08	7.20	142.67	77.27	54.16
3	Tisgaon	Ahmednagar	81.52	69.13	84.80	15.00	3.04	20.27	96.52	72.17	74.77
4	Jogeshwari	Aurangabad	100.32	100.32	100.00	30.00	7.68	25.60	130.32	108.00	82.87
5	Kada	Beed	83.79	54.28	64.78	30.00	7.73	25.77	113.79	62.01	54.50
6	Shirsala	Beed	78.85	78.85	100.00	30.00	7.11	23.70	108.85	85.96	78.97
7	Sultanpur	Buldhana	122.11	77.94	63.83	30.00	5.52	18.41	152.11	83.47	54.87
8	Hartala	Jalgaon	327.96	327.96	100.00	15.00	8.81	58.71	342.96	336.77	98.19
9	Patonda	Jalgaon	82.03	82.03	100.00	15.00	3.35	22.32	97.03	85.38	87.99
10	Yengaon	Jalgaon	56.55	25.81	45.65	15.00	2.81	18.71	71.55	28.62	40.00
11	Ashti	Jalna	291.76	200.10	68.58	30.00	10.99	36.64	321.76	211.09	65.60
12	Kanholi Bara	Nagpur	179.94	179.94	100.00	30.00	8.86	29.53	209.94	188.80	89.93
13	Wadoda	Nagpur	124.84	92.26	73.90	30.00	11.46	38.20	154.84	103.72	66.99
14	Dabhadi	Nashik	132.79	90.11	67.86	30.00	10.36	34.53	162.79	100.47	61.72
15	Mandwad	Nashik	55.70	53.28	95.66	15.00	5.92	39.47	70.70	59.20	83.73
16	Nirgude	Nashik	43.88	25.10	57.20	15.00	4.50	30.00	58.88	29.60	50.27
17	Kasatwadi	Palghar	71.55	16.50	23.06	15.00	3.84	25.60	86.55	20.34	23.50
18	Vevaji	Palghar	36.09	4.81	13.33	15.00	0.00	0.00	51.09	4.81	9.41
19	Khadkala	Pune	114.22	96.27	84.28	30.00	8.91	29.69	144.22	105.18	72.93
20	Loni Kalbhor	Pune	111.00	91.25	82.21	30.00	10.74	35.80	141.00	101.99	72.33
	<b>Total</b>		<b>2268.91</b>	<b>1788.47</b>	<b>78.83%</b>	<b>450.00</b>	<b>126.07</b>	<b>28.02%</b>	<b>2718.91</b>	<b>1914.55</b>	<b>70.42%</b>

\*\*\*\*\*