

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION No. 3036
ANSWERED ON 7TH AUGUST, 2025**

NHS PROJECTS IN ANDHRA PRADESH

3036. DR. C M RAMESH:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

(a) the details of each of 117 National Highway(NHs) projects under implementation in Andhra Pradesh;

(b) the details of projects that are passing through Anakapalle district of Andhra Pradesh including their expected time of completion; and

(c) whether the Government has allocated Rupees 2,516 crore for NH construction and maintenance in Andhra Pradesh and if so, the details of the expenditure made out of the said allocation as on July, 2025?

ANSWER

**THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS
(SHRI NITIN JAIRAM GADKARI)**

(a) & (b) At present, 96 National Highway (NH) projects covering a total length of 1,980 km, at a sanctioned cost of ₹ 44,536 crore, are under implementation in the State of Andhra Pradesh. Project- wise details, including Scheduled/Revised Scheduled dates of completion, are placed at Annexure. No project is currently under implementation in Anakapalle district of Andhra Pradesh.

(c) A provisional allocation till 30.06.2025 (i.e. first quarter of Financial Year 2025-26) of ₹ 2958 crore has been made for the development and maintenance of NHs in Andhra Pradesh during the current financial year 2025-26, out of which an expenditure of ₹ 2745 crore has been incurred up to 30.06.2025.

ANNEXURE

ANNEXURE REFERRED TO IN REPLY OF PARTS (a) & (b) OF LOK SABHA UNSTARRED QUESTION NO. 3036 FOR ANSWER ON 07.08.2025 ASKED BY DR. C M RAMESH REGARDING NHS PROJECTS IN ANDHRA PRADESH.

Project-wise details of ongoing NH Projects in the state of Andhra Pradesh

Sl. No.	Name of Project	NH No.	Total Length (km)	Total Project Cost (Rs in Cr)	Date of Start	Scheduled/revised Scheduled Completion Date
1	Construction of Six Laning of dedicated Port Road to Krishnapatnam Port (Package-I) Km 0+000 to Km 18+000 under Bharatmala Pariyojana Phase-I (Package-1)	67	18.975	348.72	18-12-2018	31-12-2025
2	Construction of four laning of Green field Road connecting North & South Industrial Cluster of Khandaleru creek near Krishnapatnam port at extension of Dedicated port road on NH-67 (Part-II from Km 18+000 to Km 19+300) under Bharatmala Pariyojana Phase-I (Package-3)	516W	15.95	609.43	25-09-2023	31-03-2026
3	VUP at Km. 1379.934 of NH-16 [Golagamudi Junction with Blackspot ID: AP-(02)-392), Service Road from Km. 1380.350 to Km. 1380.957 of NH-16 [Sundaraiah Colony Junction with Blackspot	16	3.43	102.91	27-03-2023	17-10-2025

	ID: AP-(02)-188] & Flyover at Km. 1383.195 of NH-16 Nellore T Junction with Blackspot ID: AP-(02)-189] for rectification of Blackspots					
4	Construction of Four Lane access-controlled highway from Chillakur Cross Road to Turpukanupuru Km 0+000 (131-500 of NH- 16) to Km 23+770 on New NH-516W including six-lane flyover and approaches on NH-16 (Length 1.050 Km) and Six Lane access controlled from Turpukanupuru to Port south Gate Km 23+770 to Km 35+015 on new 516W under Bharatmala Pariyojana Phase (Package-2)	516W	36.06	909.47	07-12-2023	02-09-2026
5	Construction of Six laning of Naidupeta Junction-Turpukanupur Section from Km.57+046 to Km.91+927 Under Bharathmala Pariyojana Phase-I (Package-4)	71	34.881	1398.84	20-10-2023	28-02-2027
6	Development of six Lane Access Controlled Green Field Highway from Kavulakuntla (Km.196.000) to Narayanampet (Km 203.500) of NH-544(G) Bengaluru-Vijayawada Economic Corridor Under	544G	7.5	1092.18	07-02-2025	06-02-2027

	Bharatmala Pariyojana Phase-I (Package-09)					
7	Development of six Lane Access Controlled Green Field Highway from Narayanampet (Km 203.500) to chandrasekharapuram (Km.228.000) of NH-544(G) Bengaluru-Vijayawada Economic Corridor Under Bharatmala Pariyojana Phase-I (Package-10)	544G	24.5	813.66	12-02-2024	11-06-2026
8	Development of six Lane Access Controlled Green Field Highay from chandrasekharapuram (Km.228.000) to Polavaram (Km 260.000) of NH-544(G) Bengaluru-Vijayawada Economic Corridor Under Bharatmala Pariyojana Phase-I (Package-11)	544G	32	1292.65	12-02-2024	11-08-2026
9	Development of six Lane Access Controlled Green Field Highay from Polavaram (Km 260.000) to Marripudi (Km 285.500) of NH-544(G) Bengaluru-Vijayawada Economic Corridor Under Bharatmala Pariyojana Phase-I (Package-12)	544G	25.5	747.29	12-02-2024	11-05-2026
10	Development of six Lane Access Controlled Green Field Highway from Marripudi (Km.285.500) to	544G	29.1	976.4	10-02-2024	09-02-2026

	somavaappadu (Km.314.600) of NH- 544(G) Bengaluru- Vijayawada Economic Corridor Under Bharatmala Pariyojana Phase-I (Package-13)					
11	Development of six Lane Access Controlled Green Field Highay from Somavarappadu (Km 314.600) to Muppavaram (Km 343.240) of NH- 544(G) Bengaluru- Vijayawada Economic Corridor Under Bharatmala Pariyojana Phase-I (Package-14)	544G	28.64	1103.89	12- 02- 2024	11-08-2026
12	Strengthening & Construction of (i) VUP including approaches and Service Roads at Rajupalem Cross Road at Km.1185+665 (Black spot ID:AP-(03)-169-BS) & (ii) LVUP including approaches at Jonnathali cross road at km 1191+787 (Black spot ID:AP-(03)170-BS) on Chilakaluripeta - Nellore Section of NH-16 (Old NH- 5)	16	1.84	83.55	28- 05- 2025	28-05-2026
13	4L PS from Mandlem (Existing Km. 38.000/Design Km.30.600) to Atmakur (Existing Km.73.000/Design Km 66.115) of NH-340C	340C	35.515	887.28	23- 11- 2023	22-11-2025

	(Package-2)					
14	Development of Six Lane Aluru - Jakkuva Section of NH-130CD Road from Km 365.033 to Km 396.800 under Raipur-Visakhapatnam Economic Corridor [Package-1(AP)]	130CD	31.767	922.5	31-03-2022	31-12-2025
15	Strengthening & Construction of 2 - lane ROB at Km. 5+467 (RHS) of Ibrahimpatnam - Chandragudem section of NH-30	30	1.2	20.12	24-05-2025	30-11-2026
16	4-laning of Achampeta Junction on NH-216 to Kakinada Anchorage Port Connecting Vakalapudi light house	516F	13.198	140.515	13-07-2022	31-12-2025
17	4 laning of Samarlakota to Achampeta Junction Section of NH-516F under Port Connectivity	516F	12.25	660.82	17-08-2023	31-12-2025
18	Construction of Flyover at Km 936+440 of NH-216A [Jonnada Junction with Black Spot ID: AP – (02)-134], Flyover at Km 967+180 of NH-216A [Undrajavaram Junction with Black Spot ID: AP - (02)-078], Flyover at Km 970+370 of NH-216A (Tetali Junction with Black Spot ID: AP – 005), VUP at Km 1006+525 of NH-216A (Kaikaram	216A	6.425	187.91	19-09-2022	31-12-2025

	Junction with Black Spot ID: AP – 007) for rectification of Blackspots and construction of Flyover at Km 910+760 of NH-216A in Rajahmundry City (Morampudi Junction)					
19	4 Laning of NH 544D from existing km 346.300 of NH 44 (Design Chainage km 0.000) to km 39 380 (Design Chainage km 37.000) of Anantapur Muchukota section	544D	36.846	907.76	23-07-2023	21-10-2025
20	4 laning from existing Km 39.380 (Design Ch. 37.000) to Km 74.450 (Design Ch. 69.000) of Muchukota – Bugga section of NH 544D	544D	32	1055.23	17-08-2023	28-02-2026
21	Construction of Proposed Half Clover leaf interchange cum ROB at Yerramanchi and Gudipalli Villages across NH-44 at Km 416.005	44	3.17	74.19	02-04-2025	04-10-2026
22	6-laning of Vijayawada Bypass from Gollapudi (Km.30+000) to Chinnakakani (Km.47+881) including Major Bridge across river Krishna in Vijayawada-Gundagolanu section of NH-16 under Bharatmala Pariyojana (Pkg.IV)	16	17.636	1757.82	07-07-2021	15-09-2025
23	Construction of Four-Laning of Pileru - Kalur	71	18.1	1047.32	24-10-	15-10-2025

	Section of NH-71 from design Km 55+900 to Km 95+717 under Bharatmala Pariyojana				2023	
24	Construction of 1 Nos ROB 2 Nos VUPs Service roads provision of lighting and construction of other miscellaneous works at various stretches including maintenance of existing section of NH-4 from AP/Tamil Nadu Border (Km. 134.890) to Nalagampalli village (Km.172.000)	69	5.45	149.77	19-06-2023	02-02-2026
25	Bangalore Chennai Expressway From km 71.000 (Bethamangala) to km 96.000 (Baireddypalle) Section in the states of Karnataka and Andhra Pradesh under Bharatmala Paroyojana (Phase - II/Package - I)	NE-7	25	1311.36	10-10-2022	30-09-2025
26	Bangalore Chennai Expressway From km 96.000 (Baireddypalle) to km 127.000 (Bangarupalem) Section in the states of Karnataka and Andhra Pradesh under Bharatmala Paroyojana (Phase - II/Package - II)	NE-7	31	2206.45	08-06-2023	17-06-2026
27	Development of Six laning of Chittoor - Thachur Highway of NH - 716B From km 43.800 (Kumarjapet) to km	716B	17.58	702.52	30-10-2023	31-12-2025

	61.380 (Veera Kaveri Raja Puram) on Hybrid Annuity Mode under Bharatmala Paroyojana in the states of Andhra Pradesh and Tamilanadu (Package - II)					
28	Development of Six laning of Chittoor - Thachur Highway of NH - 716B From km 96.040 (Pondavakkam) to km 116.100 (Kannigaipair) on Hybrid Annuity Mode under Bharatmala Paroyojana in the states of Andhra Pradesh and Tamilanadu (Package - IV)	716B	20.06	1359.81	24-01-2023	31-07-2026
29	Four Laning of Mydukur-Badvel Section of NH-67 from Km.585.820 to Km.630.960 under Bharatmala Pariyojna	67	45.14	1063.72	21-09-2023	19-09-2025
30	Development of Six-Lane Access Controlled Highway from Kodur (Ch. 0+000) to Vanavolu (Ch. 24+300) of (NH-544G) Bengaluru-Vijayawada Economic Corridor under Bharatmala Pariyojana Phase-I (Package-1)	544G	24.3	912.94	05-02-2024	03-02-2026
31	Development of Six-Lane Access Controlled Greenfield Highway from Vanavolu (Ch. 24+300) to Vankarakunta (Ch. 45+700) of Bengaluru -	544G	21.4	750.81	02-03-2024	01-03-2026

	Vijayawada Economic Corridor Under Bharatmala Pariyojana Phase-I (Package-2)					
32	Development of Six-Lane Access Controlled Greenfield Highway from Vankarakunta (Ch. 45+700) to Odulapalle (Ch.72+000) of Bengaluru - Vijayawada Economic Corridor Under Bharatmala Pariyojana Phase-I (Package-3)	544G	26.3	992.89	02-03-2024	01-03-2026
33	Development of Six-Lane Access Controlled Greenfield Highway from Odulapalle (Ch.72+000) to Nallacheruvupalli (Ch.96+300) of Bengaluru - Vijayawada Economic Corridor of NH-544G under Bharatmala Pariyojana Phase-I (Package-4)	544G	24.3	1058.9	05-02-2024	01-02-2026
34	Development of Six-Lane Access Controlled Greenfield Highway from Nallacheruvupalli (Ch.96+300) to Yerragudipadu (Ch.129+000) of Bengaluru - Vijayawada Economic Corridor of NH-544G under Bharatmala Pariyojana Phase-I (Package-5)	544G	32.7	1253.24	12-02-2024	01-11-2026
35	Development of Six-Lane Access Controlled Greenfield Highway from Yerragudipadu	544G	31	1200.42	12-02-2024	01-11-2026

	(Ch.129+000) to Audireddipalle (Ch.160+000) of Bengaluru - Vijayawada Economic Corridor of NH-544G under Bharatmala Pariyojana Phase-I (Package-6)					
36	Development of Six-Lane Access Controlled Greenfield Highway from Audireddipalle (Ch. 160+000) to Mallapalle (Ch. 176+000) of Bengaluru –Vijayawada Economic Corridor under Bharatmala Pariyojana Phase-I (Package-7)	544G	16	956.14	07-03-2024	06-03-2026
37	Development of Six-Lane Access Controlled Greenfield Highway from Mallapalle (Ch. 176+000) to Kavulakuntla (196+000) of Bengaluru –Vijayawada Economic Corridor under Bharatmala Pariyojana Phase-I (Package-8)	544G	20	909.02	12-02-2024	01-11-2026
38	Construction of 6 lane elevated corridor including its approaches from Km. 629+880 to Km. 634+470 (Design Chainage) of NH-16 in Ranasthalam Town portion	16	4.59	252.427	21-03-2025	20-03-2027
39	Construction of Flyover/Underpass at Vizag Airport Junction to ensure Flow of container trailers to/from MMLP	16	1.935	58.72	16-08-2023	15-09-2025

	setup at NH-16					
40	Improvement of 4L road to 6L road and 4L dedicated Port Roads for the Port connectivity road from Convent junction to Sheelanagar Junction	516C	9.58	685.99	14-02-2024	13-02-2026
41	Kalyandurg-Molakalmuru (Km 56.00 to 102.20) section -544DD	544DD	46.20	289.67	16-08-2018	30-09-2025
42	2L+PS from Km. 0+000 to Km. 32+000 (Mudigubba to Puttaparthi) of NH-342	342	32.00	401.72	17-03-2023	31-12-2025
43	NH-440 Rayachoty-Vempalli 2L+PS	440	53.59	439.82	02-05-2022	31-03-2026
44	Major bridge across Papagni river including approaches at km. 153/2 of Renigunta - Kadapa-Muddanur Road NH-716	716	1.81	82.18	01-02-2023	31-08-2025
45	Chintakunta to Adoni section of NH-167	167	54.80	290.15	31-05-2017	31-12-2025
46	Widening & Strengthening of 2/4 lane to 4 lane carriageway from Km 6/0 to 15/0 of Kurnool Guntur road (NH-340C)	340C	9.01	96.15	02-03-2022	31-03-2026
47	NH-165 From Km 0.000 To Km 64.020 (Pamaruru To Akiveedu Section) To Two Lane With Paved Shoulders	165	60.45	529.54	17-01-2022	31-03-2026

48	2L+PS from Km. 36/400 to Km. 107/224 of NH-167BG from Duttalur to Kavali section	167BG	67.40	423.68	04-07-2022	15-12-2025
49	Construction of new two-lane Major Bridge across Penna River at Km.739.234 of NH-67 including approaches	67	2.68	99.48	15-02-2023	02-03-2026
50	NH-167AD from Macherla to Dachepalli from Km.0.000 to 43.659 to 2L+PS	167AD	43.66	403.22	27-01-2023	31-08-2025
51	Const. of Approaches to 2L ROB of LC No. RV324 @ KM 436/12-13 on NH26 (Manapuram)	26	1.37	37.22	19-07-2021	15-12-2025
52	2L+PS of NH-30-Bhadrachalam Konta section	30	63.86	388.70	26-09-2022	31-12-2025
53	Widening to two lane with paved shoulder of Rampachodavaram - Koyyuru section of NH-516E from Km.43+700 to Km 113+820	516E	70.12	568.12	02-01-2023	30-11-2025
54	Timmapuram to gurajanapalle section from km 26+150 to 41+161 of NH-214(NH216)(kakinada bypass)	216	19.23	350.61	05-01-2017	30.11.2025
55	2L+PS from Pasarlapudi-Dhindi (105/700 to 127.500 of NH-214) of NH-216	216	21.00	263.45	27-09-2017	30-09-2025

56	Construction of Proposed 4-Lane ROB and its approaches in lien of existing level crossing No. 67 @ Km 133.20(Railway Chainage 109/3-4) on NH 205	205	1.35	63.79	31-01-2019	15-09-2025
57	2-lane ROB and its approaches in Lieu of existing LC No.120 is at K.M. 56.700 of NH-18 (New NH-40) under Setu Bharatam	40	1.40	60.04	10-02-2023	03-05-2026
58	Construction of two lane ROB and its approaches in lieu of existing LC No. 119 at km. 226/800 of NH -205 (Km 52+688 of New NH-71) under Setu Bharatam	71	1.20	66.60	19-07-2023	31-03-2026
59	Construction of 4-Lane ROB and subway in lien of level crossing No. 17 @ Km 108/1-2 between Jamalamagudu & Proddator Station on Nandyal-Yerraguntla Section at km 563/200 of NH-67	67	0.95	51.44	06-12-2019	31-08-2025
60	4 Lane ROB at Km 510/8 of NH-565 (Near Yerpedu) in Lieu of LC No.36	565	2.27	98.76	05-12-2022	30-10-2025
61	Construction of 2-Lane ROB and its approaches in lien of level crossing No.31 @ Km 2.100 (Railway chainage 33/900-1000) on NH-326A	326A	1.40	54.38	06-03-2019	31.12.2025

62	4-lane ROB and its approaches at Km 10+906 of NH-165	165	1.28	90.84	10-12-2021	31-10-2025
63	Construction of New 4 lane ROB including its approach at Railway Km 74/8-9 between Kaikaluru & pallevada railway station on Gudivada-Bhimavaram section at NH Km 46+430 on Pamaru-Digamarru Bypass road of NH 165 in Krishna district	165	1.53	129.65	16-12-2022	31-05-2026
64	Construction of 2 Lane ROB In replacement Of LC No.3e/Spl3 on Gudiwada - Machilipatnam railway Section at Km 231+700 of NH-165 and Construction of 2 Lane ROB in replacement of LC No. 52 on Vijayawada-Bhimavaram railway Section at km 230+600 of NH-165 including one time improvement of bypassed Gudiwada town Stretch from Km 228+00 to Km 233+540	165	5.54	317.22	22-05-2023	01-06-2026
65	2L+PS from Paderu to Gondiguda (Km 2.400 to Km 27.480) section of NH 516E	516E	24.90	222.61	31-03-2021	15-09-2025
66	2L+PS from Gondiguda to Araku (Bhallaguda) (Km 27.480 to Km 51.772) section of NH 516E	516E	24.47	296.66	08-09-2021	31-10-2025

67	Two laning with paved shoulders of Koyyuru to Chaprathipalem section of NH 516E	516E	45.50	349.29	08-07-2022	31-12-2025
68	Two laning with paved shoulders of Chaprathipalem to Lambasingi Section of NH 516E	516E	39.50	311.22	12-10-2022	31-03-2026
69	4 lane from Km.56+400 to Km 120+300 (i.e. from B.Kothapalli Junction to Gorantla) of NH 716G	716G	57.00	839.98	15-09-2023	14-12-2025
70	4-laning of Puttaparthi-Koduru Section of NH-342	342	46.67	1318.57	07-11-2023	06-03-2026
71	Rehabilitation and Upgradation to 2-lane with paved shoulder configuration of Lambasingi to Paderu section (Km 205+000 to Km 253+974) of NH-516E	516E	48.97	361.24	03-11-2023	31-06-2026
72	Rehabilitation & Upgradation of Somayajulapalli – Dhone section of NH – 340B from Km.0/0 To 56/200 [Design Ch. Km 0/00 to km 53/33] to two lane with paved shoulders	340B	53.33	629.73	22-11-2023	31-03-2026
73	Widening to two lane with paved shoulder of Chinturu to Motu section of NH326 from km 0+00 to Km9+600(Design Chainage Km0+00 to Km	326	8.35	98.49	17-01-2024	30-06-2026

	8+345)					
74	Widening of Vodarevu-Chilakaluripet Section (Design Chainage 0+00 to 47+000) of NH-167A (Package-I) to to 4L+PS	167A	47.00	1064.24	14-02-2024	12-03-2026
75	Construction of bypass road to Adoni town connecting NH-167 (Hagari - Jadcharla road) from km.62/700 to 71/400 in Kurnool District	167	7.30	241.99	29-02-2024	28-03-2026
76	Construction of Tadipatri Bypass of 4 lane with paved shoulders on NH 67 in Ananthapuramu district	67	6.29	159.66	13-03-2024	13-06-2026
77	Widening to 2-Lane with Paved shoulders of Dornala to Kunta Junction from Design Chainage Km 244+000 to 267+990 section of NH-765 (Package-2)	765	24.20	244.83	14-03-2024	13-11-2025
78	One time improvement to the road work Strengthening of existing Bypassed section of two lane stretch of NH 544DD of Kalyanadurgam – Rayadurgam – Molkalamuru Road (N.Gundlapalli Town) from Km. 74/200 to Km. 76/350 under one time Improvement	544DD	2.15	13.40	13-03-2024	31-12-2025
79	2-lane ROB and its approaches in lieu of	71	1.50	78.63	07-06-	05-06-2026

	existing LC No.95 at Km 183/600of NH 205(Km. 9/6 of new NH-71) under Setu Bharatam				2024	
80	NH 167 B MudireddyPalle to Kadapa Nellore Border (i.e. from Km 22+300 to 58+635)	167B	36.34	279.29	12-10-2024	12-04-2026
81	One time improvement for bypass reach of Muddanur town from Km.523+500 to 526+200 of NH-67	67	2.7	11.48	10-9-2024	31-10-2025
82	One time improvement to the road in Bypassed stretch of NH 544E via Overlay from Km 58/970 to Km 62/980 (Madakasira town limits) of Kandikonda-Madakasira-Sira Road	544E	4.01	13.79	10-9-2024	30-11-2025
83	Construction of Kanigiri Bypass on NH-565 from Km 261+700 to Km 267+200 to Two Lane with Paved shoulders	565	5.5	70.3	18-11-2024	17.11.2025
84	Rehabilitation and Upgradation of NH 167K from Kurnool/Kadapa Border-Jammalamadugu section of NH-167K i.e. Design Ch. Km 248+010 to km 269+900 to 2 lane with paved shoulders	167K	21.89	292.63	18-12-2024	17-12-2026
85	Widening from two lane to 2 lane with paved shoulders of link road between NH-40 and NH	440	1.532	17.1	31-12-2024	31.12.2025

	440 from km. 0+000 to km 1+532 of Rayachoti bypass					
86	Construction of 2-lane ROB with approaches in lieu of existing L.C.NO. 41E at Km. 86/100 (railway chainage km 64/5-6) of NH-205(New NH-42) under Sethubharatham	42	1.73	65.03	20-01-2025	19-01-2027
87	Construction of Paderu bypass (Km 0+000 to Km 13+000) of 2- lane with paved shoulder on NH-516E	516E	13	244.43	09-01-2025	08-07-2026
88	Upgradation of Davualapally to Mallapalem Section {Design Ch. Km 133+922 to Km 154+216 (Existing Ch. Km 133+922 to Km 154+900)} of NH-565 to 2 Lane with Paved shoulder	565	20.294	393.61	24-01-2025	23-07-2026
89	Rehabilitation & Upgradation from km 0+00 to 18+00 of Mydukur to Mudireddypalli Section of NH-167B two lane with paved shoulder	167B	18	135.08	15-02-2025	14-02-2026
90	Widening of Existing Road to Two Lane with Paved Shoulder Configuration from Km 0.00 to 26.000 & Km 45.200 To 59.622 Of NH 365BB	365BB	40.42	368.63	23-04-2025	23-10-2026

91	Widening of Kondamodu to Perecherla Section (Design Ch. Km 0+00 to Km 49+917) of NH-167AG to to 4L+PS	167AG	49.92	1032.52	20-04-2025	19-04-2027
92	Construction of 2 Lane Rob & Approches in Lieu of L.C. No. 104e/spl3 at Km.97/06-07 between Cherukuwada and Undi Railway Stations on Gudivada - Bhimavaram Railway section at N.H. Km.170+400 on N.H.214 (New NH-165) in west Godavari district	165	1.35	91	13-02-2025	12-02-2027
93	One Time Improvement from Km 101+000 to Km 106+600, Km 107+600 to Km 111+600 & from Km 112+600 to Km 124+600 of Madanapalli - Naidupeta road (NH-71)	71	21.60	21.53	21-05-2025	20-06-2026
94	OTI of Bypass stretches at Mudigubba from Km 130/392 to 138/141 on NH 42	42	7.75	22.36	29-05-2025	28-02-2026
95	Strengthening of NH 67 from Km 740/150 to 742/195 and Km 743/005 to 749/850 of NH 67 in SPS Nellore District	67	8.89	14.69	05-07-2025	04-01-2026
96	Strengthening of Four Lane Carriageway from Km 552.000 to 563.620 of NH26	26	11.36	39.72	14-07-2025	13-01-2026
