

**GOVERNMENT OF INDIA
MINISTRY OF HOUSING AND URBAN AFFAIRS
LOK SABHA
UNSTARRED QUESTION NO. 777
TO BE ANSWERED ON JULY 24, 2025**

**DRAINAGE, SEWAGE AND SEPTAGE MANAGEMENT
PROJECT FOR MACHILIPATNAM**

NO. 777. SHRI BALASHOWRY VALLABHANENI:

Will the Minister of HOUSING AND URBAN AFFAIRS be pleased to state:

- (a) the date on which the project to provide drainage, sewage and septage management in Machilipatnam city with an estimated cost of Rs. 12 crore in Krishna District of Andhra Pradesh was proposed;**
- (b) whether the said project is still in progress and not yet completed and if so, the details thereof and the reasons for the delay along with the time by which it is likely to be completed; and**
- (c) whether there is any cost and time overrun of the project and if so, the details thereof?**

ANSWER

**THE MINISTER OF STATE IN THE
MINISTRY OF HOUSING AND URBAN AFFAIRS
(SHRI TOKHAN SAHU)**

(a) to (c): Under Atal Mission for Rejuvenation and Urban Transformation (AMRUT), 01 sewerage/ septage management project worth ₹10.87 crore and 02 drainage projects worth ₹11.09 crore & ₹7.93 crore respectively has been approved during the financial year 2016-17 in Machilipatnam city. As reported by the Government of Andhra Pradesh, all 03 projects are at implementation stage. The State Government has also informed that the delay occurred due to Covid pandemic, non-availability of raw materials/ labour. The details of projects in Machilipatnam city including revised cost and date of completion are given in ANNEXURE.

ANNEXURE REFERRED TO IN REPLY TO PART (a) to (c) OF UNSTARRED QUESTION NO. 777 REGARDING “DRAINAGE, SEWAGE AND SEPTAGE MANAGEMENT PROJECT FOR MACHILIPATNAM”, DUE FOR ANSWER IN THE LOK SABHA ON 24.07.2025:

DETAILS OF PROJECTS IN DRAINAGE, SEWAGE AND SEPTAGE MANAGEMENT SECTORS UNDER AMRUT IN MACHILIPATNAM CITY

S. NO.	Title	Sector	Project Cost (In ₹ Cr.)	Physical progress (in %)	Revised Cost (In ₹ Cr.)	Revised date of Completion
1	Construction of storm water outfall drainage network	Drainage	11.09	90	No change	December, 25
2	Construction of storm water outfall drainage network - Phase II	Drainage	7.93	47	No change	December, 25
3	5 MLD STP; including interceptor drains and septage management for entire city	Sewerage and Septage Management	10.87	55	15.71	December, 25