

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 42
ANSWERED ON 29TH JANUARY, 2026**

NATIONAL HIGHWAYS IN GORAKHPUR

†42. Shri Ravindra Shukla *Alias* Ravi Kishan:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the present status of National Highways connected with Gorakhpur;**
- (b) the details of road four-laning/bypass projects proposed or under construction in the Gorakhpur region;**
- (c) the amount of funds spent on these projects during the last five years, year-wise; and**
- (d) the time-frame for completion of these projects?**

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) to (d) Development and maintenance of National Highways (NHs) is a continuous process. Works on NHs, including the NHs in Gorakhpur district, are accordingly taken up based on the traffic density, condition of road and synergy with PM Gati Shakti National Master Plan to keep the NHs in traffic worthy conditions.

The details of completed NHs projects for development and maintenance of NHs passing through Gorakhpur district during last five years and current year are at Annexure I.

Project-wise details of sanctioned/ongoing NHs projects for development and maintenance of NHs passing through Gorakhpur district with the time-frame of completion are at Annexure II.

Funds are allocated for development and maintenance of NHs State/ Union Territory-wise/agency wise and not district / region-wise.

The details of funds allocated and expenditure incurred towards development and maintenance of NHs in the State of Uttar Pradesh during each of the last five years and the current year are as follows:

Amount in Rs Crore		
Year	Allocation	Expenditure
2020-21	18,768.18	18,768.18
2021-22	13,944.09	13,944.09
2022-23	21,453.40	21,453.40
2023-24	28,113.83	28,113.83
2024-25	20,682.48	20,664.95
2025-26 (Till 31.12.2025)	19,676.39	17,513.89

ANNEXURE I

ANNEXURE REFERRED TO IN REPLY TO PARTS (a) TO (d) OF LOK SABHA UNSTARRED QUESTION NO. 42 FOR ANSWER ON 29.01.2026 ASKED BY SHRI RAVINDRA SHUKLA ALIAS RAVI KISHAN REGARDING "NATIONAL HIGHWAYS IN GORAKHPUR".

Details of completed NHs projects for development and maintenance of NHs passing through Gorakhpur district during last five years and current year

S. No.	NH No.	Project Name	Total Project Cost (Rs Crores)	Length (km)	Completion date	Expenditure (Rs Crores)
1	NH-24 (Old NH-29)	Four-laning of Varanasi Gorakhpur section of NH-29 from km 149.540 to km 215.160 [Package –IV from Village Amilla to Gorakhpur] in state of Utter Pradesh under NHDP Phase-IV on EPC Basis	3475.65	65.62	13.12.2024	3446.43
2	NH-24 (Old NH-29E)	Four lane widening & strengthening of NH-29E from km 81+420 (Jungle Kaudiya) to km 98+945 (Mohaddipur Chowk Road) in the State of UP under EPC mode	323.36	17.52	07.08.2022	297.38
3	NH-24 (Old NH-29E)	Four-laning of of Gorakhpur Bypass from existing Km. 79.670 of NH-29E to existing km. 251.700 of NH-28 in the state of Uttar Pradesh	923.95	17.42	21.08.2020	896.31

ANNEXURE II

ANNEXURE REFERRED TO IN REPLY TO PARTS (a) TO (d) OF LOK SABHA UNSTARRED QUESTION NO. 42 FOR ANSWER ON 29.01.2026 ASKED BY SHRI RAVINDRA SHUKLA AL/AS RAVI KISHAN REGARDING "NATIONAL HIGHWAYS IN GORAKHPUR".

Project wise details of sanctioned/ ongoing NHs projects for development and maintenance of NHs passing through Gorakhpur district with the time-frame of completion

S. No.	NH No.	Project Name	Total Project Cost (Rs Crores)	Length (km)	Physical progress in %	Scheduled completion date	Expenditure (Rs Crores)	Expected date of completion
1	24 (Old NH-29E)	4 laning of Sonauli - Gorakhpur section of NH-29E (New NH-24) from Design Ch. 0+000 to Design Ch. 79+540 (from existing Ch. 0+000 to existing Ch. 80+295)	2555.5	79.54	81	04.03.2025	1237.53	30.04.2026
2	-	Construction of 4 lane Green Field Northern - East side Gorakhpur Bypass (26.616 Kms) starting from NH-29E (Chainage 83+308) and end at NH-28 (Chainage 285+100)	1973.98	26.616	58	02.01.2026	859.04	07.09.2026
3	227A	Improvement and upgradation to 2L+PS from km 90.00 to 130.00 of NH-227A (near Sikriganj to Barhalganj)	403.36	39.15	84	10.06.2025	171.13	31.03.2026
4	227A	Improvement and Upgradation to 2L+PS/4L from Km 130.000 to Km 191.000 (design km 131.500 to Km 188.735) of NH-227A (near Barhalganj to Mehrauna Ghat)	1344.61	57.24	32	03.05.2027	676.04	03.05.2027

S. No.	NH No.	Project Name	Total Project Cost (Rs Crores)	Length (km)	Physical progress in %	Scheduled completion date	Expenditure (Rs Crores)	Expected date of completion
5	727A	Maintenance of NH-727A from Km. 107.350 to Km. 175.000 in total length of 67.650 Km. under PBMC for the financial year 2024-25 in the State of Uttar Pradesh	158.71	67.65	10%	25.04.2030	0.00	25.04.2030
6	727BB	Maintenance of Ch 1.500 to Ch 33.238 of NH 727BB under PBMC for the financial year 2023-24 in the State of Uttar Pradesh	37.92	31.74	8%	04.06.2030	0.00	04.06.2030
7	24 (old NH-29E)	Operation and Maintenance of 4-lane Gorakhpur bypass from Existing km. 79.670 of NH-29E to Existing Km. 251.700 of NH-28 Under NHDP-IV in State of Uttar Pradesh on EPC:	14.79	17.42	20%	07.12.2026	0.00	07.12.2026
8	27 (old NH-28)	Operation and Maintenance of Gorakhpur-UP/Bihar Border (Km.279.800 to Km. 360.915 (new ch. Km. 285.002 to Km. 366.117) of NH-28, Total Length=81.115km) and Toll revenue collection of toll plaza at km255.200 (new ch. Km. 256.500) for BOT Annuity section from km 251.700 to Km.279.800 (new ch. Km. 252.860 to km. 285.215 of NH-28) in UP (Pkg-OMT-27A)	6.51	45.00	20%	08.12.2026	0.00	08.12.2026
9	328	Maintenance of NH-730 from Km.598.500 to 603.710 & NH-328 from Km.56.245 to 71.000 under STMC in the State of Uttar Pradesh	4.83	19.97	Sanctioned on 21.11.2025; bids at technical evaluation stage.			
10	27	Strengthening and Improvement of	116.86	45.00	Sanctioned on 08.01.2026; at tender stage.			

S. No.	NH No.	Project Name	Total Project Cost (Rs Crores)	Length (km)	Physical progress in %	Scheduled completion date	Expenditure (Rs Crores)	Expected date of completion
		Gorakhpur-Kasia-UP/Bihar Border Section of NH-27 from Km 285.002 to Km 330.002 along with construction of additional drain, strengthening of service road, rehabilitation of structures, etc. in the complete section from km. 285+002 to Km. 366+117 in EPC mode						
