

GOVERNMENT OF INDIA  
MINISTRY OF HOUSING AND URBAN POVERTY ALLEVIATION  
LOK SABHA

STARRED QUESTION NO. 334  
TO BE ANSWERED ON AUGUST 12, 2015

BSUP PROJECT

No. 334\*                    SHRI VIKRAM USENDI:

Will the Minister of HOUSING AND URBAN POVERTY ALLEVIATION be pleased to state:

(a) the details of ongoing projects under the Basic Services for Urban Poor (BSUP) scheme which have been given extension upto 31 march, 2017, project and State- wise;

(b) whether the Government has reviewed the status of ongoing projects under BSUP and if so, the details thereof and if not, the reasons therefor;

(c) the details of works completed and ongoing under BSUP in Chhattisgarh;

(d) whether Hindustan Prefab Ltd. in Raipur has undertaken any projects under BSUP and if so, the details thereof including the cost incurred during the last three years, project and year-wise; and

(e) the details of works pending/behind schedule and the time and cost overrun thereto including the action taken/proposed to be taken in this regard?

ANSWER

THE MINISTER OF HOUSING & URBAN POVERTY ALLEVIATION  
(SHRI M. VENKAIAH NAIDU)

\*\*\*\*

(a) to (e): A statement is laid on the Table of Sabha.

STATEMENT REFERRED TO IN REPLY TO THE LOK SABHA STARRED QUESTION NO. 334 FOR 12.08.2015 REGARDING BSUP PROJECT.

(a): Government has recently extended the Mission period of BSUP and IHSDP components of JNNURM upto 31.03.2017 for completing on-going works only in the projects sanctioned upto 31.03.2012. The details of ongoing projects as on 31.03.2015 under the BSUP scheme project-wise and State/UT-wise are at Annexure-I.

(b): Review of the status of ongoing projects under BSUP is made on basis of Quarterly and Monthly Progress Reports, and in the meetings of Central Sanctioning and Monitoring Committee (CSMC). Reports of Third Party Inspection and Monitoring Agencies on quality and progress are considered before release of next installment of central assistance under the schemes. The Government has recently reviewed, *inter alia*, the progress of ongoing projects under BSUP in a meeting with the State representatives under the Chairpersonship of Secretary (HUPA) on 4<sup>th</sup> June, 2015 wherein State/UT governments were requested to (i) complete the ongoing projects as early as possible within the extended period, (ii) submit anticipated fund requirements for the current year 2015-16, (iii) submit plan of action for completion of ongoing projects and (iv) submit the project completion certificates.

(c): The details of works completed and ongoing under BSUP in Chhattisgarh are at Annexure-II.

(d): Yes madam. Hindustan Prefab Ltd. (HPL) was assigned the work of construction of 5200 dwelling units under BSUP Project of JNNURM at Raipur City of Chhattisgarh. The work was awarded and construction undertaken thereon. However, the same could not be completed due to contractual dispute. The balance work has been put to tender again. The State Government has decided to go for re-tendering. During the last three years, no expenditure has been incurred on the construction of the Project.

(e): There has been delay in completing some projects under JNNURM due to cost escalation, reluctance of slum dwellers to shift temporarily in case of in-situ development of project and non-availability of encumbrance free land. The States/UTs have been advised to complete ongoing projects as early as possible within the Mission period, and to bear any cost overrun in the projects.

\*\*\*\*\*

## Details of BSUP Projects On-going as on 31st March 2015 under JnNURM

(Rs in Crores)

S. No	State City Approved Date	Project Title	Project Cost	Central Share Approved Released	Dwelling Units	
					Approved In-Progress	Completed Occupied
1	Andhra Pradesh Visakhapatnam 28-Sep-2006	Revised DPR for "Providing 7968 houses and infrastructural facilities to 6 poor settlements under JNNURM in GVMC (Package-II)".	167.12	48.29 48.29	7968 1053	6915 4670
2	Andhra Pradesh Visakhapatnam 28-Sep-2006	Revised DPR for "Providing 7352 DU's and infrastructural facilities to 22 poor settlements under JNNURM in GVMC (Package-I)".	142.28	45.33 45.33	7352 120	7232 6232
3	Andhra Pradesh Vijayawada 28-Sep-2006	Rehabilitation of flood victims of River Krishna and Budameru Vagu along with Infrastructure development in VMC area of Andhra Pradesh.	251.70	125.85 129.37	14592 1760	12832 8669
4	Andhra Pradesh Vijayawada 21-Feb-2009	3200 DU's BSUP at Gollapudi, Jakkampudi Villagae In Vijaywada Muncipal Corporation under JNNURM Ph. I, Andhra Pradesh	82.30	41.15 36.74	2688 2304	384 0
5	Andhra Pradesh Vijayawada 21-Feb-2009	3200 DU's BSUP at Jakkampudi Village in Vijaywada Muncipal Corporation under JNNURM Ph. II, Andhra Pradesh	54.86	27.43 24.49	1792 1792	0 0
6	Andhra Pradesh Vijayawada 19-Oct-2007	DPR for Providing G+3 Group Housing and Basic Services for Urban Poor in slums located in Circle_I, of VMC, Andhra Pradesh	90.47	43.45 45.84	3200 2368	832 91
7	Andhra Pradesh Tirupati 28-Mar-2012	BSUP Project of Housing Development at Vikruthamala Layout for construction of 1800 DU's at Tirupati, Andhra Pradesh	73.03	54.13 54.13	1800 1800	0 0
8	Andhra Pradesh Tirupati 20-Jan-2012	Provision of Housing & Infrastructure facilities to slum dwellers at releocation site at Padipera and Avilala-I, Tirupati, Chittor Distt, Andhra Pradesh	99.24	58.94 58.61	3360 3360	0 0
	<b>Andhra Pradesh Total</b>		<b>960.99</b>	<b>444.57 442.81</b>	<b>42752 14557</b>	<b>28195 19662</b>
9	Telangana Hyderabad 30-Mar-2006	Revised BSUP Project for Construction of 23239 DUs and provision of infrastructural facilities in GHMC area and Ranga Reddy Districts. Phase-I by GHMC, Hyderabad under the 49000 DUs BSUP Project.	315.47	107.97 116.2	21594 72	21522 17675
10	Telangana Hyderabad 13-Feb-2008	Revised BSUP project for construction of 4550 Dus and provision of infrastructure facilities in GHMC area and Ranga Reddy Districts, by GHMC, Hyderabad, Telangana	120.27	59.3 59.3	4550 456	4094 383
11	Telangana Hyderabad 29-Dec-2008	Revised BSUP Project Phase-I for construction of 1976 DU's and provision of infrastructure facilities by GHMC, Telangana	65.38	31.37 31.37	1952 960	992 0

## Details of BSUP Projects On-going as on 31st March 2015 under JnNURM

(Rs in Crores)

S. No	State City Approved Date	Project Title	Project Cost	Central Share Approved Released	Dwelling Units	
					Approved In-Progress	Completed Occupied
12	Telangana Hyderabad 29-Dec-2008	Revised BSUP Project Phase-III for 1942 DU's and provision of infrastructure facilities by in GHMC area and Ranga Reddy Districts, Telangana	46.76	22.44 25.84	1494 790	704 108
13	Telangana Hyderabad 29-Dec-2008	Revised BSUP Project Phase-II for construction of 1712 DU's and provision of infrastructure facilities by GHMC, Telangana	53.64	26.49 31.45	1616 624	992 0
14	Telangana Hyderabad 29-Dec-2008	Revised BSUP Project Hyderabad Ph-IV for the construction of 1576 DU's & Provision of Infrastructure facilities in GHMC area, Telangana	37.58	18.62 33.82	1184 58	1126 121
15	Telangana Hyderabad 30-Jan-2009	Revised BSUP Project Phase-V for 2756 DU's and provision of infrastructure facilities in GHMC area and Ranga Reddy Districts, Telangana	82.42	40.88 48.13	2740 452	2288 423
16	Telangana Hyderabad 30-Jan-2009	Revised BSUP Project Phase-VI for construction of 2755 DU's and provision of infrastructure facilities in GHMC area and Ranga Reddy Districts, by GHMC, Telangana	84.49	41.93 47.97	2755 32	2723 128
17	Telangana Hyderabad 30-Jan-2009	Revised in BSUP project Hyderabad Phase-VII for 2800 Houses and provision of infrastructure facilities in GHMC area & Ranga Reddy Districts Telangana	86.17	42.64 48.08	2800 1118	1682 0
18	Telangana Hyderabad 24-Feb-2009	Revised BSUP project (Jawaharnagar & Gachi Bowli) Phase-VIII for construction of 2328 DU's in GHMC area by GHMC, Telangana	67.81	32.72 33.92	2048 944	1104 288
19	Telangana Hyderabad 24-Feb-2009	Revised BSUP Project Hyderabad Phase-IX for 2352 DU's and provision of infrastructure facilities in GHMC area and Ranga Reddy Districts, Telangana	45.80	21.98 23.9	1384 872	512 24
20	Telangana Hyderabad 24-Feb-2009	Revised BSUP Project Phase-X for construction of 2624 DU's and provision of infrastructure facilities in GHMC area by GHMC, Telangana	82.80	40.95 40.95	2512 1712	800 0
	<b>Telangana Total</b>		<b>1,088.60</b>	<b>487.29 540.93</b>	<b>46629 8090</b>	<b>38539 19150</b>
21	Arunachal Pradesh Itanagar 11-Feb-2009	752 DUs BSUP for Karsingsa. Itanagar. Arunachal Pradesh	45.15	40.59 40.59	752 752	0 0
22	Arunachal Pradesh Itanagar 09-Nov-2011	Detailed Project Report for "BSUP housing scheme for construction of 144 Dus at Nirjuli, Banderdeva, Itanagar, Arunachal Pradesh	11.68	10.52 10.52	144 144	0 0

## Details of BSUP Projects On-going as on 31st March 2015 under JnNURM

(Rs in Crores)

S. No	State City Approved Date	Project Title	Project Cost	Central Share Approved Released	Dwelling Units	
					Approved In-Progress	Completed Occupied
	<b>Arunachal Pradesh Total</b>		<b>56.84</b>	<b>51.11 51.11</b>	<b>896 896</b>	<b>0 0</b>
23	Assam Guwahati 11-Feb-2009	1028 DUs BSUP Scheme Phase II, Guwahati, Assam	54.49	49.04 24.52	1028 1028	0 0
24	Assam Guwahati 05-Feb-2008	Basic Services to urban poor at 3 Slums at Guwahati, Assam	53.95	48.56 48.56	1232 816	416 416
	<b>Assam Total</b>		<b>108.44</b>	<b>97.6 73.08</b>	<b>2260 1844</b>	<b>416 416</b>
25	Bihar Patna 26-Sep-2007	BSUP Scheme at Khagaul Phase I (Saidpura Gandhi school road. chakradaha moreBadi Khagaul. etc under Patna Urban Agglomeration. Patna city	1.52	0.69 0.26	64 0	64 64
26	Bihar Patna 26-Sep-2007	BSUP Scheme at Phulwari sharif Phase I (Ishopur Nahar. RanipurNahar. Garibnabaj colony. harijan tola. etc under Patna Urban Agglomeration. Patna city	4.48	2.03 1.31	192 0	192 192
	<b>Bihar Total</b>		<b>6.00</b>	<b>2.73 1.57</b>	<b>256 0</b>	<b>256 256</b>
27	Chandigarh Chandigarh 14-Dec-2006	Revised Project for Rehabilitation of 9344 slum families under phase III.	251.14	98.99 148.9	4960 4960	0 0
28	Chandigarh Chandigarh 29-Dec-2011	Supplementary DPR for construction of Sewage Treatment Plant (STP) for 8448 Dus at Dhanas under Slum Rehabilitation Project of 19360 Flats at Chandigarh.	11.55	8.62 6.9	0 0	0 0
	<b>Chandigarh Total</b>		<b>262.69</b>	<b>107.61 155.8</b>	<b>4960 4960</b>	<b>0 0</b>
29	Chhattisgarh Raipur 21-Feb-2009	888 DUs BSUP Scheme at Naya Raipur. Chhattisgarh	28.79	23.03 23.03	888 552	336 0
30	Chhattisgarh Raipur 08-Feb-2010	Revised in sanctioned DPR - BSUP Project for Raipur, Phase-II, Chhattisgarh	41.64	29.6 23.68	976 976	0 0
31	Chhattisgarh Raipur 28-Nov-2006	Curtailed BSUP project for Raipur, Project 1 for Location 1-15, Chhattisgarh	39.09	31.27 31.27	2416 1088	1328 610
32	Chhattisgarh Raipur 28-Nov-2006	Curtailed BSUP project for Raipur (CG), Phase-1 Project 3 for Location 31-45, Chhattisgarh	66.40	53.12 53.12	5322 2474	2848 1876
33	Chhattisgarh Raipur 28-Nov-2006	Curtailed BSUP project for Raipur (CG), Phase-1 Project 4 for Location 46-61, Chhattisgarh	27.91	22.33 22.33	2288 1776	512 219
34	Chhattisgarh Raipur 23-Mar-2012	BSUP project for construction of 512 Dus at Raipur (CG), DPR-I Chhattisgarh	11.88	9.35 4.15	288 288	0 0

## Details of BSUP Projects On-going as on 31st March 2015 under JnNURM

(Rs in Crores)

S. No	State City Approved Date	Project Title	Project Cost	Central Share Approved Released	Dwelling Units	
					Approved In-Progress	Completed Occupied
35	Chhattisgarh Raipur 23-Mar-2012	BSUP project for construction of 2048 Dus at Raipur (CG), DPR-III Chhattisgarh	47.04	36.85 16.85	1120 1120	0 0
36	Chhattisgarh Raipur 23-Mar-2012	BSUP project for construction of 1040 Dus at Raipur (CG), DPR-IV Chhattisgarh	23.07	18.17 8.32	568 568	0 0
	<b>Chhattisgarh Total</b>		<b>285.82</b>	<b>223.73 182.76</b>	<b>13866 8842</b>	<b>5024 2705</b>
37	Delhi Delhi 10-Jun-2011	Detailed Project Report for "Construction of 240 EWS dwelling units for Slum dwellers at Bakarwala, Delhi"	21.89	7.87 6.29	240 240	0 0
38	Delhi Delhi 10-Mar-2011	Detailed Project Report for "Construction of 1180 (G+4) Five Storeyed EWS houses for Slum Dwellers at site No. A-3. Sultanpuri. Delhi.	52.50	25.1 25.14	1060 1060	0 0
39	Delhi Delhi 13-Jun-2007	(Revised) Slum Relocation Project at Ghoogha and Baproula. Delhi.	132.83	58.56 52.7	7104 0	7104 0
40	Delhi Delhi 27-Dec-2007	DPR on Relocation of slum under BSUP Scheme at Narela Phase III. Near Siraspur Village. Delhi	117.47	46.32 38.66	2840 2840	0 0
41	Delhi Delhi 30-Dec-2010	4560 Dus Detailed Project Report For "Construction Of Five Storeyed Low Cost Housing For Slum Dwellers At Poothkhurd. Phase-II (Bawana-III)".	254.56	115.52 92.42	4560 4560	0 0
42	Delhi Delhi 13-Jun-2007	Detailed Project Report For "Construction of 5 Storeyed Low Cost Housing For Slum Dwellers At Poothkhurd. Ph-I (Bawana-3)	207.77	97.66 148.32	3840 3840	0 0
43	Delhi Delhi 10-Mar-2011	Detailed Project Report for "Construction of 7400 Nos. Dwelling Units (G+4) EWS houses under JNNURM at Pkt-II. Bhalaswa. Jahangir Puri. Delhi"	366.84	173.48 130.11	7400 7400	0 0
44	Delhi Delhi 03-Jun-2008	7620 DUs DPR For "Construction Of 5-Storeyed EWS Housing for Slum Dwellers at Savada Ghevra- Phase-3 under BSUP".	407.69	192.96 192.96	7620 520	7100 0
45	Delhi Delhi 30-Dec-2010	7720 Dus Detailed Project Report For "Construction Of Five Storeyed Low Cost Housing For Slum Dwellers At Poothkhurd. Phase-III (Bawana-III)".	323.54	152.15 97.88	6000 6000	0 0
46	Delhi Delhi 10-Jun-2011	Detailed Project Report for "Construction of Five storeyed EWS housing for Slum dwellers at Tikri Kalan, Phase-I"	334.18	149.95 175.97	5740 5740	0 0
	<b>Delhi Total</b>		<b>2,219.26</b>	<b>1019.56 960.45</b>	<b>46404 32200</b>	<b>14204 0</b>

## Details of BSUP Projects On-going as on 31st March 2015 under JnNURM

(Rs in Crores)

S. No	State City Approved Date	Project Title	Project Cost	Central Share Approved Released	Dwelling Units	
					Approved In-Progress	Completed Occupied
47	Gujarat Ahmedabad 02-Feb-2007	Construction of housing for the Urban Poor (EWS) at various locations in Ahmedabad Municipal Corporation (AMC) Phase.I	338.47	164.31 164.45	18960 32	18928 10068
48	Gujarat Rajkot 12-Sep-2011	Revised In-situ development for slum dwellers BSUP Housing Schemes construction of new 1512 Dwelling Units at Rajkot, Gujarat	75.50	26.43 21.14	1512 1512	0 0
49	Gujarat Surat 29-Dec-2006	Housing for Urban Poor at Kosad (DPR.V). Surat, Gujarat	96.31	45.83 47.06	7200 1376	5824 5779
50	Gujarat Vadodara 08-Feb-2010	6096 DUs BSUP. the in situ project of Housing Development and Upgradation of Slums (Housing Development) Phase-III : 2009-11, Vadodara, Gujarat	155.24	74.83 74.83	6096 4176	1920 655
51	Gujarat Vadodara 23-Mar-2012	BSUP project of Housing Development and up gradation of slums at Vadodara, Phase-IV for construction of 2336 dwelling units.	92.84	44.15 44.15	2336 1152	1184 0
52	Gujarat Vadodara 23-Mar-2012	2208 Dus Basic Services to the Urban poor, the in-situ project of Housing Development and Upgradation of slums (Housing Development) Phase-V : 2012-2014	87.87	41.21 41.21	2208 784	1424 463
53	Gujarat Porbandar 18-Aug-2011	Detailed Project report for "JnNURM - BSUP Housing Scheme (Construction of new 2448 dwelling units) at RS. No. 603/1 of Bokhira, Porbandar."	81.25	62.49 62.49	2448 1224	1224 0
	<b>Gujarat Total</b>		<b>927.48</b>	<b>459.25 455.33</b>	<b>40760 10256</b>	<b>30504 16965</b>
54	Himachal Pradesh Shimla 27-Feb-2008	DPR for Ashiana II a housing Scheme for the poor of Shimla town" Dhalli-2, Himachal Pradesh	6.42	5.14 5.61	176 88	88 0
	<b>Himachal Pradesh Total</b>		<b>6.42</b>	<b>5.14 5.61</b>	<b>176 88</b>	<b>88 0</b>
55	J&K Jammu 10-Feb-2009	Rehabilitation of slum dwellers at various locations of Jammu City under BSUP (JNNURM).	33.41	28.64 22.81	811 345	466 466
56	J&K Jammu 07-Nov-2007	Rehabilitation of Slum Dwellers of Rajiv Nagar under BSUP Jammu City	14.25	11.53 8.65	608 544	64 64
57	J&K Srinagar 10-Feb-2009	Housing for Urban Poor project of Srinagar city under BSUP.	22.38	19.69 9.85	622 371	251 66
58	J&K Srinagar 29-Oct-2007	Detailed Project Report on Rehabilitation & Resettlement of Slum Dwellers of Dal.	90.93	73.36 18.34	4600 4486	114 114
	<b>J&amp;K Total</b>		<b>160.96</b>	<b>133.21 59.64</b>	<b>6641 5746</b>	<b>895 710</b>

## Details of BSUP Projects On-going as on 31st March 2015 under JnNURM

(Rs in Crores)

S. No	State City Approved Date	Project Title	Project Cost	Central Share Approved Released	Dwelling Units	
					Approved In-Progress	Completed Occupied
59	Jharkhand Dhanbad 27-Feb-2008	1090 DU's BSUP Scheme at Dhanbad Phase II, Jharkhand	1.01	0.48 4.08	32 6	26 26
60	Jharkhand Ranchi 30-Jul-2008	856 DU's Basic Service for the Urban Poor at Ranchi (Phase-IV), Jharkhand	10.14	7.73 5.25	315 185	130 130
61	Jharkhand Ranchi 29-Dec-2008	1080 DU's BSUP Scheme for Urban Poor at Ranchi (Phase-V), Jharkhand	8.47	6.46 7.64	228 107	121 84
62	Jharkhand Ranchi 21-Jan-2009	1622 DU's Basic Services for the Urban Poor at Ranchi ( Phase-VI). Jharkhand	9.22	7.03 10.55	270 86	184 125
63	Jharkhand Ranchi 24-Jan-2008	1616 DU's BSUP Scheme for Ranchi (Greater Ranchi Development AgencyPhase I), Jharkhand	17.32	12.83 6.32	820 626	194 194
64	Jharkhand Ranchi 05-Feb-2008	2358 DU's BSUP Scheme for Ranchi (Greater Ranchi Development Agency Phase II), Jharkhand	17.37	13.36 12.98	607 366	241 241
65	Jharkhand Ranchi 27-Feb-2008	1396 DU's BSUP Scheme for Ranchi (Greater Ranchi Development Agency Phase III), Jharkhand	6.07	4.63 7.41	218 117	101 71
	<b>Jharkhand Total</b>		<b>69.60</b>	<b>52.5 54.23</b>	<b>2490 1493</b>	<b>997 871</b>
66	Karnataka Bangalore 21-Jan-2009	Scheme of Basic Service for Urban Poor (BSUP) at Challaghatta Slum Area in Bengaluru. Phase-III, Karnatka	19.19	8.72 7.85	464 48	416 0
67	Karnataka Bangalore 30-Jan-2009	Scheme of BSUP Services for Urban Poor (BSUP) at Hakkipikki colony slum for the construction of 208 DUs in Bengaluru.	10.03	4.56 4.1	208 32	176 48
68	Karnataka Bangalore 30-Jan-2009	Revised BSUP Scheme for the construction of 310 Dus at Laxmanrao Nagar in lieu of Mahalingeshwara slum, Bengaluru	9.45	4.29 3.86	310 16	294 254
69	Karnataka Bangalore 30-Jan-2009	Revised BSUP Scheme for the construction of 320 Dus at Vinobha slum, Ambedkar slum & Munira Yappa slum in lieu of Roshan nagar slum area in Bengaluru.	15.00	6.82 6.13	320 0	320 320
70	Karnataka Bangalore 30-Jan-2009	Revised BSUP Scheme for the construction of 256 Dus at Bhemmakuppe sy no. 73 in lieu of Veerabhadranagar slum, Bangalore	11.84	5.38 4.84	256 0	256 256
71	Karnataka Bangalore 21-Feb-2009	880 Dus BSUP houses (G+3) and development works at Bhuvaneshwarinagar. Uttarahalli. Bangalore	37.68	17.13 15.41	880 321	559 92
72	Karnataka Bangalore 28-Nov-2006	BSUP Scheme Covering 28 slums in Bengaluru. Phase-I .	261.17	90.09 90.09	11603 775	10828 9637



## Details of BSUP Projects On-going as on 31st March 2015 under JnNURM

(Rs in Crores)

S. No	State City Approved Date	Project Title	Project Cost	Central Share Approved Released	Dwelling Units	
					Approved In-Progress	Completed Occupied
73	Karnataka Bangalore 21-Mar-2007	Redevelopment of 5 Identified slums by BMP Pilot Slums for 2 slums namely Kalyani and Jasma Bhavan	4.38	2.19 1.97	120 0	120 120
74	Karnataka Bangalore 27-Apr-2007	Basic Services to the Urban Poor - BMP Pilot Slums at Kodihalli, Bakashi Garden and Netaji subash Chandra Bose Slum-Malleswaram (3 slum locations)	5.35	2.67 2.41	160 40	120 120
75	Karnataka Bangalore 18-May-2007	Revised Basic Services to the urban poor BBMP slums (Phase-1) 16 slums in Bangalore city.	52.87	22.98 20.68	1524 259	1265 290
76	Karnataka Bangalore 28-Nov-2007	Revised BSUP Scheme of Basic Service for Urban Poor covering 16 slum area in Bengaluru, Phase-II	124.28	56.49 50.84	3151 788	2363 1567
77	Karnataka Mysore 30-Jan-2009	Revised Scheme of Basic services for Urban Poor (BSUP) for construction of 1040 Dus At Ekalavya Nagar Slum Ph-III. Mysore	47.98	34.74 31.26	1040 0	1040 0
78	Karnataka Mysore 28-Feb-2009	1806 Dus BSUP Scheme for Mysore city Ph-4 by Mysore Municipal Corporation at Karnatka	52.36	38.08 34.27	1806 289	1517 1517
79	Karnataka Mysore 11-Oct-2006	Mysore (BSUP) Phase-1 -Rehabilitation of 20 selected slums in Mysore city under BSUP of JnNURM.	67.58	33.13 33.13	2788 110	2678 2594
80	Karnataka Mysore 06-Oct-2007	Mysore (BSUP) Phase-II -Rehabilitation of 46 selected slums in Mysore city under BSUP of JnNURM.	90.93	65.42 65.42	2500 16	2484 2388
	<b>Karnataka Total</b>		<b>810.07</b>	<b>392.69 372.28</b>	<b>27130 2694</b>	<b>24436 19203</b>
81	Kerala Kochi 27-Feb-2007	1728 DU's (new 1531 & renovation houses 197) BSUP Programme for Kochi (Ph-I) Kerala .	21.40	10.7 11.98	1279 17	1262 1227
82	Kerala Kochi 27-Dec-2007	8086 DU's BSUP Scheme at Kochi City Phase-II, Kerala	98.82	49.41 52.22	7650 1562	6088 6045
83	Kerala Kochi 24-Jan-2008	576 DU's (127 new, 217 upgrade & 232 individual toilet) BSUP Scheme at Kochi Corporation, Phase-III, Kerala	3.82	1.91 1.68	474 20	454 438
84	Kerala Thiruvananthapuram 21-Mar-2007	2680 DU's BSUP Programme for 3 slums at Thirunananthapuram, Municipal Corporation, Phase-III, Kerala	32.52	26.02 26.85	2337 324	2013 2013
85	Kerala Thiruvananthapuram 27-Feb-2007	340 DU's (new 233 & renovation 107 houses) BSUP Programme for Thirunananthapuram (Phase-I) Municipal Corporation, Kerala	3.70	2.81 3.02	229 26	203 216
86	Kerala Thiruvananthapuram 10-Feb-2009	1369 DU's (1035 new & 334 upgrade houses) BSUP Scheme at Thiruvanthapuram, Phase-IV, Kerala	28.82	22.72 28.06	1082 363	719 818

## Details of BSUP Projects On-going as on 31st March 2015 under JnNURM

(Rs in Crores)

S. No	State City Approved Date	Project Title	Project Cost	Central Share Approved Released	Dwelling Units	
					Approved In-Progress	Completed Occupied
87	Kerala Thiruvananthapuram 27-Dec-2007	8798 DU's (new 8565 & improvement of 233 units) BSUP Scheme at Thiruvanthapuram, Phase-III, Kerala	124.84	99.88 90.62	8728 3613	5115 5192
	<b>Kerala Total</b>		<b>313.92</b>	<b>213.44 214.44</b>	<b>21779 5925</b>	<b>15854 15949</b>
88	Madhya Pradesh Bhopal 02-Feb-2007	896 DU's development of Residential Colony for Slum Dwellers at Indra Nagar (Phase.II), Bhopal, Madhya Pradesh	9.11	4.1 4.54	608 256	352 0
89	Madhya Pradesh Bhopal 29-Dec-2006	1216 DU's Development of Residential colony for slum dwellers at Indira Nagar, Madhya Pradesh	17.10	7.77 7	1216 328	888 0
90	Madhya Pradesh Bhopal 14-Dec-2006	1872 DU's Rehabilitation of Slum Dwellers at Baba Nagar Slum By Municipal Corporation of Bhopal, Shahpura, Madhya Pradesh .	23.20	10.92 12.52	1632 24	1608 0
91	Madhya Pradesh Bhopal 29-Dec-2006	DPR for resettlement of Atal Ayub Nagar alum, Police lines slum, Koh-e-fiza slum, Kechi Chola new Belar to Bajpai Nagar slum at Idgah Hills, Madhya Pradesh	49.62	23.39 21.57	3248 256	2992 0
92	Madhya Pradesh Bhopal 14-Dec-2006	DPR for redevelopment of identified slums (Arjun Nagar, Bheem Nagar, Madrasi Colony & Rahul Nagar) in Bhopal.	33.90	16.45 22.99	2272 96	2176 819
93	Madhya Pradesh Bhopal 20-Feb-2009	2858 DU BSUP for Slum Redevelopment and Rehabilition of identified slums Part I( Bharat Mata Nagar. Naya Basera & Arjun Nagar)	12.76	6.08 6.63	655 655	0 0
94	Madhya Pradesh Indore 28-Sep-2006	Revised DPR of Housing for urban Poor at Scheme No.134 . & Scheme no 78-I and 155 (Revised locations) at Indore, Madhya Pradesh	13.23	6.21 5.59	885 0	885 338
95	Madhya Pradesh Indore 02-Feb-2007	Construction of 4132 DU's Slum Redevelopment Scheme at Different Location Indore, Madhya Pradesh	28.72	13.91 22.49	1916 12	1904 1100
96	Madhya Pradesh Indore 26-Feb-2009	3000 Dus BSUP Slum redevelopment and rehabilitation of Identified Slums (Housing Development)	81.54	38.83 34.95	3000 88	2912 519
97	Madhya Pradesh Jabalpur 11-Oct-2006	Slum Rehabilitation of Chui Khadan madia & area behind burn Company Shyma Prasad Mukerjee Ward. Jabalpur City under JnNURM.	7.01	3.12 5.31	528 128	400 0
98	Madhya Pradesh Jabalpur 28-Aug-2006	Construction of Houses With Basic Infrastructure facilities in Jabalpur.(Bagradafai), Madhya Pradesh	10.56	4.82 10.41	864 352	512 0

## Details of BSUP Projects On-going as on 31st March 2015 under JnNURM

(Rs in Crores)

S. No	State City Approved Date	Project Title	Project Cost	Central Share Approved Released	Dwelling Units	
					Approved In-Progress	Completed Occupied
99	Madhya Pradesh Jabalpur 28-Aug-2006	Revised detailed project for Construction of Houses With Basic Infrastructure facilities in Jabalpur (Lal Kuan), Madhya Pradesh	19.81	9.63 11.12	1664 736	928 0
100	Madhya Pradesh Jabalpur 11-Oct-2006	Revised detailed project of Basor Mohali, Choudhary Mohalla, Baldu Kori ki Dafai Siddh Baba ward, Jabalpur City.	14.36	6.81 11.41	1152 224	928 35
101	Madhya Pradesh Ujjain 13-Sep-2007	Construction of 1320 DU's Slum Rehabilitation Scheme of Ujjain, Madhya Pradesh	17.41	13.26 11.94	1320 1008	312 236
	<b>Madhya Pradesh Total</b>		<b>338.32</b>	<b>165.29 188.47</b>	<b>20960 4163</b>	<b>16797 3047</b>
102	Maharashtra Nagpur 10-Feb-2009	Revised in BSUP Scheme for construction of 219 Dus in Panch Zopda and Gopal Nagar Slums of In Nagpur Maharashtra	7.66	3.48 2.95	158 48	110 54
103	Maharashtra Nagpur 29-Dec-2008	BSUP Scheme For Construction Of 279 Dus In Jat Tarodi Slum In Nagpur. Maharashtra	12.42	5.67 4.54	279 98	181 45
104	Maharashtra Nagpur 28-Nov-2006	Revised in BSUP Scheme for construction of 456 Dus in 5 slums of North Nagpur in Nagpur Maharashtra.	6.02	2.05 5.81	180 8	172 59
105	Maharashtra Nagpur 23-Mar-2012	BSUP scheme for construction of 360 Dus in one slum namely New Pandhrabodi slum at Nagpur, Maharashtra	14.29	6.28 5.02	260 110	150 108
106	Maharashtra Nagpur 20-Feb-2009	Revised in BSUP Scheme for construction of 365 DU's in Gopal Nagar and Bh. Anand Kausalyayan Nagar slums in Nagpur Maharashtra	26.85	9.32 7.46	365 188	177 57
107	Maharashtra Nagpur 23-Mar-2012	BSUP scheme for construction of 376 Dus in 2 slum namely Bezonbagh II (Gautam Nagar) and Lumbini Nagar Slum at Nagpur, Maharashtra	16.79	7.38 4.93	225 62	163 115
108	Maharashtra Nagpur 23-Mar-2012	BSUP scheme for construction of 850 DU's in 3 slum namely Sravasthi Nagar, Sanjay Nagar and Sewadal Nagar at Nagpur, Maharashtra	33.16	14.56 11.65	555 105	450 350
109	Maharashtra Nagpur 15-Jan-2009	Revised in BSUP Scheme for construction of 1017 Dus in Indira Nagar, Indiramata Nagar, Wanjara and Bokar Nagar (4 Slums) slums in Nagpur Maharashtra	56.88	19.37 19.37	1017 113	904 712
110	Maharashtra Nagpur 18-May-2007	Integrated Civic Infrastructure Development Project (ICIDP) Phase. I, Nagpur, Maharashtra	120.81	37.07 27.8	0 0	0 0

## Details of BSUP Projects On-going as on 31st March 2015 under JnNURM

(Rs in Crores)

S. No	State City Approved Date	Project Title	Project Cost	Central Share Approved Released	Dwelling Units	
					Approved In-Progress	Completed Occupied
111	Maharashtra Nagpur 21-Feb-2009	Revised DPR for "Construction of 1694 Houses at four locations of Nagpur City for Rehabilitation of Urban/Poor under JNNURM - BSUP- PPP scheme - Nagpur".	37.48	14.75 45.72	544 544	0 0
112	Maharashtra Nanded-Waghala 28-Jan-2009	Implementation of Integrated housing Projects (788 Dus) under BSUP at Nanded City. Dist. Nanded. Maharashtra.	27.90	20.29 23.58	678 266	412 412
113	Maharashtra Nanded-Waghala 28-Jan-2009	Implementation of Integrated Housing Projects (1002 Dus) under BSUP at Nanded City. Distt. Nanded. Maharashtra	39.82	28.96 28.96	1002 537	465 465
114	Maharashtra Nanded-Waghala 28-Jan-2009	Implementation of Integrated Housing projects (958 Dus) under BSUP at Nanded City. Distt. Nanded. Maharashtra	36.80	26.76 30.56	839 255	584 584
115	Maharashtra Nanded-Waghala 28-Jan-2009	Implementation of Integrated Housing Projects (1183 Dus) under BSUP at Nanded city. Dist. Nanded. Maharashtra	44.45	32.33 32.33	984 362	622 622
116	Maharashtra Nanded-Waghala 28-Jan-2009	Implementation of Integrated Housing projects (1567 Dus) under BSUP at Nanded City. Distt. Nanded. Maharashtra	60.85	44.26 44.26	1336 324	1012 1012
117	Maharashtra Nanded-Waghala 28-Jan-2009	Implementation of Integrated Housing projects (1621 Dus) under BSUP at Nanded City. Distt. Nanded. Maharashtra	63.59	46.25 46.25	1341 450	891 891
118	Maharashtra Nanded-Waghala 29-Dec-2006	4132 DU's Revised in DPR-I Development of Slums under BSUP at Nanded, Maharashtra	92.42	70.41 79.6	3655 350	3305 3304
119	Maharashtra Nanded-Waghala 20-Mar-2012	1678 DUs Implementation of Integrated Housing Projects under BSUP at Nanded City, Dist, Nanded, Maharashtra	94.33	71.87 57.5	1678 1168	510 510
120	Maharashtra Nanded-Waghala 25-Nov-2009	Construction Of 2100 Housing Units For Urban Poor At Nanded Taroda (KH&BK) New Area Of Nwcmc Nanded. Maharashtra	112.53	64.54 71.56	1894 435	1459 1421
121	Maharashtra Nanded-Waghala 20-Dec-2007	Implementation of Integrated Housing Projects under BSUP at Nanded City, Dist. Nanded, Maharashtra	211.54	165.1 200.45	6441 733	5708 5142
122	Maharashtra Nashik 28-Nov-2006	400 DU's Revised DPR for Reloation of slum dwellers at Satpur Area, Nashik under BSUP, Maharashtra	9.77	3.56 3.92	400 56	344 160
123	Maharashtra Nashik 28-Nov-2006	Integrated Rehabilitation Project for the Urban poor in Chunchale Package I (Nashik S.No.907)	20.06	9.05 13.01	960 240	720 0

## Details of BSUP Projects On-going as on 31st March 2015 under JnNURM

(Rs in Crores)

S. No	State City Approved Date	Project Title	Project Cost	Central Share Approved Released	Dwelling Units	
					Approved In-Progress	Completed Occupied
124	Maharashtra Nashik 28-Nov-2006	1460 DU's Revised DPR for Relocation of slum dwellers under BSUP housing scheme at New Nashik, Nashik East-West Area, Nashik, Maharashtra	37.63	14.6 16.59	1460 116	1344 260
125	Maharashtra Nashik 28-Nov-2006	Integrated Rehabilitation Project for the Urban poor in Chunchale Package I .II .III (Nashik S.No.809)	58.49	26.39 29.41	2800 1792	1008 0
126	Maharashtra Navi Mumbai 29-Dec-2008	Construction of 1634 DU's BSUP Scheme for Kulgaon Badlapur, Distt. Thane, Maharashtra	48.27	21.94 35.15	1020 220	800 0
127	Maharashtra Navi Mumbai 04-Dec-2009	Implementation of Integrated Housing Projects Under BSUP at Kalyan Dombivli Muncipal Corporation Area, District Thane. Maharashtra, Phase-IV	112.06	47.62 47.62	1756 1756	0 0
128	Maharashtra Navi Mumbai 30-Jan-2009	2376 New DUs BSUP Scheme at Kalyan Dombivili, Distt Thane, Maharashtra	104.25	47.39 30.58	1841 1841	0 0
129	Maharashtra Navi Mumbai 28-Nov-2006	Revised Integrated Rehabilitation Project for Urban Poor Staying in Slums on public purpose land ecologically dangerous location of nalla banks on 155.62 kms in Thane under BSUP.	182.08	91.04 96.96	4339 1638	2701 1332
130	Maharashtra Navi Mumbai 14-Dec-2006	Construction 6832 Transit Shelters at Mumbai, Maharashtra	243.41	113.22 114.2	6773 77	6696 5304
131	Maharashtra Navi Mumbai 11-Nov-2009	BSUP Scheme for construction of 4136 DU's in Jantanagar & Kashi Church slums in Mira Bhayandar, Greater Mumbai, Maharashtra	158.91	64.97 51.98	2351 2351	0 0
132	Maharashtra Navi Mumbai 06-Dec-2007	Implementation of Integrated Housing project under BSUP at Kalyan Dombivli Municipal Corp area, District Thane, Mumbai, Maharashtra	191.08	87.17 77.3	4591 4095	496 489
133	Maharashtra Navi Mumbai 06-Mar-2012	1142 Dus BSUP DPR IV (Implementation of BSUP at Daighar and Kausa), Thane, Maharashtra	98.22	49.11 12.28	1142 1142	0 0
134	Maharashtra Navi Mumbai 06-Mar-2012	1160 Dus BSUP DPR III (Redevelopment of slum at Naupada under BSUP), Thane, Maharashtra	52.50	26.25 12.34	617 617	0 0
135	Maharashtra Pune 14-Dec-2006	Revised proposal of Night Shelter Dormitories project for the Urban in Pune under BSUP, Maharashtra	5.39	2.63 2.54	0 0	0 0
136	Maharashtra Pune 28-Nov-2006	Revised in Integrated Rehabilitation Project for Urban Poor staying in slums on public purpose lands in Pimpri Chinchwad (Milindnagar Slum) under BSUP.	13.75	6.23 14.37	560 112	448 336

## Details of BSUP Projects On-going as on 31st March 2015 under JnNURM

(Rs in Crores)

S. No	State City Approved Date	Project Title	Project Cost	Central Share Approved Released	Dwelling Units	
					Approved In-Progress	Completed Occupied
137	Maharashtra Pune 28-Nov-2006	Revised in Integrated Rehabilitation Project for the Urban Poor staying in slums on public purpose lands in Pimpri Chinchwad (Vetalnagar Slum) under BSUP.	25.11	11.36 16.38	1008 112	896 448
138	Maharashtra Pune 28-Sep-2006	4960 DU's Integrated Rehabilitation Project for the urban poor living in dangerous locations in Pimpri chindwad (Project-I), Pune, Maharashtra	29.11	13.86 33.92	1520 240	1280 960
139	Maharashtra Pune 28-Sep-2006	4960 DU's Integrated Rehabilitation Project for the urban poor living in dangerous locations in Pimpri chindwad (Project -II), Pune, Maharashtra	42.89	20.43 45.23	2240 700	1540 1280
140	Maharashtra Pune 28-Aug-2006	Curtailed Integrated Rehabilitation Project for the Urban Poor staying in slums in ecologically dangerous locations in the City of Pune, Hadapsar, Maharashtra	39.83	19.92 24.81	2408 20	2388 120
141	Maharashtra Pune 05-Feb-2009	Insitu Slum Rehabilitation in the City pf Pune under BSUP at Yerwada, Parvati, Mundhwa, Ghorpadi. Kothrud Slum, Pune, Maharashtra	140.82	64.01 64.01	4000 852	3148 2099
142	Maharashtra Pune 06-Oct-2007	Revised in Integrated Rehabilitation Project for Urban Poor Generation of Affordable Housing Stock for the urban Poor and EWS in Pimpri Chinchwad under BSUP.	203.84	101.92 112.43	6006 426	5580 2268
	<b>Maharashtra Total</b>		<b>2,934.09</b>	<b>1533.36 1605.31</b>	<b>71223 24559</b>	<b>46664 30919</b>
143	Manipur Imphal 11-Feb-2009	1250 DUs BSUP Project for Imphal, Manipur	51.23	43.91 43.91	1250 10	1240 1240
	<b>Manipur Total</b>		<b>51.23</b>	<b>43.91 43.91</b>	<b>1250 10</b>	<b>1240 1240</b>
144	Meghalaya Shillong 03-Feb-2009	DPR at "Integrated Slum Development Programme in 5 notified slums ie Mawah, Lower Mawprem, Demseiniong, Kynjat phutbol & Pynthorumkhrah", Shillong	6.08	4.74 12.44	48 48	0 0
145	Meghalaya Shillong 27-Dec-2007	Housing for EWS Urban Poor including slum rehabilitation at Nongmysong. Shillong (Phase II), Meghalaya	16.68	12.31 12.31	300 284	16 16
146	Meghalaya Shillong 21-Aug-2007	Housing for EWS and Urban Poor including Slum rehabilitation at Nongmysomg, Shillong, Meghalaya	13.76	11.47 11.47	300 140	160 80
	<b>Meghalaya Total</b>		<b>36.53</b>	<b>28.51 36.21</b>	<b>648 472</b>	<b>176 96</b>
147	Mizoram Aizawl 28-Feb-2009	320 DU's Durtlang BSUP Housing Project, Aizawl, Mizorm	26.24	23.57 23.57	320 40	280 0

## Details of BSUP Projects On-going as on 31st March 2015 under JnNURM

(Rs in Crores)

S. No	State City Approved Date	Project Title	Project Cost	Central Share Approved Released	Dwelling Units	
					Approved In-Progress	Completed Occupied
148	Mizoram Aizawl 11-Feb-2009	368 DUs BSUP Scheme at Rangvamaul, Aizawl, Mizoram	30.75	27.63 27.63	368 112	256 0
149	Mizoram Aizawl 07.03.2008 & 13-11-2007	Revised (Combined) DPR for Lawipu Housing project, Aizawl, Mizoram	34.03	28.53 28.53	408 48	360 0
	<b>Mizoram Total</b>		<b>91.02</b>	<b>79.73 79.73</b>	<b>1096 200</b>	<b>896 0</b>
150	Nagaland Kohima 14-Dec-2006	Revised project of Housing Development in relocation and in-situ up-gradation of slums at Kohima for construction of 3504 dwelling Units, Nagaland	133.08	105.6 105.6	3504 80	3424 1992
	<b>Nagaland Total</b>		<b>133.08</b>	<b>105.6 105.6</b>	<b>3504 80</b>	<b>3424 1992</b>
151	Odisha Bhubaneswar 20-Dec-2007	BSUP Scheme for Bharatpur Vikash Nagar at Bhubaneswar, Odisha	28.71	20.86 24.06	912 107	805 805
152	Odisha Bhubaneswar 20-Dec-2007	BSUP Scheme for Dumuduma (Raghunath Nagar. Suka Vihar. Satya Nagar. sastri nagar. Barabari at Bhubaneswar, Odisha	14.69	10.64 11.51	470 19	451 451
153	Odisha Bhubaneswar 26-Sep-2007	BSUP Scheme for Nayapalli Sabar Sahi Slum at Bhubaneswar, Odisha	1.76	1.24 1.36	67 6	61 61
154	Odisha Puri 26-Sep-2007	BSUP Scheme for Mattitota and Mishranolia Sahi Slum at Puri, Odisha	0.70	0.51 1.01	24 6	18 18
155	Odisha Puri 13-Feb-2008	BSUP Scheme for the town of Puri (Phase II), Odisha	5.35	3.89 3.37	170 92	78 78
	<b>Odisha Total</b>		<b>51.21</b>	<b>37.13 41.31</b>	<b>1643 230</b>	<b>1413 1413</b>
156	Pondicherry (UT) Pondicherry 06-Oct-2007	Construction of 1136 Houses and provision of infrastructure facilities at Lambert Sarvnanan Nagar, Reddiyar Palayam, Oulgret Municipality, Puducherry	29.48	22.12 21.04	896 608	288 0
	<b>Pondicherry (UT) Total</b>		<b>29.48</b>	<b>22.12 21.04</b>	<b>896 608</b>	<b>288 0</b>
157	Punjab Amritsar 28-Mar-2012	Slum relocation project 1328 Dus under BSUP at Amritsar, Punjab	38.57	19.28 23.28	880 880	0 0
158	Punjab Ludhiana 26-Sep-2007	DPR for Slum Development under BSUP (Bhagat Singh nagar. Rajiv Gandhi etc Ludhiana City	50.09	25.01 33.27	3632 720	2912 0
	<b>Punjab Total</b>		<b>88.66</b>	<b>44.29 56.55</b>	<b>4512 1600</b>	<b>2912 0</b>
159	Rajasthan Jaipur 29-Sep-2010	2892 DUs BSUP Project on Relocation of 14 Slums under JDA for Jaipur, Rajasthan	87.50	42.48 42.48	2892 2892	0 0

## Details of BSUP Projects On-going as on 31st March 2015 under JnNURM

(Rs in Crores)

S. No	State City Approved Date	Project Title	Project Cost	Central Share Approved Released	Dwelling Units	
					Approved In-Progress	Completed Occupied
160	Rajasthan Jaipur 23-Sep-2010	Construction of 2922 DUs BSUP Project for Relocation of 17 Slums under JDA in Jaipur, Rajasthan	94.00	45.63 45.63	2922 2922	0 0
	<b>Rajasthan Total</b>		<b>181.50</b>	<b>88.11 88.11</b>	<b>5814 5814</b>	<b>0 0</b>
161	Sikkim Gangtok 28-Jan-2009	Integrated Housing & Slum development for Notified Slum area Rangpo Gangtok-I	25.17	21.78 21.78	202 33	169 58
	<b>Sikkim Total</b>		<b>25.17</b>	<b>21.78 21.78</b>	<b>202 33</b>	<b>169 58</b>
162	Tamil Nadu Chennai 27-Feb-2007	Construction of Houses & Infrastructure Facilitise for Alandur Municipality, Chennai, Tamilnadu	10.19	5.09 5.09	827 289	538 748
163	Tamil Nadu Chennai 28-Nov-2007	Construction of 10452 tenements and infrastructure facilities (Phase I) at Perumbakkam, Chennai, Tamilnadu	440.61	203.38 203.38	10452 4262	6190 6190
164	Tamil Nadu Chennai 29-Oct-2007	Construction of 1370 houses and Infrastructure facilities for Chennai corporation. Tamil Nadu.	127.44	50.71 50.71	1370 212	1158 1158
165	Tamil Nadu Chennai 29-Dec-2008	Construction of 690 houses and providing infrastructure facilities for Tambaram Municipality (CMA). Kancheepuram. tamilnadu	15.06	7.53 7.53	690 55	635 635
166	Tamil Nadu Chennai 09-Jan-2008	Construction of 9476 tenements at Perumbakkam (Phase II) . Chennai corp, Tamilnadu	374.24	159.73 159.73	9476 3988	5488 5488
167	Tamil Nadu Chennai 13-Mar-2012	BSUP Scheme for the construction of 500 DUs & infrastructure facilities in Avadi Municipality Tiruvallur Distt, Tamilnadu	15.79	7.89 7.89	500 98	402 402
168	Tamil Nadu Coimbatore 02-Feb-2007	Construction of 1608 Slum tenments at Ammankulam in Coimbatore City, Tamilnadu	41.03	15.56 15.56	1608 224	1384 1384
169	Tamil Nadu Coimbatore 05-Jan-2009	Construction of 179 new houses and providing infrastructure facilities in Goundampalayan. Municipality. Coimbatore, Tamilnadu	3.95	1.96 1.96	179 44	135 135
170	Tamil Nadu Coimbatore 02-Feb-2007	Construction of 2232 Slum tenments at Ukkadam Sewrage farm at Coimbatore City, Tamilnadu	55.36	20.69 20.69	2232 840	1392 1392
171	Tamil Nadu Coimbatore 29-Dec-2008	Construction of 300 houses and providing infrastructure facilities for Kurichi. Coimbatore. Tamilnadu	6.75	3.36 3.36	300 140	160 160
172	Tamil Nadu Coimbatore 29-Dec-2008	Construction of 303 New Houses for Kuniamuthur Municipality. Coimbatore. Tamilnadu	6.37	3.17 3.17	303 78	225 225
173	Tamil Nadu Coimbatore 29-Oct-2007	Construction of 9600 houses and Infrastructure facilities (Phase III) at Ukkadam Coimbatore City. Tamil Nadu.	135.68	63.69 63.69	7048 3288	3760 0
174	Tamil Nadu Coimbatore 21-Mar-2007	Construction of houses and Infrastructure facilities (Phase-II) for Coimbatore	199.94	96.59 96.59	10973 4960	6013 7063



## Details of BSUP Projects On-going as on 31st March 2015 under JnNURM

(Rs in Crores)

S. No	State City Approved Date	Project Title	Project Cost	Central Share Approved Released	Dwelling Units	
					Approved In-Progress	Completed Occupied
175	Tamil Nadu Coimbatore 27-Feb-2007	Construction of houses and Infrastructure facilities (Phase- I)Detailed Project Report for 18 Slums . Coimbatore Municipal Corporation.	58.82	28.66 28.66	2907 200	2707 2907
176	Tamil Nadu Madurai 29-Dec-2008	Construction of 413 New houses for Tirumangalam Municipality. Madurai. Tamilnadu	7.99	3.99 3.99	413 9	404 404
177	Tamil Nadu Madurai 27-Feb-2007	Construction of houses and Infrastructure facilities (Ph-II) for Madurai Corporation . Tamil Nadu	103.58	50.92 50.92	9563 3485	6078 6078
178	Tamil Nadu Madurai 29-Oct-2007	Construction of 10688 houses and infrastructure facilities (Phase-III) for Madurai, Tamilnadu	176.75	87.13 87.13	10688 4300	6388 6388
	<b>Tamil Nadu Total</b>		<b>1,779.54</b>	<b>810.05 810.05</b>	<b>69529 26472</b>	<b>43057 40757</b>
179	Uttar Pradesh Agra 14-Feb-2009	Revised in Sanctioned DPR- BSUP project at Agra (1172 DU's), Uttar Pradesh	54.42	25.2 25.2	1172 106	1066 1066
180	Uttar Pradesh Agra 14-Feb-2009	Revised in Sanctioned DPR- BSUP project at Agra (1285 DU's), Uttar Pradesh	52.21	24.17 24.17	1285 362	923 923
181	Uttar Pradesh Agra 21-Feb-2009	Revised in Sanctioned DPR- BSUP project at Agra (2151 DU's), Uttar Pradesh	32.38	14.99 14.99	2151 74	2077 2151
182	Uttar Pradesh Agra 03-Feb-2009	Revised in Sanctioned DPR- BSUP project at Agra (1908 DU's), Uttar Pradesh	81.12	37.55 37.55	1908 833	1075 1075
183	Uttar Pradesh Agra 03-Feb-2009	Revised in Sanctioned DPR- BSUP project at Agra (484 DU's), Uttar Pradesh	26.71	12.37 12.37	484 31	453 453
184	Uttar Pradesh Agra 21-Feb-2009	Revised in Sanctioned DPR- BSUP project at Agra (737 DU's), Uttar Pradesh	30.41	14.08 14.08	737 87	650 650
185	Uttar Pradesh Agra 30-Jul-2008	1360 DU's BSUP Scheme for the city of Agra, (Phase-III), Uttar Pradesh	51.98	24.64 24.64	1360 750	610 0
186	Uttar Pradesh Agra 30-Jul-2008	Basic Services to the Urban Poor scheme for construction of 3640 DU's at Naraich, Agra, Uttar Pradesh	127.27	59.47 59.47	3640 1048	2592 0
187	Uttar Pradesh Agra 14-Mar-2008	632 DU's DPR for Integrated Development of Manniya Shri Kanshi Ram Jee Kalindi Vihar I & II, Agra, Uttar Pradesh	19.04	7.88 7.88	632 207	425 0
188	Uttar Pradesh Allahabad 03-Feb-2009	Revised in Sanctioned DPR- BSUP Project at Allahabad City, Dist. Allahabad, UP.	13.85	6.41 8.14	438 45	393 393
189	Uttar Pradesh Kanpur 21-Feb-2009	Revised in Implementation of BSUP Project at Kanpur (343 DU's), Uttar Pradesh	12.00	5.56 6.49	292 24	268 268
190	Uttar Pradesh Kanpur 03-Feb-2009	Revised in Implementation of BSUP Project at Kanpur (439 DU's), Uttar Pradesh	24.39	11.67 16.99	439 17	422 422

## Details of BSUP Projects On-going as on 31st March 2015 under JnNURM

(Rs in Crores)

S. No	State City Approved Date	Project Title	Project Cost	Central Share Approved Released	Dwelling Units	
					Approved In-Progress	Completed Occupied
191	Uttar Pradesh Kanpur 21-Feb-2009	Revised in Implementation of BSUP Project at Kanpur (554 DU's), Uttar Pradesh	23.27	10.78 13.61	554 75	479 479
192	Uttar Pradesh Kanpur 26-Feb-2009	Revised in Implementation of BSUP Project at Kanpur (234 DU's), Uttar Pradesh	9.88	4.64 10.8	234 9	225 225
193	Uttar Pradesh Kanpur 21-Feb-2009	Revised in Implementation of BSUP Project at Kanpur (499 DU's), Uttar Pradesh	19.01	8.8 13.22	499 44	455 455
194	Uttar Pradesh Kanpur 26-Feb-2009	Revised in Implementation of BSUP Project at Kanpur (604 DU's), Uttar Pradesh	23.89	11.21 14.72	604 45	559 559
195	Uttar Pradesh Kanpur 21-Feb-2009	Revised in Implementation of BSUP Project at Kanpur (683 DU's), Uttar Pradesh	23.86	11.05 13.2	683 40	643 643
196	Uttar Pradesh Kanpur 24-Feb-2009	Revision in Sanctioned DPR – BSUP project at Kanpur - (854 Dus to 677 Dus) , Dist. Kanpur, UP	28.60	13.43 16.93	677 49	628 628
197	Uttar Pradesh Kanpur 28-Feb-2009	Revision in Sanctioned DPR – BSUP project at Kanpur - (871 DU's to 504 DU's) , Dist. Kanpur, UP	21.10	9.9 12.86	504 10	494 494
198	Uttar Pradesh Kanpur 21-Feb-2009	Revision in Sanctioned DPR – BSUP project at Kanpur - (887 Dus to 681 Dus) , Dist. Kanpur, UP	28.25	13.08 16.98	681 16	665 665
199	Uttar Pradesh Lucknow 03-Feb-2009	336 DUs for the town of Chak Malhauri. Lucknow, Uttar Pradesh	12.56	5.96 5.96	336 208	128 80
200	Uttar Pradesh Lucknow 03-Feb-2009	Revision in Sanctioned DPR – BSUP project at Lucknow - (487 Dus to 364 Dus) , Dist. Lucknow, UP	19.86	9.19 9.24	364 5	359 359
201	Uttar Pradesh Lucknow 03-Feb-2009	Revised in Implementation of BSUP project at Lucknow (593 DU's), Uttar Pradesh	27.95	12.94 12.94	593 1	592 592
202	Uttar Pradesh Lucknow 03-Feb-2009	Revised in Sanctioned DPR- BSUP project for 181 DUs at Lucknow City, Uttar Pradesh	10.11	4.68 4.68	181 22	159 159
203	Uttar Pradesh Lucknow 13-Sep-2007	Revised in Implementation of BSUP Scheme at Lucknow (2432 DU's) Distt. Lucknow, Uttar Pradesh	48.53	22.47 61.64	2432 1040	1392 299
204	Uttar Pradesh Lucknow 03-Feb-2009	Under Relocation. 176 DUs at UMRAO HATA. NISHATGANJ. Lucknow, Uttar Pradesh	5.95	2.82 2.82	176 128	48 48
205	Uttar Pradesh Mathura 21-Feb-2009	Revised in Sanctioned DPR – BSUP project at Radheshyam Colony, (1580 DU's) Dist Mathura, Uttar Pradesh	69.05	51.15 51.15	1580 265	1315 1315
206	Uttar Pradesh Mathura 03-Feb-2009	Revision in Sanctioned DPR – BSUP project at Gopal Nagar, (560 dus to 265 dus) Dist Mathura, UP	14.28	10.58 17.61	265 1	264 264
207	Uttar Pradesh Mathura 29-Dec-2006	Revision in Sanctioned DPR – BSUP project at Govindpur, (156 DU's) Dist Mathura, Uttar Pradesh	2.97	2.16 3.33	156 60	96 96

## Details of BSUP Projects On-going as on 31st March 2015 under JnNURM

(Rs in Crores)

S. No	State City Approved Date	Project Title	Project Cost	Central Share Approved Released	Dwelling Units	
					Approved In-Progress	Completed Occupied
208	Uttar Pradesh Meerut 24-Feb-2009	500 DU's BSUP Scheme at Achronda and Kanshi. Meerut. Uttar Pradesh	22.18	8.94 8.94	500 8	492 492
209	Uttar Pradesh Meerut 03-Feb-2009	629 DUs BSUP Scheme for the City of Meerut, Uttar Pradesh	30.98	14.82 14.82	629 105	524 524
210	Uttar Pradesh Meerut 24-Feb-2009	632 Dus BSUP Scheme for Abdullapur & Karimnagar. Meerut. UP	27.32	11.01 11.01	632 60	572 572
211	Uttar Pradesh Meerut 03-Feb-2009	677 DUs BSUP Project at Meerut, Uttar Pradesh.	31.66	14.91 14.91	677 17	660 660
212	Uttar Pradesh Meerut 24-Feb-2009	Implementation of 852 DU's (681 new & 171 Upgrade) BSUP Scheme at Meerut. Uttar Pradesh.	30.45	14.36 14.36	852 30	822 822
213	Uttar Pradesh Meerut 03-Feb-2009	723 DUs BSUP Scheme for Meerut City, Uttar Pradesh	37.70	18.04 18.04	723 30	693 693
214	Uttar Pradesh Meerut 03-Feb-2009	731 DUs BSUP Project at Meerut, Uttar Pradesh	34.71	15.98 15.98	731 70	661 661
215	Uttar Pradesh Meerut 03-Feb-2009	Implementation of BSUP Project for construction of 768 DUs with infrastructure facilities at Meerut, Distt. Meerut, Uttar Pradesh	33.08	15.83 15.83	768 20	748 748
216	Uttar Pradesh Meerut 07-Mar-2008	BSUP scheme for Meerut Phase II	18.25	8.37 8.37	744 139	605 168
217	Uttar Pradesh Meerut 03-Feb-2009	Insitu 655 DUs for the City of Meerut	29.01	13.88 13.88	655 15	640 640
218	Uttar Pradesh Meerut 30-May-2011	Revised in Sanctioned DPR- BSUP Project at Kidwai Nagar, (160 DU's) Meerut, Uttar Pradesh	7.39	3.14 3.14	160 99	61 61
219	Uttar Pradesh Varanasi 26-Feb-2009	Revised in Implementation of BSUP project at Varanasi (677 DU's), Uttar Pradesh	26.88	12.44 12.44	677 331	346 346
220	Uttar Pradesh Varanasi 03-Feb-2009	Revised in Implementation of BSUP project at Varanasi (1167 DU's), Uttar Pradesh	41.20	19.07 19.7	1167 502	665 665
221	Uttar Pradesh Varanasi 03-Feb-2009	Revised in Implementation of BSUP project at Varanasi (558 DU's), Uttar Pradesh	18.42	8.53 8.61	558 298	260 260
222	Uttar Pradesh Varanasi 03-Feb-2009	Revised in Implementation of BSUP project at Varanasi (575 DU's), Uttar Pradesh	23.18	10.73 10.73	575 345	230 230
223	Uttar Pradesh Varanasi 26-Feb-2009	Revised in Implementation of BSUP project at Varanasi (638 DU's), Uttar Pradesh	22.91	10.61 10.61	638 328	310 310
224	Uttar Pradesh Varanasi 03-Feb-2009	Revised in Implementation of BSUP project at Varanasi (612 DU's), Uttar Pradesh	20.74	9.6 10.62	612 406	206 206

## Details of BSUP Projects On-going as on 31st March 2015 under JnNURM

(Rs in Crores)

S. No	State City Approved Date	Project Title	Project Cost	Central Share Approved Released	Dwelling Units	
					Approved In-Progress	Completed Occupied
225	Uttar Pradesh Varanasi 10-Dec-2008	Revised in BSUP Scheme for Jaiprakash Nagar slum in the city of Varanasi. Distt. Varanasi. UP	4.05	1.88 1.88	135 23	112 112
226	Uttar Pradesh Varanasi 10-Dec-2008	Revised in BSUP Scheme for Maheshpur Slum in the City of Varanasi. Distt. Varanasi. UP	4.04	1.87 1.87	115 13	102 102
227	Uttar Pradesh Varanasi 10-Dec-2008	Revised in BSUP Scheme for Rupanpur slum in the City of Varanasi. Distt. Varanasi. UP	7.33	3.39 3.39	225 16	209 209
228	Uttar Pradesh Varanasi 27-Feb-2008	Revised in Sanctioned DPR- BSUP Project at Newada NAT BASTI (144 DU's), Varanasi, Uttar Pradesh	3.49	1.62 1.62	144 13	131 131
	<b>Uttar Pradesh Total</b>		<b>1,389.88</b>	<b>667.85 754.42</b>	<b>36974 8470</b>	<b>28504 23373</b>
229	Uttarakhand Dehradun 30-Jan-2009	28 DU's DPR for Shanti kuth Ashram (Main Basti) Dehradun, Uttarakhand	1.37	1.1 1.1	28 2	26 26
230	Uttarakhand Dehradun 30-Jan-2009	34 DU's BSUP DPR for Rotary Kussthrog Ashram. Dehradun, Uttarakhand	1.63	1.16 1.16	34 6	28 28
231	Uttarakhand Dehradun 20-Dec-2007	148 DU's BSUP Scheme at Kaath Bangla Slum (Malin Basti), Deharadun, Uttarakhand	6.23	4.85 3.88	148 148	0 0
232	Uttarakhand Nainital 27-Feb-2008	200 DU's Detailed Project Report (DPR) for Durgapur, Nainital, Uttarakhand	9.30	7.43 7.43	200 128	72 72
	<b>Uttarakhand Total</b>		<b>18.54</b>	<b>14.53 13.56</b>	<b>410 284</b>	<b>126 126</b>
233	West Bengal Asansol 29-Dec-2006	BSUP Scheme for the Town of Kulti Asansol (West Bengal)	11.99	5.63 8.22	702 448	254 254
234	West Bengal Asansol 21-Mar-2007	BSUP Scheme for the Town of Jamuria Municipality (Phase.I), Asansol, West Bengal	11.46	5.21 5.21	673 285	388 388
235	West Bengal Asansol 21-Mar-2007	BSUP Scheme for the Town Raniganj Municipality (Phase.I). Asansol . West Bengal	10.10	4.59 4.37	513 6	507 507
236	West Bengal Asansol 24-Jan-2008	BSUP Scheme for Jamuria (Phase II) under JnNURM, West Bengal	13.08	6.54 5.23	550 425	125 125
237	West Bengal Asansol 05-Feb-2008	BSUP Scheme for the town of Raniganj (Phase-II) under Asansol region, West Bengal.	16.68	8.34 7.78	700 192	508 508
238	West Bengal Asansol 29-Dec-2006	1371 DUs Low Cost Housing For Urban Poor Under BSUP Component Asansol, West Bengal	10.70	5.09 8.05	434 38	396 396
239	West Bengal Asansol 27-Feb-2008	1937 DU's BSUP Scheme for the town of Kulti Phase-II, West Bengal	24.80	12.4 12.43	966 591	375 375
240	West Bengal Asansol 13-Feb-2009	2232 DUs BSUP Scheme for the town of Asansol Phase II, Barddhaman, West Bengal.	58.16	29.08 29.08	2232 1316	916 916

## Details of BSUP Projects On-going as on 31st March 2015 under JnNURM

(Rs in Crores)

S. No	State City Approved Date	Project Title	Project Cost	Central Share Approved Released	Dwelling Units	
					Approved In-Progress	Completed Occupied
241	West Bengal Asansol 28-Nov-2006	Rehabilitation of Slums in Asansol . Asansol Urban Area (through ADDA), West Bengal	63.93	31.95 44.46	3095 1066	2029 2029
242	West Bengal Asansol 28-Nov-2006	Rehabilitation of Slums in Durgapur . Asansol Urban Area (West Bengal)	106.02	53.01 53.01	4000 113	3887 3887
243	West Bengal Asansol 13-Feb-2009	BSUP Scheme for the town of 4626 DUs BSUP Phase III for Asansol. Bardhaman. West Bengal	130.86	65.43 65.43	4626 1564	3062 3062
244	West Bengal Kolkata 29-Dec-2008	BSUP Scheme for Baruipur (Relocation). KMA. Kolkata. West Bengal	2.66	1.33 1.07	78 38	40 0
245	West Bengal Kolkata 27-Feb-2007	Rehabilitation of 1 slums in Bidhannagar Municipality (Phase. I) .Kolkata. West Bengal	3.02	1.37 1.33	162 0	162 162
246	West Bengal Kolkata 21-Mar-2007	BSUP Scheme for the town of Budge Budge . West Bengal	4.32	1.96 1.47	190 0	190 190
247	West Bengal Kolkata 21-Mar-2007	Revised in BSUP Scheme for the town of Serampore Municipality (Phase.I) Kolkata . West Bengal.	6.44	2.51 2.51	320 320	0 0
248	West Bengal Kolkata 02-Feb-2007	Revised in BSUP Scheme for the town of South Dum Dum (Phase-I), West Bengal	1.61	0.47 1.26	55 7	48 48
249	West Bengal Kolkata 05-Feb-2009	364 Du For The Town Of Konnagar (Phase Ii) Kolkata Ma	10.73	5.36 4.73	364 2	362 362
250	West Bengal Kolkata 27-Feb-2008	BSUP Scheme for the town of Pujali (Phase II) under Kolkata Region, West Bengal	11.31	5.65 4.88	478 46	432 432
251	West Bengal Kolkata 26-Feb-2009	500 Dus BSUP Scheme for the town of Bidhannagar Phase-II, North 24 Paragans. West Bengal	2.28	1.14 1.7	84 66	18 18
252	West Bengal Kolkata 27-Dec-2007	BSUP Scheme for Bansberia. Kolkata region KMDA Phase II, West Bengal	13.78	6.89 6.37	562 66	496 496
253	West Bengal Kolkata 27-Feb-2007	Rehabilitation of 1 Slum In Champdany Municipality (Phase.I). Kolkata. West Bengal	13.61	6.19 6.36	858 24	834 834
254	West Bengal Kolkata 26-Sep-2007	748 DU's BSUP Scheme for the town of Dum Dum, Kolkata Region KMDA, West Bengal	6.01	2.75 3.46	297 1	296 296
255	West Bengal Kolkata 27-Feb-2007	G3 RCC Frame structure has been proposed for dwelling units with basic Infrastructure facilities Reconsideration of Housing for Urban Poor KMC. Kolkat	14.59	7.3 5.92	1184 0	1184 1184
256	West Bengal Kolkata 29-Dec-2006	BSUP Scheme for the town of Khardah. West Bengal	9.57	4.7 6.55	720 78	642 642
257	West Bengal Kolkata 21-Mar-2007	1103 DU's BSUP Scheme for the Town of Pujali, Phase-I, West Bengal .	15.57	7.72 8.46	1006 4	1002 1002

## Details of BSUP Projects On-going as on 31st March 2015 under JnNURM

(Rs in Crores)

S. No	State City Approved Date	Project Title	Project Cost	Central Share Approved Released	Dwelling Units	
					Approved In-Progress	Completed Occupied
258	West Bengal Kolkata 02-Feb-2007	Integrated Development of Slums in Rajarhat. Gopalpur Municipality Area . Phase.I (9 Slums). Kolkata	18.85	8.57 8.57	973 13	960 960
259	West Bengal Kolkata 24-Jan-2008	BSUP Scheme for Hooghly Chinsurah (Phase II)under kolkata region	21.30	10.65 10.65	858 98	760 760
260	West Bengal Kolkata 29-Dec-2006	Rehabilitation of 25 slums in Uttarpara Kotrung Municipality (Phase.I) Kolkata.West Bengal	21.67	10.84 10.84	1286 70	1216 1216
261	West Bengal Kolkata 13-Sep-2007	BSUP Scheme for 29 slums in 3 clusters in the towns of North Barrackpore. Kolkata region KMDA, West Bengal	28.01	13.32 13.32	1526 222	1304 1304
262	West Bengal Kolkata 21-Mar-2007	BSUP Scheme Scheme for the town of Bansberia . West Bengal	28.07	12.7 12.7	1341 11	1330 1330
263	West Bengal Kolkata 21-Mar-2007	BSUP Scheme for the town of Hooghly Chinsurah .West Bengal	29.65	13.44 13.44	2021 116	1905 1905
264	West Bengal Kolkata 14-Mar-2008	Revised of BSUP Scheme for construction of 1177 DU's in the town of Chandernagore Phase-III, Distt. Hooghly, West Bengal.	30.41	15.2 15.2	1177 118	1059 1059
265	West Bengal Kolkata 02-Feb-2007	BSUP Scheme for the town of Kamarhati . Kolkata. West Bengal.	18.99	9.47 12.75	1019 10	1009 1009
266	West Bengal Kolkata 26-Feb-2009	1108 Dus BSUP Scheme for the town of Bally Phase-2. Kolkata Metropolitan Area. Howrah West Bengal	15.84	7.92 8.11	541 45	496 496
267	West Bengal Kolkata 05-Feb-2009	1120 DUs for Garulia (Kolkata MA), West Bengal	32.76	16.38 16.38	1120 146	974 974
268	West Bengal Kolkata 21-Jan-2009	BSUP Scheme for Budge Budge Ph-II. Distt. 24 Parganas ( South). Kolkata Metropolitan Area. West Bengal	4.44	2.22 4.1	153 1	152 152
269	West Bengal Kolkata 09-Jan-2008	BSUP Scheme for the town of Khardah Phase II, West Bengal	33.55	16.78 16.78	1330 25	1305 1305
270	West Bengal Kolkata 05-Feb-2008	BSUP Scheme for the town of Barrackpore (Phase II) under Kolkata region, West Bengal	19.52	9.76 8.76	799 0	799 799
271	West Bengal Kolkata 14-Mar-2008	BSUP Scheme for the town of Panihati (Phase II) under Kolkata region, West Bengal	35.51	17.75 17.75	1206 430	776 776
272	West Bengal Kolkata 29-Dec-2006	Revised of BSUP Scheme for construction of 1905 DU's in the town of Chandernagore Phase-I, Distt. Hooghly, West Bengal	39.13	19.56 19.56	1905 10	1895 1895
273	West Bengal Kolkata 09-Jan-2008	BSUP Scheme for the town of Madhyamgram Phase II in . Kolkata Metropolitan Area	39.73	19.87 19.87	1435 5	1430 1430

## Details of BSUP Projects On-going as on 31st March 2015 under JnNURM

(Rs in Crores)

S. No	State City Approved Date	Project Title	Project Cost	Central Share Approved Released	Dwelling Units	
					Approved In-Progress	Completed Occupied
274	West Bengal Kolkata 25-Feb-2011	899 DUs Detailed Project Report for "Basic Services to the Urban Poor under BSUP. JNNURM in 17 slums for Titagarh Municipal Area. Kolkata. West Bengal	43.81	21.9 21.9	899 583	316 316
275	West Bengal Kolkata 07-Mar-2008	BSUP Scheme for the town of Rajpur Sonarpur (Phase II) under Kolkata Region, West Bengal	31.09	15.55 16.68	1250 20	1230 1230
276	West Bengal Kolkata 27-Feb-2007	Revised BSUP Scheme for the Town of Panihati. Phase-I, KMDA, West Bengal	37.55	15.88 15.88	1700 48	1652 1652
277	West Bengal Kolkata 02-Feb-2007	Rehabilitation of 15 slums in Rajpur Sonarpur (Phase-1) : Kolkata, West Bengal	46.20	21 22.23	2017 22	1995 1995
278	West Bengal Kolkata 17-Feb-2011	1197 DUs BSUP Scheme for the Town of Konnagar (Phase-3). Hooghly. West Bengal	16.97	8.49 6.16	412 68	344 344
279	West Bengal Kolkata 09-Jan-2008	BSUP Scheme for the town of Naihati in . Kolkata Metropolitan Area	26.34	13.17 13.14	1165 20	1145 1145
280	West Bengal Kolkata 29-Dec-2008	Revised in Sanctioned DPR - BSUP Scheme for Baruipur (Ph-II). KMA. Kolkata. West Bengal	38.71	19.36 20.94	1419 133	1286 1286
281	West Bengal Kolkata 09-Jan-2008	Integrated Housing and slum Development Project for Anandnagar (ward 59). Jalpara (ward 58) Garden Reach I. (ward 138) under BSUP in Kolkata	7.15	3.25 6.35	320 100	220 100
282	West Bengal Kolkata 07-Mar-2008	BSUP Scheme for the town of Maheshtala (Phase II), West Bengal	56.00	28 21	2167 303	1864 1864
283	West Bengal Kolkata 16-Dec-2008	BSUP Scheme for Rajarhat0 Gopalpur (Ph0II). KMA. Kolkata. West Bengal	57.28	28.64 28.64	2180 28	2152 2152
284	West Bengal Kolkata 29-Dec-2006	BSUP Scheme for the town of Bhadreswar Municipality. Kolkata West Bengal.	62.62	28.75 28.75	4110 530	3580 3580
285	West Bengal Kolkata 21-Mar-2007	Revised BSUP Scheme for the town of Maheshtala (Phase.I). South 24 Paraganas, West Bengal	50.28	25.14 28.73	2622 240	2382 2382
286	West Bengal Kolkata 02-Feb-2007	Integrated Development of Slums in Howrah Municipal Corporation .Phase I ( Slum)	8.20	3.73 7.28	416 32	384 384
287	West Bengal Kolkata 24-Jan-2008	Revised of BSUP Scheme for construction of 2092 DU's in the town of Champdani Phase-II, Distt. Hooghly, West Bengal (KMDA)	42.82	21.41 21.41	2092 823	1269 1269
288	West Bengal Kolkata 17-Feb-2011	1947 DUs BSUP Scheme for the Town of Bhatpara (Ph-2). North 24 Paraganas. West Bengal	69.56	34.78 34.78	1947 2	1945 1945
289	West Bengal Kolkata 05-Feb-2008	BSUP Scheme for the town of Gayeshpur (Phase II) under Kolkata region, West Bengal	70.15	35.07 35.07	2485 520	1965 1965

## Details of BSUP Projects On-going as on 31st March 2015 under JnNURM

(Rs in Crores)

S. No	State City Approved Date	Project Title	Project Cost	Central Share Approved Released	Dwelling Units	
					Approved In-Progress	Completed Occupied
290	West Bengal Kolkata 25-Feb-2011	1469 DUs BSUP Scheme for the Town of Rajarhat Gopalpur (Phase IV). North 24 Parganas. West Bengal	71.36	35.68 35.68	1469 466	1003 1003
291	West Bengal Kolkata 17-Feb-2011	1406 Units Detailed Project Report for "BSUP Scheme for the town of Madhyamgram (Phase-III). West Bengal	75.01	37.51 37.51	1406 20	1386 1386
292	West Bengal Kolkata 17-Feb-2011	Revised BSUP Scheme for the Town of Dankuni (Phase-1). Hooghly, West Bengal	76.31	38.16 38.16	1499 575	924 924
293	West Bengal Kolkata 25-Feb-2011	1573 DUs BSUP Scheme for the Town of Rajarhat Gopalpur (Phase- III). North 24 Paraganas. West Bengal	77.45	38.72 38.72	1573 456	1117 1117
294	West Bengal Kolkata 17-Feb-2011	1598 DUs BSUP Scheme for the Town of Serampore (Phase 3). Hoogly. West Bengal	77.88	38.74 38.74	1598 80	1518 1518
295	West Bengal Kolkata 27-Feb-2008	BSUP Scheme for the town of Kalyani (Phase-III) under Kolkata region, West Bengal	84.04	42.02 31.52	3488 1695	1793 1793
296	West Bengal Kolkata 17-Feb-2011	2000 DUs Integrated Development of Slums under BSUP Scheme of JNNURM for the Town of North Dum Dum (Phase-3). 24 Paraganas (North). West Bengal	90.55	45.27 45.27	2000 108	1892 1892
297	West Bengal Kolkata 02-Feb-2007	Rehabilitation Of Kumartuli Slums In Kolkata. West Bengal (Additional Project)	8.33	4.17 1.04	0 0	0 0
298	West Bengal Kolkata 21-Oct-2011	Revised in Sanctioned Scheme- BSUP Scheme for the Town of Baranagar (Phase-II), 24 Paragans (North), West Bengal.	10.39	5.2 5.2	280 31	249 249
299	West Bengal Kolkata 09-Feb-2012	BSUP Scheme for the town of Halisahar, Phase-III, 24 Paraganas (North) West Bengal	98.48	49.24 49.24	2192 172	2020 2020
300	West Bengal Kolkata 09-Feb-2012	BSUP Scheme for the town of Maheshtala, Phase-III 24 paraganas (South), West Bengal	15.68	7.84 7.84	500 229	271 271
301	West Bengal Kolkata 13-Mar-2012	16 DU's Detailed project report for "BSUP Project for Chetla Haat." West Bengal	1.72	0.83 0.21	16 16	0 0
302	West Bengal Kolkata 13-Mar-2012	36 DU's Detailed project report for "BSUP Project for Sen Pally (Sardar Bustee), West Bengal	1.87	0.91 0.82	32 0	32 32
303	West Bengal Kolkata 13-Mar-2012	Revised BSUP Project for Maheshtala Municipality (Phase-IV) for 1184 DUs, Kolkata, West Bengal	21.05	10.21 8.17	400 240	160 160
304	West Bengal Kolkata 13-Mar-2012	BSUP project for construction of 1034 DUs (in-situ) in 8 slums of Bhatpara Municipality (Phase-III)	43.19	21.59 21.59	1034 36	998 998
305	West Bengal Kolkata 13-Mar-2012	Revised BSUP Phase-IV for construction of 154 DU's in three slums of Chandernagore Municipality, West Bengal	5.92	2.96 2.96	154 45	109 109



## Details of BSUP Projects On-going as on 31st March 2015 under JnNURM

(Rs in Crores)

S. No	State City Approved Date	Project Title	Project Cost	Central Share Approved Released	Dwelling Units	
					Approved In-Progress	Completed Occupied
306	West Bengal Kolkata 28-Mar-2012	BSUP project for construction of 799 Dus (in-situ) in 5 slum of Bhatpara Municipality (Phase-IV), West Bengal	38.11	19.06 19.06	799 23	776 776
307	West Bengal Kolkata 28-Mar-2012	BSUP Project for construction of 1031 Dus (in-situ) in 7 slums of Kanchrapara Municipality (Phase-III)	43.33	21.66 21.66	1031 280	751 751
308	West Bengal Kolkata 28-Mar-2012	BSUP Scheme for the town of Ultadanga, under Kolkata improvement construct for 1000 DU's, West Bengal.	15.06	7.53 5.88	320 100	220 0
	<b>West Bengal Total</b>		<b>2,511.17</b>	<b>1238.44 1246.29</b>	<b>90531 16060</b>	<b>74471 74091</b>
	<b>Grand Total</b>		<b>16,936.51</b>	<b>8591.14 8682.35</b>	<b>566191 186646</b>	<b>379545 272999</b>

## Details of Completed & Ongoing BSUP Projects in Chhattisgarh

Sr. No.	State City Approved Date	Project Name	Financial Progress (Rs in Crores)					Physical Progress (Nos)			
			Project Cost	Central Share	Central Share Released	Central Share Adjusted	ACA Balance for Release (Excess available)	Dwelling Units	DUs In-Progress	Construction Completed	Occupied
1	Chhattisgarh Raipur 21-Feb-2009	888 DUs BSUP Scheme at Naya Raipur, Chhattisgarh	28.79	23.03	23.03	-	(0.00)	888	264	624	40
2	Chhattisgarh Raipur 08-Feb-2010	Revised in sanctioned DPR - BSUP Project for Raipur, Phase-II, Chhattisgarh	41.64	29.60	23.68	16.24	5.92	976	976	-	-
3	Chhattisgarh Raipur 28-Nov-2006	Curtailed BSUP project for Raipur, Project 1 for Location 1-15, Chhattisgarh	39.09	31.27	31.27	-	-	2,416	1,088	1,328	610
4	Chhattisgarh Raipur 28-Nov-2006	Curtailed BSUP project for Raipur (CG), Phase-1 Project 2 for Location 16-30, Chhattisgarh	38.89	31.11	31.11	-	0.00	2,336	-	2,336	1,542
5	Chhattisgarh Raipur 28-Nov-2006	Curtailed BSUP project for Raipur (CG), Phase-1 Project 3 for Location 31-45, Chhattisgarh	66.40	53.12	53.12	-	0.00	5,322	2,474	2,848	2,038
6	Chhattisgarh Raipur 28-Nov-2006	Curtailed BSUP project for Raipur (CG), Phase-1 Project 4 for Location 46-61, Chhattisgarh	27.91	22.33	22.33	-	(0.00)	2,288	1,776	512	219
7	Chhattisgarh Raipur 23-Mar-2012	BSUP project for construction of 512 DUs at Raipur (CG), DPR-I, Chhattisgarh	11.88	9.35	4.15	-	5.19	288	288	-	-
8	Chhattisgarh Raipur 23-Mar-2012	BSUP project for construction of 1648 DUs at Raipur (CG), DPR-II, Chhattisgarh	Project Cancelled	NA	13.58	-	(13.58)	NA	NA	NA	NA
9	Chhattisgarh Raipur 23-Mar-2012	BSUP project for construction of 2048 DUs at Raipur (CG), DPR-III Chhattisgarh	47.04	36.85	16.85	-	20.01	1,120	1,120	-	-
10	Chhattisgarh Raipur 23-Mar-2012	BSUP project for construction of 1040 DUs at Raipur (CG), DPR-IV Chhattisgarh	23.07	18.17	8.32	-	9.85	568	568	-	-
<b>Total of Chhattisgarh for 9 project(s) including 1 project(s) which are completed</b>			<b>324.71</b>	<b>254.84</b>	<b>227.45</b>	<b>16.24</b>	<b>27.39</b>	<b>16,202</b>	<b>8,554</b>	<b>7,648</b>	<b>4,449</b>