

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

LOK SABHA
UNSTARRED QUESTION NO. 1237
ANSWERED ON 03RD MARCH, 2016

PERFORMANCE OF HIGHWAY DEVELOPERS

1237. SHRI C.N. JAYADEVAN:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) whether the Government proposes to scrap highway contracts where developers have not constructed even one kilometer Road since the award of the projects;
- (b) if so, the details of projects awarded between 2010 and 2012 and status thereof project-wise; and
- (c) the progress made in the construction of Mannuthy-Vadakkanchery sector of the National Highway 47 in Kerala?

ANSWER

THE MINISTER OF STATE IN THE
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

(SHRI PON. RADHAKRISHNAN)

- (a) Government has terminated a number of National Highways projects in the past on account of failure in achieving condition precedent either by the Authority or the concessionaire and also due to unwillingness of the concessionaire to implement the project. Projects are terminated as a last resort where developers are not able to carry out works. Thereafter such projects are restructured and re-bid.
- (b) The details of National Highways projects awarded between 2010 and 2012 and their status, project-wise, are placed at Annexure.
- (c) Currently physical progress of work on Mannuthy-Vadakkanchery section of NH 47 in the State of Kerala is 12.5 %.

ANNEXURE REFERRED TO IN REPLY TO PART (b) OF LOK SABHA UNSTARRED QUESTION NO. 1237 ANSWERED ON 03RD MARCH, 2016 ASKED BY SHRI C.N. JAYADEVAN REGARDING 'PERFORMANCE OF HIGHWAY DEVELOPERS'

**DETAILS OF NATIONAL HIGHWAYS PROJECTS AWARDED BETWEEN 2010 AND 2012
AND THEIR STATUS, PROJECT-WISE**

Sl. No	Name of the Project	NH No	Length	Length Completed	Funded By	Cost (Rs in crores)	Actual date of award	Date of completion as per schedule	Date of Completion now estimated	State Name	Present Status
1	Vijayawada-Gundugolanu	5	103.59	0	BOT	1684.00	February-2012	February-2017	February-2017	Andhra Pradesh	Re-awarded
2	Six Laning of Nellore-Chilikaluripet	5	183.52	164.35	BOT	1535.00	May-2010	May-2014	June-2016	Andhra Pradesh	Under Implementation
3	Six-Laning of Gundugolanu Rajamundry	5	120.741	0	BOT	1617.00	March-2012			Andhra Pradesh	Terminated/LOA Cancelled/Foreclosed
4	Six-Laning of Anandapuram-Visakapatnam-Anakapalli	5	58.222	0	BOT	839.00	March-2012			Andhra Pradesh	Terminated/LOA Cancelled/Foreclosed
5	Vijayawada-Machhlipatnam	9	64.611	0	BOT	606.00	November-2011			Andhra Pradesh	Re-awarded
6	4 Laning of Khagaria-Bakhtiarpur	31	112.982	0	BOT	1635.33	March-2012			Bihar	Re-awarded
7	2-Laning with PS khagaria - Purnea	31	140	138.8	Annuity	664.00	February-2011	February-2014	March-2016	Bihar	PCOD Issued
8	Patna - Bakhtiarpur	30	50.6	49.15	BOT	574.00	December-2010	March-2014	March-2016	Bihar	PCOD Issued
9	Motihari-Raxaul	28A	68.79	28.81	BOT	375.09	January-2011	April-2014	March-2016	Bihar	PCOD Issued
10	Forbesganj-Jogwani	57A	9.258	1	Annuity	73.55	May-2010	October-2013	October-2013	Bihar	Re-awarded
11	Gopalganj-Chappra	85	92	12	Annuity	325.00	February-2011	May-2014	June-2014	Bihar	Re-awarded
12	Chappra-Hajipur	19	65	24.2	Annuity	575.00	May-2010	July-2013	December-2016	Bihar	Under Implementation
13	Patna - Buxar	30/ 84	124.85	0	BOT	1129.11	November-2011			Bihar	Re-awarded

14	Muzaffarpur - Sonbarsa	77	86	79.13	Annuity	511.54	July-2010	November-2013	March-2016	Bihar	PCOD Issued
15	Mokama- Munger	80	69.27	60.482	Annuity	351.54	May-2010	May-2013	March-2016	Bihar	PCOD Issued
16	Muzaffarpur - Barauni	28	107.56	101.5	BOT	356.40	October-2011	July-2014	December-2017	Bihar	Under Implementation
17	Varanasi-Aurangabad	2	192.4	53.92	BOT	2848.00	April-2010	March-2014	April-2017	Bihar/ Uttar Pradesh	Under Implementation
18	Six-Laning of Aurangabad-Barwa Adda	2	221.346	0	BOT	2340.00	March-2012			Bihar[70]/ Jharkhand [151.346]	Terminated/LOA Cancelled/ Foreclosed
19	4-Laning of Raipur - Bilaspur	200	126.525	0	BOT	1216.03	November-2011			Chhattisgarh	Re-awarded
20	Orissa/Chattisgarh Border - Aurang	6	150.4	125.31	BOT	1232.00	August-2011	August-2015	March-2016	Chhattisgarh	Re-awarded
21	Six Laning of Mehrauli-Gurgaon road (Andheria More of Delhi-Haryana Border)	236	7.45	7.45	MoRTH	166.60	March-2010	August-2010	December-2011	Delhi	6 Laned
22	4/6 Laning of Maharastra/Goa Border - Panaji Goa/ Karnatka Border	17	139	0	BOT	1872.00	May-2010			Goa	Terminated/LOA Cancelled/ Foreclosed
23	Panji-Goa/Karnatka Border	4A	69	0	BOT	471.00	January-2010			Goa	Terminated/LOA Cancelled/ Foreclosed
24	Ahmedabad to Vadodara	8	102.3	97.55	BOT	2125.24	April-2011	December-2015	June-2016	Gujarat	Under Implementation
25	Samaikhiali-Gandhidham	8A	56.16	55	BOT	805.39	January-2010	March-2013	February-2016	Gujarat	Under Implementation
26	Vadodara-Surat	8	6.74	0	NHAI	503.16	April-2012	August-2016	August-2016	Gujarat	Under Implementation
27	4 laning of Jetpur-Somnath section of NH-8D (approved length 127.6)	8D	123.45	99.5	BOT	828.00	September-2010	September-2014	June-2016	Gujarat	PCOD Issued
28	4 Laning of Ahmedabad to Godhara	59	117.6	117.42	BOT	1008.50	January-2010	June-2013	June-2016	Gujarat	PCOD Issued
29	4 Laning of Godhara to Gujarat /MP Border	59	87.285	86.89	BOT	785.50	January-2010	August-2013		Gujarat	PCOD Issued
30	Kandla - Mundra Port	8A	71.4	60.7	BOT	953.88	January-2010	July-2013	June-2016	Gujarat	Under Implementation
31	4-Laning of Rohtak-Jind	71	48.6	0.5	BOT	283.25	December-2011	October-2015	December-2016	Haryana	Under Implementation
32	4 Laning of UP/Haryana Border-Yamunanagar-Saha-Barwala- Panchkula	73	107	0	BOT	934.94	March-2012	May-2018	May-2018	Haryana	Re-awarded
33	Panipat - Rohtak	71A	80.858	80.858	BOT	807.00	January-	October-	January-2014	Haryana	4 LANED

							2010	2014			
34	Rohtak - Bawal	71	83.65	83.66	BOT	650.00	February-2010	November-2013	March-2016	Haryana	PCOD ISSUED
35	4-Laning of Punjab/Haryana Border-Jind	71	68	0	BOT	438.75	March-2012	September-2016	September-2016	Haryana	Under Implementation
36	Delhi - Agra	2	179.5	87	BOT	1928.22	May-2010	April-2015	April-2016	Haryana/ Uttar Pradesh	Under Implementation
37	Kiratpur-Ner Chowk	21	84.32	0	BOT	1916.79	February-2012	November-2016	November-2016	Himachal Pradesh	Under Implementation
38	Jammu - Udhampur	1A	65	59.5	Annuity	1813.76	April-2010	June-2014	June-2016	Jammu & Kashmir	PCOD ISSUED
39	Srinagar to Banihal	1A	67.76	18	Annuity	1100.70	September-2010	June-2014	June-2016	Jammu & Kashmir	Under Implementation
40	Quazigund-Banihal	1A	15.25	0	Annuity	1987.00	April-2010	June-2016	June-2016	Jammu & Kashmir	Under Implementation
41	Chenani-Nashri	1A	12	0	Annuity	2159.00	May-2010	May-2016	May-2016	Jammu & Kashmir	Under Implementation
42	4 Laning of Barhi - Hazaribagh	33	41.314	15	BOT	398.00	May-2010	February-2014	September-2015	Jharkhand	Terminated/LOA Cancelled/Foreclosed
43	Ranchi - Rargaon - Jamshedpur	33	163.5	13.88	Annuity	1479.00	March-2011	June-2015	May-2017	Jharkhand	Under Implementation
44	Hyderabad-Bangalore (Upgradation on existing Six Lane)	7	22.12	22.12	BOT	680.00	February-2010	November-2012	July-2014	Karnataka	6-Laned
45	Hospet-Bellary-Karnataka/ AP Border	63	95.44	0	BOT	910.08	October-2011			Karnataka	Terminated/LOA Cancelled/Foreclosed
46	4-Laning of Goa/Karnataka Border-Kundapur Section	17	187.24	14	BOT	1655.01	July-2012	August-2016	August-2016	Karnataka	Re-awarded
47	MH/ KNT Border Sangareddy	9	145	65	BOT	1266.60	November-2011	September-2016	September-2016	Karnataka	Under Implementation
48	4-Laning of Hoskote-Dobbaspes	207	80.02	0	BOT	720.69	March-2012	May-2016	May-2016	Karnataka	Under Implementation
49	Hospet - Chitradurga	13	120.03	0	BOT	1033.66	November-2011			Karnataka	Re-awarded
50	Chitradurga -Tumkur Bypass	4	114	114	BOT	839.00	May-2010	August-2013	June-2014	Karnataka	Under Implementation
51	Belgaum-Dharwad	4	79.36	79.36	BOT	480.00	May-2010	June-2013	August-2015	Karnataka	6 Laned
52	4 Laning of Belgaum-Khanpur and 2 Laning with PS of Khanpur-KNT/Goa border	4A	81.89	0	BOT	359.00	July-2010	September-2013	December-2016	Karnataka	Under Implementation
53	Bijapur - Hungund Section	13	97.22	97.22	BOT	748.00	February-2010	March-2013	April-2012	Karnataka	4 Laned

54	4 Laning of Mulbagal - Karnataka / AP border	4	22.18	21.5	BOT	141.11	March-2012	May-2014	March-2016	Karnataka	PCOD Issued
55	Hungund-Hospet	13	97.89	97.89	BOT	946.00	February-2010	March-2013	March-2014	Karnataka	4 Laned
56	Devihalli-Hassan	48	77.23	77.2	BOT	453.00	April-2010	May-2013	August-2015	Karnataka	4 Laned
57	Walayar - Vadakkancherry	47	53.49	53.49	BOT	682.00	August-2012	November-2015	November-2015	Kerala	4 Laned
58	KNT/Kerala Border to Kanuur	17	126.6	0	BOT	1157.16	May-2010			Kerala	Under Implementation
59	Charthalai-ochira	47	83.6	0	BOT	1535.00	January-2010			Kerala	Terminated/LOA Cancelled/Foreclosed
60	Jabalpur to Lakhanadone	7	80.82	0	BOT	776.76	July-2011			Madhya Pradesh	Re-awarded
61	Four laning of Jabalpur-Katni-Rewa	7	225.686	0	BOT	1895.45	August-2011			Madhya Pradesh	Re-awarded
62	Four laning of Gwalior-Shivpuri	3	125.03	83	BOT	1055.00	September-2011	November-2015	June-2016	Madhya Pradesh	Under Implementation
63	Four laning of Shivpuri-Dewas	3	330.21	0	BOT	2815.00	September-2011			Madhya Pradesh	Re-awarded
64	Indore-Dewas	3	45.05	40.67	BOT	325.00	March-2010	May-2013	September-2016	Madhya Pradesh	Under Implementation
65	Bhopal-Sanchi	86Ex	53.78	16.67	Annuity	209.00	May-2010	January-2013	December-2015	Madhya Pradesh	Terminated/LOA Cancelled/Foreclosed
66	4 Laning of Obedullaganj-Betul	69	125	1.5	BOT	912.00	February-2012	August-2016	August-2016	Madhya Pradesh	Under Implementation
67	4 Laning of Nagpur Betul	69	176.3	172.13	Annuity	2498.76	May-2010	August-2014	March-2016	Madhya Pradesh[120]/Maharashtra[56.3]	Under Implementation
68	2-laning with PS of Multai-Chhindwara-Seoni section & Narsinghpur-Amarwara-Umranala-Saoner	69A & 26B	418	418	NHAI	1565.00	October-2010	October-2014	March-2015	Madhya Pradesh[405] / Maharashtra[13]	2 Laned
69	4-Laning of Amravati-Jalgaon	6	275.225	0	BOT	2537.81	March-2012			Maharashtra	Re-awarded
70	4-Laning of Jalgaon-Maharashtra/Gujrat Border	6	208.844	0	BOT	1968.37	March-2012			Maharashtra	Re-awarded
71	4-Laning of Solapur - Maharashtra/ Karnatka Section	9	100.06	13	BOT	923.04	December-2011	November-2016	December-2016	Maharashtra	Under Implementation
72	Pune – Satara	4	140.35	91.86	BOT	1724.55	January-2010	March-2013	December-2016	Maharashtra	Under Implementation
73	Nagpur-Wainganga Bridge	6	45.43	45.43	BOT	484.19	May-2011	October-	March-2016	Maharashtra	PCOD Issued

								2014				
74	Panvel-Indapur	17	84	26.9	BOT	942.69	October-2010	June-2014	March-2016	Maharashtra	Under Implementation	
75	4 Laning of Solapur - Bijapur	13	110.542	0	BOT	1002.48	March-2012			Maharashtra[35] /Karnataka[75.542]	Terminated/LOA Cancelled/Foreclosed	
76	2 Laning of Jowai - Meghalaya/Assam Border	44	102	0	BOT	390.00	March-2012			Meghalaya	Re-awarded	
77	2-Laning of Shilong-Bypass	40 & 44	48.76	48.76	Annuity	226.00	May-2010	February-2014	March-2014	Meghalaya	2 Laned	
78	Jorbat-Barapani	40	61.8	56.56	Annuity	536.00	May-2010	January-2014	June-2016	Meghalaya	Under Implementation	
79	4-Laning of Cuttak - Angul	42	112	0	BOT	1123.69	November-2011			Odisha	Terminated/LOA Cancelled/Foreclosed	
80	4-Laning of Angul - Sambalpur	42	153	0	BOT	1220.32	November-2011			Odisha	Terminated/LOA Cancelled/Foreclosed	
81	Birmitrapur to Barkote (4 Lane-75.66 Km)-(2 Lane-49.955 Km)	23	125.615	0	BOT	778.15	March-2012			Odisha	Terminated/LOA Cancelled/Foreclosed	
82	Six Laning of Chandikhol-Jagatpur-Bhubaneswar	5	67	61.1	BOT	1047.00	April-2010	June-2014	March-2016	Odisha	Under Implementation	
83	Bhubneshwar-Puri	203	67	58.44	BOT	500.29	May-2010	August-2013	March-2016	Odisha	Under Implementation	
84	Panikholi-Rimoli	215	163	81.3	BOT	1410.00	August-2011	October-2015	October-2016	Odisha	Under Implementation	
85	Sambalpur-Baragarh-Chattisgarh/Orrisa Border	6	88	88	BOT	909.00	May-2010	May-2014	October-2015	Odisha	4 Laned	
86	Rimoli - Roxy - Rajamunda	215	96	9.8	BOT	586.00	April-2010	January-2014	December-2016	Odisha	Under Implementation	
87	Four lanning of Ludhiyana-Talwandi section	95	78	54	BOT	479.00	December-2010	September-2014	March-2016	Punjab	Under Implementation	
88	Reengus - Sikar	11	43.887	40.97	Annuity	333.51	March-2011	September-2014	March-2016	Rajasthan	PCOD Issued	
89	Kota - Jhalawar	12	88.09	0	BOT	530.01	April-2011			Rajasthan	Terminated/LOA Cancelled/Foreclosed	
90	Deoli - Kota	12	83	82.39	BOT	593.00	April-2010	July-2013	April-2016	Rajasthan	Under Implementation	
91	Beawar-Pali-Pindwara	14	244.12	244.12	BOT	2388.00	May-2011	June-2014	March-2016	Rajasthan	PCOD Issued	
92	2-Lane with PS of Rajasthan Border-Fatehpur-Salasar Section	65	154.141	15.38	BOT	530.07	November-2012	August-2016	August-2016	Rajasthan	Under Implementation	
93	4-Laning of Rajsamand-	758	87.25	80.91	BOT	677.79	November	April-2016	April-2016	Rajasthan	Under	

	Gangapur-Bhilwara						-2012					Implementation
94	4 Laning of Gomti Chauraha - Udaipur	8	79.31	79.31	BOT	914.50	March-2012	October-2015	February-2016	Rajasthan		Under Implementation
95	Six Laning of Kishangarh - Udaipur-Ahmedabad	79A, 79, 76 & 8	555.5	0	BOT	5387.30	September-2011			Rajasthan[434.5]/Gujrat[121]		Under Implementation
96	Chengapalli to Coimbatore Bypass and End of Coimbatore Bypass to TN/Kerala Border	47	54.83	49.31	BOT	852.00	January-2010	March-2013	June-2016	Tamil Nadu		Under Implementation
97	Walajapet-Poonamalee	46	93	2.37	BOT	1287.95	May-2012	November-2015	March-2017	Tamil Nadu		Under Implementation
98	Six Laning of Krishnagiri-walajahpet section	46	148.3	142.6	BOT	1250.00	March-2010	December-2013	December-2017	Tamil Nadu		Under Implementation
99	2 Laning of Dindigul-Perigulam-Theni-Kumili	220	134	87.27	Annuity	485.00	May-2010	August-2013	December-2017	Tamil Nadu		Under Implementation
100	2-Laning of Krishnagiri-Tindivanam	66	176.51	100.37	Annuity	624.00	May-2011	April-2014	December-2016	Tamil Nadu		Under Implementation
101	Two Laning of Trichy - Karaikudi and Trichy Bypass	210 & 67	110.372	91.7	Annuity	374.00	May-2010	May-2013	December-2017	Tamil Nadu		PCOD Issued
102	4 Laning of Coimbatore-Mettupalayam	67	53.93	0	BOT	592.00	July-2012			Tamil Nadu		Terminated/LOA Cancelled/Foreclosed
103	Development of Adiqate Road Connectivity to Chennai - Ennore Port Connectivity	SR	30.2	28	SPV	600.00	December-2010	June-2013	June-2016	Tamil Nadu		Under Implementation
104	Six Laning of Hosur-Krishnagiri	7	59.87	59.87	BOT	535.00	May-2010	December-2013	June-2016	Tamil Nadu		Under Implementation
105	Tirupati -Tiruthani - Chennai	205	124.7	100.93	BOT	571.00	April-2010	October-2013	December-2017	Tamil Nadu/ Andhra Pradesh		PCOD Issued
106	Agra-Etawah Bypass	2	124.52	0	BOT	1207.00	November-2011			Uttar Pradesh		Re-awarded
107	Etawah -Chakeri (Kanpur)	2	160.2	159.7	BOT	1573.00	November-2011	September-2015	June-2016	Uttar Pradesh		Under Implementation
108	Bareilly - Sitapur	24	151.2	41	BOT	1046.00	April-2010	September-2013	December-2016	Uttar Pradesh		Under Implementation
109	2-Laning with PS Agra - Aligarh	93	81.4	81.4	BOT	250.50	November-2010	October-2014	May-2015	Uttar Pradesh		2 Laned
110	2-Laning with PS Kanpur - Kabrai	86	123.9	123.9	BOT	373.47	November-2010	July-2014	August-2015	Uttar Pradesh		2 Laned
111	2-Laning with PS Raibariely to Allahabad	24B	119	78	BOT	291.36	December-2010	January-2014	September-2016	Uttar Pradesh		Under Implementation
112	2-Laning with PS Aligarh - Kanpur	91	268	0	BOT	723.68	December-2010			Uttar Pradesh		Terminated/LOA Cancelled/Foreclosed

113	Four laning of Meerut Bulandshahar	235	66.482	0	BOT	508.57	September-2011			Uttar Pradesh	Re-awarded
114	4-Laning of Lucknow - Sultanpur	56	125.9	0	BOT	1043.51	October-2011			Uttar Pradesh	Terminated/LOA Cancelled/Foreclosed
115	Lucknow - Raebareli	24B	70	70	Annuity	635.90	November-2011	July-2014	June-2015	Uttar Pradesh	4 Laned
116	2-Laning with PS of Raebareli to Jaunpur	231	165.5	162.8	Annuity	569.38	July-2012	June-2016	June-2016	Uttar Pradesh	Under Implementation
117	4-Laning of Kashipur-Sitarganj	74	77.2	22.68	BOT	605.84	November-2012	August-2016	August-2016	Uttarakhand/Uttar Pradesh	Under Implementation
118	Rampur - Kathgodam	87	93.226	0	BOT	790.00	November-2011			Uttarakhand	Terminated/LOA Cancelled/Foreclosed
119	4 Laning of Brahampore-Faraka	34	103	78.89	BOT	998.79	February-2010	August-2013	July-2017	West Bengal	PCOD Issued
120	4 Laning of Faraka-Raiganj	34	103	72.91	BOT	1078.84	February-2010	August-2013	August-2016	West Bengal	Under Implementation
121	4 Laning of Raiganj-Dalkola	34	50	0	BOT	580.43	February-2010	August-2013	May-2017	West Bengal	Under Implementation
122	6-Laning of Dhankuni-Khargpur Section	6	111.4	101.75	BOT	1396.18	February-2011	September-2014	May-2016	West Bengal	Under Implementation
123	Barasat - Krishnanagar	34	84	2.07	Annuity	867.00	February-2011	February-2015	December-2017	West Bengal	Under Implementation
124	Krishnanagar - Berhampore	34	78	39.7	Annuity	702.16	February-2011	July-2014	February-2017	West Bengal	Under Implementation
125	4-Laning of Mahulia to Behragora to Kharagpur	33 & 6	127	0	BOT	940.00	December-2011			West Bengal[30]/Jharkhand[97]	PKGI re-awarded and bids invited for PKG II
